



**Users Guide**

[New Search](#)

<b>Contract Number:</b> C203026	<b>Route:</b> US-74
<b>Physical Division:</b> 12	<b>County:</b> Cleveland
<b>Administrative Division:</b> 12	<b>TIP Number:</b> R-2707AA
<b>Length:</b> 2.292 miles	<b>Federal Aid Number:</b> NHF-0074(141)
<b>Resident Engineer:</b> John E. Parker, PE	<b>RE Phone Number:</b> (704)480-5580
<b>Location Description:</b> US-74 (SHELBY BYPASS) FROM WEST OF SR-1162 (PEACHTREE RD) TO EAST OF SR-1318 (KIMBRELL RD).	
<b>Type of Work:</b> GRADING, DRAINAGE, PAVING, STRUCTURES AND SIGNALS.	
<b>Contractor Name:</b> E. S. WAGNER COMPANY, LLC - SOUTH CA	
<b>Contract Amount:</b> \$25,403,455.25	<b>Cost Overrun/Underrun:</b> 0.75%
<b>Availability Date:</b> 7/1/2013	<b>Letting Date:</b> 5/21/2013
<b>Completion Date:</b> 3/14/2017	<b>Work Began:</b> 7/8/2013
<b>Revised Completion Date:</b>	<b>Estimated Completion:</b> 3/14/2017
<b>Last Estimate Thru:</b> 5/31/2014	<b>Scheduled Progress:</b> 35%
<b>Last Estimate Paid:</b> 6/11/2014	<b>Actual Progress:</b> 36.21%

