

STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS

WATAUGA COUNTY

LOCATION: SR-1331B ROBY GREEN RD

FROM SR 1331B 1.40 MILES TO BRIDGE STA 0+00 to 73+70.6



SECONDARY ROAD ADDITION - IMPROVE TO

TYPE OF WORK: MINIMUM MAINTENANCE STANDARDS; RW & PLANS
FOR FUTURE GRADING, DRAINAGE, BASE AND PAVING

- 1.40 miles

BEGAN SURVEY: 02/25/13

END SURVEY:




VICINITY MAP

STATE	STATE PROJECT REFERENCE NO.	SHEET NO.	TOTAL SHEETS
N.C.	11C.095101	EC-1	19
STATE PROJ. NO.	F.A. PROJ. NO.	DESCRIPTION	

EROSION AND SEDIMENT CONTROL MEASURES

Std. #	Description	Symbol
1630.05	Temporary Silt Ditch	TD
1630.05	Temporary Diversion	TD
1605.01	Temporary Silt Fence	TSF
1606.01	Special Sediment Control Fence	SSCF
1622.01	Temporary Berms and Slope Drains	TBSD
1630.02	Silt Basin Type B	SBS
1633.01	Temporary Rock Silt Check Type-A	TRSCA
	Temporary Rock Silt Check Type-A with Matting and Polyacrylamide (PAM)	TRSCA-PAM
1633.02	Temporary Rock Silt Check Type-B	TRSCB
	Wattle/Coir Fiber Wattle	WCFW
	Wattle/Coir Fiber Wattle with Polyacrylamide (PAM)	WCFW-PAM
1634.01	Temporary Rock Sediment Dam Type-A	TRSDA
1634.02	Temporary Rock Sediment Dam Type-B	TRSDB
1635.01	Rock Pipe Inlet Sediment Trap Type-A	RPISTRA
1635.02	Rock Pipe Inlet Sediment Trap Type-B	RPISTRB
1630.04	Stilling Basin	SB
1630.06	Special Stilling Basin	SSB
	Rock Inlet Sediment Trap:	
1632.01	Type A	A
1632.02	Type B	B
1632.03	Type C	C
	Skimmer Basin	SKB
	Tiered Skimmer Basin	TSKB
	Infiltration Basin	IB

GRAPHIC SCALE



ROADSIDE ENVIRONMENTAL UNIT
DIVISION OF HIGHWAYS
STATE OF NORTH CAROLINA

THESE EROSION AND SEDIMENT CONTROL PLANS COMPLY WITH THE REGULATIONS SET FORTH BY THE NCG-010000 GENERAL CONSTRUCTION PERMIT EFFECTIVE AUGUST 3, 2011 ISSUED BY THE NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES DIVISION OF WATER QUALITY.

Prepared In the Office of:

DIVISION OF HIGHWAYS
DIVISION 11, DISTRICT 2 BOONE
P.O. BOX 1460, BOONE, N.C. 28607
2012 STANDARD SPECIFICATIONS

The following roadway english standards as appear in "Roadway Standard Drawings"- Roadway Design Unit - N. C. Department of Transportation - Raleigh, N. C., dated January 2012 and the latest revision thereto are applicable to this project and by reference hereby are considered a part of these plans.

1604.01 Railroad Erosion Control Detail	1632.01 Rock Inlet Sediment Trap Type A
1605.01 Temporary Silt Fence	1632.02 Rock Inlet Sediment Trap Type B
1606.01 Special Sediment Control Fence	1632.03 Rock Inlet Sediment Trap Type C
1607.01 Gravel Construction Entrance	1633.01 Temporary Rock Silt Check Type A
1622.01 Temporary Berms and Slope Drains	1633.02 Temporary Rock Silt Check Type B
1630.01 Riser Basin	1634.01 Temporary Rock Sediment Dam Type A
1630.02 Silt Basin Type B	1634.02 Temporary Rock Sediment Dam Type B
1630.03 Temporary Silt Ditch	1635.01 Rock Pipe Inlet Sediment Trap Type A
1630.04 Stilling Basin	1635.02 Rock Pipe Inlet Sediment Trap Type B
1630.05 Temporary Diversion	1640.01 Coir Fiber Baffle
1630.06 Special Stilling Basin	1645.01 Temporary Stream Crossing
1631.01 Matting Installation	

EROSION CONTROL & PIPE INSTALLATION SCHEDULE

TROUT BUFFER ZONE SEQUENCE

GENERAL E&SC NOTES

GROUND STABILIZATION CHART

Erosion Control Schedule and Notes

1. Generally, the order of installation of the erosion control measures will be as follows:
 - A. Temporary silt basins shall be installed before clearing and grubbing begins.
 - B. Silt fences and temporary silt ditches shall be installed after clearing and before grading.
 - C. Temporary stone ditch checks with PAM or wattles with PAM shall be installed in all disturbed areas as soon as the disturbance begins.
 - D. Final stone ditch checks or wattles shall be installed as soon as ditch line is established.
 - E. Pipe outlet and inlet protection will be done as soon as the pipe is installed.
 - F. Other permanent erosion control measures are to be implemented as soon as practical.
2. Temporary rock silt checks, type B will be spaced by percent grade as shown in the erosion control plan.
3. No. 5 stone, or equivalent, will be used in conjunction with the temporary rock silt checks in locations where water is leaving the project or entering a pipe.
4. All devices are to be cleaned out when half full.
5. Establish permanent vegetation per ground stabilization chart.

Notes:

For silt basin size see the attached erosion control plans.

PAM is to be placed on all Type A checks and wattles in the erosion control chain except for the final device in HWQ and Trout projects.

Wet Pipe Installation Schedule and Notes

1. Prior to installing any E&SC measures identify permit conditions and impact area limits.
2. Install erosion control devices.
3. Manage the water course. The pipe must be placed in the dry. Install dewatering measures.
4. Remove material and existing pipe while limiting, material and sediment from entering stream and escaping the project.
5. Excavation of stream channel shall not exceed 10' on either side of new pipe or culvert unless indicated on permit.
6. Per permit conditions for Corps of Engineers and the Wildlife Resources Commission, all pipes in streams 48" or greater must be buried 12" below streambed elevation. Pipes less than 48" must be buried with 20% of the diameter below streambed elevation.
7. Place the new pipe and compact backfill.
8. Install slope protection on the outlet and inlet ends of the pipe. Also complete installation of erosion control measures and perform maintenance as needed on existing measures.
9. Establish permanent vegetation per ground stabilization chart.
10. More information on wet pipe installation can be found in the BMP manual section 4.2 "Pipe & Culvert installation"

General Erosion Control Sequence & Notes for NC DOT Projects in Trout Buffer Zones

1. Prior to installing any E&SC measures identify permit conditions and impact area limits. Review trout buffer variance approval conditions for any special provisions.
2. All materials should be on the hand before work is commenced.
3. Install EC devices
4. Work within the buffer zone should be sequenced to minimize the length of time that disturbed areas are exposed. Stream bank stabilization, which includes the area from the edge of water to the top of bank, should be phased so that each day's work is a completed work, including provision of adequate ground cover.
5. Graded slopes and fills within the trout buffer zone will within 7 calendar days of completion of any phase of grading be planted or otherwise provided with temporary or permanent ground cover, devices, or structures sufficient to restrain erosion.
6. Graded slopes and fills within the trout buffer zone (excluding road shoulders) shall be protected with rolled erosion control product, bonded fiber matrix, or flexible growth medium after seeding.

Notes:

Silt fence backed by woven wire, with a post spacing of 6 feet, shall be used instead of standard silt fence in trout buffer zone. Special sediment control fence shall be used in areas where bedrock is encountered which prohibits the proper anchoring of fabric, and in low points of the silt fence in 3-foot sections to allow for concentrated flows.

The disturbed areas within the stream buffer shall be restored to native vegetation characteristic of an undisturbed buffer to the extent practical upon completion of construction.

Flyrock protection such as blast mats should be provided for blasting in close proximity to streams.

PAM is to be placed on all Type A checks and wattles in the erosion control chain except for the final device in HWQ and Trout projects.

GROUND STABILIZATION CHART

Site Area Description	Stabilization Time Frame	Stabilization Time Frame Exceptions
Perimeter dikes, swales, ditches and slopes	7 days	None
High Quality Water Zones	7 days	None
Slopes steeper than 3:1	7 days	If slopes are 10 ft. or less in length and are not steeper than 2:1, 14 days are allowed
Slopes 3:1 or flatter	14 days	7 days for slopes greater than 50' in length
All other areas flatter than 4:1	14 days	None (except for perimeters and HQW zones)

DIVISION OF HIGHWAYS
STATE OF NORTH CAROLINA


PROJECT REFERENCE NO. <i>SR-1331B</i>	SHEET NO. <i>EC-1</i>
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

SOIL STABILIZATION TIMEFRAMES


<i>SITE DESCRIPTION</i>	<i>STABILIZATION TIME</i>	<i>TIMEFRAME EXCEPTIONS</i>
PERIMETER DIKES, SWALES, DITCHES AND SLOPES	7 DAYS	NONE
HIGH QUALITY WATER (HOW) ZONES	7 DAYS	NONE
SLOPES STEEPER THAN 3:1	7 DAYS	IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.
SLOPES 3:1 OR FLATTER	14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50' IN LENGTH.
ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1	14 DAYS	NONE, EXCEPT FOR PERIMETERS AND HOW ZONES.

6/2/99
13-AUG-2014 09:40
R:\Roads\Projects\Secondary\Watauga\SR1331B_Roby-Greene\ECWork\EC_Plans\InShts\Typ-2.dgn
\$\$\$\$\$USFHEN\$M\$\$\$\$\$


PROJECT REFERENCE NO.	SHEET NO.
SR-1331B	2
ROADWAY DESIGN ENGINEER	PAVEMENT DESIGN ENGINEER



12'-16' EXISTING TYPICAL SECTION SR 1331B



TYPICAL SECTION NO. 1



**STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS**

PROJECT NO. SHEET NO.

SR 1331B 3-C

D11CAD-224780

LIST OF PIPES, ENDWALLS, ETC. (FOR PIPES 48" & UNDER)


STATION	LOCATION (LT, RT, OR CL)	NEW PIPES								EXISTING PIPES								PIPE REMOVAL D.I. STD. 840.14 OR STD. 840.15 D.I. FRAME AND GRATE STD. 840.16 J.B. STD. 840.31 OR 840.32	REMARKS	
		BITUMINOUS COATED C.S. PIPE TYPE B (UNLESS NOTED OTHERWISE)																		
		12"	15"	18"	24"	30"	36"	42"	48"	12"	15"	18"	24"	30"	36"	42"	48"			
00+85	CL			40'								30'					0'			
03+20	CL			40'								30'					0'			
06+58	CL				45'							38'					0'			
09+24	CL											34'					0'			REMOVE
09+30	CL							60'									0'			WET PIPE
12+53	CL				40'							34'					0'			
19+94	CL			40'								34'					0'			
25+60	CL			45'								31'					0'			
29+00	CL			45'													0'			
32+37	CL			45'								24'					0'			
33+86	RT		30'														0'			
34+57	CL				40'							35'					0'			
35+56	CL			40'								30'					0'			
49+96	CL				49'												0'			
51+87	CL				32'							32'					0'			
52+92	LT			183'								183'					0'			
53+63	CL				75'							60'					0'			
54+88	CL				39'												0'			
56+13	CL				36'												0'			
56+82	CL			40'								32'					0'			
57+33	CL				40'							30'					0'			
58+20	CL				31'												0'			
60+82	RT											40'					0'			REMOVE
60+96	RT			40'													0'			
62+59	CL				45'							33'					0'			WET PIPE
63+35	RT		30'														0'			
63+41	RT											20'					0'			REMOVE
63+90	CL				35'												0'			
64+83	CL				40'							33'					0'			
66+41	CL				33'												0'			
68+10	CL			40'								39'					0'			
71+73	CL			50'								31'					0'			
SHEET TOTALS		0	60	648	580	0	60	0	0	1348	0	183	580	90	0	0	0	0	853	

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	4
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

8/17/99


REVISIONS

09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B_Rpbj-Greene\ECWork\EC-4.dgn
 \$\$\$USERNAME\$\$\$



PROJECT REFERENCE NO.	SHEET NO.
11C.095101	5
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B_Rpbj_Greene\ECWork\EC_Plans\EC-5.dgn
 8/17/99



MOSS, DANNY & LISA
DB 1246 PG 714

SPG PROPERTY, LLC
DB 1497 PG 041

STANWOOD, JAMES T
DB 1555 PG 816

STANWOOD, JAMES T
DB 1555 PG 816

No Embankment Construction
Sta 11+00 to 13+00 Lt.

NO RISE SECTION
STA 00+00 TO 8+52

9 x 3 x 3
2 ft. weir
ID 5.1

INSTALL MATTING FOR
EROSION CONTROL IN THE
PROPOSED DITCH LINE.

9 x 3 x 3
2 ft. weir
ID 5.2

INSTALL PSRM IN THE
PROPOSED DITCH LINE.

60 Day Option

6 - 18" Wattles @ 47'

SOUTH FORK NEW RIVER

SPG PROPERTY, LLC
DB 1497 PG 041

10 x 5 x 3
3 ft. weir
ID 5.3

10 x 5 x 3
3 ft. weir
ID 5.4

FEMA Floodway 100 year
DB 1555 PG 816

FEMA Floodway 100 year
DB 1555 PG 816

REVISIONS

8/17/99


PROJECT REFERENCE NO.	SHEET NO.
11C.095101	6
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

SOUTH FORK NEW RIVER

HICKS, EVERETTE & SYLVIA
DB 818 PG 75I

STANWOOD, JAMES T
DB 1555 PG 816

BINGHAM, STACEY LIFE ESTATE
DB 722 PG 402



INSTALL MATTING FOR
EROSION CONTROL IN THE
PROPOSED DITCH LINE.

9 x 3 x 3
2 ft. weir
ID 6.1

BINGHAM, STACEY LIFE ESTATE
DB 722 PG 402


REVISIONS

09-JAN-2015 09:51
R:\Road\Projects\Secondary\Watauga\SRI331B.Rpbj_Greene\ECWork\EC-6.dgn
\$\$\$\$\$USERNAME\$\$\$\$\$

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	7
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

8/17/99


REVISIONS



09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B.Rpbj-Greene\ECWork\EC_Plans\EC-7.dgn
 SUSPENDED

BINGHAM, STACEY LIFE ESTATE
 DB 722 PG 402

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	8
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER



HENSON, MARY G.
N.D.F.

BINGHAM, STACEY LIFE ESTATE
DB 722 PG 402

REVISIONS


09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B.Rpbj-Greene\ECWork\EC_Plans\EC-B.dgn
 *****REVISIONS*****

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	9
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

DARBO, RONALD R II
DB 1338 PG 589

SOUTH FORK NEW RIVER

HOWARD'S CREEK



INSTALL MATTING FOR EROSION CONTROL IN THE PROPOSED DITCH LINE.

NO RISE SECTION
STA 24+83 TO 37+95

INSTALL MATTING FOR EROSION CONTROL IN THE PROPOSED DITCH LINE.



SHUPE, WILLIAM JEFFERSON, JR
DB 979 PG 190

REVISIONS

09-JAN-2015 09:51
R:\Road\Projects\Secondary\Watauga\SR1331B.Rpbj-Greene\ECWork\EC_Plans\shs\EC-9.dgn
\$\$\$\$\$USERNAME\$\$\$\$\$


8/17/99

8/17/99

DARBO, RONALD R II
DB 1338 PG 589

PROJECT REFERENCE NO. 11C.095101	SHEET NO. 10
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

REVISIONS



NO RISE SECTION
STA 24+83 TO 37+95

INSTALL MATTING FOR
EROSION CONTROL IN THE
PROPOSED DITCH LINE.

No Embankment Construction
Sta. 39+00 to 44+00 Rt.

NO RISE SECTION
STA 43+39 TO 73+70(E.O.P.)

INSTALL MATTING FOR
EROSION CONTROL IN THE
PROPOSED DITCH LINE.

09-JAN-2015 09:51
R:\Road\Projects\Secondary\Watauga\SR1331B.Rpbj-Greene\ECWork\EC-10.dgn
\$\$\$\$\$REVISIONS\$\$\$\$\$

SHUPE, WILLIAM JEFFERSON, JR
DB 979 PG 190

GORELICK, JEFFERY A.
DB 019 PG 223

HARTLEY, JOHN K.
DB 627 PG 287

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	11
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

DARBO, RONALD R II
DB 1338 PG 589

No Embankment Construction
Sta. 46+00 to 48+00 Lt.

25' x 20' R/W Reduction
+74.0

20' x 25' R/W Reduction
+08.0



45+00

12 x 6 x 3
4 ft. weir
ID 11.1

9 x 3 x 3
2 ft. weir
ID 11.2


NO RISE SECTION
STA 43+39 TO 73+70 (E.O.P.)

NO RISE SECTION
STA 43+39 TO 73+70 (E.O.P.)

9 x 3 x 3
2 ft. weir
ID 11.3

HARTLEY, JOHN K.
DB 627 PG 287

HARTLEY, JOHN K.
DB 627 PG 287



09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B.Rpbj-Greene\ECWork\EC_Plans\shs\EC-11.dgn
 \$\$\$SUSPENSE\$\$\$

REVISIONS

8/17/99

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	12
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

MORETZ, JACOB & PHYLLIS DIXON
DB 156 PG 897

ROBY & MARIE MORETZ FAMILY TRUST,
DB 1125 PG 119

SOUTH FORK NEW RIVER

25' x 14' R/W Reduction
+36.0

14' x 25' R/W Reduction
+59.0

No Embankment Construction
Sta. 53+00 to 70+00 Lf.

NO RISE SECTION
STA 43+39 TO 73+70 (E.O.P.)

10 x 5 x 3
Floodway Weir
ID 12.5

9 x 3 x 3
2 ft. weir
ID 12.2

9 x 3 x 3
2 ft. weir
ID 12.3

9 x 3 x 3
2 ft. weir
ID 12.4

9 x 3 x 3
2 ft. weir
ID 12.5

INSTALL MATTING FOR
EROSION CONTROL IN THE
PROPOSED DITCH LINE.

INSTALL MATTING FOR
EROSION CONTROL IN THE
PROPOSED DITCH LINE.

INSTALL PSRM IN THE
PROPOSED DITCH LINE.

NO RISE SECTION
STA 43+39 TO 73+70 (E.O.P.)

FRITCHIE, DONALD & LEANNE
DB 490 PG 730

HARTLEY, JOHN K.
DB 627 PG 287

50+00

55+00

56+30

STA 49+90




REVISIONS

09-JAN-2015 09:51
R:\Road\Projects\Secondary\Watauga\SR1331B.Rpbj-Greene\ECWork\EC_Plnshs\EC-12.dgn
\$\$\$\$\$USERNAME\$\$\$\$\$

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	13
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

KOSTERMAN, CATHY
DB 1472 PG 061

8/17/99
 REVISIONS
 09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B_Rpbj-Greene\ECWork\EC_Plans\EC-13.dgn
 \$\$\$SUSANBENNETT\$\$\$



 ENVIRONMENTALLY SENSITIVE AREA
 SEE PROJECT SPECIAL PROVISIONS

McLENITHAN, PATRICK
DB 1521 PG 687


MCRETZ, AUDNA AUSTIN
155 • 730

PROJECT REFERENCE NO.	SHEET NO.
11C.095101	14
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

8/17/99

REVISIONS


09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B.Rpbj-Greene\ECWork\EC-Plnshs\EC-14.dgn
 \$\$\$USERNAME\$\$\$



PROJECT REFERENCE NO.	SHEET NO.
11C.095101	15
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

09-JAN-2015 09:51
 R:\Road\Projects\Secondary\Watauga\SR1331B\Roby-Greene\ECWork\EC_Plansheets\EC-15.dgn
 \$\$\$\$SUSANBENNETT\$\$\$\$

REVISIONS



NO RISE SECTION
STA43+39 TO 73+70(E.O.P.)

9 x 3 x 3
2 ft. weir
ID 15.1

9 x 3 x 3
2 ft. weir
ID 15.3

9 x 3 x 3
2 ft. weir
ID 15.4

9 x 3 x 3
2 ft. weir
ID 15.2


NO RISE SECTION
STA43+39 TO 73+70(E.O.P.)



Area Built With
Bridge Project

8/17/99

PROJECT REFERENCE NO.	SHEET NO.
11C.095101 (CONST)	SHEET 1 OF 2
R/W SHEET NO.	18
ROADWAY DESIGN ENGINEER DATE: 8-01-14	HYDRAULICS ENGINEER



**R
W**


SR 1331B ROBY GREENE RD.
WET PIPE SURVEY STA. 9+30

STREAM NAME: Un-named tributary to South Fork of the New River (INDEX 10-1-(1))
RATING: WS-IV;CA;+ 2ft Stream

EXISTING PIPE SIZE: 34' x 18"
NEW PIPE SIZE: 60' x 36"
PIPE TO BE LAID ON A 120° SKEW WITH 6% FALL


REVISIONS

13-AUG-2014 09:40 R:\Road_P\Projects\Secondary\WetPipe\SR1331B\Roby-Greene\ECWork\SR1331B_Hyd_prm_wet_09+30.dgn




PROJECT REFERENCE NO.	SHEET NO.
11C.095101 (CONST)	SHEET 2 OF 2
RW SHEET NO.	19
ROADWAY DESIGN ENGINEER DATE: 8-01-14	HYDRAULICS ENGINEER

8/17/99



REVISIONS



13-AUG-2014 09:40
 R:\Road\Projects\Secondary\Watauga\SR1331B\Roby-Greene\ECWork\SR1331B_Hyd.prm-wet.62+59.dgn
 USER:JENNY