

MARTINS CREEK



CULVERT CONSTRUCTION SEQUENCE STA. 13+70.24 TO 13+95.59 –L190–

1. UTILIZE SPECIAL STILLING BASIN(S) DURING CULVERT CONSTRUCTION AS NEEDED.
2. INSTALL 36 INCH TEMPORARY PIPE. CONSTRUCT IMPERVIOUS DIKES AND OUTLET DITCH.
3. STAGE 1 – INSTALL SECTION 1 AND SECTION 2 OF THE CONCRETE BOX CULVERT WITHIN THE LIMITS OF PHASE 1 ROADWAY CONSTRUCTION.
4. STAGE 2 – ONCE PHASE I ROADWAY CONSTRUCTION IS COMPLETE AND TRAFFIC IS SHIFTED TO NEW LANES, INSTALL SECTION 3 AND SECTION 4 OF THE CULVERT.
5. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE THE REMOVAL OF IMPERVIOUS DIKES. STABILIZE DISTURBED AREA AND BACKFILL ACCORDINGLY.
6. REMOVE IMPERVIOUS DIKES, ALLOWING FLOW THROUGH THE PROPOSED CULVERT.
7. CONSTRUCT ANY NECESSARY CHANNEL IMPROVEMENTS.



8521 SIX FORKS ROAD, SUITE 400
RALEIGH, NC 27615
NC FIRM LICENSE No: F-0493

STAGE 1



STAGE 2

