

Monitoring Data Record

Project Title: R-2635C Western Wake Freeway COE Action ID: 2007-02903-292

Stream Name: UT to Reedy Branch – Site 3 DWQ Number: 20071470

City, County and other Location Information: UT Reedy Branch is located along I-540 just south of Beaver Creek Commons Drive in Apex, NC.

Date Construction Completed: March 2011

Monitoring Year: (2) of 5

Ecoregion: _____ 8 digit HUC unit 03020201

USGS Quad Name and Coordinates: N 35 44' 29" W 78 53' 29"

Rosgen Classification: _____

Length of Project: 640' Urban or Rural: Urban Watershed Size: _____

Monitoring DATA collected by: M. Green and J. Young Date: 7/16/12

Applicant Information:

Name: NCDOT Roadside Environmental Unit

Address: 1425 Rock Quarry Road Raleigh, NC 27610

Telephone Number: (919) 861-3772

Email address: mlgreen@ncdot.gov

Consultant Information:

Name: _____

Address: _____

Telephone Number: _____

Email address: _____

Project Status: Complete

Monitoring Level required by COE and DWQ (404 permit/ 401 Cert.): Level 1 ~~2~~ ~~3~~

Monitoring Level 1 requires completion of *Section 1, Section 2 and Section 3*

Permit States: COE (2007-02903-292) The permittee shall monitor the completed stream relocation in accordance with Monitoring Level 2 of the US Army Corps of Engineers, Wilmington District, Stream Mitigation Guidelines of April 2003. Monitoring will be conducted two times per year (spring and fall) each year of a 5-year monitoring period. The monitoring reports, including reference photographs, plant survival data and visual inspection notes identifying specific problem areas, will be submitted to the Corps of Engineers, Wilmington Regulatory Field Office within 60 days of completion of the monitoring. The monitoring report will also include a discussion of any deviations from the as-built condition and an evaluation of the significance of these deviations to channel stability. The success of the stream relocation as project mitigation will be evaluated based on those success criteria listed in the referenced Stream Mitigation Guidelines.

DWQ (20071470) The permittee shall visually monitor the vegetative plantings to assess and ensure complete stabilization of the mitigation stream segments. Riparian area success shall be determined by conducting stem counts to ensure a tree survival rate of 320 stems/acre. The monitoring shall be conducted annually for a minimum of 3 year after final planting. Photo documentation shall be utilized to document the success of the riparian vegetation and submitted to DWQ in a final report within sixty (60) days after completing monitoring. After 3 years the NC Turnpike Authority shall contact the DWQ to schedule a site visit to “close out” the mitigation site.

Section 1. PHOTO REFERENCE SITES

(Monitoring at all levels must complete this section)

Total number of reference photo locations at this site:

A total of 8 photo were taken from 4 photo point locations, 1 photo of the vegetation plot, and an overview photo of the site.

Dates reference photos have been taken at this site: 7/7/11, 1/18/12, 7/16/12

Individual from whom additional photos can be obtained (name, address, phone): _____

Other Information relative to site photo reference: A site map is included with this report showing the photo point locations.

If required to complete Level 3 monitoring only stop here; otherwise, complete section 2.

Section 2. PLANT SURVIVAL

Attach plan sheet indicating reference photos.

Identify specific problem areas (missing, stressed, damaged or dead plantings):

There were live stakes along the streambank that were noted as dead or missing and missing bareroot seedlings were noted from the top of bank to less than or equal to 20 ft. into the buffer in certain locations.

Estimated causes, and proposed/required remedial action: NCDOT plans to perform a supplemental planting where the missing or dead plantings are located during the next planting window from November 15, 2012 to March 15, 2013.

ADDITIONAL COMMENTS: Planting was completed at this stream relocation in March 2011 and a supplemental planting occurred on January 12, 2012 due to low at planting numbers. The following planted species were planted on the streambank: black willow and silky dogwood live stakes and in the buffer area: tulip poplar, sycamore, river birch, and green ash seedlings. Two 50 x 50 foot vegetation plots were set in the buffer area in May 2011. Year 2 plant survival counts were conducted during July 2012 monitoring evaluation with the results showing an average density of 571 trees per acre (see table below), which is well above the minimum success criteria of 320 trees per acre for Year 2. NCDOT will continue to monitor plant survival at this stream relocation.

Plot #	Tulip Poplar	Sycamore	River Birch	Green Ash	Total (Year 2)	Total (at planting)	Density (Trees Per Acre)
1	2	5	6	18	31	35	602
2	1	5	7	18	31	39	541
Average Density (Trees/Acre)							571

Section 3. CHANNEL STABILITY

Visual Inspection: The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. Physical measurements of channel stability/morphology will not be required. Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.

This stream relocation is showing signs of instability for the Year 2 Summer evaluation. See areas noted below. A bankfull event had occurred since the last evaluation. NCDOT will continue to monitor channel stability at this stream relocation.

7/16/12	Station 321+50-L- (additional photo)	Station 319+00-L- (additional photo)	Station 317+70-L- (additional photo)	Station Number	Station Number
Structure Type					
Is water piping through or around structure?					
Head cut or down cut present?			Headcut downstream of PP#4		
Bank or scour erosion present?	Bank scouring along left bank upstream of PP#2	Bank erosion on left bank b/t PP#3 and PP#4	Bank scouring on right bank		
Other problems noted?					

Section 4. DEBIT LEDGER

The entire UT to Reedy Branch stream mitigation site was used for the R-2635C project to compensate for unavoidable stream impacts.

UT to Reedy Branch



Photo Point #1 (Upstream)



Photo Point #1 (Downstream)



Photo Point #2 (Upstream)



Photo Point #2 (Downstream)



Photo Point #3 (Upstream)



Photo Point #3 (Downstream)

UT to Reedy Branch



Photo Point #4 (Upstream) (Crossvane #2)



Photo Point #4 (Downstream)



Vegetation Plot #1



Overview Photo of Site



Crossvane #1



Left Bank Scouring @ STA. 321+50-L-

UT to Reedy Branch



Left bank erosion @ Sta. 319+00-L-



Right bank scouring @ STA. 317+70-L-



Headcut @ STA. 317+70-L-

Year 2 Summer – July 2012

