

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Alamance	07	HS-TBD-10-24-24	Multiple signalized intersections in Burlington, Alamance County. Install Leading Pedestrian Interval (LPI) for existing marked crosswalks at 20 signalized intersections. See attached intersection detail.	\$130,000	10/24/2024		0%	Plans to be prepared by NCDOT Signal Design Section. 12/6/2024 - Pending let dates from Division	Dawn McPherson: (336) 487-0175
Alexander	12	HS-TBD-10-24-24	US 64 / NC 90 between Caldwell County line and NC 90 / Golf Club Road in Alexander County. Install centerline and edgeline milled rumble strips along US 64 / NC 90.	\$321,000	10/24/2024		0%	DDC to prepare plans. 12/5/2025 - Let date set for 4/22/2025, DDC will begin preparing plans.	Josh Carpenter (980) 552-4220
Alexander (60%), Iredell (40%)	12	HS-TBD-10-24-24	US 64 between NC 90/ Golf Club Road in Alexander County (MP 7.903-18.879) and NC 90 in Iredell County (MP 0.0-7.119). Install centerline milled rumble strips along US 64.	\$324,000	10/24/2024		0%	DDC to prepare plans. 12/5/2025 - Let date set for 4/22/2025, DDC will begin preparing plans.	Josh Carpenter (980) 552-4220
Anson	10	HS-2410F	Anson High School Road and US 74 Install Crosswalk, Curb Ramps, and Guardrail	\$245,000	7/31/2024	50982.3.7	0%	Plans to be developed by the Division.	Donald Harward (704) 983-4400.
Ashe	11	HS-2011E	NC 16 between US 221 and the Virginia State Line MP 11.44 - MP 23.53 New and Upgrade Guardrail Approximately 88 sections.	\$1,575,000	7/20/2022	49326.3.6	60%	DDC to prepare plans if needed. New and Upgrade Approximately 88 sections of guardrail. Requesting additional funding for more locations on this route. Working on remainder of Locations for upgrades.	David Wayne (336)903-9172
Beaufort	02	W-5702G	US 264 between 1,600 feet west and 2,400 feet east of SR1327 (Neck Road) near Beaufort County Community College, a length of 4,000 feet. Convert existing five-lane section to a superstreet.	\$3,337,000	5/23/2017	44848.3.7	95%	Everything complete except for snow plowable marker installation.	Jim Evans: (252)439-2816.
Beaufort	02	W-5702I	US 264 at NC 32. Construct a roundabout	\$5,249,305	3/2/2018	44848.3.9	95%	Project is estimated to be completed 12/10/24.	Jim Evans: (252)439-2816.
Beaufort	02	W-5702R	US 264 from approximately 800 feet east of SR 1311 (Asbury Church Road) to approximately 1600 feet west of SR 1327 (Neck Road) near SR 1522 (Lizzard Slip Road), an approximate length of 0.72 mile. Convert existing five-lane section to a superstreet. This will connect the existing superstreet at SR 1311 (Asbury Church Road) to the funded superstreet project (W-5702G) at SR 1327 (Neck Road).	\$3,358,100	11/16/2018	44848.3.18	90%	Everything complete except for snow plowable marker installation.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Beaufort	02	HS-2402K	US 17 BUS (Carolina Avenue) at Washington Street. Construct a median island and approach channelization islands that will convert Washington Street into a right-in/right-out street. Provide high-visibility crosswalks with dual-indicated RRFBs on both approaches of US 17 BUS, a pedestrian refuge in the median island, and curb ramp connections to existing sidewalk on each side of US 17 BUS.	\$100,000	4/26/2024	50974.3.12	10%	PE funds released on 7/29/24. Plans by Division 2.	Jim Evans: (252)439-2816.
Beaufort	02	HS-2402W	US 264 between NC 32 and the western town limits of Pantego. Install centerline and edgeline sinusoidal rumble stripes with 6" thermoplastic pavement markings.	\$576,000	7/31/2024	50974.3.24	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Beaufort, Craven, Jones	02	HS-2402B	1) US 17 between 1.1 miles north of the Onslow County Line and approximately 2000 feet south of NC 58 in Jones County. 2) US 17 between 0.25 mile north of SR 1433 (Antioch Road) in Craven County and 0.3 mile north of SR 1134 (Old New Bern Road) in Beaufort County Install shoulder rumble strips along segment 1. Install sinusoidal center and edgeline rumble stripes with 6 inch thermoplastic markings along segment 2.	\$655,000	1/26/2024	50974.3.3	10%	PE funds released on 5/1/2024. Plans by Division 2.	Jim Evans: (252)439-2816.
Beaufort, Pitt, Pamlico, Edgecombe	02	HS-2402C	1) NC 33 between Pamlico SR 1240 (Mayo Road) and 1625 feet west of Beaufort SR 1002 (Bay City Road). 2) NC 33 between 600 feet west of SR 1965 (Main Street Extension) and 700 feet east of SR 1136 (Gray Road) in Beaufort County. 3) NC 33 between 525 feet west of Beaufort SR 1143 (Taylor Road) and 300 feet east of Pitt SR 1568 (Calvert Street). 4) NC 33 between Frank Evans Lane and SR 2405 (Rivercrest Drive) in Pitt County. 5) NC 33 between US 264 interchange in Pitt County and NC 42 in Edgecombe County. Install sinusoidal center and edgeline sinusoidal rumble stripes.	\$1,400,000	1/26/2024	50974.3.4	10%	PE Funds were released on 5/2/2024. Plans by Division 2.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Bertie, Hertford, Gates	01	HS-2001G	1) US 13 between SR 1302 (Lea Lumber Co Road) in Bertie County and approximately 0.25 mile north of SR 1418 (Arrow Road) in Hertford County. 2) NC 11, SR 1212 (Short Cut Road), and US 13 between 450 feet south of SR 1130 (Modlin Road) and 1 mile north of NC 461 in Hertford County. 3) US 13 between 1 mile north of NC 461 in Hertford County and US 158 in Gates County. Install sinusoidal center and edge line rumble stripes with 6 inch pavement markings along project sections 1 and 2. Install shoulder rumble strips along project section 3.	\$900,000	1/30/2023	49296.3.9	10%	Plans by Division 1. Scheduled to LET 1/17/24 with HS-2001G/H/I & SS-6201J.	Jason Davidson: (252) 482-1857
Bertie, Martin	01	HS-2001B	Bertie County: 1) US 13 between SR 1302 (Lea Lumber Company Road) and Hertford County Line; 2) SR 1500 between US 13/US 17 and SR 1546. Martin County: 3) SR 1001 between southern Bear Grass Municipal Limits and Beaufort County Line; 4) SR 1420 between SR 1423 (Bonnie Best Road) and west of Landfill Road; 5) SR 1142 between NC 903 and west of New Road/Horseshoe Road; 6) NC 111 between Edgecombe County Line and south of NC 11/NC 42; 7) SR 1002 between NC 903 and 0.8 mile south of Oak City; 8) US 17 between Beaufort County Line and SR 1205; 9) NC 171 between Beaufort County Line and SR 1510 (Mill Road/Maurice Brown Road). Upgrade warning signs at curves as recommended through the systemic curve signing investigations.	\$36,000	2/4/2022	49296.3.3	99%	Plans by Division 1. Materials supply issues delayed start. Minimal work done in December 2022. Work to resume very soon.9/20/24: Project complete pending final inspection.	Jason Davidson: (252) 482-1857
Bladen	06	HS-2006M	SR 1325 (Gum Springs Road) identified curves in the vicinity of SR 1327, between MP 3.2 and MP 4.4. Widen both the inside and outside of curves to provide a 4' paved shoulder with bike rumble strips.	\$184,000	7/20/2022	49312.3.17	95%	Project LET Construction not started.	Christy Huff: (910) 364-0603.
Bladen	06	HS-2406N	NC 87 at NC 131. Install traffic signal.	\$695,000	7/31/2024	50978.3.15	25%	Plans to be provided by the Signal Design Section.	John Gauthier
Bladen	06	HS-2406E	US 701 at SR 1806 (Mercer Mill Road), US 701 at Swanzy Street, and US 701 and King Street in Elizabethtown. Install signalized pedestrian heads with high-visibility crosswalks at three signalized intersections with LPI in Elizabethtown.	\$800,000	4/26/2024	50978.3.6	15%	Plans to be provided by the Signal Design Unit.	Christy Huff: (910) 364-0603.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Bladen	06	HS-2406HA/HB	<p>•HS-2406HA: NC 87 from SR 1725 to 0.14 mile east of NC 87 Business. (MP 10.42 to MP 23.07). CON \$340,000, Let 3/5/25, and</p> <p>•HS-2406HB: NC 87 from the Columbus County line to SR 1725. (MP 0.0 to MP 10.42). CON \$300,000, Let 9/17/25.</p> <p>Install sinusoidal centerline and edgeline rumble strips, 6" long life pavement markings, and raised pavement markers.</p>	\$660,000	4/26/2024	50978.3.9	80%	Plans to be provided by the Division. Document complete. Prelim Plans. 9/30/24 - Project broken into two parts (HA & HB) to be let separately.	Christy Huff: (910) 364-0603.
Bladen, Columbus	06	HS-2406G	<p>US 701 in Bladen County from milepost 1.96 to 9.46. US 701 in Columbus County from milepost 2.57 to 15.48 and 19.97 to 30.35.</p> <p>Install sinusoidal centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers.</p>	\$1,000,000	4/26/2024	50978.3.8	80%	Plans to be provided by the Division. Document complete. In Final Plans.	Christy Huff: (910) 364-0603.
Bladen, Columbus, Cumberland	06	HS-2406I	<p>60 guardrail end unit locations on I 95, US 74, US 301, US 401, NC 24, NC 87, and SR 1007 in Bladen, Columbus, and Cumberland Counties.</p> <p>Upgrade 60 guardrail end units to current design standards on seven routes in three counties.</p>	\$701,000	4/26/2024	50978.3.10	25%	Plans to be provided by the Division. Document Complete	Christy Huff: (910) 364-0603.
Brunswick	03	W-5601GA	<p>US 17 and SR 1165 (Thomasboro Rd.)/SR 1304 (Pea Landing Rd.)</p> <p>Remove signal and replace with superstreet with signalized U-turns.</p>	\$998,000	11/24/2015	50138.3.184	100%	Project is complete. Final Review Memo to be sent as soon as possible.	Joey Jetton(910) 523-8512
Brunswick	03	W-5703Q	<p>NC 130 (Whiteville Road) and SR 1321 (Longwood Road)/SR 1330 (Waccamaw School Road).</p> <p>Realign A Skewed 4-Legged Intersection to be Two 3-Legged Intersections.</p>	\$832,000	3/29/2019	44849.3.17	90%	Contractor is in LDs.	Joey Jetton(910) 398-9100
Brunswick	03	W-5703H	<p>US 17 (Ocean Hwy) and SR 1303 (Hickman Rd.) and Intersection SW Middleton Avenue (Non-System) and US 17.</p> <p>Convert Median Openings to a Signalized Superstreet.</p>	\$2,548,000	11/17/2017	44849.3.8	100%	Project is complete. Final Review Memo to be sent as soon as possible.	Joey Jetton(910) 523-8512
Brunswick	03	HS-2003W	<p>US 17 at SR 1136 (Red Bug Road) and SR 1345 (Royal Oak Road).</p> <p>Install a Reduced Conflict Intersection.</p>	\$2,000,000	2/4/2022	49303.3.24	100%	Project is complete. Final Review Memo to be sent as soon as possible. No new updates.	Josh Pratt (910) 341-2000
Brunswick	03	HS-2003D	<p>US 17 and SR 1130 (Mount Pisgah Road)/SR 1344(Sellers Road)</p> <p>Convert an unsignalized left over to a signalized left over.</p>	\$289,000	2/4/2022	49303.3.5	25%	Anticipated let date sent to RTU and Cindy for PE funds / WBS to be provided. 5/25/22 - Per DTE Jessi Leonard, due to later Let date, will not request PE funds until ~7/2023. Included in project Let to be overseen by Project Development. October 2024. Original plans received 5/3/2022. No new updates. Managed by PD. BH	Brian Harding (910) 341-2000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Brunswick	03	HS-2003O	US 74/76 and SR 1714 (Enterprise Drive)(Left-over) and US 74/76 and SR 1494 (Wood Treatment Road) (U-turn) Signalize an existing Reduced Conflict Intersection.	\$625,000	7/20/2022	49303.3.16	15%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development. March 2025. No new updates.	Brian Harding (910) 341-2000
Brunswick	03	HS-2003G	NC 130 and SR 1120 (Sabbath Home Road)/SR 1239(Ocean View Avenue). Install FYA left on the eastbound and westbound approaches and refresh pavement markings.	\$111,000	2/4/2022	49303.3.8	10%	Update Let date. Final Review Memo being sent from Regional Traffic.	Stoney Mathis (910) 341-2200
Brunswick	03	HS-2003AR	Intersection of US 17 Business and NC 906 (Midway Road) Install a Signal.	\$337,300	7/28/2023	49303.3.45	15%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development	Brian Harding(910) 341-2000
Brunswick	03	HS-2003AS	US 74 / 76 (Andrew Jackson Hwy.) Eastbound Ramp and SR 1426 (Lanvale Rd.) Install a Signal	\$482,300	7/28/2023	49303.3.46	15%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development	Brian Harding (910) 341-2000
Brunswick	03	HS-TBD-4-26-24	US 74 at I-140 EB Ramps and WB Ramps I-140 EB Ramps: Near Side Signal Heads for EB and WB approaches; I-140 WB Ramps: Near Side Signal Heads for EB and WB approaches, Near Side Signal Head for SB approach, Advanced Warning Flasher to replace single Actuated 'SIGNAL AHEAD' Warning	\$187,000	4/26/2024		10%	Plans are to be developed by Division Project Development. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
Brunswick	03	HS-TBD-10-24-24	NC 133 between SR 1100 (Country Club) (MP 1.00) and 0.15 mile north of Port Loop Road (Non-system) (MP 3.12), NC 87 between 1.29 miles south of SR 1513 (MP 9.40) and 0.255 mile north of SR 1729 (MP 14.99), SR 1300 (Ash-Little River Road) between NC 130 (MP 0.00) and SR 1303 (Hickman Road) (MP 11.02) Install Centerline and Shoulder Sinusoidal Rumble Stripes with Bicycle Pattern.	\$1,103,000	10/24/2024		10%	Plans by Division Resurfacing Group to be let as a stand-alone Safety Project.	TBD
Buncombe	13	W-5213G	SR 2002 (Riceville Road) from 0.2 mile north of US 70 to SR 2419 (Bull Creek Road). Install 6" long life pavement markings.	\$220,000	12/17/2012	45343.3.8	95%	Under construction, paving complete	Chris Medlin (828) 250-3200.
Buncombe	13	W-5813C	SR 1332 (N. Louisiana Ave.) at SR 1338 (Emma Rd.) in Asheville. Install pedestrian signal phasing, high visibility crosswalks, sidewalk and curb ramps.	\$197,000	8/18/2017	48958.3.4	99%	Majority of work completed. Punchlist items remain	Gabe Johnson (828) 250-3000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Buncombe	13	R-5793KB (W-5813D)	(1) US 25 at All Souls Crescent, and (2) US 25 Alternate (Lodge Street) at NC 81 (Hendersonville Road). Install curb ramps, sidewalk and signal upgrades at these two intersections.	\$100,000	8/17/2018	44923.3.23	10%	Division has been working with City of Asheville to come up with a design that is well delineated and meets NCDOT standards and...still meets historical district requirements. Division has an approved design for ADA Ramps. Pedestrian signals will be integrated with traffic signals. DDC will work towards finalizing design once we have signal design plans. [2/12/24 - W-5813D is being deleted and the improvement for that project will be done under R-5793KB instead. \$96,000 in HSIP-VU funds will be included now for R-5793KB.] Bids were opened on 9/18/24. Low Bid was 56% over EE. Bids being rejected. The Division is working to determine how we will relet this project.	Gabe Johnson (828) 250-3000.
Buncombe	13	W-5813E	US 19-23-74ALT (Patton Avenue) at US 19-23BUS (Haywood Road)/SR 1319 (Johnston Road) in Asheville. (Signal Inv. # 13-0214) Install pedestrian signal phasing, high visibility crosswalks and curb ramps.	\$232,000	11/16/2018	48958.3.6	100%	Construction Complete; Sent to RTE for Final Inspection.	Gabe Johnson (828) 250-3000
Buncombe	13	W-5813F	US 19-23-74ALT (Smokey Park Highway) at Old Haywood Road in Asheville. (Signal Inv. # 13-0868) Install pedestrian signal phasing, high visibility crosswalks and curb ramps.	\$118,000	11/16/2018	48958.3.7	100%	Construction complete	Gabe Johnson (828) 250-3000
Buncombe	13	HS-2413K	US 19-23-74 ALT (Smokey Park Hwy) from the I-40 Westbound Ramps to the Ingles Shopping Center (Cooper Blvd), in Asheville. Total Length = 0.753 mile. Install sidewalks along Smokey Park Highway and install pedestrian signal with crosswalks at Old Haywood Rd.	\$990,000	9/10/2024	50985.3.12	15%	Division DDC working towards 90% plans. CON side of Project to be converted to Federal HSIP due to funding. Could cause slight delay in project. G Johnson requested federal funding for this project.	Gabe Johnson (828) 250-3000.
Buncombe	13	HS-2013O	SR 3075-Onteora Boulevard at Bridge #100460 over I-40 Install sidewalk on the bridge and upgrade bridge rail.	\$445,000	10/12/2022	49333.3.16	5%	Scoped; SMU working on structure plans; DDC to design remainder	Chris Medlin (828) 250-3200.
Buncombe	13	HS-2013P	NC 63 at SR 1220 (S. Turkey Creek Road), near Leicester, Total Length = 900' Construct a left turn lane on westbound NC 63.	\$785,000	1/30/2023	49333.3.17	10%	DDC working towards 60% Plans.	Gabe Johnson (828) 250-3000
Buncombe	13	HS-2413I	SR 1002 (Old Leicester Hwy) from NC 63 to SR 1607, near Leicester. Total Length = 1.953 miles Install ±5100' of shoulder guardrail.	\$293,000	7/28/2023	50985.3.10	10%	Plans being developed by District Office	Chris Medlin (828) 250-3200.
Buncombe	13	HS-2413G	SR 3136 (Cane Creek Rd.) from SR 3116 (Mills Gap Rd.) to US 74ALT, near Fairview. Total Length = 6.47 miles Install 8" sinusoidal edgeline rumblestrips and 6" long life pavement markings on all lane lines.	\$259,000	4/18/2023	50985.3.8	10%	Plans to be developed by the Division. Traffic Services in planning stage.	Randy Tritt (828) 250-3000.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Buncombe	13	HS-2413J	SR 1727 (Monticello Road) from 0.2 mile west of SR 1882 (New Stock Road) to 0.2 mile east of NC 251 (Old Marshall Highway). Total Length = 1.22 miles. Install ±5,545' of shoulder guardrail on SR 1727.	\$327,000	7/28/2023	50985.3.11	10%	Plans being developed by District Office	Chris Medlin (828) 250-3200.
Buncombe	13	HS-TBD-7-28-23	US 70/74ALT (College St.) at SR 3284 (Charlotte St.), in Asheville. Realign crosswalk, install short section of sidewalk with two curb ramps and relocate two push buttons.	\$60,000	7/28/2023		10%	Need scoping meeting, set up with RTE, and plans to be developed by DDC .Sent to RTE to set up in SAP.	Gabe Johnson (828) 250-3006.
Buncombe	13	HS-TBD-7-28-23	US 70/74ALT (Tunnel Rd.) at Kenilworth Rd., in Asheville. Realign crosswalk and sidewalk, install two curb ramps, relocate two push buttons, remove concrete island and resurface.	\$130,000	7/28/2023		10%	Need scoping meeting, set up with RTE, and plans to be developed by DDC . Sent to RTE to set up in SAP.	Gabe Johnson (828) 250-3006.
Buncombe	13	HS-TBD-7-31-24	SR 2435 (Old US 70 Hwy) from Woolwine Dr. to the Bus Entrance at Owen Middle School, in Swannanoa. Total Length = 618 feet. Install sidewalk, curb ramps, and an RRFB.	\$462,000	7/31/2024		0%	Plans to be developed by the Division. Sent to RTE to set up in SAP.	Chris Medlin (828) 250-3200.
Buncombe, Burke, Madison, McDowell, Rutherford, Yancey, Mitchell	13	HS-2013Q	Various primary and secondary two lane roadways. Install long life pavement markings. Install long life pavement markings along +/-181 miles of two lane roadways.	\$3,337,000	4/30/2021	49333.3.18	10%	Division Traffic Services preparing contract information, HS-2013S scope included in HS-2013Q	Randy Tritt (828) 250-3000.
Burke	13	HS-2413E	US 70, west of Glen Alpine, MP 0.000-5.332. Total Length = 5.332 miles Install 18" sinusoidal centerline rumblestrips, 8" sinusoidal edgeline rumblestrips and 6" long life pavement marking on all lane lines.	\$297,000	1/26/2024	50985.3.6	10%	Plans to be developed by the Division. Traffic Services in planning stage.	Randy Tritt (828) 250-3000.
Burke	13	HS-2413H	Various US, NC and SR routes (22) in Burke County (Division 13 Curve Signing Project). Install horizontal alignment warning signs on various routes (22) in Burke County (see attached route detail).	\$478,000	4/26/2024	50985.3.9	10%	No plans. Sign layouts provided by AECOM as part of curve investigations.	Randy Tritt (828) 250-3000.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Burke & Rutherford	13	HS-2413A	US 64-NC 18 from Morganton (northeast Municipal Limit) to Caldwell County, Burke County Total Length = 5.21 mi US 64-74 from SR 1008 (Bills Creek Rd) to Rutherfordton (western Municipal Limit), Rutherford County Total Length = 12.524 mi US 64-NC 18, Burke County - Install 18" sinusoidal centerline rumblestripes, 8" sinusoidal edgeline rumblestripes and 6" long life pavement markings on all lane lines. US 64-74, Rutherford County - Install 14" sinusoidal centerline rumblestripes, 8" sinusoidal edgeline rumblestripes and 4" long life pavement markings on all lane lines.	\$743,000	7/28/2023	50985.3.2	10%	Plans to be developed by the Division. Traffic Services in planning stage.	Randy Tritt (828) 250-3000.
Burke, Madison, McDowell, Rutherford	13	HS-2013R	Various two lane secondary and primary routes in Burke, Madison, McDowell, and Rutherford Counties. Install long life pavement markings on approximately 123.50 miles of roadway.	\$2,980,000	7/20/2022	49333.3.19	20%	Let 8/7/2024. Preparing for construction.	Randy Tritt (828) 250-3000.
Cabarrus	10	HS-2010H	NC 49 and SR 1155 (Zion Church Road) near Concord. Updated 6/2/2022. Convert the existing signalized intersection to an RCI with signalized bulbouts.	\$2,324,000	7/20/2022	49291.3.8	10%	Plans to be developed by the Division. Beginning ROW Acui. In ROW Phase.	Donald Harward (704) 983-4400
Cabarrus	10	HS-2010R	SR 1168 (Robinson Church Road) in the vicinity of SR 1169 (Peach Orchard Road) near Harrisburg. - Wedge, to change supers to a 02 (NC). - Widen, 2' to the East side. - Install, 4' earth shoulder on East side. - Re-grade ditch to have a 4:1 front slopes and back slopes.	\$890,000	7/28/2023	49291.3.18	10%	Plans to be developed by the Division. On hold due to development in the area. Should cover the scope of the proposed project.	Donald Harward (704) 983-4400
Cabarrus	10	HS-2010Q	NC 49 and SR 2635 (Old Airport Road). Convert this intersection to an RCI. Install a directional left and a U-turn bulb.	\$920,000	7/28/2023	49291.3.17	10%	Plans to be developed by the Division. In Design.	Donald Harward (704) 983-4400
Cabarrus	10	HS-2410A	SR 1790 (Winecoff School Road) in the vicinity of Winecoff Elementary School. Install sidewalk, crosswalk, and necessary curb ramps to be able to safely cross SR 1790.	\$157,000	1/26/2024	50982.3.2	10%	Project to be developed by the Division. In Survey.	Donald Harward (704) 983-4400.
Cabarrus	10	HS-2410D	US 29 and SR 2894 (Bruton Smith Boulevard) in Concord. Install pedestrian signal upgrades.	\$39,000	4/26/2024	50982.3.5	10%	Plans to be developed by the Division. Federal blanket contract to be used. Construction Authorized. Blanket Contract Awarded.	Zach Gardner (704) 983-4400.
Camden	01	HS-2401A	US 17 at US 17 Business/NC 343. Modify the median opening to allow left out only from the side street. Install a two-phase signal for the US 17 southbound lanes at NC 343.	\$1,336,000	1/26/2024	50973.3.2	10%	Plans by Division 1 and TMSD Signal Design Unit.	Jason Davidson: (252) 482-1857

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Camden, Perquimans, Pasquotank	01	HS-2001D	15 routes in Division 1 (see locations in project file). Upgrade warning signs at curves as recommended through the systemic curve	\$41,000	7/20/2022	49296.3.5	99%	Signing layouts provided by HNTB as part of the systemic curve review initiative. Construction by State Forces scheduled to begin in May 2023.9/20:24: Project complete pending final inspection.	Jason Davidson: (252) 482-1857
Camden/Currituck	01	HS-2401O	NC 34 between US 158 in Camden County and NC 168 in Currituck County. Install sinusoidal centerline and edgeline rumble stripes with 6" pavement markings.	\$295,000	4/26/2024	50973.3.16	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Carteret	02	W-5702U	1: US 70 (Arendell Street) at Hestron Drive/Crystal Coast Plaza. 2: US 70 (Arendell Street) at SR 1237 (Harris Road)/Shopping Center. Intersection 1: Upgrade the signal with metal poles, mast arms, and dual red indication on US 70. Construct positive offset for the westbound left turn lane. Intersection 2: Upgrade the signal with metal poles, mast arms, and dual red indication on US 70.	\$635,000	5/24/2019	44848.3.21	60%	All signal pole foundations completed 12/4/24. Will take approximately 3-months to complete project after foundations have been completed. Steel poles have been delivered.	Jim Evans: (252)439-2816.
Carteret	02	HS-2002AB	US 70 at SR 1174 (Turner Street). Add pedestrian signal heads at the existing marked crosswalks using a two-stage crossing of US 70.	\$63,000	4/18/2023	49300.3.31	10%	Materials received, waiting on OCC contractor to begin work. IDIQ Work Order assignment signed by OCC contractor on 2/12/24. Plans received by TMSD Signal Design Unit on January 9, 2024.	Jim Evans: (252)439-2816.
Carteret	02	HS-2002AF	US 70 between Gladys Teasley Lane and SR 1753 (Arthur Farm Road). Construct an RCI including the modification of 5 full-movement median openings.	\$1,150,000	7/28/2023	49300.3.35	10%	Currently addressing utility conflicts. 5/24 - Location and Surveys currently working on survey. Once the survey has been completed our DDC Unit will begin preparing project plans. Plans by Division 2.	Jim Evans: (252)439-2816.
Carteret	02	HS-2002AI	US 70 at NC 101. Revise signal with fully protected left turns from NC 101. Install advance Signal Ahead signs on US 70.	\$60,000	7/28/2023	49300.3.38	10%	Materials received, waiting on OCC contractor anticipates beginning April 2025. IDIQ Work Order assignment signed by OCC contractor on 8/28/24. Received Signal Plans on 5/14/24. Requested TMSD to revise scope to install "Be Prepared to Stop when Flashing" advanced flashers for east and westbound traffic, due to this charge the project let date had to be rescheduled to allow additional time for the signal plans to be prepared and for materials to be delivered.	Jim Evans: (252)439-2816.
Carteret	02	HS-2402E	1) NC 58 (Emerald Drive) at Loon Drive/Emerald Plantation Road; 2) NC 58 (Emerald Drive) at Mangrove Drive; and, 3) NC 58 (Emerald Drive) at Bogue Inlet Drive. Implement a leading pedestrian interval at 3 signalized intersections.	\$25,000	11/6/2023	50974.3.6	10%	Signal plan design is complete. PE funds were released on 5/1/2024. Plans by Division 2.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Carteret	02	HS-2402T	(1) US 70 between SR 1429 (Olga Road) and NC 12, excluding the three-lane section near East Carteret High School and the limits of Otway, Smyrna, Davis, Williston, and Stacy. (2) NC 12 between US 70 and SR 1388 (Lola Road). Install sinusoidal center and edgeline rumble stripes with 6" pavement markings.	\$676,000	7/31/2024	50974.3.21	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Carteret	02	HS-TBD-10-24-24	US 70 (Arendell Street) at SR 1602 (35th Street). Install pedestrian signals with hi - visibility crosswalks across both approaches of 35th Street and across both east and westbound US 70 on the western side of the intersection. Install sidewalk to the railroad track limits to tie in with what R/R installs. Install sidewalk between US 70 eastbound and existing sidewalk by Carteret Community College campus.	\$215,000	10/24/2024		10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Carteret	02	HS-2402P	NC 101 at SR 1392 (Adams Creek Road). Widen radii in the NE and SE quadrants, construct a concrete channelization island, and install a supplemental stop sign.	\$50,000	7/31/2024	50974.3.17	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Carteret, Craven	02	HS-2402I	(1) SR 1124 (Nine Mile Rd/Nine Foot Rd) between NC 24 & Parker Ct (MP 0.000-7.714), Carteret Co. (2) SR 1125 (Lake Rd) between SR 1124 (Nine Mile Rd/Nine Foot Rd) & Craven Co. (MP 0.000-2.929), Carteret Co. (3) SR 1756 (Lake Rd) between 1.7 mile S of SR 1745 (Miller Blvd) & Carteret Co. (MP 1.780-4.770), Craven Co. Install sinusoidal center and edgeline rumble stripes with 6 " edgeline pavement markings and 4" centerline pavement markings.	\$330,000	4/26/2024	50974.3.10	10%	PE funds released on 7/29/24. Plans by Division 2.	Jim Evans: (252)439-2816.
Carteret, Jones, Lenoir	02	HS-2402S	(1) NC 58 between 730' NW of southern intersection with SR 1109 (Peletier Loop Rd) in Carteret Co. and the southeastern municipal limit of Maysville in Jones Co. (2) NC 58 between 0.389 mile east of SR 1338 (Goshen Lane) and the southern municipal limit of Trenton in Jones Co. (3) NC 58 between 0.226 mile east of SR 1124 (Greentown Rd) in Jones Co. and SR 1900 (Collier Loftin Rd) in Lenoir Co. Install centerline and edgeline sinusoidal rumble stripes with 6" thermoplastic pavement markings.	\$1,115,001	7/31/2024	50974.3.20	10%	Plans by Division 2.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Carteret/Craven	02	HS-2402Ln	NC 101 between SR 1212 (Airport Rd) near Beaufort in Carteret County and Outer Banks Drive near Havelock in Craven County. Install sinusoidal edge line rumble stripes with 6" pavement markings.	\$355,000	4/26/2024	50974.3.13	10%	PE funds released on 7/29/24. Plans by Division 2.	Jim Evans: (252)439-2816.
Catawba	12	W-5212I	NC 16 at SR 1746 (Burris Rd.) & the intersection of NC 16 at SR 1739 (E 20th St.) Construct a limited movement crossover at SR 1746. Modify traffic signal at SR 1739 to include protected/permitted phasing for NB NC 16 and incorporate actuated "Signal Ahead" signs for NB NC 16.	\$830,000	9/24/2012	45342.3.9	99%	Signal plans sent to Div 7/2014. (SIN: 12-1798). 12/1/14 - ROW to begin in Spring 2015. 9/19/16 - Signal plans being reviewed by Traffic. Comments rec'd and PEF revising signal plans . 10.3.17 - Signal plans have been recieved. 2.1.18 - Bids will be opened on 2/27/18.; 8/14/18 Project was relet with SS-4912BO; did not get awarded. 6/25/19 Will bundle with projects SS-4912BO and W-5712K scheduled for let 9/30/19. 10/23/19 Revised LET date to 9/22/2020. 6/11/21 - Per JKLacy email, "This project is to install a directional crossover. Mobility and Safety will ask for a cost for a modular crossover. If the cost are acceptable, we will pursue the delivery and installation of modular crossover. Once we get more clarity on this option we will update and revise costs, and schedules." 9/13/21 - Quick Curb design and estimate was completed 12/17/2019 as an alternate plan and sent to Jason Willis to be installed by maintenance forces. 6/28/22 - Installed Quick Curb will be final improvement since cost estimate is now too high for reasonable safety B/C. Steskal to do final review memo and M Poe to delete project with SCR. 7/14/22 - JKL agreed to reimburse Div with state SS project funds after Div installs signal. 8/22/2023 - No new update, project needs to be closed.	Josh Carpenter (980) 552-4220
Catawba	12	W-5712Q	SR 1005 (McDonald Parkway) at SR 1441 (Spencer Road/12th Ave Dr. NE) Flashing Yellow Arrow-"Doghouse" Protected-permitted to FYA Protected-permitted with optional protected only phase.	\$35,000	11/17/2017	44858.3.17	20%	11/17/17 - Approved in statewide W-project selection meeting.; 2.1.18 - Need to check with City to see if their signal cabinet will handle FYA. Need to set schedule. 10/23/18 - Waiting on Contract and City Agreement. 11/20/18 - Byron to get Documents and Signal revisions. Do we need a City Agreement? 2/19/19 - Per Byron no City Agreement is needed. 4/22/19 - No Documents needed, Estimated start construction date is 7/30/19. 6/25/19 - Barry to check on this project and advise the Div. 3/10/2020 Barry informed that we need revised signal plans. 9/9/2021 - Waiting on MCDC to be approved and then work will be scheduled. 2/9/2022 All documents complete estimated start May 2022. 5/23/2022 - Awaiting bonds and COI from contractor, work to begin in July 2022. 12/1/2022 - Traffic plans to begin work 1/3/2023 with contractor. 4/6/2023 Will send to contractor 9/12/2023.	Scott Poston (980) 552-4214

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Catawba	12	W-5712K	SR 1476 (Fairgrove Church Road SE) at I-40 EB Ramp. Building right through lane south bound on SR 1476 from the bridge at I40 to the signal and remove island from off ramp, FYA protected-permitted SB, Reflective backing plates on all signal heads, Queue detection on I40 east bound off ramp, bring right turns from ramp under signal control, include all pavement markings and one way arrow on ramp.	\$170,000	3/2/2018	44858.3.11	25%	3/2/18 - Approved in statewide W- project selection meeting. The Division 12 Staff will have any needed plans prepared. 9/14/18 - Concept approved. Surveys complete, DDC to begin design. Project to be bundled with SS-4912BO and W-5212I to be LET 8/27/19. 10/23/18 - Prelim. design complete, few days from R/W plans. 11/7/18 - Sent email to Byron on 11/7/18 to have signal plans requested. 11/20/18 - R/W plans are complete. No R/W to purchase. As of 11/20/18 signal plans have yet to be requested. 11/27/2018 - Byron sent requested for signal plans. 4/24/19 - Signal plans have been received. Roadway design complete and final Plans are being prepared. 6/25/19 - Project LET date revised to 9/30/19. Project on schedule to make LET. 10/14/19 - Scheduled for 1/2020 Let. 3/6/2020 Due to budget constraints project needs to be rescheduled. 9/13/2021 - Project has been rescheduled for 1/25/2022 LET. 2/10/2022 Construction estimate is over budget, need to find additional funding. 8/22/2023 - No new update. 5/28/24 Division working with SPSF to complete design.	Josh Carpenter (980) 552-4220
Catawba	12	W-5712T	US 321 Bus @ NC 10. FYA, Reflective backing plates, Pedestrian countdown heads, crosswalks and sidewalks	\$120,000	3/2/2018	44858.3.20	10%	3/2/18 - Approved in statewide W- project selection meeting. The Division 12 Staff will have any needed plans prepared. ROW 1/2019 and CON 8/2019. 9/14/18 - Concept approved. Waiting for funding to be approved to set schedule for surveys. 10/23/18 - Funds approved, surveys due 10/19/18, surveys not started. 11/20/18 - DDC still waiting for survey. 2/19/19 - Survey received and design work has begun. 4/24/19 - Design complete. Final plan prep has begun. No R/W needed. All documents are needed to Jackie by 7/1/19. 6/25/19 Project shchedule has been revised, LET 1/14/2020. Project on schedule to make LET date. 3/6/2020 Due to budget constraints project needs to be Rescheduled. 9/13/2021 - Project rescheduled for 1/11/2022 LET. 2/10/2022 Construction Estimate is over budget need additonal funds to proceed. 8/22/2023 - No new update. 5/28/24 Division looking for additional funding.	Josh Carpenter (980) 552-4220
Catawba	12	HS-2012I	NC 10 MP 11.922 -MP 14.991. Install Centerline and shoulder rumble strips.	\$123,000	7/28/2023	49331.3.10	25%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together. 5/28/2024 -Project has be Let 3/26/2024 and was Awarded 3/28/2024. 9/23/2024 - Project was apart of DL00322 but was deleted by District Engineer Travis Jordan.	Josh Carpenter (980) 552-4220
Catawba	12	HS-TBD-10-24-24	NC 150 between 0.374 miles west of SR 1855 and Iredell County line (MM 0.438 to MM 8.688). Install centerline and edgeline milled rumble strips along NC 150.	\$310,000	10/24/2024		0%	DDC to prepare plans. 12/5/2025 - Let date set for 4/22/2025, DDC will begin preparing plans.	Josh Carpenter (980) 552-4220

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Catawba, Iredell, Alexander	12	HS-2012D	65 secondary roads. Install 4" wide, 90 mil Extruded Thermo, Long Life, Long Line pavement markings.	\$3,616,000	7/29/2021	49331.3.5	40%	DDC to prepare plans if needed. 12/1/2022 - Let Date set for 1/24/2023. 8/25/2023 - Contract awarded to TRP Construction Group, LLC. No work has begun yet. Contract completion date is 11/15/2023. 5/28/2024 - Project is completed.	Scott Poston (980) 552-4214
Chatham	08	W-5808B	US 421 at NC 902. Convert existing signalized intersection to a superstreet.	\$946,500	8/23/2019	48953.3.3	10%	Plans needed from Division Design Construct Unit. 6/4/2020 - project scheduled for January 2022, survey/design has not started due to funding situation. 9/10/2021-final survey received 9/1/2021, developing 25% plans. 2/3/2022 - reviewing 25% plans, submitting for drainage design. (No Change). 12/5/2022 - working to finalize 25% plans, needed additional survey to make some design changes. 4/11/2023 additional survey received, finalizing 25% plans and starting drainage design. 8/25/2023 - drainage design and utility coordination in progress. 12/11/2023 finalizing ROW plans. 5/28/24 starting ROW May 2024, 2 parcels, utilities to be relocated at bulbout 9/24/2024 - utility relocation complete, ROW in progress, working on final plans. 12/6/2024 - ROW acquisition to be complete soon and need to request construction funding, offer accepted on the 1 parcel.	Michael Ricketts: (910)773-8033
Chatham	08	HS-2408A	NC 751 from US 64 to Durham county line (MP 0-9.3); and, SR 1008 (Farrington Point Road) from SR 1972 (Pea Ridge Road) to Orange county line (MP 3.51-15.98). Install sinusoidal rumble strips (center and edgeline).	\$800,000	1/26/2024	50980.3.2	10%	Plans not needed.	David Willett: (910) 944-3930
Cherokee	14	HS-2014V	SR 1564-Brasstown Road between a point +/-300' north of SR 1558 and SR 1565 at four existing pedestrian crosswalks adjacent to the John. C. Campbell Folk School. Install four RRFB's and construct concrete landing pads.	\$158,000	10/12/2022	49336.3.23	98%	Completed	Steve Buchanan: (828) 631-1185
Cherokee	14	HS-2014X	US 64-74 at NC 60, near Murphy. Install a directional leftover and a u-turn bulbout on US 64-74.	\$602,000	7/28/2023	49336.3.25	10%	Design is underway	Andy Russell: (828) 321-4105.
Cherokee	14	HS-2414B	US 19BUS at SR 1424 (Connahetta St.) and Maple St., in Murphy. Install two RRFBs with advanced flashers.	\$84,000	11/6/2023	50986.3.3	10%	Plans to be developed by the Division.	Steve Buchanan: (828) 631-1185
Cherokee	14	HS-TBD-7-31-24	SYSTEMIC NHS: US 19 in Cherokee County. Upgrade 14 guardrail end units.	\$150,000	7/31/2024		0%	Plans to be prepared by the Division or Division consultant.	

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cherokee, Clay, Haywood, Jackson, Macon, Transylvania	14 W-5714L	<p>Cherokee County NC 294 from TN to US 74 (MP 0.-13.402)</p> <p>NC 141 from US 64 to US 74 (MP 0.0-8.76)</p> <p>SR 1687 from US 64 to SR 1531 (MP 0.0-3.272)</p> <p>SR 1326 from SR 1331 to US 19-64-74-129 (MP 6.09-21.472)</p> <p>Clay County US 64BUS from US 64 to US 64 (MP 0.0-2.066)</p> <p>Haywood County US 276 from Transylvania County to US 23BUS (0.0-20.793)</p> <p>NC 209 from SR 1523 to SR 1334 (MP 0.37-11.767)</p> <p>Jackson County US 19 from Swain County to the Blue Ridge Parkway (MP 0.-14.75)</p> <p>NC 116 from US 441 to NC 107 (0.0-4.24)</p> <p>Macon County NC 28 from SR 1335 to Swain County (MP 29.362-38.652)</p> <p>NC 106 from Georgia to US 64 (MP 0.0-12.301)</p> <p>SR 1442 from US 64 to US 441BUS (MP 0.0-4.94)</p> <p>SR 1448 from US 64 to US 64 (MP 0.0-8.634)</p> <p>SR 1659 from US 441BUS to SR 1667 (MP 2.37-3.71)</p> <p>SR 1667 from SR 1659 to SR 1670 (MP 1.25-3.28)</p> <p>SR 1653 from US 64 to SR 1643 (MP 2.6-9.15)</p> <p>SR 1644 from US 441 to SR 1643 (MP 0.0-0.494)</p> <p>SR 1335 from NC 28 to US 441 (MP 0.0-3.26)</p> <p>SR 1122 from US 441 to SR 1115 (MP 0.31-3.12)</p> <p>SR 1434 from SR 1387 to NC 28 (MP 0.0-2.313)</p> <p>Transylvania County US 276 from Haywood County to US 64 (MP 15.901-31.004)</p> <p>Install long life pavement markings along +163 miles of two lane roadway.</p>	\$1,792,000	11/16/2018	44862.3.12	100%	Project completed. Close Project	Steve Buchanan: (828) 631-1185
Cherokee, Jackson, Macon	14 HS-2014P	<p>Various two lane secondary and primary routes in Cherokee, Macon, and Jackson Counties. See spreadsheet in project package for the list of routes.</p> <p>Install long life markings along +/- 186 miles of two lane roadways.</p>	\$2,970,000	7/20/2022	49336.3.17	85%	Under Construction List 3 / Complete in Spring of 2025	Steve Buchanan: (828) 631-1185

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Chowan	01	HS-TBD-7-31-24	(1) NC 32 (Virginia Road) at SR 1127 (Granville Street); (2) US 17 BUS/NC 32 (Broad Street) at NC 32 (Virginia Road). (1) Install crosswalks with pushbutton activated pedestrian heads on north and west approaches. (2) Install a crosswalk with pushbutton activated pedestrian heads on the east approach & a short section of sidewalk with marked crosswalks and a marked pedestrian path on the north side of Broad St. west of the intersection.	\$132,000	7/31/2024		10%	Sidewalk plans by Division 1. Signal plans by TMSD.	Jason Davidson: (252) 482-1857
Chowan	01	HS-TBD-7-31-24	US 17 BUS (Queen Street) just east of Twiddy Avenue. Install a crosswalk with RRFBs.	\$33,500	7/31/2024		10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Clay	14	HS-2014AA	US 64 from the western intersection with SR 1147 eastward 0.15 mile, near Hayesville. Total Length = 0.15 mile Extend the center two-way left turn lane to Forsythia Lane.	\$56,000	7/28/2023	49336.3.28	10%	Project Awarded	Andy Russell: (828) 321-4105.
Clay	14	HS-TBD-7-31-24	SYSTEMIC NHS: US 64 in Clay County. Upgrade 85 guardrail end units, 14 buried-in-cuts, and 6 bridge transitions.	\$863,000	7/31/2024		0%	Plans to be prepared by the Division or Division consultant.	
Cleveland	12	W-5712A	NC 180 (S. Post Rd.) at SR 2202 (Beam Rd./Joe's Lake Rd). Construct a roundabout at the intersection of NC 180 and SR 2202. Remove the intersection of NC 180 at NC 226 by dead ending NC 226. Reroute NC 226 along SR 2202 to NC 180.	\$2,150,000	5/20/2016	44858.3.1	20%	4.4.17-- held public meeting 3.30.17, waiting on comments--7.28.17 easement rrequest sent in for Duke Energy; 10.3.17 - Final field inspection scheduled for 10/17/17; ROW has been authorized; 2.1.18 - ROW acquisition is in progress. Having issues with getting timely appraisals. Project won't meet sheduled let date. 9/14/18 - Schedule revised. 11/20/18 - Property has been purchased and utilities are in the process of being moved. 6/25/19 - Utilities are still to be moved. 10/14/19 - Scheduled for 1/2020 Let. 9/14/2021 Project going to be delayed dut to budget not being passed. Need additional funds from High Impact Low Cost. 11/30/2022 - Project advertised for bids twice. No awardable bids received. Hope to readvertise once market stabilizes. 4/6/2023 Next Let is 4/11/23. 8/21/2023 - No awardable bids received on 4/11/23 letting or 6/27/2023 letting. Division trying to develop a plan to move forward. 11/21/2023 - Division trying to develop a plan to move forward. 5/13/2024 - Division is looking into other funding sources to try to let as a RAB. 9/13/2024 - Division has identified an additional funding source and is working to secure funding. 12/5/24 - Udating plans to 2024 Spec. Will try to again to LET May 2025.	Bryan Sowell (980) 552-4221

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cleveland	12	W-5712H	US 74 at SR 1158 (Beaverdam Church Road)/SR 1315 (Plato Lee Road). Install backing plates with reflectorized border on all heads and install dynamic red extension.	\$65,000	5/23/2017	44858.3.8	40%	5/23/17 - Approved in statewide W-project selection meeting. Signals Design Section to prepare revised signal plans.-- 7.28.17 Div Traffic Engineer to get Environmental Doc. 12/6/17 - Requested structure to be set up in SAP with CON 7/2018. Req'd PE funds. 1/5/18: Notified RTE and Division that PE funds were approved. 9/14/18 - Waiting on new contract. 10/2/18 - Funds approved 9/13/18, waiting on signal contract to be let to schedule work to be completed. 11/20/18 - Byron to get Enviro. Docs. to Trish and schedule work with on call contractor. 4/22/19 - CE needs to be completed, waiting to hear from R/W. Estimated construction start date 3/20 completion 5/20. 6/25/19 - R/W and CE complete. Byron to verify if work has been completed. 10/14/19 - Scheduled for 9/2019 Let. 5/26/21 - JMcSwain sent SCR to change Let to 1/25/22. 9/9/2021 - Waiting on MCDC to be approved and then work will be scheduled. 2/9/2022 All documents complete work to begin June 2022. 12/1/2022 - Traffic plans to begin work 1/3/2023 with contractor. 4/6/2023 Work is currently under way. 8/25/2023 - Contractor did not renew contract and partially completed work. New ID/IQ Contractor to complete. New work order to be issued. 5/28/24 - Worked with Traffic Safety to get additional funds in July 2023. Division Traffic has not assigned work order to OCC.	Scott Poston (980) 552-4214
Cleveland	12	W-5712V	US 74 BUS at SR 2036 (Countryside Rd.) /Ingles Driveway. Reconstruct left turn lanes to provide positive offsets and move left turn lanes closer to intersection to shorten travel distance for left turning vehicles.	\$205,000	3/2/2018	44858.3.22	10%	3/2/18 - Approved in statewide W-project selection meeting. The Division 12 Staff will have any needed plans prepared. ROW 9/2019 and CON 10/2019. 9/14/18 - Concept approved. Waiting on funding to be approved to set schedule for surveys. 10/23/18 - Funds approved, survey due 1/25/19. 2/19/19 - DDC Survey Crew began survey this week. 4/3/19 - Survey 95% complete. 4/22/19 - DDC designed positive off set lefts and protected lefts and submitted to RTE to review and advise to which option to move forward with. 6/25/19 - RTE decided to move forward with positive offset lefts. No ROW is needed, project on schedule to make LET date. 10/14/19 - Scheduled for 3/2020 Let. 3/6/2020 Due to budget constraints project will not make LET. Signal plans have been requested and are expected in May. Project to be Rescheduled. 9/13/2021 - Project rescheduled for 2/8/2022 LET. 4/9/2023 - Nothing new on this project as of late. 8/22/2023 - No new update. 5/28/24 Division looking for ways to let curent design within budget by doing some work with state forces or trying to find additional funding.	Josh Carpenter (980) 552-4220
Cleveland	12	HS-TBD-7-28-23	NC 10 MP 7.702-15.354. Install Centerline and shoulder rumble strips.	\$326,000	7/28/2023		10%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together. 5/28/2024 - Let 4/9/2024 and Awarded 4/11/2024.	Josh Carpenter (980) 552-4220

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cleveland, Gaston, Lincoln	12	HS-2012E	59 secondary roads. Install 4" wide, 90 mil Extruded Thermo, Long Life, Long Line pavement markings.	\$2,675,000	7/29/2021	49331.3.6	40%	DDC to prepare plans if needed. 12/1/2022 - Let Date set for 1/24/2023. 8/25/2023 - Contract awarded to TRP Construction Group, LLC. No work has begun yet. Contract completion date is 11/15/2023. 5/28/2024 - Construction is around 25% complete.	Scott Poston (980) 552-4214
Cleveland/Gas ton	12	W-5712U	NC 150 MP 19.3 in Cleveland County to Gaston County Line (MP 23.992) and continuing from Cleveland County Line (MP 0.0) to MP 1.2 in Gaston County. Install shoulder guardrail.	\$383,000	5/18/2018	44858.3.21	10%	5/18/18 - Approved in statewide W-project selection meeting. District Engineer to prepare any needed plans. ROW 10/2019 and CON 10/2020. 11/20/18 - Have R/W issues. David to check R/W, RTE to email Josh a list of locations, Josh and Greg to get together on. 6/25/19 - Dist office has staked location and called in utility locates. Dist office to advise Div. once sites have been marked. 3/6/2020 3 sites were marked and have been surveyed. A design and estimate was completed and given to RTE. RTE said estimate was too high and is looking at rescoping project. 4/2021 - Per Steskal, ROW would be needed for guardrail installation, estimate is too high, and should look into rescoping for possible sinusoidal milled rumble strips. 8/10/2023 - No additional information received on rescoping, project on hold. 5/28/24 waiting for approval to rescope project to sinusoidal rumble strips.	Wesley Clarey (980) 552-4104
Columbus	06	W-5806A	NC 11 at SR 1740 (Old Lake Road). Milling and grading to improve intersection.	\$400,000	1/30/2020	48951.3.2	85%	1/30/20 - Approved in statewide W-project selection meeting. Plans to be provided by the Division. ROW scheduled for 5/2022. Project delayed to evaluate all-way stop for two years. Waiting for SCR to change to construction by state forces	Christy Huff: (910) 364-0603.
Columbus	06	HS-2406A	NC 87 from milepost 1.033 to milepost 6.933. Install sinusoidal centerline rumble stripes, shoulder rumble stripes, 6" LLPM's, and RPM's.	\$300,000	4/26/2024	50978.3.2	80%	Plans to be provided by the Division. Document complete. In Final Plans.	Christy Huff: (910) 364-0603.
Columbus	06	HS-2406J	NC 130 from milepost 0 to 17.04 and NC 410 from milepost 2.62 to 13.6. Install sinusoidal centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers.	\$910,000	4/26/2024	50978.3.11	80%	Plans to be provided by the Division. Document complete. Prelim Plans.	Christy Huff: (910) 364-0603.
Columbus	06	HS-2406Q	NC 410 (Brown Street) at First Avenue. Install signalized pedestrian heads.	\$100,000	7/31/2024	50978.3.18	10%	Plans to be provided by the Signal Design Section.	John Gauthier
Craven	02	HS-2002F	SR 1001/SR 1256 (Main Street) at SR 1005 (Sunset Boulevard). Convert the existing two-way stop control to all-way stop control including revising the existing overhead flasher. Install concrete channelization in three quadrants to define the driveways and provide protection for the stop signs.	\$146,000	7/29/2021	49300.3.7	10%	ROW resolved. Let date changed to 03/26/2025 due to Railroad coordination.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Craven	02	HS-2002V	NC 55 (Neuse Blvd) at SR 1215 (Simmons Street). Install pedestrian signal heads and a high visibility crosswalk across the south approach of SR 1215 (Simmons Street).	\$22,000	1/30/2023	49300.3.25	20%	Materials have been delivered and project was let on 2/2/24. Contractor scheduled to begin mid Feb. 2025.	Jim Evans: (252)439-2816.
Craven	02	HS-2002W	NC 55 (Neuse Blvd) at SR 1309/1402 (Glenburnie Road). Install pedestrian signal heads and a high visibility crosswalk across the south approach of SR 1309 (Glenburnie Road).	\$22,000	1/30/2023	49300.3.26	20%	Materials have been delivered and project was let on 2/2/24. Contractor scheduled to begin mid Feb. 2025.	Jim Evans: (252)439-2816.
Craven	02	HS-2002Y	NC 55 (Neuse Boulevard) at Fort Totten Drive; and, NC 55 (Neuse Boulevard) at First Street. Install pedestrian heads at existing crosswalks and add 3-section flashing yellow arrow signal heads on Neuse Boulevard at Fort Totten Dr. Upgrade adjacent signal at First Street for signal coordination.	\$30,000	4/18/2023	49300.3.28	10%	Materials have been delivered. Contractor scheduled to begin mid Feb. 2025.	Jim Evans: (252)439-2816.
Cumberland	06	W-5706O	SR 2244 (John McMillan Road) at SR 2252 (Chickenfoot Road). Construct Roundabout.	\$3,585,000	5/18/2018	44852.3.15	99%	5/18/18 - Approved in statewide W-project selection meeting. Plans by Division. ROW 10/2021. Substantial construction complete as of 9/19/24	Christy Huff: (910) 364-0603.
Cumberland	06	U-6229	NC 24-87 (Bragg Blvd), from US 401 (Skibo Rd) to Glenville Avenue. Close three existing full-movement crossovers and replace with reduced conflict intersections (RCI's). Add pedestrian accommodations at	\$2,680,224	2/22/2019	48808.3.1	99%	All design to be done by Division except for the signal plans which will be done by M&S Division. 1/31/19 - 1/3 HSIP funds contribution to U-6229. VHB design. Division attempted DPOC 02/15/2023. Bids rejected, sent to Raleigh for DDRL in June 2023. Under	Christy Huff: (910) 364-0603.
Cumberland	06	W-5706U	SR 1404 (Hay Street/Morganton Road) at SR 3578 (Fort Bragg Road), Oakridge Road, and Highland Road, in Fayetteville. Upgrade Signal (Inventory Number 06-0008) and add pedestrian accommodations.	\$135,000	8/17/2018	44852.3.21	85%	Plans by Signal Unit and DDC. 10/14/19 - Scheduled for 7/2020 Let. Project on hold. Let date pushed to 7/2022. Property owner hired legal representation which will drive ROW costs over budget. Redesigning for only ped accommodations.	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006C	NC 53 (Cedar Creek Road) from 500 feet (+/-) north of Plymouth Street to 675 ft (+/-) south of Troy Drive; in the City of Fayetteville. Raised concrete median from Plymouth to south of Troy; RCI's at Sloan and at Troy; southbound U-turn/bulb-out. Signalize Plymouth, FYA's and pedestrian accommodations each leg. Sidewalk on east side of NC 53 from Plymouth to Troy and onto Sloan to existing bus stop. RRFB pedestrian crossing with refuge between Sloan and Troy.	\$2,020,000	7/29/2021	49312.3.4	99%	Project LET. Final walkthru scheduled for 10/9/24	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006A	SR 1415 (Yadkin Road) at US 401 (Skibo Road), at SR 1437 (Sante Fe Drive), and at Southwick Drive, City of Fayetteville. Add signalized pedestrian crossings to all three intersections (06-0055, 06-0247, 06-0540). Upgrade signal at Southwick Drive.	\$499,000	4/15/2021	49312.3.2	95%	Let with HS-2006X and HS-2006V. Construction has started.	Christy Huff: (910) 364-0603.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cumberland	06	W-5806C	SR 1615 (Rosehill Road) at Tamarack Drive and Landau Road, City of Fayetteville. Construct mini-roundabouts at both intersections.	\$3,580,000	1/30/2020	48951.3.4	99%	1/30/20 - Approved in statewide W-project selection meeting. Plans by Division. Submitted to ROW 8/31/21 BIDS REJECTED FROM ATTEMPTED LET IN FEBURARY 2023. UNDER CONSTRUCTION	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006G	SR 1835 (Rock Hill Road) at SR 1838 (Dunn Road). Realign SR 1838 to form a T intersection with SR 1835, and remove slip lanes.	\$445,000	2/4/2022	49312.3.11	99%	Plans by Division. Substainal work completed waiting for vegetation.	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006N	SR 1596 (Glensford Drive) between US 401 (Raeford Road) and SR 1400 (Cliffdale Road). Restripe markings and make signing changes to improve motorist understanding of navigation thru the three multilane roundabouts along this route. Note: the Division has advised they will resurface this section prior to the markings being placed.	\$91,000	7/20/2022	49312.3.18	90%	Plans have already been provided by Signing and Delineation. Tried to LET with HS-2006O 7/17/24 but received no bids. RE LET scheduled for 10/2/24	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006O	SR 1596 (Glensford Drive) at Berean Baptist Academy and at Chambersurg Road. Install rectangular rapid flashing beacons (RRFB's) with refuge islands at the pedestrian crossings located at Berean Baptist Academy	\$379,000	7/20/2022	49312.3.19	90%	Signal plans by M&S Signals Unit; all other design to be by Division. Tried to LET with HS-2006N 7/17/24 but received no bids. RE LET scheduled for 10/2/24	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006P	SR 3950 (Ramsey Street) at Railroad Bridge 250216, located between Drake Street and Wall Street. Install protective guardrail for concrete RR bridge 250216.	\$361,000	7/20/2022	49312.3.20	90%	Rail Cert received. Scheduled to LET 11/20/24	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006V	SR 1600 (McArthur Road) at SR 1615 (Rosehill Road/Stacy Weaver Road); Signal 06-0341. Construct signalized pedestrian accommodations across Rosehill Road on southern side of intersection; and provide appropriate landing on northwest quadrant for existing signalized pedestrian crossing on the western leg of McArthur Road.	\$210,000	10/12/2022	49312.3.27	95%	Project LET with HS-2006A and HS-2006X. Construction has began.	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006X	US 401 (Skibo Road) at SR 1007 (All American Freeway) Northbound and Southbound Ramps. Install signalized pedestrian accommodations at two intersections.	\$930,000	1/30/2023	49312.3.28	95%	Plans to be provided by the Signals Unit of TMSD. Construction started	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2006Z	SR 1414 (Raeford Road/Arsenal Avenue) at SR 1414 (Broadfoot Avenue). Install crosswalks with pedestrian signal heads.	\$430,000	4/18/2023	49312.3.30	95%	Plans Complete LET 6/5/24	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2406C	US 401 (Ramsey Street) at Northgate Shopping Center and Wendy's. Install high visibility crosswalk and pedestrian signal heads on all four approaches with curb ramps where necessary and LPI.	\$360,000	4/26/2024	50978.3.4	20%	Plans to be provided by the Signal Design Section.	Christy Huff: (910) 364-0603.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cumberland	06	HS-2406D	US 401BUS (Ramsey Street) at Langdon Street and Colonial Drive. Install high-visibility crosswalks and pedestrian signal heads on all approaches with curb ramps where necessary and LPI.	\$310,000	4/26/2024	50978.3.5	20%	Plans to be provided by Signal Design Section.	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2406O	US 401 (Skibo Road) at SR 1400 (Cliffdale Road). Install high-visibility crosswalks and pedestrian signal heads on all four approaches with LPI.	\$285,000	7/31/2024	50978.3.16	10%	Plans to be provided by the Signal Design Unit.	John Gauthier
Cumberland	06	HS-2406P	US 401BUS (Robeson Street) at SR 1168 (Whitfield Street). Install high-visibility crosswalk and pedestrian signal heads on SR 1168 with LPI	\$200,000	7/31/2024	50978.3.17	10%	Plans to be provided by the Signal Design Unit.	John Gauthier
Cumberland	06	HS-2406R	SR 1404 (Morganton Road) at McPherson Church Road. Install high-visibility crosswalks with signalized pedestrian heads on east leg of SR 1404 and both legs of McPherson Church Road and leading pedestrian interval signal timing. Upgrade crosswalk ramps.	\$330,000	10/24/2024	50978.3.21	10%	Signal plans to be developed by the Signals Unit.	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2406S	US 401 (Skibo Road) at NC 24-87 (Bragg Boulevard) eastbound ramps (Swain Street). Install signalized high-visibility crosswalks on all four approaches with leading pedestrian interval timing and near side signal heads on US 401 due to stop bar relocation for crosswalks.	\$780,000	10/24/2024	50978.3.22	10%	Plans to be provided by the Signals Unit.	Christy Huff: (910) 364-0603.
Cumberland	06	HS-2406F	US 401 (Ramsey Street) at Treetop Drive. Upgrade existing crosswalks to high-visibility and add crosswalk on south leg. Add pedestrian signal heads to east and south legs with curb ramps where necessary and LPI.	\$225,000	4/26/2024	50978.3.7	20%	Plans to be provide by the Signal Design Unit.	Christy Huff: (910) 364-0603.
Cumberland, Harnett	06	HS-2406K	US 301 from milepost 0 to 1.674 in Cumberland County and US 301 from milepost 6.171 to 9.703 in Harnett County. Install sinusoidal centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers.	\$300,000	4/26/2024	50978.3.12	80%	Plans to be provided by the Division. Document complete. Prelim Plans.	Christy Huff: (910) 364-0603.
Cumberland/H arnett	06	HS-2006AC	NC 210 between Bladen County and NC 53 (milepost 0 to 18.34) in Cumberland County and between Cumberland County and Lillington (milepost 0.59 to 13.71) in Harnett County. Install sinusoidal center and edge line rumble stripes, 6" long life pavement markings, and raised pavement markers.	\$1,180,000	7/28/2023	49312.3.33	95%	To be LET with HS-2006AD. Let 6/19/24	Christy Huff: (910) 364-0603.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Currituck	01	HS-2001F	US 158 at SR 1104 (Edgewater Road). Construct reduced conflict intersection corridor improvements in the vicinity of the intersection, between SR 1106 (Halls Harbor Road) and 400 feet south of Pans Ridge Court.	\$1,900,000	10/6/2022	49296.3.7	25%	Planning and design being scoped with RKA. Right of Way acquisition scheduled for Sept. 2023 with Letting in Sept. 2024	Craig Midgett (252) 482-1878
Currituck	01	HS-2401J	US 158 between SR 1186 (Walnut Island Blvd) and SR 1131 (Poplar Branch Road). Install 1,500' of sidewalk along the eastern side of US 158/SR 1131 between SR 1186 and the northern entrance to McDonald's, adding 4 pedestrian signal heads on Type II Pedestals and high visibility crosswalks at SR 1186.	\$190,000	4/26/2024	50973.3.11	10%	Sidewalk plans by Division 1. Signal plans by TMSD.	Jason Davidson: (252) 482-1857
Currituck	01	HS-2401K	(1) US 158 between NC 168 and Wright Brothers Memorial Bridge - MP 8.406-32.980. (2) NC 168 between US 158 and 0.037 mile north of Lark Drive - MP 0.000-15.843. Install sinusoidal centerline and edgeline rumble stripes with 6" pavement markings.	\$640,000	4/26/2024	50973.3.12	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Currituck	01	HS-2401N	NC 168 at SR 1229 (Baxter Lane) and access to Currituck Sand Company. Install traffic signal with metal poles and mast arms.	\$405,000	4/26/2024	50973.3.15	25%	Plans by TMSD Signal Design Unit. Contract ready, signal is in design 9/17/2024	Jason Davidson: (252) 482-1857
Currituck and Bertie	01	HS-2001E	6 routes in Division 1 (see locations in project file). Upgrade warning signs at curves as recommended through the systemic curve signing investigations.	\$12,000	7/20/2022	49296.3.6	99%	Signing layouts provided by HNTB as part of the systemic curve review initiative. Construction by State Forces scheduled to begin in May 2023.9/20:24: Project complete pending final inspection.	Jason Davidson: (252) 482-1857
Dare	01	HS-2401I	US 158 at SR 1206 (The Woods Road)/Dogwood Trail. Install curb and gutter with ADA ramps and high visibility crosswalks.	\$115,000	4/26/2024	50973.3.10	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Dare	01	HS-2401L	NC 12 (Virginia Dare Trail) at Neptune Drive. Remove existing crosswalk across north approach of NC 12, rebuild signal to clear path for sidewalk being installed by the Town of Kill Devil Hills in the southwest quadrant, and install new crosswalk with pedestrian heads across south approach of NC 12.	\$105,000	4/26/2024	50973.3.13	10%	Plans by TMSD.	Jason Davidson: (252) 482-1857

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT
				(TMSD)	SELECTION	ELEMENT	PROJECT		PERSON AND
					DATE		COMPLETE		PHONE NO.
Davidson	09	HS-2009C	US 29-70 at Litwin Drive/ SR 2123 (Old US 29) in Thomasville. Provide directional leftovers at the intersection of US 29-70 at Litwin Drive/ SR 2123 (Old US 29) so that left turn movements will be prohibited from Litwin Drive and Old US 29 onto US 29-70. This project will need to be built in coordination with the BR-0016 project currently scheduled to let in 2022.	\$650,000	7/29/2021	49321.3.4	20%	Plans by DDC. 9/20/2021 - Planning and design activities underway. 2/14/2022 - Coordinate and let with BR-0026. Planning and design underway. 5/27/2022 - Planning and design underway. 12/2/2022 - On schedule. Design underway. 4/12/2023 - On schedule, coordinated with BR-0016. BR-0016 let date has slipped to 1/2028 due to Bridge Program overprogrammed. 8/25/2023 - On schedule, no change. 12/11/2023 - On schedule, no change. 5/28/2024 - On schedule, no change. 9/24/2024 - On schedule, no change. 12/6/2024 - On schedule, no change.	Matt Jones: (336) 747-7800
Davidson	09	HS-2009K	NC 109 at SR 2335 (Canaan Church Road/Snyder Station Road) near Denton. Install two left turn lanes on NC 109 at SR 2335 (Canaan Church Road/Snyder Station Road) by converting exiting right turn lanes into combination through/right turn lanes and installing left turn lanes. No right of way or utility impacts are expected with the	\$680,000	7/28/2023	49321.3.12	35%	Plans by Division 09 DDC. 8/25/2023 - Planning underway. 12/11/2023 - Design underway. 5/28/2024 - Project submitted for CRP funding. See last email on subject from David Wasserman (CBM copied) on 4/25/2024. Project schedule to be accelerated to June 2024 to meet CRP requirements. 9/24/2024 - let, awarded. Pending construction start. 12/6/2024 - Pending construction start.	Matt Jones: (336) 747-7800
Davidson	09	HS-2009L	NC 62 (Cloninger Drive) at 2055 (Liberty Drive) in Thomasville. Improve vertical alignment on SR 2055 at NC 62 to eliminate the "dip" in the intersection that noticeable for vehicles travelling north and south	\$585,000	7/28/2023	49321.3.13		Plans by Division 9 DDC, 8/25/2023 - Planning underway. 12/11/2023 - Design underway. 5/28/2024 - Design underway. 9/24/2024 - Design continues. 12/6/2024 - Final design underway.	Matt Jones: (336) 747-7800
Div. 8, District 2	08	HS-2008B	NHS and Primary routes in Division 8, District 2. Guardrail end unit replacement.	\$250,000	12/16/2020	49318.3.3	100%	Plans not needed. 12/18/20 - Approved in statewide HSIP-project selection meeting. 12/22/20 - Requested structure to be set up in SAP with CON 3/2021. Under construction. Project near completion. Awaiting RTE Final Inspection. (No Change)	Michael Ricketts: (910) 773-8033
Division 1	01	HS-2401B	Various primary routes throughout Division 1. Replace 83 non-energy absorbing guardrail end units.	\$496,000	1/26/2024	50973.3.3	10%	Plans provided by the Division.	Jason Davidson: (252) 482-1857
Division 4	04	HS-2004Y	1-40 freeway ramps in Division 4. Upgrade pavement markings and markers on freeway ramps to address wrong way driver crashes.	\$1,650,000	4/18/2023	49306.3.26	10%	Project LET. Project awarded 11/22/2024	Addison Gainey: (252) 640-6428.
Division 5	05	HS-2405L	All freeway ramp locations in Division 5. Bring all freeway ramps up to standard in terms of wrong way driver deterrence markings.	\$955,000	4/18/2023	50977.3.13	30%	All locations and line item quantities need to be gathered. Project was submitted for AFRA CON funding approval and was rejected as this project was not added to the STIP. Project was resubmitted and funding was approved under the September 2024 BOT meeting. Contract drafting in progress with an estimated let date of 10/23/2024. MOST group is handling the contract assembly of this project.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Division 6	06	HS-2006AB	Multiple freeway and expressway ramps on I 95, US 74, US 301, NC 87, and SR 1007 in Robeson, Cumberland, Columbus, and Harnett Counties. Install pavement marking arrows and raised pavement markers on multiple freeway/expressway ramps in Robeson, Cumberland, Columbus, and Harnett Counties to deter wrong way entry.	\$240,000	4/18/2023	49312.3.32	90%	Let 7/17/24	Christy Huff: (910) 364-0603.
Division 8	08	HS-TBD-4-18-23	All freeway ramp locations in Division 8. Bring all freeway ramps up to standard in terms of wrong way driver deterrence markings.	\$85,000	4/18/2023		80%	Contractor is working	David Willett: (910) 944-3930
Divisionwide	01	HS-2401C	Interchange ramps in Division 1. Upgrade pavement markings and markers on interchange ramps to address wrong way driver crashes.	\$175,000	7/28/2023	50973.3.4	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Divisionwide	02	HS-2402M	Various primary routes throughout Division 2. Replace 64 non-energy absorbing guardrail end units.	\$509,000	4/26/2024	50974.3.14	10%	9/5 - Rescheduled project from 9/25/24 to 3/28/25 due to OCC contractor's current workload and to provide a more realistic schedule. PE funds released on 7/29/24. Plans by Division 2.	Jim Evans: (252)439-2816.
Duplin	03	HS-2003I	NC 403 at SR 1306 (Beautancus Road). Install All Way Stop, Stop Ahead Warning Signs, Brightsides, Stop Bars, Concrete Island, and refresh pavement markings. Remove actuated curve warning flasher.	\$193,000	7/29/2021	49303.3.10	25%	Design plans overseen by Project Development, plans complete by PEF. OCC Let.	Stoney Mathis (910) 341-2200
Duplin	03	HS-2003E	US 117 (Sycamore Street) and SR 1102 (Charity Road) Install Near Side Heads on All Approaches, Refresh Pavement Markings, Add Flashing Yellow Left Arrows on US 117.	\$123,000	2/4/2022	49303.3.6	20%	NTP has been sent to contractor	Stoney Mathis (910) 341-2200
Duplin	03	HS-TBD-1-26-24	US 117 and SR 1150 (Lodge/High School Road) Install a Signal.	\$152,000	1/26/2024		10%	Plans to be done by Signal Design Unit. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
Duplin	03	HS-2003M	US 117 (Norwood Street) and SR 1173 (Southerland Street) Install a 4-Section FYA-Left for northbound US 117, Provide Time of Day Protection, Improve Signal Timing, and install near side heads on all approaches.	\$65,000	7/29/2021	49303.3.14	20%	Anticipated let date sent to RTU and Cindy for PE funds / WBS to be provided. 5/25/22 - Per DTE Jessi Leonard, due to later Let date, will not request PE funds until ~7/2023. April 2024. 03-21-63556. Project Development completing pre-con items. Plans complete, to be let through Division Traffic ON-Call contractor	Stoney Mathis (910) 341-2200
Duplin	03	HS-2003C	SR 1535 (Liddell Road) and SR 1534 (Drummersville Road) Install All Way Stop.	\$39,000	4/30/2021	49303.3.4	20%	Anticipated let date sent to RTU and Cindy for PE funds / WBS to be provided. OCC Let by Traffic Services. Change Let date	Stoney Mathis (910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Duplin	03	HS-TBD-4-26-24	NC 41/SR 1163 (Teachey Road) at NC41 (Southerland Street)/SR 1173 (E Southerland Street) Change from Permitted or Permitted-Protected to Protected-Only Left Turn	\$22,000	4/26/2024		10%	Plans are to be developed by Signal Design Section. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
Duplin	03	HS-TBD-10-24-24	SR 1501Between NC 403 (MP 0.00) and SR 1306/1522 (Red Hill Road/Washboard Road) (MP 9.41) Install Centerline and Shoulder Sinusoidal Rumble Stripes	\$423,000	10/24/2024		10%	Plans are to be developed by Division.	TBD
Duplin	03	HS-2403C	NC 111, Between Onslow County Line (MP 0.00) and NC 41(MP 8.42), and Between NC 41/241(MP 15.20) and NC 11 (MP 25.38), and Between NC 11/NC903(MP 25.74) and Wayne County Line (MP 34.98) Install Centerline and Shoulder Sinusoidal Rumble Stripes.	\$1,365,000	7/31/2024	50975.3.4	10%	Plans by Division Resurfacing Group, to be let as a stand-alone safety project. Waiting on the Division to give the RTE a Let date.	David Sawyer(910) 341-2000
Durham	05	HS-2405P	US 501 (Roxboro Road) at Rippling Stream Road. Install a traffic signal and connect to Durham Signal System.	\$130,000	4/26/2024	50977.1.17	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Durham	05	W-5705AI	US 501 Bus (Roxboro Street) at SR 1614 (Horton Road)/Denfield Street. Construct left turn lanes on US 501 Bus (Roxboro Street).	\$2,755,000	2/22/2019	44850.3.35	50%	Additional funds needed before beginning ROW phase. Design by consultant for DDC. Additional funds approved, ROW began 8/2/2022. 5/9/26 - LET updated. PM Changed to Matthew Nolfo	Matthew Nolfo (919) 317-4794
Durham	05	W-5705M	I-40 westbound at NC 147 Revise the existing signing and pavement marking to current standard	\$105,000	8/18/2017	44851.3.13	100%	8/18/17 - Approved in statewide W- project selection meeting. Plans needed from Signing and Delineation. 9/20/17 - Added another \$5K to PE at RTE/Div's request. Will be \$10K now. 10/31/17 - Requested structure to be set up in SAP with CON 5/2018. Req'd PE funds. 12/4/17: Notified RTE and Division that PE funds were approved. Plan to let to contract in 1/2019. 10/14/19 - Scheduled for 10/2019 Let. 2019 Cash Hold. Project has been let and is scheduled for construction. All work for project completed by 9/18/2021 by contractor.	Ashley Lowery (919) 536-4000
Durham	05	W-5705N	I-85 at Club Blvd, Glen School Rd, Red Mill Rd, Redwood Rd interchange ramps. Interchange ramp signing and delineation	\$367,000	8/18/2017	44851.3.14	100%	8/18/17 - Approved in statewide W- project selection meeting. 11/30/17: Notified RTE and Division that PE funds were approved. Begin Construction 5/2018. Con completed Aug 2019	Matthew Nolfo (919) 317-4794
Durham	05	HS-2005C	NC 54 at NC 55. Install concrete pedestrian refuge islands on all 4 corners of the intersection.	\$277,000	3/15/2021	49309.3.4	30%	Plans received from Division Design Construct Unit. Awaiting updated signal plans from Signal Design based on Divison Design Construction Unit plans. Additional funding was approved at the state level on 3/22/2023. Preparing documents for AFRA CON funding release. Project to be addressed as part of a joint contract with HS-2005M.12/3/2024- Project to be let for construction on 3/26/2025.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT
				(TMSD)	SELECTION	ELEMENT	PROJECT		PERSON AND
					DATE		COMPLETE		PHONE NO.
Durham	05	HS-2005H	SR 1973 (Page Road) at Churchill Hall/Arby's/McDonalds driveway. Create directional crossover.	\$21,000	2/4/2022	49309.3.9	30%	Plans are needed from Division Design Construct Unit. Plans to be completed by RKA. This project will be completed utilizing state forces as allowed by federal provisions due to funding amount. Working with vendor to be able to place order for materials through the ARIBA system.	Ashley Lowery (919) 536-4000
Durham	05	HS-2005D	SR 1303 (Pickett Road) at SR 1116 (Garrett Road)/(Luna Lane). Install All Way Stop.	\$47,000	7/29/2021	49309.3.5	10%	Project is on hold while other intersection alternatives are being evaluated. Project scope revised from a signal installation to an All Way Stop. Project scope approved November 2023 and will be carried out using state forces as allowed by federal funding limits. City of Durham to carry out the work for the project within FY24-25.	Ashley Lowery (919) 536-4000
Durham	05	HS-2405AH	NC 54 (Miami Boulevard) at SR 1978 (Hopson Road). Construct a multi-use path along NC 54 and crosswalks. (This is to be included with the intersection improvements under SM-6105H. At 4/26/24 selection meeting, Mayhew agreed to set up a separate VU HS-project for a ~300' multi-use path at a cost of ~\$150K.)	\$150,000	4/26/2024	50977.3.35	10%	Plans are needed from Division Design Construct Unit.	Matthew Nolfo (919) 317-4794
Durham	05	HS-2005E	US 15-501 Business at NC 751 (Durham-Chapel Hill Boulevard). Install guardrail in median and on outside shoulders for bridge pier protection.	\$162,000	7/29/2021	49309.3.6	10%	No plans needed. ROW 10/22, CON 11/2022. This project will be let as a stand alone contract. Currently in contract drafting / advertisement with an established let date of 10/23/2024.	Ashley Lowery (919) 536-4000
Durham	05	HS-2005L	SR 1327 (Gregson Street) at Knox Street. Install a wood pole traffic signal and connect to the Durham Signal System.	\$150,000	7/20/2022	49309.3.13	15%	Plans needed by Signals Unit. Project is on hold while SHPO issues are being worked through. Signal plans are being updated. Presented to SHPO on 8/29/2024 and received approval to continue with project under a "No Adverse Effects" ruling. Environmental Document drafting in progress	Ashley Lowery (919) 536-4000
Durham	05	HS-2005N	NC 98 at SR 1919 (Lynn Road). Construct left turn lanes on NC 98.	\$1,000,000	2/4/2022	49309.3.15	25%	Project has been assigned to Mark Gallo. Updated surveys completed. CS coordination ongoing. All comments received for 25%/DRPS/Roadway Plans. Comments have been forwarded to design consultant for revisions... 25% plans have been approved; project then put on hold due to high construction cost estimate. May need to combine the letting with U-6120.	Mark Gallo (919)317-4733
Durham	05	HS-2005M	NC 55 (Alston Ave) at SR 1670 (Geer St). Install pedestrian signal heads and install reflective border back plates on both approaches.	\$92,000	7/20/2022	49309.3.14	10%	Plans needed by Signals Unit. Signal designs received 1/18/2023. Gathering documentation for AFRA CON funding release. Project to be addressed as part of a joint contract with HS-2005C. 12/3/2024- Project to be let for construction on 3/26/2025.	Ashley Lowery (919) 536-4000
Durham	05	HS-2405B	NC 157 (Guess Road) from Durham Municipal Limits to Orange County Line. Install wide (6") edgeline and centerline pavement markings.	\$228,000	7/28/2023	50977.3.3	25%	Plans not needed. This project will be let as part of a joint contract with project HS-2405C. Project on hold while waiting to be amended to the STIP. Submitted AFRA CON request on 8/2/2024, awaiting approval. 12/3/2024- Construction funding approved.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Durham	05	HS-2405M	US 501 Bus (Roxboro Rd) at Maynard Ave. Install a traffic signal with wood poles and pedestrian accommodations and connect to the Durham signal system. *This was a recommendation of the VHB pedestrian corridor study*.	\$207,000	4/18/2023	50977.3.14	10%	Plans needed by Signals Unit. Plans Received 8/5/24. PreCon documents being assembled.	Ashley Lowery (919) 536-4000
Durham	05	HS-2005S	NC 98 at SR 1815 (Mineral Springs Rd). Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road). Construct sidewalk along the north side of Mineral Springs to the existing bus stop in the northeast quadrant. (This is to be included with intersection improvements under SM-5705AH.)	\$255,000	7/14/2023	49309.3.20	15%	Plans needed by Division. 7/14/23 - Mayhew app'd \$735K SM and \$255K HSIP for this location. New HS-project to be set up for CON only (under 05-23-71631). PE and ROW under SM-5705AH. CON under HS-project (with \$445K SM companion funds to be put on HS-project.) 5/9/26 - LET updated. PM Changed to Matthew Nolfo	Matthew Nolfo (919) 317-4794
Durham	05	HS-2405I	SR 1110 (Barbee Chapel Rd) at Downing Creek Pkwy / Hales Wood Rd. Install a wood pole traffic signal with pedestrian intergration, to include curb ramps, LPI, and tie into the Durham Signal System via cell	\$134,000	11/6/2023	50977.3.10	10%	Signal plans received 5/10/2024. Working through R/W alternatives to decide best signal design before proceeding with further project documentation.	Ashley Lowery (919) 536-4000
Durham	05	HS-TBD-10-24-24	US 501 Bus (Roxboro Rd) from Fairfield St to Club Blvd. Provide pedestrian improvements at ten (10) signalized locations along US-501 Bus (Roxboro St). Improvements will include LPI, ramps, sidewalk, and pedestrian signal heads.	\$425,000	10/24/2024		10%	Plans needed by Signals Unit.	Ashley Lowery (919) 536-4000
Edgecombe	04	HS-2004AB	US 64 Business (Raleigh Boulevard) at NC 43 (Fairview Road). Install pedestrian signal heads.	\$138,000	7/28/2023	49306.3.28	10%	under construction	Addison Gainey: (252) 640-6428.
Edgecombe	04	HS-TBD-7-31-24	NC 42/43 between Sally Jenkins Street and ECU Health Driveway. Construct approximately 600 feet of sidewalk along the south side of NC 42/NC 43.	\$415,000	7/31/2024		10%	Awaiting Plans by Division 4.	Addison Gainey: (252) 640-6428.
Edgecombe, Halifax	04	HS-2004R	1) US 258 between the Pitt County Line and US 64 in Edgecombe County. 2) US 258 between Princeville in Edgecombe County and SR 1102 (Mullin Road) in Halifax County. 1) Install 6" pavement markings and snowplowable pavement markers. 2) Install sinusoidal rumble stripes with 6" pavement markings and snowplowable pavement markers.	\$781,000	7/20/2022	49306.3.19	95%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Forsyth	09	HS-2009H	SR 1528 (North Point Boulevard) at University Plaza Shopping Center main driveway/BP filling station driveway and SR 1528 (North Point Boulevard) at Northpoint Drive/Northcliffe Drive in Winston-Salem. Modify two intersections from full movement non-signalized intersection into unsignalized RCI (reduced conflict intersections). The RCIs will be constructed so that left turns and through movements will be eliminated from the side streets and driveways at these intersections. Minimal right of way and utility impacts are expected on this project.	\$1,195,000	1/30/2023	49321.3.9	35%	4/12/2023 - Division provided let date of 9/2024. 8/25/2023 - Design underway. 12/11/2023 - Design underway. 5/28/2024 - Design underway. 9/24/2024 - Design complete, pending let. 12/6/2024 - Let, awarded. Pending construction start.	Matt Jones: (336) 747-7800
Forsyth	09	HS-2409C	SR 1725 (University Parkway) at W. 14th Street in Winston-Salem. Upgrade traffic signal number 09-0129 to provide for Protected/Permitted FYA heads over the left turn lanes on University Parkway and to provide pedestrian count down heads and crosswalks for all four legs of the intersection. To provide crosswalks on all legs, new sidewalk curb cuts are required, a new sidewalk radius will need to be installed in the northwest intersection quadrant, and sections of concrete median will need to	\$540,000	11/6/2023	50981.3.4	15%	Plans to be prepared by NCDOT Signal Design Section, Roadway plans to be prepared by Division 9 DDC. 12/11/2023 - Planning underway. Pending let date scheduling. 5/28/2024 - Let date scheduled. Planning and design underway. 9/24/2024 - Planning and design underway. 12/6/2024 - Design underway.	Kevin Hedrick: (336) 747-7800
Forsyth	09	HS-2409A	NC 150 at SR 2983 (Fishel Road) south of Winston-Salem Close full movement access on NC 150 at SR 2983 by constructing reduced conflict intersection to provide left turns from NC 150 only. SR 2983 left turns onto NC 150 will be redirected north to the existing signal at Oliver's Crossing. Construct radius improvements at Oliver's Crossing to accommodate U-turns. Note that right of way costs and utility costs should be minimal on this project.	\$1,300,000	1/26/2024	50981.3.2	20%	Plans by Division 9. 5/28/2024 - Planning and design underway. 9/24/2024 - Design underway. 12/6/2024 - Design underway.	Matt Jones: (336) 747-7800
Franklin	05	HS-2405AL	NC 96 (E. Main Street) at Cross Street. Replace existing wood pole with a single diagonal mast arm signal pole, install pedestrian signals, and implement LPI.	\$195,000	7/31/2024	50977.3.39	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Franklin/Vance	05	HS-2405AF	US 1 from NC 96 in Franklin County to Chappel Lane in Vance County. Install rumble strips (edgeline).	\$82,000	1/26/2024	50977.3.33	10%	Plans not needed.	Ashley Lowery (919) 536-4000
Franklin/Vance	05	HS-2405AG	NC 39 from NC 97 in Wake County to Virginia state line. Install sinusoidal rumble strips (center/edgeline).	\$1,710,000	1/26/2024	50977.3.34	10%	Plans not needed.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Gaston	12	W-5311	US 321 at SR 2416 (Robinson Road). Remove and replace overhead railroad bridge. Install traffic signal. Construct right turn lane for US 321 NB approach, reconstruct approx. 150 feet of SR 2416 to widen for two-way traffic.	\$1,815,000	8/5/2010	46135.3.FS1	99%	4.4.17-- RTE to send final letter. 9/14/18 Sent email requesting Completion Letter from RTE. 10/2/18 Sent email requesting Completion Letter from RTE. 11/20/18 Sent email requesting Completion Letter from RTE. 6/24/19 Sent email requesting Completion Letter from RTE. 6/25/19 In Spot Safety Meeting today RTE informed that deacceleration lane was not constructed due to Railroad would not give NCDOT Permission to construct lane on their R/W. RTE said Division needs documentation stating that Railroad wouldn't allow lane to be constructed and the signing plans need to be revised to match what was built. 6/1/2020 - Documentatin was sent to RTE on 4/24/2020. 3/5/21 - Randy Steskal says the loop for the WB flasher is still not installed. Asked Engle/McSwain to get it done ASAP, and to charge to CON WBS since it hasn't been charged to in a year. 5/28/24 No update provided by division Traffic.	Josh Carpenter (980) 552-4220
Gaston	12	W-5212N	NC 279 from 500' east of SR 1471 (Hoke Dr.) to SR 1456 (White Jenkins Rd.) Widen roadway to a 3-lane section (two-way left turn center lane) with paved shoulders.	\$5,693,000	6/21/2013	45342.3.14	90%	HSIP funds will pay for 1/3 of CON cost, which is estimated to be ~\$4.4M (total ~\$13M). 9/19/16 - Traffic Study submitted and determination of turn lanes requested by PEF. 4.4.17-- PCE due week of April 3; 10.3.17 - ROW acquisition in progress; 2.1.18 - ROW acquisition in progress. 54 of 71 parcels have been acquired. Awaiting 9 appraisals. 11/27/18 - JKLacy app'd 1/3 HSIP funds for low bid (\$15.85M). 4/3/19 Project was let in Nov. 2018 and awarded to Sloan Construction. Contract completion date is April 31st, 2021. 6/25/19 Contract is in construction phase. 9/14/2021 Construction is 56% complete. 2/10/2022 Construction 77% complete. 4/6/2023 Remaining work includes intersection paving, driveway corrections, and erosion control itemes. Construction is 80% complete. 5/14/2024 - Project is currently 100% complete with the exception of a driveway connection correction. Contractor is expected to complete this month in which the project will be accepted. Total payments to contractor currently \$17,282,336.48.	Rodney Gantt (980) 552-4204

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Gaston	12	W-5712M	SR 1136 (Myrtle School Road/ Davis Park Road) at SR 1131 (Linwood Road). Upgrade traffic signal to provide 3 section flashing yellow arrows on all left turns. Install pedestrian crosswalks and pedestrian signals. Construct pedestrian refuge islands on 2 quadrants.	\$110,000	3/2/2018	44858.3.13	10%	3/2/18 - Approved in statewide W- project selection meeting. Signals design to prepare signal plan revisions. The Division will prepare any other plans as needed. 8/28/18 - Need municipal agreement with the City of Gastonia. City to pay for Ramps. 9/14/18 - Concept approved. 10/23/18 - DDC currently working on plans, project on schedule. 11/15/18 - Sent email request to Byron for signal plans. 11/20/18 - Need R/W Certification and Municipal Agreement must be fully executed prior to the start of work. Documents due by 6/15/19; LADA, R/W Cert., Constr. Est. due to Jackie by 7/22/19. 6/25/19 - Still waiting for Municipal Agreement. Plans are at 90%. If Agreement is executed soon project will make LET date. 10/14/19 - Scheduled for 9/2019 Let. 3/6/2020 Still waiting for Municipal Agreement. Due to budget constraints and Agreement Project will not make LET. Project to be Rescheduled. 9/13/2021 - Project has been put on hold due to possible ROW conflict. Met with TGS about addition survey needed, TGS sent estimate (\$16,000 - \$18,000) 8/6/2021, waiting for approval from Jackie/Michael for TGS to move forward. Project will need to be rescheduled. 2/10/2022 Need additional PE funding to have project surveyed. 4/9/2023 All plans and documents ready for LET. Project to Let 5/23/2023. 8/22/2023 -No new update at this time. 5/28/24 Division looking for additional funding.	Josh Carpenter (980) 552-4220
Gaston	12	HS-TBD-7- 20-22	US 321 and Ramps from I-85 North to Lincoln County & State Line to SR 1136. Upgrade Guardrail approximately 32 end units.	\$187,000	7/20/2022		10%	Plans and proposal to be completed by Barry in the Dist.	Wesley Clarey (980) 552-4104
Gaston	12	HS-TBD-4- 26-24	NC 16 in Gaston County, MP - 0.2 (South of Bridge over Mountain Island Lake in Mecklenburg) to MP 4.2 (Lincoln County line). Replace 6 Melt Guardrail End Units (5 End Units Gaston County & 1 End Unit Mecklenburg County) Pre- NCHRP 350 Replacement Program.	\$39,000	4/26/2024		10%	Plans and proposal to be completed by Barry in the Dist.	Wesley Clarey (980) 552-4104
Graham	14	HS-2014G	NC 143 at Long Hungry Rd. (1.3 miles west of SR 1125), near Robbinsville. Total Length = 0.2 mile. Improve superelevation and resurface with open graded friction course (OGFC).	\$332,000	7/20/2022	49336.3.8	10%	Scott Collier recomends turning safety funds back in and closing the project due to TIP R-2822B being LET on 6/17/2025.	Andy Russell: (828) 321-4105.
Granville	05	HS-2405AE	US 15 from I-85 in Granville County to Virginia state line. Install sinusoidal rumble strips (center/edgeline).	\$1,110,000	4/26/2024	50977.3.32	10%	Plans not needed.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT
				(TMSD)	SELECTION	ELEMENT	PROJECT		PERSON AND
					DATE		COMPLETE		PHONE NO.
Granville	05	HS-2405A	US 158-US 158 Business (Williamsboro Street) at US 158 (Oxford Loop Road)/SR 1646 (SE Industry Dr). Upgrade all existing left-turn approach 3-section signal heads to 4-section flashing yellow arrow signal heads.	\$46,000	7/28/2023	50977.3.2	25%	Plans needed by Signals Unit. Signal plans received. Federal documents being gathered to submit this project for AFRA CON approval. Project on hold while waiting to be amended to the STIP. Project submitted for AFRA CON approval on 8/5/2024 and awaiting approval. Work to be completed by state forces due to the funding amount being under \$50k12/3/2024- Force Account Form signed. Work to be completed before the end of the year.	Ashley Lowery (919) 536-4000
Granville	05	HS-2405N	NC 96 (MLK Jr Avenue) at SR 1646 (E. Industry Drive). Upgrade existing crosswalks to hi-vis. Install hi-vis crosswalks along the southern and eastern legs. Install additional pedestrian heads for new crosswalks. Install sidewalk along the eastern side of NC 96 that extends from Industry Drive to Days Inn and Suites entrance. Implement leading pedestrian intervals at intersection.	\$349,000	7/28/2023	50977.3.15	10%	Plans needed by DDC 5/9/26 - LET updated. PM Changed to Matthew Nolfo	Matthew Nolfo (919) 317-4794
Granville (58%), Person (42%)	05	HS-2405AM	US 158 from Hardwood Drive in Person County (MP 11.495) to US Tobacco Cooperative driveway in Granville County (MP 15.230). Install sinusoidal rumble stripes (centerline/edgeline).	\$1,336,000	7/31/2024	50977.3.40	10%	Plans not needed.	Matthew Nolfo (919) 317-4794
Greene, Lenoir	02	HS-2402V	(1) NC 58 between 480' north of SR 1745 (Cunningham Rd) in Lenoir Co. and 260' northwest of Carolina Drive (non-system) in Greene County. (2) NC 58 between the northwestern intersection with US 13 and the Wilson County line in Greene County. Install centerline and edgeline sinusoidal rumble stripes with 6" thermoplastic pavement markings.	\$661,000	7/31/2024	50974.3.23	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Guilford	07	W-5807A	SR 2526 (Summit Avenue) at Eastbound US 220 (Wendover Avenue) Ramps in Greensboro. Modify channelization island on SR 2526 at US 220 EB Off Ramp so that traffic movements can be put under traffic signal control. Install traffic signal, pedestrian heads and crosswalks at the intersection.	\$548,000	5/24/2019	48952.3.2	45%	Construction Plans to be by either DDC or PEF. Signal Plans to be by Signals and Geometrics or PEF. 7/11/2019 - Planning and design activities underway. 3/13/2020 - Let dates established. Planning and design activities underway. 6/5/2020 - On hold. 9/8/2020 - No change. 9/20/2021 - Design underway. 2/14/2022 - Design underway. 5/27/2022 - Design underway. 12/2/2022 - Design underway. 4/12/2023 - Design underway. 8/25/2023 - Design underway, let date slipped to 11/16/2023. 12/11/2023 - Design underway, let date slipped, date TBD as design continues. 5/28/2024 - Pending let 6/20/2024. 9/24/2024 - Let 9/5/2024, bids rejected. To be relet at a to be determined date. 12/6/2024 - Pending re-let.	Brian Ketner (336) 487-0075

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Guilford	07	HS-2007G	<p>US 29 at Lakeview Memorial Park Cemetery Entrance.</p> <p>Construct directional cross-over in the median on US 29 to prohibit left turns onto US 29 from Lakeview Memorial Park Cemetery. U-turns at proposed median channelization will be limited to passenger vehicles only (there will be signing to prohibit trucks from making the U-turn)..Left turns will be allowed from US 29 Southbound into Lakeview Memorial Park Cemetery.</p>	\$495,000	4/4/2023	49317.3.8	40%	Plans by Division 7 DDC. 11/9/2018 - Planning and design underway. 7/11/2019 - Planning and design underway. 3/13/2020 - Design underway. 3/13/2020 - On hold due to cash balance. 9/8/2020 - No change. 5/28/2021 - Design work restarted. 9/20/2021 - Design underway. 2/14/2022 - Design underway. 5/27/2022 - Design underway. 12/2/2022 - Design underway. 4/12/2023 - Design complete. Estimate exceeds SS cap. SS-4907CF construction funding to be taken down and replaced with HS-2007G (9/2023 let) in May 2023 BOT. 8/25/2023 - Pending let. 12/11/2023 - Pending let 12/21/2023. 5/28/2024 - Let, bids rejected. Plan to relet later in 2024 combined with similar scoped 07-23-2970 project on US 29. 9/24/2024 - Pending let with HS-2407C. 12/6/2024 - Pending let with HS-2407C.	Brian Ketner: (336) 487-0075.
Guilford	07	HS-2007D	<p>Four separate intersections comprising the interchange system located at I-74 and US 29-70 (I-85 Business) in High Point.</p> <p>Signal upgrade all 4 intersections to have Dual Red T- Heads with reflective back plates. Provide double indicated post mounted actuated "BE PREPARED TO STOP WHEN FLASHING" signs on four off-ramps leading to signalized intersections. Convert the I-74 EB to US 29-70SB off-ramp from T-T-R lane to T-R-R (dual right turn) lane configuration. Stair step stop bars at I-74 EB off-ramp to US 29-70 SB and also at US 29-70 SB off ramp at I-74 WB. Move signal pole out of "crash zone on US 29-70 SB off-ramp at US 74 WB and replace with two signal poles located out of</p>	\$600,000	2/4/2022	49317.3.5	35%	Marking and Ground Signing Plans by Division 7 Traffic, Signal Plans by NCDOT Signal Group, Overhead signing plans by NCDOT Signing Group. 5/27/2022 - Planning and design activities underway. 12/2/2022 - Design underway. 4/12/2023 - Design underway. Schedule change needed. 8/25/2023 - Pending let September 2023. 12/11/2023 - Schedule changed to allow additional design time. Pending let. 5/28/2024 - Pending let. 12/6/2024 - Pending let. To be combined and let with other signal and pedestrain improvement projects in D7.	Dawn McPherson: (336) 487-0000.
Guilford	07	HS-2007I	<p>SR 4240 (E. Gate City Blvd/Lee Street) at I-40 Westbound Ramps in Greensboro.</p> <p>Realign intersection to eliminate right turn slip lane from I-40 WB Off-ramp to SR 4240 WB, Lengthen SR 4240 WB left turn lane to I-40 WB On-ramp to allow for signalization of the intersection. Signalize the intersection. Construct additional right turn lane so there will be dual right turn</p>	\$1,079,000	1/30/2023	49317.3.10	35%	Plans by Division 7 DDC. 4/12/2023 - Scheduling underway, pending let date from Division. 8/25/2023 - Planning and design underway. 12/11/2023 - Design underway. 5/28/2024 - Design underway. 9/24/2024 - Design underway. 12/6/2024 - Planning and design underway.	Brian Ketner (336) 487-0075
Guilford	07	HS-2007K	<p>I-40 westbound median from Buffalo Creek Bridge eastward for 1550 feet and I-40 eastbound exit 219 to US 29SB in Greensboro.</p> <p>Install left shoulder guardrail in the median for the westbound direction of I-40 from the bridge over Buffalo Creek eastward for 1550 feet. Install</p>	\$310,000	7/28/2023	49317.3.12	25%	Plans by Division 7. 8/25/2023 - Design underway. 12/11/2023 - Design underway. 5/28/2024 - Planning and design underway. 9/28/2024 - Design underway. 12/6/2024 - Schedule to change. Design continues.	Brian Ketner: (336) 487-0075.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Guilford	07	HS-2407B	SR 1007 (Randleman Road) at Webster Road in Greensboro Install three phase traffic signal.	\$200,000	1/26/2024	50979.3.3	15%	Plans by Signals and Geometrics. 5/28/2024 - Planning and let date scheduling underway. 9/24/2024 - Planning and design underway. 12/6/2024 - Planning and design underway.	Dawn McPherson: (336) 487-0175
Guilford	07	HS-2407A	SR 2526 (Summit Avenue) at Textile Drive in Greensboro Install countdown pedestrian signal heads and crosswalk across the north leg of SR 2526 (Summit Avenue) at Textile Drive. Project will require moving the stop bar back and may require cutting back the nose of the center median and relocating two curb cuts.	\$85,000	11/6/2023	50979.3.2	35%	Plans by Division 7 12/11/2023 - Planning underway. 5/28/2024 - Planning and design underway. 9/24/2024 - Design complete, pending let. 12/6/2024 - Let, bids rejected. Plan is to combine with other similar scoped work and relet in order to obtain better unit prices. Let date to be determined. Planning underway.	Dawn McPherson: (336) 487-0175
Guilford	07	HS-2407C	US 29 NB at SR 2613 (N. O'Henry Boulevard) in the vicinity of Joe Brown Drive. US 29 SB at SR 2937 (N. O'Henry Boulevard) in the vicinity of the Flea Market. US 29 NB at SR 2622/SR 5235 (Corbin Road). Close directional left over (RCI) on US 29 NB at SR 2613 (N. O'Henry Boulevard) in the vicinity of Joe Brown Drive. Close directional left over (RCI) on US 29 SB at SR 2937 (N. O'Henry Boulevard) in the vicinity of the Flea Market. Close directional left over (RCI) on US 29 NB at SR 2622/SR 5235 (Corbin Road). Motorists can use existing	\$790,000	1/26/2024	50979.3.2	15%	Concept plans by Division 7, Roadway plans to be let to a consultant engineer. Project, if funded, will require public involvement meetings. 5/28/2024 - Planning and let date scheduling underway. 9/24/2024 - Planning and design underway. 12/6/2024 - Planning and design underway.	Brian Ketner: (336) 487-0075.
Halifax	04	HS-2004T	US 158 between the eastern Littleton town limits and 0.15 mile west of SR 1432 (Everetts School Rd). Install sinusoidal centerline and edgeline rumble stripes with 6" thermoplastic pavement markings.	\$235,000	10/12/2022	49306.3.21	10%	Completed 11/9/2024. Pending final estimates	Addison Gainey: (252) 640-6428.
Harnett	06	W-5706L	NC 27/SR 1006 (Old Stage Road) at SR 2084 (Leslie Campbell Avenue). Construct roundabout.	\$5,175,000	3/2/2018	44852.3.12	95%	3/2/18 - Approved in statewide W-project selection meeting. Plans by Division. 3/16/18 - Requested structure to be set up in SAP with ROW 7/2020 and CON 7/2021. Design Revisions for less impact on farm land. ROW 9/30/21. ROW in progress. Project LET	Christy Huff: (910) 364-0603.
Harnett	06	HS-2006K	SR 1441 (Chalybeate Springs Road) between NC 55 and US 401. Wedge curve near Wells Lane. Place 6" Long Life Pavement Markings (LLPM) on	\$1,320,000	7/20/2022	49312.3.15	75%	Plans by Division. SCR subitted 08252023 to move LET date to 07/2025 resulting from coordination with D6 Bridge Maint. for culvert replacement.	Christy Huff: (910) 364-0603.
Harnett	06	HS-2006H	NC 24/27 between Moore County and where routes split; NC 27 between NC 24 and Lillington, between US 421 and the Coats, and between Coats and Johnson County. Construct centerline rumble stripes and shoulder/edge line rumble strips; place 6" wide long-life pavement markings. This project will be coordinated with a funded RPM contract.	\$1,073,000	2/4/2022	49312.3.12	99%	Plans by Division. Under construction	Christy Huff: (910) 364-0603.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Harnett	06	HS-2006Y	SR 1115 (Buffalo Lake Road) from NC 27 to NC 87. Install sinusoidal centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers.	\$260,000	1/30/2023	49312.3.29	95%	Project LET Under construction	Christy Huff: (910) 364-0603.
Harnett/Cumberland	06	HS-2006W	US 401 in Cumberland County between Fayetteville and Harnett County AND in Harnett County between Cumberland County and Lillington and between Lillington and Wake County. Install sinusoidal centerline and edgeline rumble stripes with 6" long life pavement markings and raised pavement markers.	\$1,000,000	1/30/2023	49312.3.27	95%	Project LET Under Construction	Christy Huff: (910) 364-0603.
Haywood	14	HS-2014K	US 19 at Holston Village Road and US 19 at SR 1197-Golf Course Road. Install Pedestrian Hybrid Beacons (HAWK) at both intersections, a crosswalk across US 19 at Holston Village Road, short sidewalk extension and curb ramp upgrades.	\$120,000	2/4/2022	49336.3.15	20%	To be constructed Feb 25	Steve Buchanan: (828) 631-1185
Haywood	14	HS-2014S	US 19 from Jackson County to Maggie Valley (MP 0.00-3.58), near Maggie Valley. Total Length = 3.58 miles Install 6" long life pavement markings on all lane lines.	\$163,000	1/30/2023	49336.3.20	10%	Under Construction	Steve Buchanan: (828) 631-1185
Haywood	14	HS-2014Y	US 19 (Dellwood Rd.) at North Lakeshore Drive, in Lake Junaluska. Install traffic signal with pedestrian signals and high visibility crosswalks and two segments of sidewalks with curb ramps.	\$232,000	4/18/2023	49336.3.26	10%	Continuing to push this project to fall due to the Archaeological and Architecture delays.	Steve Buchanan: (828) 631-1185
Haywood, Henderson, Macon, Polk and Swain	14	HS-2014C	Various freeway ramps in Haywood, Henderson, Macon, Polk and Swain County. Install snowplowable markers and thermoplastic pavement markings for wrong way ramp arrows.	\$55,000	8/17/2018	49336.3.4	50%	Under Construction.	Steve Buchanan: (828) 631-1185
Haywood, Polk	14	HS-2014J	Various two lane secondary routes in Haywood and Polk Counties. See list of routes in project package. Install long life pavement markings along +/-160 miles of two lane secondary roads.	\$2,590,000	7/29/2021	49336.3.11	20%	Under Construction. Map 2	Steve Buchanan: (828) 631-1185
Henderson	14	W-5506	NC 191 from SR 1381 (Mountain Road) to 500' north of SR 1365 (N. Rugby Road) Construct a continuous three lane section, extend right turn lanes into schools, revise and install guardrail, and construct paved shoulders.	\$2,140,000	7/8/2011	45505.3.3	100%	Project is complete. Close Project.	District 1: (828) 891-7911

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Henderson	14	HS-2014I	US 25BUS (Asheville Highway) from the Hendersonville city limit to SR 1534, near Hendersonville. Total Length = 4.311 miles. Install sinusoidal centerline rumblestrips with long-life pavement markings on each side of the two-way left turn lane on US 25BUS.	\$220,000	2/4/2022	49336.3.10	15%	Under Construction	Steve Buchanan: (828) 631-1185
Henderson	14	HS-2014L	US 64 at the following five intersections in and near Hendersonville: 1) US 64 at SR 1574-Fruitland Road; 2) US 64 EB at SR 1006-Howard Gap Road; 3) US 64 WB at SR 1006-Howard Gap Road; 4) US 64 at SR 1519-Thompson St./SR 1751-Freeman St.; 5) US 64 at SR 1749-Orr's Camp Road/SR 1634-Carolina Ave. Install pedestrian signals, crosswalks, curb ramps, and short segments of sidewalk.	\$695,000	3/25/2022	49336.3.12	45%	Under construction.	Steve Buchanan: (828) 631-1185
Henderson	14	HS-2014Q	Hendersonville Central Business District- 33 intersections along US 64 and US 25 Business. See attached list. Install Leading Pedestrian Intervals at 33 intersections in the Central Business District and retime the signal system.	\$275,000	7/20/2022	49336.3.18	90%	Under Construction / Will be completed in 2025	Steve Buchanan: (828) 631-1185
Henderson	14	HS-2014O	US 64 at SR 1586 (S. Mills Gap Rd.)/Tuttle Rd., near Edneyville. Install a traffic signal.	\$90,000	7/20/2022	49336.3.16	100%	Completed	Steve Buchanan: (828) 631-1185
Henderson	14	HS-2414C	US 64 (6th Ave. W.) at N. Oak Street, in Hendersonville. Install an RRFB with advanced flashers and actuated crosswalk lighting.	\$56,000	1/26/2024	50986.3.4	10%	Awaiting Funding Release	Steve Buchanan: (828) 631-1185
Henderson	14	HS-2414F	NC 191 (Haywood Road) at Ridgewood Boulevard/Whitmire Street, in Hendersonville. Install an RRFB with actuated crosswalk lighting.	\$49,000	1/26/2024	50986.3.7	10%	Awaiting Funding Release	Steve Buchanan: (828) 631-1185
Henderson, Haywood, Jackson, Polk, Transylvania	14	HS-2014R	Various primary and secondary two lane roadways (see attached spreadsheet) in Henderson, Haywood, Jackson, Polk, and Transylvania Counties. Install long life pavement markings along +/-173 miles of two lane roadways.	\$2,790,000	4/30/2021	49336.3.19	90%	Under Construction List 1/ Complete in Spring of 2025	Steve Buchanan: (828) 631-1185
Henderson, Polk	14	HS-TBD-7-31-24	SYSTEMIC NHS FREEWAY: I-26, US 74 and US 25. Systemic effort to upgrade ±16 end terminals to current standards.	\$385,000	7/31/2024		0%	Plans to be developed by the Division.	

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Hendersonville	14	HS-2014Ne	US 64-7th Ave. at N. Grove St./7th Ave. in Hendersonville Traffic signal improvements. (City responsible for: Remove slip lane from 7th Ave onto US 64 WB-7th Ave., install sidewalks, curb ramps, crosswalks, and pedestrian signals.)	\$286,000	7/20/2022	49336.3.14	10%	Possible new project	Steve Buchanan: (828) 631-1185
Hertford	01	RX-2001A	SR 1409 (Hall Siding Road) at railroad crossing 642347G. Upgrade railroad crossing system to include gates.	\$389,000	8/23/2019	49299.3.2	10%	Project to be handled by Rail Division. Nancy Horne will have project break set up. Funding increase to \$375,000 has been approved by Kevin Lacy. Project in design and pending completion of PCE.	Nancy Horne: (919) 707-4105
Hertford	01	HS-2401D	NC 11 between SR 1212 (Short Cut Road) and US 158. Install sinusoidal center and edgeline rumble stripes with 6 inch pavement markings and raised pavement markers.	\$300,000	7/28/2023	50973.3.5	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Hertford	01	HS-2401P	US 158/258 at SR 1157 (Powell Road). Convert full movement median crossover to unsignalized RCL.	\$1,500,000	10/24/2024	50973.3.17	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Hoke	08	W-5708A	US 15-501 at SR 1225 (Ashemont Road) Construct a roundabout.	\$3,229,500	5/22/2015	44854.3.1	100%	4/8/16 - Installed all-way stop on 3/30/16, still planning roundabout. 8/25/16: ROW 6/2017, CON 4/2018. 10/7/16 - Waiting on surveys. 4-7-17 VHB Engineering contracted to design roadway plans. 25% plans have been submitted and hydraulic design is underway. 6-2-2017 Received 65% plans and final hydro design on 5-26-17. Working with Public Involvement on Public Meeting in June/July. R/W plans due 6/16/2017. 7-27-17 R/W plans have been submitted to R/W. Public meeting scheduled for 7-27-17. 7/24/2018 Project design complete. Received R/W Certification and awaiting utility relocations. Projected Bid in January 2019. 1/17/19 - Per JGrant, JKL has app'd \$260K PE, \$400K ROW, \$1.6M CON. 7-9-2019 Bids were received in 3-26-19 but were rejected due high bid and one contractor bidding. Re-let delayed due cash balance delay of projects from Secretary Trogon. 2/12/2020 - Scheduled to be re-let in November 2020, subject to change due to delay of projects. 6/4/2020 - scheduled to be in November 2022 due to further delay of projects. 8/17/21 - JKL app'd \$2.25M for CON. 9/10/2021-on track to be let February of 2022. 2/3/2022 - project scheduled to let February 8, 2022 5/13/2022 - project let 2-8-2022 and awarded. 12/5/2022 - construction ongoing. 4/11/2023 construction ongoing 8/25/2023 - project complete on June 2, 2023 with the exception of vegetation establishment period for 180 days. 12/11/2023 project is complete. 5/28/2024 awaiting RTE final inspection	Michael Rickets: (910) 773-8033

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Hoke	08	W-5708D	<p>US 401 Bus at SR 1406 (Rockfish Rd).</p> <p>Construct a 3-lane section on US 401 Bus from SR 1406 to Broad Dr and install a traffic signal at SR 1406.</p>	\$1,481,000	2/21/2017	44854.3.4	100%	<p>2/21/17 - Approved in statewide W-project selection meeting. Plans needed from Division Design Unit and Signals Section. 6-2-2017 Awaiting Survey 7-27-17 Preliminary Design complete and submitted to Signal Unit for design. 7/24/2018 Plans and signal plans are complete. Coordinating with Hillcrest Scurlock Water system for waterline relocation. Right of Way acquisition is under way. Scheduled letting in February 2019 11-9-18 - R/W acquisition complete and certified. Request additional construction funding. Letting scheduled for Feb. 2019. 7-9-2019 - Project letting was delayed until September 2019 due to cash balance delay of projects from Secretary Trogon. 3/11/2020 - project letting rescheduled for September 2020 due to delay of projects. 6/4/2020 - scheduled to be let September 2022 due to further delay of projects. 8/17/21 - JKL app'd CON = \$700K. (No Change) 2/3/2022 - project scheduled to let 7-12-2022 (No Change) 05/27/2022 - 12/5/2022 - contract let 7/12/2022 and awarded. 4/11/2023 construction in progress 8/25/2023 - project complete on June 14, 2023 with the exception of vegetation establish period for 180 days. 12/11/2023 project is complete. 5/28/2024 awaiting RTE final inspection.</p>	Michael Ricketts: (910) 773-8033.
Hoke	08	W-5708G	<p>US 401 at SR 1411 (North Parker Church Rd) and SR1413 (Pittman Grove Church Rd).</p> <p>Convert both full movement intersections to unsignalized superstreets</p>	\$3,835,000	8/18/2017	44854.3.7	100%	<p>8/18/17 - Approved in statewide W-project selection meeting. Plans needed from Division Design Construct Unit. 9/12/17 - Requested structure to be set up in SAP with ROW 6/2018 and CON 5/2019. 9/13/17 - Req'd PE funds. 10/6/17 - Notified RTE and Division that PE funds were approved. 1/11/2018 Public Meeting held. 7/24/18 Finalizing design. Awaiting Hydro recommendations. R/W plan submittal in August 2018. 11-9-18 - R/W delayed due to location of bulbout in wetland area. Wetland issues resolved. Awaiting coordination with Metcon on participation in the required DW permit. R/W to be submitted in November 2018 7-9-2019 - R/W has been acquired. District office is working with Metcon developer for project participation which the development is under purchase from another party. Awaiting approval of the request for additional construction funding Project letting was delayed until October 2019 due to cash balance delay of projects from Secretary Trogon. 3/11/2020 - waiting on Metcon developer to sign agreement for participation in project, letting rescheduled for October 2020 due to delay of projects. 6/4/2020 - project scheduled to be let October 2022. 9/10/2021-due to be let in February of 2022. 2/3/2022 - let date moved to April 2022 due to utility conflicts. 5/13/2022 - Let date delayed to June/July 2022 due to utilities and environmental permitting. 12/5/2022 - project recieved no bids with night work, project being re-let December 13, 2022 with only morning restrictions. 4/11/2023 construction in progress 8/25/2023 - construction on going 12/11/2023 construction still on-going but nearing completion. 5/28/2024 awaiting RTE final inspection</p>	Michael Ricketts: (910) 773-8033.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Iredell	12 W-5212JB	<p>1.Split W-5212J into parts A and . For W-5212JB: SR 1303 (Perth Road) and SR 1302 (Cornelius Road). Install traffic signal and turn lanes. ROW Cost Estimate = \$125,000; CON Cost Estimate = \$450,000.</p> <p>For W-5212JB, install traffic signal and turn lanes.</p>	\$575,000	11/1/2012	45342.3.25	60%	<p>6/17/19 Project in R/W, septic evaluations are complete, awaiting revised PUE's from Duke, as of 6/14/19 they still have not been received. 1/10/2020 - ROW acquisition suspended 8/30/19. 9/3/21 Scoping concepts & estimate with GESC to revise project to turn lanes and signalize. 9/17/21 - Req'd PMU to split the project into parts A & B. 2/9/2022 Project TIP is now W-5212JB. Project is in redesign for turn lanes and a signal. Functional designs and estimates are nearly complete. RPC date is 3/15/22 Let date 2/28/23. PE still under W-5212J. 5/23/2022 - ROW plans nearly complete. Working With environmental staff to update CE. Signals is spot locating proposed poles so R/W can be set. Working with Hydro to ensure existing drainage ditch on -Y1- is still adequate.. 11/30/2022 - Right of Way acquisition is underway. 4/6/2023 All claims settled and in the process of closing. Let is 5/9/23. 8/21/2023 - No awardable bid received from 5/9/2023 Let. Next Let is 8/22/2023. 11/21/2023- Project was Let and Awarded. 5/13/2024 - Waiting on contractor to construct. 9/13/2024 - Construction is nearly complete. Anticipated to be complete by 10/31/24. 12/5/24 - All construction is complete except for final striping and power to signal. Current schedule to power signal from Duke is 1/10/2025.</p>	Byran Sowell (980) 552-4221

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Iredell	12 HS-2012C	SR 1125 (Shearers Road) at SR 1147 (Rocky River Road). Install traffic signal.	\$210,000	1/8/2016	49331.3.4	10%	1.27.17-- Kevin approved scope change to install a traffic signal-- 7.28.17 RTE and new DDC engineer will meet on this project when DDC engineer starts; 10.3.17 - Jimmy and Ronnie have been discussing. Jimmy to get revised traffic analyses, scope, and estimate.; 2.1.18 - Awaiting ROW and Utility estimates to see if B/C will be high enough. 8/28/18 Project to be re-evaluated by RTE. 11/20/18 Still looking into all possible options. Byron to provide a cost comparison of wood poles vs mast arms. 4/23/19 Comparison estimate received and sent to RTE. 6/25/19 RTE to rescope project for wood pole signal design and inform Byron and I. Also need to verify R/W. 3/6/2020 Division to have Mast Arm estimate to RTE by 3/13/2020. 1/25/21 - Discussed with R Steskal. Kevin previously agreed to change the scope from a RAB to a signal. Per Randy/Tim Williams, metal poles and mast arms will be needed because of the intersection geometry and to avoid ROW/utilities. Req'd Let date in order to set up project. Changed database from RAB to signal, B/C from 5.10 to 22.85, cost from \$695K to \$210K. CBMillikin. 1/13/22 - Division needs to get Steskal a Let date for the HS-project to be set up, and then they can move forward to construction. CBM. 5/23/2022 - Recently received WBS, getting necessary documents and signal plan. Should still meet estimated let date. 12/1/2022 - Project was ready for LET but has run into R/W issues. Bryan Sowell working to resolve issue. 4/6/2023 Project will be Let 5/23/2023. 8/25/2023 - Project has been Let. 9/13/2024 - Project is complete. Need closeout letter from RTE. 12/5/24 - Same as last update.	Bryan Sowell 980-552-4221

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Iredell	12	W-5601U/U-5780	NC 150 at NC 152 (western intersection). Install a WB Left Turn Lane on NC 150/152 and improve the skew angle for the EB NC 152 approach.	\$1,822,000	3/24/2014	50138.3.22	75%	1.27.17-- to be combined with U-5780. 4.4.17-- RTE to look into changing funding to state funds and have work done under \$400,000 or take down and pay all under STIP Project--7.28.17 Traffic counts to start when school starts; 2.1.18 - Traffic Counts are complete. Cultural Resources started. To begin scoping design soon. Capacity analysis results should be provided by end of Feb. 2018; 9/14/18 Project on schedule. 6/25/19 Project combined with U-5780 and is in R/W phase. 1/10/2020 - Right of Way acquisition was suspended 8/30/19. When authorization is given to resume a new schedule will be set. 9/3/21 R/W acquisition has restarted for U-5780 part. I forgot to request release of funding for W-5601U part but that has now been requested. Acquisition set to begin 10/8/21. 1/13/22 - Per latest estimate from SMO, ROW is \$472K, CON is \$1.15M. Steskal is reviewing with JKLacy/CMillikin. Not approved to move forward yet. 2/9/2022 currently in ROW acquisition and combined with STIP project U-5780. There are no issues at this time. 5/23/2022 - No changes in statuses. R/W acquisition is underway and on schedule. 11/30/2022 - R/W acquisition is underway and on schedule. 4/6/23 One R/W claim remains. Working with utility owners on plans to relocate. Let is October 2023. 8/21/2023 No change in status as of today. 11/21/2023 - Duke Engergy is requiring additional PUE. We are working to reduce or acquire teh PUE's. Let delayed until 5/28/2024. 5/13/2024 - R/W firm purchasing additional easements will submit schedule change to move Let to 12/10/2024. 9/13/2024 - Additional ROW acquisition nearly complete. Anticipate making 12/10/24 LET. 12/5/24 - Delayed project to 3/22/25 LET to allow more time for utility relocation. All ROW has been acquired.	Bryan Sowell (980) 552-4221
Iredell	12	HS-TBD-1-30-23	US 64 AT SR 1521 (Lippard Farm Road). Install shoulder post mounted Vehicle Entering When Flashing actuated flasher on both approaches of US 64 with	\$114,000	1/30/2023		10%	Signal plan to be developed by the Signal Design Section. 4/6/2023 Signal plan to be developed by the Signal Design Section. Need to get signal design group to design plans. Establish let date for funding? 8/2023	Scott Poston (980) 552-4214
Iredell	12	HS-2012K	NC 150 MP 11.4 - MP 11.9 (Rowan Line+/-) Install Centerline and shoulder rumble strips.	\$30,000	7/28/2023	49331.3.12	100%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together. 5/28/2024 -Project has be Let 3/26/2024 and was Awarded 3/28/2024. 9/23/2024 - Project has been completed under DL00322.	Josh Carpenter (980) 552-4220
Iredell	12	HS-TBD-7-31-24	177 NB 31.71-36.46, SB 2.03-6.22 14 Tapered Guardrail End Units to be replaced.	\$203,000	7/31/2024		100%	DDC to prepare plans. 7/31/2024 project completed with Maintenance Funds utilizing existing guardrail contract. Total cost of project \$120,836.14.	Johnathan Barnette

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT
				(TMSD)	SELECTION	ELEMENT	PROJECT		PERSON AND
					DATE		COMPLETE		PHONE NO.
Iredell	12	HS-TBD-10-24-24	SR 1005 (Old Mountain Rd.) between Alexander County line and 0.49 miles south of SR 1498 (start of 35 mph speed zone) (MM 0.00 - MM 12.11). Install centerline and edgeline milled sinusoidal rumble strips along SR 1005.	\$474,000	10/24/2024		0%	DDC to prepare plans. 12/5/2024 - Let date set for 4/22/2025, DDC will begin preparing plans.	Josh Carpenter (980) 552-4220
Jackson	14	W-5714E	US 64, 0.8 mile east of SR 1119, "Chrysler Curve", near Sapphire. Total Length = 0.68 mile. Realign northern curve in section, install centerline rumble stripes and an LED chevron curve warning system.	\$1,110,000	8/18/2017	44862.3.5	10%	8/18/17 - Approved in statewide W-project selection meeting. Plans to be developed by a private engineering firm. 10/25/17: Requested structure to be set up in SAP with ROW 5/2018 and CON 9/2018. Requested PE funds. 11/3/17 - Notified RTE and Divisi	Mac McDowell: 828-488-2132
Jackson	14	HS-2014H	US 23BUS (Haywood Road) at Church Street and SR 1557 (Front Street) at SR 1558 (Depot Street) in Dillsboro. Install Rectangular Rapid Flashing Beacons (RRFB) with passive detection at each intersection and upgrade the curb ramps at both pedestrian crosswalks.	\$116,000	7/20/2022	49336.3.9	98%	Under Construction.	Steve Buchanan: (828) 631-1185
Jackson	14	W-5714N	(1) US 23-441 from the Jackson County line west 0.666 mile, in Macon County (MP 21.253-21.919); and, (2) US 23-441 from the Macon County line to SR 1300 (Pumpkintown Road) (MP 0.0-2.154), in Jackson County. Resurface with an Open Graded Friction Course (OGFC) with 6' long-life pavement markings and upgrade existing truck/motorcycle warning flasher and sign.	\$1,947,000	2/22/2019	44862.3.14	10%	Already LET.	Garrett Higdon: (828) 631-1173
Jackson	14	HS-2014AD	SR 1356 (Savannah Dr.) from US 23 BUS to Nicol Arms Rd., in Sylva. Total Length = 550 feet. Install a sidewalk.	\$162,000	4/18/2023	49336.3.31	10%	Plans to be developed by the Division. To be let with HS-2014Z	District 2: (828) 497-7333
Jackson	14	HS-TBD-10-24-24	US 23-441 at SR 1320 (Greens Creek Road). Install a directional leftover with one bulbout (RCI).	\$915,000	10/24/2024		0%	Plans to be prepared by the Division or Division consultant.	
Jackson (60%) and Swain (40%)	14	HS-TBD-7-31-24	SYSTEMIC NHS: US 441 in Jackson County and US 19 in Swain County. Upgrade 15 guardrail end units.	\$127,000	7/31/2024		0%	Plans to be prepared by the Division or Division consultant.	
Johnston	04	W-5600	US 70 between 0.1 mile west of SR 2565 (Sadisco Road) and 0.1 mile west of SR 1915 (Turnage Road), a length of 4.83 miles, partially within the town limits of Wilson Mills Construct interchanges at SR 1501 (Swift Creek Road) and at SR 1913 (Wilson Mills Road), close the median opening at SR 2565 (Sadisco Road) and install median barrier	\$2,510,000	5/1/2012	50056.3.FS1	85%	Construction underway	Addison Gainey: (252) 640-6428.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Johnston	04	W-5204E	SR 1524 (Old Drug Store Road) from just south of Fawn Hill Court to NC 50, a length of 0.6 mile. Wedge the curve on Old Drug Store Road just south of Cornwallis Road to improve superelevation. Tie in shoulder/ditches. Signalize the existing intersection with Cornwallis Road.	\$1,364,199	3/9/2012	45334.3.5	50%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Johnston	04	W-5704E	SR 1700 (Covered Bridge Road) between 0.1 mile east of SR 1003 (Buffalo Road) and 0.1 mile west of SR 2685 (Helena Lane), a length of 1.41 miles. Widen SR 1700 to a three lane section with exclusive left turn lanes at SR 1003 (maintaining the existing right turn lane eastbound), SR 1702/1703, SR 1705, SR 2628, SR 2630, SR 1706, and SR 2685. Flatten curve and correct superelevation between SR 2685 and SR 1706, and between Nashville/Aldean Road and SR 1703. Improve skew angle of intersection of SR 1700 and SR 1706. Realign SR 1703 to intersect SR 1700 directly across from SR 1702 and construct a left turn lane on northbound SR 1703 and install a traffic signal with flashing yellow arrows. Upgrade the existing signal at SR 1700 and SR 1003 to current standards, using flashing yellow arrows for all left turn lanes. Install raised markers.	\$2,343,700	5/23/2017	44850.3.5	10%	utility Relo underway	Addison Gainey: (252) 640-6428.
Johnston	04	W-5704H	US 301/NC 242 (Wall Street) at NC 50/242 (Main Street). Replace existing signal 04-0172 with a mini-roundabout and install high visibility crosswalks on all four approaches.	\$1,161,000	3/2/2018	44850.3.8	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Johnston	04	W-5601DO	<p>US 301 between US 70 in Selma and US 70 Business (Market Street) in Smithfield, a length of 2.64 miles</p> <p>US 301 at US 70: construct a right turn lane on eastbound US 70 at US 301, improve radii in southwest and southeast quadrants, mill intersection due to excessive rutting and replace with C-course, install "To I-95" and "To US 70" route shield pavement markings on northbound US 301 approach, improve guide and route signage.</p> <p>US 301 at Johnston Square Shopping Center and US 301 at SR 1921 (Hospital Road): revise US 301 protected-permissive left turn signal indications from "Doghouse" to flashing yellow arrows. Entire length of project: install a fiber optic closed-loop signal system at nine existing signals and at future signal at Ava Gardner Avenue (to be added under U-3334B).</p>	\$907,500	11/24/2015	50138.3.120	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Johnston	04	W-5704G	<p>SR 1525 (Cornwallis Road) at SR 1526 (Shiloh Road/Josephine Road).</p> <p>Construct a roundabout.</p>	\$4,816,000	8/18/2017	44850.3.7	75%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Johnston	04	W-5704S	<p>NC 42 at NC 96.</p> <p>Construct a roundabout with street lighting. Install an all-way stop as an interim treatment.</p>	\$4,855,000	11/16/2018	44850.3.19	77%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Johnston	04	HS-2004L	<p>NC 242 between 0.08 mile and 0.31 mile north of SR 1116 (Godwin Lake Road), a length of 0.23 mile.</p> <p>Realign existing 682' radius curve to a 1,330' radius curve with 6% superelevation, moving the centerline 16.25' to the west.</p>	\$1,097,000	7/29/2021	49306.3.13	99%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Johnston	04	HS-2004P	<p>US 301 (Brightleaf Blvd) at North Street.</p> <p>Install high-visibility crosswalk and audible countdown pedestrian signal heads on northwest leg of North Street. Install audible countdown pedestrian signal heads for existing crosswalk on northeast leg of US 301. Replace existing crosswalk between eastern quadrant and refuge island with high-visibility crosswalk. Retime signal and signal system.</p>	\$146,000	3/25/2022	49306.3.17	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Johnston	04	HS-2004S	<p>SR 1902 (Glen Laurel Road) at SR 1903 (Vinson Road).</p> <p>Install a two-phase traffic signal.</p>	\$206,000	7/20/2022	49306.3.20	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Johnston	04	HS-2004W	US 70 at US 70A/SR 2532 (W. Edwards Street) and at SR 2314 (Pondfield Road). Convert full-movement crossover to unsignalized reduced conflict intersection and construct westbound passenger vehicle U-turn at SR 2314 (Pondfield Road).	\$900,000	1/30/2023	49306.3.24	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Johnston	04	HS-2004AD	NC 39 between US 301 north of Selma and the Wake County Line. Install center and edge sinusoidal rumble stripes with 6 inch markings and snowplowable pavement	\$500,000	7/28/2023	49306.3.30	10%	DD00469 Contract Executed on 7/29/2024. Preconstruction meeting was held on 8/28/2024 Work has been delayed until spring	Addison Gainey: (252) 640-6428.
Johnston	04	HS-TBD-1-26-24	US 701 at SR 1143 (Stricklands Crossroads Road). Install left turn lanes on US 701.	\$488,000	1/26/2024		10%	Plans to be provided by the division.	Addison Gainey: (252) 640-6428.
Johnston	04	HS-2404B	Section 1. NC 210 from the Harnett Co. Line to NC 50. Section 2. NC 210 from SR 1382 to SR 1010. Install Center & Edge line Sinusoidal Rumble Stripes with 6 inch markings and snow-plowable pavement markings.	\$587,000	4/26/2024	50976.3.3	10%	Plans to be developed by division 4. Traffic services has provided cost estimate.	Addison Gainey: (252) 640-6428.
Johnston	04	HS-TBD-10-24-24	SR 1007 (Brogden Rd) between US 301 and the Wayne County line. Construct 2' paved shoulders on each side, resurface, and install shoulder and centerline sinusoidal rumble strips with 6" pavement markings and snowplowable pavement markers.	\$1,350,000	10/24/2024		10%	Plans by Division 4.	Addison Gainey: (252) 640-6428.
Johnston	04	HS-TBD-7-31-24	US 301/NC 96 (Brightleaf Blvd) at SR 1921 (Hospital Road). Install crosswalks with pedestrian heads and pushbuttons across the south leg of US 301 and west leg of SR 1921 with a Leading Pedestrian Interval (LPI).	\$50,000	7/31/2024		10%	Hold until funding is available. To be let.	Addison Gainey: (252) 640-6428.
Jones	02	HS-2002AG	US 70 at SR 1002 (Wyse Fork Road)/SR 1309 (Caswell Station Road). Construct a reduced conflict intersection.	\$1,070,000	7/28/2023	49300.3.36	10%	Project was let under contract DB00599 on 9/25/24. The date of availability for this contract is March 15, 2025 with a proposed completion date of October 15, 2025.	Jim Evans: (252)439-2816.
Jones/Lenoir	02	HS-2002Q	US 258 between the Onslow County line and US 70, a length of 19.374 miles. Install edgeline and centerline sinusoidal rumble stripes with 6" thermoplastic markings and using the bicycle pattern on the edgelines where US 258 overlaps with State Bicycle Route 7 and County Bicycle Routes 41 and 43 in Lenoir	\$590,000	7/20/2022	49300.3.20	10%	Waiting on resurfacing to be completed. Resurfacing is estimated to be completed mid January 2025. Plans by Division 2. Construction funds have been released.	Jim Evans: (252)439-2816.
Lenoir	02	HS-2002K	(1) NC 11 at SR 1716 (Harvey Rouse Road); (2) NC 11 at NC 118/SR 1091 (Grifton-Hugo Road); (3) NC 11 at SR 1714 (Creek Road). Convert three median openings to unsignalized RCIs.	\$1,255,000	2/4/2022	49300.3.14	100%	Project Completed 11/15/2024, Kinston Construction is in the process of preparing the final estimate. The Division Office will request a final inspection from TMSD.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Lenoir	02	HS-2002N	US 258 at SR 1342 (Will Baker Road/Central Avenue). Upgrade existing traffic signal and install shoulder-mounted "Be Prepared to Stop" sign and flasher assemblies.	\$93,000	7/20/2022	49300.3.17	100%	Project complete and waiting on final inspection. Requested a final inspection from TMSD on 10/4/24.	Jim Evans: (252)439-2816.
Lenoir	02	HS-2002P	US 258 at (1) SR 1120 (Nobles Mill Road) and (2) SR 1908 (Bill Stroud Road). Construct left turns lanes on US 258 at each intersection.	\$879,000	7/20/2022	49300.3.19	40%	Currently anticipating project to be completed mid January 2025. Contract DB00568.	Jim Evans: (252)439-2816.
Lenoir	02	HS-2402J	SR 1395 (Vernon Avenue) at Greenbrier Road. Upgrade 2 ramps, add 2 ramps, add sidewalk to the parking lot in the southwest quadrant, add pedestrian signal heads on Type II Pedestals and install high visibility crosswalks.	\$131,000	4/26/2024	50974.3.11	10%	DDC Unit currently preparing plans. PE funds released on 7/29/24. 7/29 - Requested signal plans.	Jim Evans: (252)439-2816.
Lenoir, Greene, Pitt	02	HS-2402U	NC 903 between: (1) La Grange town limits in Lenoir County & SR 1104 (Hull Road) in Greene County; (2) US 13/258 in Greene County & NC 11 in Pitt County; (3) US 13/NC 11 and Martin County line in Pitt County. Install sinusoidal centerline and edgeline rumble stripes with 6" thermoplastic pavement markings.	\$951,000	7/31/2024	50974.3.22	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Lenoir, Wayne	02	HS-2002AD	NC 55 between NC 11 in Lenoir County and 0.86 mile west of NC 903 in Wayne County. Install center and edgeline rumble stripes.	\$381,000	7/28/2023	49300.3.33	10%	5/21-Rescheduled Project from 10/23/2024 to 2/28/2025 to let with other rumble stripe projects to make it more attractive for contractor and better price. 10/9-On Item N, to get added to the STIP on the 10/4/23 BOT Agenda. PE Released for charges on 9/12/2023.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Lincoln	12	W-5601Q	<p>NC 16 Business @ SR 1394 (N Pilot Knob Rd.) and the intersection of SR 1393 (Hagers Ferry Rd.) @ SR 1394 (N Pilot Knob Rd.)</p> <p>Was: 1. Realign SR 1394 from SR 1393 to NC 16 Bus. 2. Install a right turn lane on the NB NC 16 Bus. approach to SR 1394. 3. Install a right turn lane on the WB SR 1393 approach to SR 1394. 4. Signalize the intersection of NC 16 Bus. @ SR 1394. 5. Remove the segment of SR 1393 between NC 16 Bus. and SR 1394, thereby closing the intersection of NC 16 Bus. @ SR 1393 and creating a Stop controlled "T" intersection at the intersection of SR 1393 @ SR 1394. Now: All Way Stops.</p>	\$1,650,000	3/24/2014	50138.3.18	25%	<p>6/17/19 Right of Way complete. Per 6/11/21 email from JKLacy to Mark Stafford, "This project has been approved to proceed with the is following requirements: Installation of an All Way Stop at the intersection of Pilot Knob Road and Hager Ferry Road and installation of stop bars at all stop condition approaches, install 48" STOP signs on the eastbound approach. This installation will be completed as soon as possible, preferably in the next month. Randy will be following up on this routinely. It is my understanding that the Division may be ready to let this project in the fall. A tentative date is November 2021. The Division will make the necessary changes with project scheduling, Mobility and Safety will update the spreadsheets and share with the appropriate staff. (Byron has already contacted Randy)." 2/10/2022 Project let 8/24/2021. Project Awarded. 16% complete. 4/6/2023 Project encountered several utility conflicts. Utility conflicts have been resolved and work is progressing. Construction is 22% complete. 5/14/2024 - Project is 100% complete and was accepted on 04/04/2024. Currently payments to Contractor total \$1,197,439.95. Closeout conference is anticipated to yield a reduction in assessed LD's which could result in additional monies due Contractor. Per Bryan Sowell a PEF to count traffic and provide a short operational analysis has been reached in response to complaints received since the project opened. This will require the use of the remaining PE funds.</p>	Rodney Gantt (980) 552-4204
Lincoln	12	W-5712R	<p>SR 1003 (Buffalo Shoals Road) and SR 1343 (Ivey Church Road)</p> <p>Change SR 1343 cross road intersection with bad skew to two tee intersections with SR 1003 and lower vertical crest on SR 1003 to improve sight distance.</p>	\$755,000	11/17/2017	44858.3.18	15%	<p>11/17/17 - Approved in statewide W-project selection meeting. Plans to be sent to Consultant.; 2.1.18 - Need to set schedule and get revised estimate. ROW 9/2020 and CON 9/2020. 8/28/18 - Need traffic study for design. 11/2/18 - Traffic study received project has been sent to Location for surveys. Survey due 1/18/19. 2/19/19 - Surveys are in and design has is under way. Ronnie working through issues of where to stp project due to existing supers in curves. 4/3/19 - Decision made to tie project down right after intersection and delete any improvements to the horizontal curve and to delete the right turn lanes. Recalculate estimate and send to RTE. 6/25/19 - Project has been sent to Hydro for design and is now in review. David is R/W has been notified that this project will be ready for ROW in a few weeks. 3/6/2020 Due to budget constraints project has not actively been pursued. 9/13/2021 - Met with TGS in July of 2021. Project has been given to them to redesign. Manday estimate recieved from TGS 7/6/2021. Awaiting Jackie/Michael to send NTP to TGS. 4/9/2023 Bryan Sowell has issued NTP to TGS. 8/22/2023 - No new update. 5/28/24 Division working to bridng ROW firm on to acquire right of way. 9/23/2024 - Project is set to got LET 10/22/2024.</p>	Josh Carpenter (980) 552-4220

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Macon	14	HS-2014U	US 19 from Cherokee County to Swain County (MP 0.00-2.62), near Topton. Total Length = 2.62 miles Install sinusoidal centerline rumblestripes with 6" long life pavement markings on all lane lines.	\$110,000	1/30/2023	49336.3.22	10%	Under Construction	Steve Buchanan: (828) 631-1185
Macon	14	HS-2014W	US 64 (Murphy Rd.) at SR 1146 (Patton Rd.) and SR 1442 (Old Murphy Rd.), near Franklin. Install a directional leftover with two U-turn bulbouts (RCI).	\$1,032,000	7/28/2023	49336.3.24	10%	Working in Preliminary Design and Public Outreach	Andy Russell: (828) 321-4105.
Macon	14	HS-2414D	SR 1668 (Fulton Road) from US 64 to SR 1667, near Franklin. Total Length = 2.21 miles. Install ±3,925 of shoulder guardrail.	\$211,000	1/26/2024	50986.3.5	10%	Plans to be prepared by the Division or Division consultant. To be let th HS-2414E Funds released	Andy Russell: (828) 321-4105.
Macon	14	HS-2414E	SR 1372 (Lower Burningtown Road) from SR 1474 to SR 1392, near Franklin. Total Length = 1.73 miles. Install ±7,500 of shoulder guardrail.	\$400,000	1/26/2024	50986.3.6	10%	Plans to be prepared by the Division or Division consultant. To be let with HS-2414D. Funds released	Andy Russell: (828) 321-4105.
Macon	14	HS-TBD-7-31-24	SYSTEMIC NHS: US 19, US 23, and US 64 in Macon County. Upgrade 67 guardrail end units, 20 buried-in-cuts, and 21 bridge transitions.	\$975,000	7/31/2024		0%	Plans to be prepared by the Division or Division consultant.	
Madison	13	HS-2013I	SR 1318 (Big Laurel Rd.) from SR 1340 to SR 1636, near Mars Hill. Total Length = 4.069 miles Install ±13,000' of shoulder guardrail.	\$565,000	7/29/2021	49333.3.10	70%	Under Construction	Chris Medlin (828) 250-3200.
Martin	01	HS-2401H	US 17 BUS at SR 1001 (Bear Grass Road) and at the US 13/64 westbound ramps. Convert the intersection of US 17 BUS and SR 1001 (Bear Grass Road) into a RCI. Construct a southbound U-turn bulb at the intersection of US 17 BUS and the US 13/US 64 westbound on/off ramps.	\$1,480,000	4/26/2024	50973.3.9	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Martin, Bertie, Hertford	01	W-5701F (new)	NC 11 between NC 903 in Martin County and 450' south of SR 1130 (Modlin Road) in Hertford County. Install sinusoidal milled rumble stripes with 6" long life pavement markings on the centerline and edgelines.	\$1,076,000	2/4/2022	44847.3.6	100%	Plans by Division 1. 3/1/22 - Expanded scope and cost. Project let on 8/24/2022. Uncer contract - DA00526.	Jason Davidson: (252) 482-1857
McDowell	13	HS-2013M	SR 1135 (Old Fort/Sugarhill Road) from SR 1103 to SR 1001, near Old Fort. Total Length = 8.953 miles. Install ±16,000' of shoulder guardrail.	\$924,000	2/4/2022	49333.3.14	100%	Construction Complete; Sent to RTE for Final Inspection.	Chad Young (828) 803-6100.
McDowell	13	HI-0010	I-40 from the Buncombe County line to Bridges 30 & 31, near Old Fort. Total Length = 5.956 miles Overlay the existing pavement with an UTBWC.	\$1,000,000	2/4/2022	49333.3.16	45%	Under construction	Chad Young (828) 803-6100.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
McDowell	13	HS-2413D	US 70, two sections on either side of Marion, MP 7.424-15.422 and MP 20.237-27.443. Total Length = 15.204 miles Install 18" sinusoidal centerline rumblestrips, 8" sinusoidal edgeline rumblestrips and 6" long life pavement marking on all lane lines.	\$759,000	1/26/2024	50985.3.5	10%	Plans to be developed by the Division. Traffic Services in planning stage.	Randy Tritt (828) 250-3000.
McDowell	13	HS-2413C	US 221 from US 221 BUS to a point 0.8 mile north of NC 226, near Marion. Total Length = 7.057 miles Install two lines of 18" sinusoidal centerline rumblestrips along the TWLTL, 8" sinusoidal edgeline rumblestrips and 6" LLPMs on all lane lines.	\$490,000	1/26/2024	50985.3.4	10%	Plans to be developed by the Division. Traffic Services in planning stage.	Randy Tritt (828) 250-3000.
McDowell	13	HS-2413L	I-40 from the Buncombe/McDowell county line to the McDowell/Burke county line. Upgrade 18 buried-in-cut guardrail end units.	\$230,000	7/31/2024	50985.3.13	0%	Plans to be prepared by the District 1. Sent to RTE to set up in SAP.	Chad Young (828) 803-6100.
McDowell	13	HS-2413M	SYSTEMIC NHS: US 221 in McDowell County. Upgrade 28 guardrail end units and 25 buried-in-cut guardrail end units.	\$742,000	10/24/2024	50985.3.14	0%	Plans to be developed by the District Office.	Chad Young (828) 803-6100.
McDowell (84%) and Mitchell (16%)	13	HS-TBD-7-31-24	Various US, NC and SR routes (15) in McDowell (12) and Mitchell (3) County (Division 13 Curve Signing Project). Install horizontal alignment warning signs on various routes in McDowell and Mitchell County.	\$433,000	7/31/2024		0%	No plans. Sign layouts provided by AECOM as part of curve investigations. Sent to RTE to set up in SAP.	Randy Tritt (828) 250-3000.
Mecklenburg	10	W-5710R/ U-6086	NC 51 from Park Road to Carmel Road in Pineville and Charlotte. Convert 5 lane section to median divided roadway, install traffic signals at the intersections with Park Cedar and McCullen Creek, and install crosswalk and ped refuge at intersection with Park Rd.	\$5,200,000	5/23/2017	47881	30%	5/23/17 - Approved in statewide W-project selection meeting. Plans by Division. 8/21/17 - Requested structure to be set up in SAP with ROW 10/2018 and CON 6/2019. 8/22/17 - Req'd PE funds. 8/30/17: Notified RTE and Division that PE funds were approved. 8/23/17 - Crump req'd SMO to change ROW to 12/2018 and CON 3/2020. 10/14/19 - Scheduled for 6/2020 Let. On-hold per 1/6/2020 DM-STIP meeting. Requested \$75k ROW; Increase PE \$75K approved 11/15/22. Project in ROW Acquisition.	Terry Burleson (704) 983-4400
Mecklenburg	10	W-5710X	SR 2042 (Oakdale Road), SR 2108 (Sunset Road), SR 2025 (Miranda Road), and SR 2040 (Lawing Road) near Charlotte. Convert the existing intersection(s) to two roundabout intersections.	\$1,789,328	5/23/2017	44856.3.24	35%	5/23/17 - Approved in statewide W-project selection meeting. Plans by Division. 12/7/17 - Requested structure to be set up in SAP with ROW 5/2018 and CON 3/2020. City is providing plans for review, but it will be awhile; therefore, Division to let me know when they want PE funds set up (so funds will not sit inactive). Amounts revised per CBM email. 3/14/19 email \$650 construction. Interim signing changes being installed based on HSIP review and recommendations. Project in utility relocation phase.	Dustin Simpson (704) 983-4400

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Mecklenburg	10	HS-2010E	NC 49 (S Tryon Street) at SR 1347 (Nevada Drive) and General Drive in Charlotte. Install a traffic signal at the intersection of NC 49 and General Drive. Convert the existing intersection to a directional crossover at the intersection of NC 49 and	\$823,000	2/4/2022	49291.3.5	25%	Plans to be developed by the Division/ CDOT. Let 2/5/25; Utilities 8/7/23; No ROW. Additional \$50k for PE approved 1/31/22. Requested Utility Authorization. City of Charlotte to install poles with Duke under agreement. Getting ready for construction.	Donald Harward (704) 983-4400
Mecklenburg	10	HS-2010G	NC 51 and Polk Street in Pineville. Install pedestrian signals and accommodations.	\$437,600	2/4/2022	49291.3.7	10%	Plans to be developed by the division. Let 2/7/24; Utilities 8/7/23; No ROW. Requested additional funds 7/25/2023. ROW needed. Construction Authorization Requested for Jan 25 BOT. Anticipated letting Feb. 2025.	Donald Harward (704) 983-4400
Mecklenburg	10	HS-2410H	NC 51 and Palomino Drive/Hoods Village Drive in Mint Hill. Install directional crossover.	\$1,323,000	7/31/2024	50982.3.9	0%	Plans are to be developed by the Division. In survey	Donald Harward (704) 983-4400.
Mecklenburg	10	HS-2410C	SR 3624 (Rea Road) and the intersections with Piper Glen and Bevington in Charlotte. At Piper Glen: Install APS on all crosswalks, move all signals onto mast arms w/backplates, as-built signal plans. At Bevington: APS on east crosswalk, FYAs on Bevington approaches, ADA-compliant ramps, move all signals onto mast arms w/ backplates, as-built signal plans.	\$393,000	11/6/2023	50982.3.4	10%	Plans to be developed by a firm for APS.	Donald Harward (704) 983-4400.
Mecklenburg	10	HS-2410B	SR 3300 (7th Street) and Bascom Street/Cameron Ave. in Charlotte. Install a traffic signal with APS and pedestrian signals.	\$358,000	1/26/2024	50982.3.3	10%	Plans to be developed by a firm for APS. Project being surveyed.	Donald Harward (704) 983-4400.
Mecklenburg	10	HS-2410L	17 traffic signal locations that were mostly identified on the Ped/Bike HSIP list within Charlotte. Robinson Ch Rd & W T Harris; Scaleybark & Woodlawn; Steelcroft & S Tryon; W T Harris & N Tryon; Arrowhead & N Tryon; Grier & Old Concord; 30th & Matheson & N Tryon; 28th & Graham & Moretz.; 3rd & Kings; Monroe and Sharon Amity; Home Depot & Wendover; Ashley & Wilkinson; Eastway and Eastway Crossing; 10th & Graham; Brookshire & Hoskins 10 locations have proposed backplates for the approaches to the signals and the remaining 7 have signal upgrades.	\$1,443,000	4/26/2024	50982.3.13	10%	Plans to be developed by firm. City of Charlotte to review signal plans and to perform inspections by agreement.	Donald Harward (704) 983-4400.
Mecklenburg	10	HS-2410G	SR 2935 (The Plaza) and Covecreek Drive (non-system) in Charlotte. Install a directional crossover.	\$537,000	7/31/2024	50982.3.8	0%	Plans to be developed by the Division.	Donald Harward (704) 983-4400.
Mecklenburg	10	HS-2410K	SR 3448 (Pleasant Plains Road) and Squirrel Lake Park Entrance in Matthews. Install signage, crosswalk, ramps, short piece of sidewalk, and RRFB.	\$141,000	7/31/2024	50982.3.12	0%	Plans to be developed by the Division.	Donald Harward (704) 983-4400.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Mecklenburg	10	HS-2410J	(1) NC 51 (Matthews Township Parkway) and Fullwood Lane (non-system) in Matthews. (2) SR 3468 (Weddington Road) in the vicinity of Socrates Academy in Matthews. (1) Signalize existing crosswalk, ramp work, add signalized pedestrian crossing across NC 51. (2) Install crosswalk, signage, ramps, refuge, short piece of sidewalk, and a RRFB.	\$372,000	7/31/2024	50982.3.11	0%	Plans to be developed by Division.	Donald Harward (704) 983-4400.
Mecklenburg	10	HS-2410E	SR 3687 (Park Road) and Jim Hynes Circle in Pineville. Install Pedestrian Signal on the two existing crosswalks.	\$46,000	4/26/2024	50982.3.6	10%	Plans to be developed by the Division. Federal blanket contract to be used. Construction Authorized. Blanket Contract Awarded.	Zach Gardner (704) 983-4400.
Mecklenburg	10	HS-TBD-7-31-24	NC 49 (Tryon Street) and Dorton Street (non-system) in Charlotte. Remove pedestrian hybrid beacon and install a traffic signal and crosswalks for pedestrian movements.	\$430,000	7/31/2024		0%	Plans to be developed by the Division.	Donald Harward (704) 983-4400.
Mecklenburg	10		Main Street at Catawba Avenue in Cornelius. PE ONLY approved to design APS options. (Pate will compile project package for consideration of construction funds once design is complete.)				0%	7/8/24 - Eileen O'Flaherty (citizen) has legally blind son that uses this intersection to get to work and has requested APS. Mayhew agreed to fund PE work to come up with APS design options. Will design in house, Nick Zinser is contact. Once design is complete, Pate will put together project package as usual. File number 10-24-200 is for tracking the PE. Nothing has been approved for construction yet.	
Mitchell	13	HS-2413F	NC 226 between Bakersville and Spruce Pine, MP 7.243-14.314. Total Length = 7.071 miles Install 18" sinusoidal centerline rumblestrips, 8" sinusoidal edgeline rumblestrips and 6" long life pavement marking on all lane lines.	\$385,000	4/15/2024	50985.3.7	10%	Plans to be developed by the Division. Traffic Services in planning stage.	Randy Tritt (828) 250-3000.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Moore	08	HS-2008F	NC 5 at SR 1205 (Morganton Rd). Realign SR 1205 (Morganton Rd) behind the Pinehurst golf course equipment shop and intersect with NC 5. Construct a southbound left turn lane and a northbound right turn lane on NC 5. Relocate the existing traffic signal to the realigned intersection.	\$4,505,000	7/20/2022	49318.3.7	10%	12/5/2022 - met 9/28/2022 with cultural resources (NCDOT) and FHWA to discuss project and alternatives. PEF NV5 currently working to develop concepts on alternatives for the project. 4/11/2023 - met with NV5 on March 6 to review 10 proposed alternatives, internal meeting to be held March 28 to discuss which alternatives to move forward with before further discussion with NCDOT cultural resources and FHWA. 8/25/2023 meeting held in mid July 2023 with NCDOT, FHWA, NCSHPO, Village of Pinehurst, Pinehurst Resort, and NV5 to discuss proposed alternatives for the project. NV5 is revising a few of the concepts and another meeting will be scheduled to include NPS. 12/11/2023 alternatives have been revised. NV5 working to schedule another meeting that includes NPS, likely will be January 2024. 5/28/2024 - stakeholder coordination meeting held February 2024. moving forward with alternate 10A which consist of turn lanes on NC 5, turn lane extended on Morganton Rd with a HAWK signal for pedestrian/maintenance vehicle crossing. working on getting NV5 under contract to do full design, additional PE funds ok'd by Cindy and Leigh. 9/24/2024 - scope and manday estimate for first task order with NV5 (25% plans, public meeting, and environmental document) 12/6/2024 - NV5 working on task order 1 to get 25% plans.	Michael Ricketts: (910) 773-8033
Moore	08	HS-2408B	US 1 at SR 2026 (Youngs Road). Install reduced conflict intersection (RCI) at intersection..	\$995,000	1/26/2024	50980.3.3	10%	Plans needed from Division Design Construct Unit.	David Willett: (910) 944-3930
Multiple	05	HS-2405F	Various secondary routes in Person, Vance, and Granville Counties. Install long life pavement markings along rural two-lane routes in Person, Vance, and	\$1,855,000	11/6/2023	50977.3.7	30%	Plans not needed. Awaiting AFRA approval, anticipated as part of the June 2024 BOT meeting. Let as a stand alone contract with a let date of 8/28/2024 and was awarded on 9/5/2024.	Ashley Lowery (919) 536-4000
Multiple	05	HS-2405C	Includes multiple routes in Division 5. US 401 in Franklin County. NC 42 in Wake County. NC 56 in Franklin/Granville Counties. NC 96 in Wake/Granville Counties. SR 1006 in Wake County. NC 50 in Wake/Granville Counties. Install 6" long life pavement markings.	\$1,319,000	7/28/2023	50977.3.4	10%	Plans not needed. This project will be let as part of a joint contract with project HS-2405B. Project on hold while waiting to be amended to the STIP. Submitted AFRA CON request on 8/7/2024, awaiting approval.12/3/2024- Construction funding approved.	Ashley Lowery (919) 536-4000
Multiple	05	HS-2405AD	US 501 from SR 1002 (Mason Road)/SR 1631 (Snow Hill Road) in Durham County to 1,100ft S of SR 1147 (Bessie Daniel Road) in Person County excluding 5-lane sections. Install rumble strips on both sides of each direction of US 501.	\$120,000	1/26/2024	50977.3.31	10%	Plans not needed.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Multiple	08	HS-TBD-7-28-23	Various secondary routes in Division 8. Install long life pavement markings along rural two-lane routes in Division 8.	\$1,180,000	7/28/2023		13%	Contractor is working	David Willett: (910) 944-3930
Multiple	08	HS-TBD-11-6-23	Multiple primary routes throughout District 1 in Division 8. Replace non-energy absorbing guardrail end units.	\$637,000	11/6/2023		10%	Plans needed by the Division.	David Willett: (910) 944-3930
Nash	04	W-5804B	NC 43 at SR 1500 (Swift Creek School Road). Realign the intersection, making westbound NC 43 the stopped condition.	\$1,102,000	1/30/2020	48949.3.3	95%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Nash	04	HS-2004M	(1) NC 48 (Goldrock Road) at Waterloo Drive/Roundtree Drive, (2) NC 48 (Goldrock Road) at Greyson Road/Cunningham Drive Install mini roundabouts at two intersections.	\$1,815,000	7/29/2021	49306.3.14	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Nash	04	HS-2004N	SR 1700 (Oak Level Road) at SR 1603 (Old Carriage Road). Upgrade signal with flashing yellow arrow signal heads on all approaches.	\$70,000	2/4/2022	49306.3.15	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Nash	04	HS-2004Q	US 64 at bridge #19 and #20 over the Tar River. Treat both bridge decks with an epoxy overlay. Groove the asphalt pavement adjacent to both bridges.	\$915,000	7/20/2022	49306.3.18	100%	Construction complete. Final estimate still under review and a claim is in progress for time.	Addison Gainey: (252) 640-6428.
Nash	04	HS-2004Z	US 301 at SR 1545 (Bishop Road). Install a marked crosswalk and pedestrian signal heads across the north leg of US 301.	\$22,000	4/18/2023	49306.3.27	100%	Signs, signals, and markings completed 8/1/2024. Refer to Nash District. Nash District and Traffic Services - All work is complete (KM)	Addison Gainey: (252) 640-6428.
Nash	04	HS-2004AA	US 64 Business (Sunset Avenue) at River Drive/Lake Drive. Construct a pedestrian crossing of US 64 Business (Sunset Avenue) with refuge island by converting the full-movement median opening to a left-over into Lake Drive and reversing the one-way traffic flow on River Drive. Construct about 500 feet of sidewalk along River Drive to connect the existing pedestrian facilities to the new crossing. Install RRFBs at the new crossing.	\$220,000	4/18/2023	49306.3.28	10%	Town updating plans and estimate	Addison Gainey: (252) 640-6428.
Nash	04	HS-2404E	Various secondary roads in Nash County (Part 1 of 3). Install long life thermoplastic pavement markings.	\$2,205,000	7/28/2023	50976.3.6	10%	Approved 35K for PE	Addison Gainey: (252) 640-6428.
Nash, Halifax	04	HS-2004X	NC 43 between 0.5 mile north of SR 1425 (Castalia Road) in Nash County and NC 561 in Halifax County. Install sinusoidal center and edgeline rumble stripes.	\$361,000	1/30/2023	49306.3.25	10%	Completed 11/9/2024. Pending final estimates	Addison Gainey: (252) 640-6428.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Nash/Wilson	04	HS-2004U	(1) NC 58 between the northern Stantonsburg town limits and 0.275 mile north of SR 1622 (Evansdale Road) in Wilson County; (2) NC 58 between 0.191 mile south of SR 1314 (Thompson Chapel Church Road) in Wilson County and the southern Nashville town limit in Nash County; (3) NC 58 between 0.249 mile south of SR 1004 (Taylor's Store Road) and the southern Castalia town limit in Nash County. Install edgeline and centerline sinusoidal rumble stripes with 6" thermo markings, utilizing the bicycle pattern for edgelines between 0.191 mile south of SR 1314 (Thompson Chapel Church Road) and SR 1334 (Pridgen Road) in Wilson County in section #2, between NC 97 and SR 1745 (Bend of the River Road) in Nash County in section #2, and throughout section #3.	\$306,000	10/12/2022	49306.3.22	10%	Completed 11/9/2024. Pending final estimates	Addison Gainey: (252) 640-6428.
New Hanover	03	W-5703C	US 421 (Carolina Beach Road) Between US 117/NC 132 (College Road) and ~200' north of Willoughby Park Road. Project will install median fencing to channelize pedestrians, install high-visibility crosswalks at one existing signal and one new signal, install lighting at crosswalks, and install	\$4,369,000	2/19/2016	44849.3.3	15%	Plans being developed by PEF. RW acquisition ready to start, project design moving forward with reduced limits to meet funded budet. Regional Safety to request Grant Funding	Brian Harding (910) 341-2000
New Hanover	03	W-5703R	NC 132 (S. College Road) and Bragg Drive (Non-System). Construct Positive Offset Left Turn Lanes on NC 132.	\$1,147,000	11/17/2017	44849.3.18	95%	This project is complete. We are going through the close out process currently	David Sawyer(910) 341-2000
New Hanover	03	HS-2003AK	SR 1301 (Princess Place Drive) and North 30th Street (Non-System). Install actuated pedestrian signal countdown heads for all legs of intersection. Install 3-section FYA left turn signal on SR 1301 (Princess Place). Refresh markings on turn lane	\$172,000	7/28/2023	49303.3.38	10%	Received CE March 27, 2024. Remaining Certifications needed. Additional ROW required. Utility conflicts.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2003H	US 117-NC132 (College Road) at Lake Avenue (Non-System)-Hugh McRae Park. This project will replace 5-section doghouse heads with 4-section FYAs for left turns on US 117. Project will also relocate pedestrian push button to make it accessible to	\$82,000	7/29/2021	49303.3.9	15%	Included in project Let to be overseen by Project Development, plans underway by PEF working under Project Development. April 2024. 03-18-53720. Kevin wants us to add LPI and we will also include right turn FYAs. No new updates.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003AI	US 117 /NC 132 (College Road) and SR 2160 (Long Ridge Road)/ McDonalds Driveway Install a Signal with Pedestrian Facilities.	\$497,300	4/18/2023	49303.3.36	15%	Plans to be done by by PEF overseen by Project Development. Included in project Let to be overseen by Project Development	Brian Harding (910) 341-2000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
New Hanover	03	HS-TBD-4-26-24	US 17 Business (Market Street) and SR 2816 (16th Street). Replace 5 section doghouse head with a FYA-Left Turn Signal for westbound US 17 Business. Install Backplates on all approaches. Construct Curb Bump-outs on southern	\$314,000	4/26/2024		10%	Plans to be done by Division. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2003AQ	SR 2817 (17th Street) and Castle Street (non-system) Add FYA-Left for east bound Castle Street. Add Dual Red Signal Heads on all approaches. Install Curb Bumpouts, Pedestrian Signal Heads and Replace Existing Signs. Implement LPI phasing.	\$391,500	7/28/2023	49303.3.44	15%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development	Brian Harding (910) 341-2000
New Hanover	03	W-5803A	Pedestrian Crossings on US 74 (Eastwood Road) at US 17 (Military Cutoff Road), and US 74 (Eastwood Road) at Cavalier Drive (Non-System). Upgrade pedestrian signal to Install Audible Pedestrian Signal.	\$193,800	1/30/2020	48948.3.2	25%	Waiting on updated signal plans.	Bryce Cox(910) 341-2200
New Hanover	03	HS-TBD-2-4-22	NC 132 (College Road) and SR 1603 (Pinecliff Drive). Construct Offset Lefts on NC 132.	\$719,000	2/4/2022		10%	Plans are to be developed by Division. Scope of project unknown to Division. Meeting scheduled for June 20th to discuss. Waiting on the Division to give the RTE a Let date.	Coke Gray(910) 371-2519
New Hanover	03	HS-2003A	SR 1217 (17th Street) and Dock Street (Non-system) Signalize pedestrian crossings.	\$108,000	12/16/2020	49303.3.2	15%	July 2024. Project Development completing pre-con items. Design underway with PEF, to be included in Let packaged, overseen by Project Development	Brian Harding (910) 341-2000
New Hanover	03	HS-2003J	US 17 (Oleander Drive) at 42nd Street (Non-System). Install a FYA-Lt. eastbound and westbound on US 17 / US 76 and refresh pavement markings.	\$73,000	7/29/2021	49303.3.11	15%	Project to be let by division traffic on-call. plans completed by PEF working under Project Development.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003K	US 74 Westbound On-ramp and SR 1627 (3rd Street/MLK Boulevard). Add back plates to the southbound signals and add additional signal heads northbound.	\$23,000	7/29/2021	49303.3.12	10%	Anticipated let date sent to RTU and Cindy for PE funds / WBS to be provided. 5/25/22 - Per DTE Jessi Leonard, due to later Let date, will not request PE funds until ~7/2023. June 2024. 03-20-62494. Project Development completing pre-con items. No new updates.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2003L	US 17-76 (Oleander Drive) and SR 1421 (Greenville Loop Rd.)/ Greenville Avenue (Non-system) Near Side Heads for US 17-76, Split Side Street Phasing, Time of Day Protection, Shift existing Signal Heads to improve visibility.	\$101,500	7/29/2021	49303.3.13	10%	Project to be Let to by division traffic through On-call contract, plans underway by PEF working under Project Development.	Brian Harding (910) 341-2000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
New Hanover	03	HS-2003P	US 117 (Shipyards Boulevard) and Converse Road/Longstreet Drive (Non-System) Install Near Side Heads for Northbound approach, Dual Red Signal Heads for East, West, and North Bound approaches. Add Time of Day Protection, Backing Plates. Install APS and Crosswalk across eastern leg of US 117.	\$370,000	7/20/2022	49303.3.17	10%	Plans to be done by Signal Design Unit and Division Traffic. No new updates.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003Q	US 17 (Dawson Street) and US 421 (3rd Street). Install Near Side Heads, Install Additional Loops, Install FYA-left and right signal heads, Refresh paint markings, and Install a Crosswalk with Countdown Heads.	\$201,000	7/20/2022	49303.3.18	10%	Plans to be done by Signal Design Unit. May 2025. 03-21-65885. Project Development completing pre-con items. No new updates.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003R	US 421 and SR 1573 (Dow Road) Install FYA-Right Turn for Southbound US 421 at SR 1573 (Dow Road)	\$37,500	7/20/2022	49303.3.19	10%	Plans to be done by Signal Design Unit. Plans not submitted for review. Funding estimate to be updated by PD after speaking to Traffic Services.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2003S	US 17 Business (Market Street) and SR 1272 (New Centre Drive). Install Crosswalks crossing both legs of US 17 Business and the northern leg of New	\$203,500	7/20/2022	49303.3.20	10%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development	Brian Harding (910) 341-2000
New Hanover	03	HS-2003T	US 17 Business (Market Street) and SR 2219 (Green Meadows Drive) Install Near Side Heads on Three Approaches and Install FYA Left Turn Signal Head for South Bound US 17 Business. Include Time of Day Protection	\$39,000	7/20/2022	49303.3.21	10%	Plans Completed by PEF under Project development. August 2025. 03-22-67704. Project Development completing pre-con items. Project to be let and constructed by Division Traffic On-call Contractor	Brian Harding (910) 341-2000
New Hanover	03	HS-2003V	US 17/76 (Oleander Drive) and SR 1209 (Independence Boulevard)(Cross City Trail) Upgrade to APS signals on west, east, and south legs of intersection. City of Wilmington is adding crosswalk with APS for north	\$107,500	7/20/2022	49303.3.23	10%	Plans to be done by PEF working under Project Development. Division Traffic to manage let/Construction. September 2025. 03-22-68063. Project Development completing pre-con items.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003Y	US 117/NC 132 (College Road) and SR 2313 (Wilshire Boulevard) Pedestrian Countdown Heads for both legs of SR 2313.	\$81,000	10/12/2022	49303.3.26	10%	Plans to be done by PEF working under Project Development, Division Traffic to manage let/Construction. November 2025. 03-22-68938. Project Development completing pre-con items. No new updates.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003Z	US 17-76 (Wooster Street) and SR 1217 (17th Street) Install Pedestrian Countdown Heads, Near Side Heads, FYA-Lefts, and Install New Signal Back Plates with Retroreflective Borders.	\$146,500	10/12/2022	49303.3.27	10%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development. December 2025. 03-22-68957. No new updates.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003AD	US 117/NC 132 (College Road) and Crews Drive (Non-System). Install 4 Section Flashing Yellow Left on US 117/NC 132 and 3-Section Flashing Yellow	\$129,000	1/30/2023	49303.3.31	10%	03-22-69046. The new estimate for all of the work identified is \$218,000 and Stoney to follow up with Regional on new estimate. New estimate is good.	Bryce Cox(910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
New Hanover	03	HS-TBD-4-26-24	US 421 and Independence (Non-System) Install Near Side Heads on All Approaches and add Leading Pedestrian Interval Phasing.	\$45,000	4/26/2024		10%	Plans to be done by Signal Design Unit. Plans are to be developed by Division Project Development. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-TBD-7-28-23	US 74-76 (Eastwood Road) and Lumina Commons Driveway. Make lefts offset on US 74-76 and install a crosswalk with pedestrian heads and a piece of sidewalk to connect intersection to bus stop.	\$350,000	7/28/2023		10%	Plans to be done by PEF managed by Project Development. We did not set a Let date because it was not funded for enough money. Waiting on direction from Coke to determine if additional funding can be made available before setting a let date.	Brian Harding (910) 341-2000
New Hanover	03	HS-2003AE	US 117/NC 132 (College Road) and SR 1411 (Wrightsville Avenue) Install Crosswalks and Pedestrian Countdown heads	\$115,000	4/18/2023	49303.3.32	10%	The plans were submitted to Signals & Geometrics revised on 7/9/24 from Bill Wolfe with Clarknexsen. Signal plans are approved.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2003AN	1a. US 17/76 (Dawson) at SR 1216 (16th) 1b. US 17/76 (Wooster) at SR 1216 (16th) 1c. US 17/76 (Wooster) at SR 1217 (17th) 1d. US 17/76 (Dawson) at SR 1217 (17th) 1b. 3-Section FYA-Left for westbound Wooster Street, Dual Red Heads for southbound SR 1216 (16th Street) 1a,c,d. LPI, Crosswalks and Pedestrian Heads	\$184,000	7/28/2023	49303.3.41	10%	Certifications complete. Working in conjunction with the City of Wilmington	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2003AO	SR 1175 (Kerr Avenue) and SR 2048(Gordon Road)/SR 1327 (Farley Drive) Install Back Plates and upgrade signal by adding 5-section head for lefts.	\$40,000	7/28/2023	49303.3.42	10%	Certifications complete and signal plans received. Timing change has been completed.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-TBD-4-26-24	SR 1302 (23rd Street) Corridor between NC 133 (Castle Hayne Road) and US 74 East Ramp. Upgrade Signals for Left Turn Protection and Pedestrian Improvements.	\$205,000	4/26/2024		10%	Plans to be done by Signal Design Unit. Plans are to be developed by Division Project Development. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2003AP	SR 1302 (23rd Street) and SR 1301 (Princess Place) Provide 3 section FYA Left for Westbound and Northbound, Provide 4 section FYA LT for Eastbound and Southbound, Provide 3 section FYA-Right for Southbound 23rd Street which is the only designated right turn lane under signal control, Provide pedestrian signals for all crossings/all four legs.	\$201,000	7/28/2023	49303.3.43	10%	Certifications complete with plans received 9/4/2024.	Stoney Mathis (910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
New Hanover	03	HS-TBD-1-26-24	US 117 / NC 132 and SR 2206 (W. Northchase Parkway) / SR 2257 (SE Northchase Parkway). 4 section FYA heads for left turn traffic on NB and SB College Road, Near Side Heads for NB and SB College Road, and Install 3 section FYA for right turn traffic at all four approaches.	\$119,000	1/26/2024		10%	Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2403A	SR 1216 (16th Street) at Queen Street (Non-System) (2a), SR 1216 (16th) at Castle Street (Non-System)(2b), SR 1217 (17th Street) at Queen (2d) Install Crosswalk with Multiple Improvements including curb bumpouts, count down ped heads, LPI, and APS.	\$718,000	11/6/2023	50975.3.2	10%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development	Brian Harding (910) 341-2000
New Hanover	03	HS-TBD-1-26-24	US 17 Business (Market Street) and 10TH Street (non-system) Install Pedestrian Countdown Heads Where No Pedestrian Heads Exist, LPI, and APS	\$87,000	1/26/2024		10%	Plans to be done by Signal Design Unit. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-TBD-1-26-24	US 17 Busines (Market Street) and 5th Avenue (Non-System) Install APS and LPI to a signalized intersection with existing pedestrian facilities.	\$52,000	1/26/2024		10%	Plans to be done by Signal Design Unit. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-TBD-1-26-24	US 17 Business (Market Street) at Lullwater Drive (non-system) Install Northbound FYA-Rt, Southbound FYA-Lt, Yield to Pedestrian signs, add TOD option to Signal Plans add LPI	\$56,000	1/26/2024		10%	Plans to be done by Signal Design Unit. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-TBD-4-26-24	US 17 (Market St) at SR 1402 (Porters Neck Rd) Install New Signal Back Plates with Add 3-Inch Yellow Micro-prismatic Retroreflective	\$16,000	4/26/2024		10%	Plans are to be developed by the Signal Design Section. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-TBD-4-26-24	US 421 (Carolina Beach Rd) at SR 1276 (Cathay Rd) Install Near Side Signal Heads on US 421.	\$23,000	4/26/2024		10%	Plans are to be developed by the Signal Design Section. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-2403G	US 17/76 (Oleander Drive) and Country Club Road(Non-System) Install Near Side Signal Head, Install Flashing Yellow Arrow that is Protected-Permitted Phasing	\$51,000	7/31/2024	50975.3.8	10%	Plans by Signal Design Unit. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
New Hanover	03	HS-TBD-10-24-24	US 117 (SHIPYARD BOULEVARD) AT SR 1209 (INDEPENDENCE BOULEVARD) Install Near Side Heads, add primary signal head, Switch 5-section dog house to 4-section FYA-Rts, install a signalized, pedestrian crossing, crosswalk, add LPI to crossings, refresh pavement markings.	\$135,000	10/24/2024		10%	Plans are to be developed by the Signal Design Section.	Stoney Mathis (910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT
				(TMSD)	SELECTION	ELEMENT	PROJECT		PERSON AND
					DATE		COMPLETE		PHONE NO.
New Hanover (78%), Pender (22%)	03	HS-2403D	SR 1336 (Sidbury Road) between SR 1318 (Blue Clay Road) and US 17. Install Centerline and Shoulder Sinusoidal Rumble Stripes with Bicycle Pattern.	\$425,800	7/31/2024	50975.3.5	10%	Plans by Division Resurfacing Group, to be let as a stand-alone Safety Project. Waiting on the Division to give the RTE a Let date.	David Sawyer(910) 341-2000
Northampton	01	HS-2401E	NC 186 between Garysburg and the Virginia State Line, excluding the Seaboard Town Limits. Install center and edgeline sinusoidal rumble stripes with 6 inch pavement markings.	\$500,000	7/28/2023	50973.3.6	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Northampton (36%), Chowan (30%), Gates (26%), Tyrell (8%)	01	HS-2401Q	Northampton: (1) US 158 between the Halifax County Line and 200' northeast of SR 1239 (Hilltop Drive) - MP 0.000-1.324; (2) US 158 between SR 1312 (St. John Church Road) and the western Jackson town limit - MP 5.902-11.296; (3) US 158 between the eastern intersection with NC 305 and the western Conway town limit - MP 12.546-24.003; (4) US 158 between SR 1365 (Phillips Hill Rd) and the Hertford County Line - MP 25.956-30.187. Chowan/Gates: NC 32 between 540' south of SR 1331 (Barker Road) in Chowan County and the Virginia state line in Gates County. Tyrell: US 64 between the eastern intersection with SR 1229 (Old Hwy 64) and the Alligator River bridge - MP 15.878 - 20.670. Install centerline and edgeline sinusoidal rumble stripes and snow plowable pavement markers.	\$1,965,000	10/24/2024	50973.3.18	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Onslow	03	U-6065	US 17 at NC 172 and US 17 at SR 1518 (Old Folkstone Rd). Convert two full movement crossovers on US 17 into a Superstreet. All traffic from NC 172 and SR 1518 will have to make a right turn to exit onto US 17. The lefts into/rights out of NC 172 and the northernmost u-turn will operate under signal control.	\$1,645,000	12/17/2012	47489	20%	Includes funding from W-5203T. Cost savings measure are being implemented that will replace the existing temp signal at NC172 and temp left over at SR 1518 with permanent intersections as currently configured and with permanent signals. Crash analysis updated to analyze the new configurations and show significant crash reduction with the current configuration. With the scope reductions this project may fall under Division Let. It is anticipated, this project can be ready for construction ahead of the 2026 date.	Brandon Powers(910) 341-2000
Onslow	03	W-5203U	NC 53 (Western Boulevard) at SR 1336 (Henderson Drive). Install dual left-turn lanes on westbound NC 53 and northbound SR 1336.	\$3,256,844	12/17/2012	45333.3.21	58%	The actual contract completion date has been revised to 12/04/24 due to UBO delays. Completion date anticipated for December 2024.	Daniel Waugh - Jacksonville Office (910) 467-0520
Onslow	03	HS-TBD-1-26-24	1. SR 1308 (Gumbranch Road) and SR 1903 (Ramsey Drive)/SR 1944 (Hunting Green Drive) 2. SR 1308 and SR 1920 (Raintree Road) Install Two Signals.	\$632,000	1/26/2024		10%	Plans to be done by Signal Design Unit. Project has been selected but the schedule of project dates has not been put together yet.	Stoney Mathis (910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Onslow	03	HS-2003AA	SR 1308 (Bell Fork Road) and Brynn Marr Road. Convert signal to mast arms, install near side heads on SR 1308, Improve markings, Install left turn yield on green ball sign, Install signal ahead in both direction of SR 1308.	\$402,000	1/30/2023	49303.3.28	15%	Plans to be done by PEF managed by project development Included in project Let to be overseen by Project Development	Brian Harding (910) 341-2000
Onslow	03	HS-2403I	NC 172 (MP 26.028) at SR 1500 (Starling Road) New Traffic Signal Without Addition of New Left Turn Lanes	\$413,000	7/31/2024	50975.3.10	10%	Signal Plans complete August 2024. 03-20-62040. Project Development completing pre-con items. Division traffic to manage construction/let through On-call, project ready to let	Stoney Mathis (910) 341-2200
Onslow	03	HS-2003AB	SR 1428 (Riggs Road) between Nautical Wave Road and SR 1744 (Hubert Boulevard). Add 6 inch thermo edgelines.	\$53,000	1/30/2023	49303.3.29	10%	Plans to be done by Division Traffic. July 2023. Final Review Memo to be sent to Regional Traffic	Bryce Cox(910) 341-2200
Onslow	03	HS-TBD-7-20-22	NC 24 near Hubert (Between Milepost 27.87 and 37.17). Install Milled Shoulder Rumble Strips	\$307,000	7/20/2022		10%	Project to be done by Division. Plans are to be developed by Division Project Development. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Daniel Waugh(910) 467-0520
Onslow	03	HS-2003X	NC 24 and SR 1514 (Phillips Loop Road) Install Crosswalks with Pedestrian Signal Heads. Install Phase Actuated Advance Flashers.	\$415,000	10/12/2022	49303.3.25	15%	Plans to be done by PEF. Included in project Let to be overseen by Project Development. October 2025. 03-22-68681.	Brian Harding (910) 341-2000
Onslow	03	HS-TBD-1-30-23	SR 1308 (Gumbranch Road) between Plaza Drive (Non-System) and Nottingham Road (Non-System). Completing Gaps in Sidewalk System, Installing Crosswalks at two intersection, Installing Countdown Pedestrian Heads, and Improved Lighting.	\$1,297,000	1/30/2023		10%	I believe this is to be added to an active TIP project as an SA, and first off it has not been added as an SA because I don't believe the money has been allocated, secondly it would not be completed until the overall project is completed and paved next Spring (2024).Project to go in with U-4906, Summer of 2023 per Daniel Waugh - RE. Waiting on the Division to give the RTE a new Let date.	Stoney Mathis (910) 341-2200
Onslow	03	HS-2403F	NC 53 (Western Boulevard) and Carolina Forest Boulevard/North Plain Road (Non-System) Install Near Side Heads on all approaches.	\$41,000	7/31/2024	50975.3.7	10%	Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
Onslow	03	HS-2003AM	NC 53 (Western Boulevard) and Forum Road/Marty Goldman Way (Non-System) Install Crosswalks with Pedestrian Countdown Heads.	\$184,000	7/28/2023	49303.3.40	10%	Certifications complete. 9/11/2024 - Plans received	Stoney Mathis (910) 341-2200
Onslow	03	HS-2003AF	US 17 Business (Marine Boulevard) and SR 1308 (Gumbranch Road/ Bell Fork Road) Implement LPI, Install Flashing Yellow Right Turn Arrow for All Approaches. Install APS for Pedestrian Approaches, Install New Curb Ramps, Relocate Stop Bar Behind MUP Crossing, Update Pavement Markings.	\$88,000	4/18/2023	49303.3.33	10%	Plans received 8/2/2024	Stoney Mathis (910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Onslow	03	HS-2003AG	US 17 Business (Marine Boulevard) and SR 1336 (Onslow Drive) Implement LPI, Install Flashing Yellow Right Turn Arrow for All Approaches. Install APS for Pedestrian Approaches, Update Pavement Markings.	\$150,000	4/18/2023	49303.3.34	10%	Signal plans received 8/28/2024	Stoney Mathis (910) 341-2200
Onslow	03	HS-2003AJ	US 17 Business (Marine Boulevard) and Henderson Drive (Non-System) Install Flashing Yellow Right Turn Signal for US 17 Business Eastbound Approach, Install Flashing Yellow Right Turn Signal for Henderson Drive Southbound Approach. Install Signalized Crosswalks on Both Approaches of Henderson Boulevard and across the Eastern Leg of US 17 Business. Install APS and LPI. Realign MUP Closer to Intersection. Install New Curb Ramps. Relocate Stop Bars Behind New Trail Location. Upgrade Pavement Markings	\$240,800	4/18/2023	49303.3.37	10%	Plans to be done by by PEF overseen by Project Development. Included in project Let to be overseen by Project Development. Project may be combined with U-5950 project	Brian Harding (910) 341-2000
Onslow	03	HS-2403J	SR 1403 (Country Club Road) and Academic Drive/Coastal Carolina Community College (CCCC) Driveway/Entrance (Non-System)/Bank of America Driveway. Traffic Signal Installation, Countdown Ped Heads, APS, LPI Phasing	\$511,000	7/31/2024	50975.3.11	10%	. Project to be let by Division Traffic On-call. Installation not complete.	Stoney Mathis (910) 341-2200
Onslow	03	HS-2003AT	NC 24 and SR 1445(Norris Road)/Walmart Driveway. Install Crosswalks, ramps, pedestrian heads and approximately 100 feet of sidewalk.	\$482,300	7/28/2023	49303.3.47	15%	Plans to be done by PEF managed by Project Development. Included in project Let to be overseen by Project Development. No new updates.	Brian Harding (910) 341-2000
Onslow	03	HS-TBD-10-24-24	US 258/NC 24 Between SR 1320 (Wells Road)(MP 4.60) and SR 1238 (Koonce Fork Road)(MP 11.94) Install Sinusoidal Rumble Stripes	\$336,000	10/24/2024		10%	Plans to developed by Division Resurfacing.	David Sawyer(910) 341-2000
Onslow	03	HS-TBD-10-24-24	NC 53 (Western Blvd) at SR 1308 (Gum Branch Road) Install Dual Red Signal Heads on SR 1308 north bound.	\$13,000	10/24/2024		10%	Plans to be developed by Signals Design Unit.	Stoney Mathis (910) 341-2200
Onslow	03	HS-2403H	Intersection of US 17 Business (North Marine Boulevard) and McDaniel Drive / Workshop Lane in Jacksonville. Install Near Side Signal Heads on Northbound and Southbound Approaches.	\$28,000	7/31/2024	50975.3.9	10%	Plans by Division Traffic. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL (TMSD)	PROJECT SELECTION DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Onslow (48%), Pender (21%), Sampson (19%), Duplin (9%), New Hanover (3%)	03	HS-2403B	NC 53; US 117; NC 111; SR 1509 (Queens Creek Road) between 0.466 Mile south of NC 24 and 2.678 Mile south of NC 24; SR 1212 (Pony Farm Road), Between NC 53 (MP 0.00) and NC 258 (MP 5.0; SR 1130 (Old Maplehurst Road), Between NC 53 (MP 0.00) and US 17 (MP 1.33); SR 1532 (Folkstone Road), Between US 17 (MP 0.00) and SR 1531 (MP 1.58); SR 1107(Dawson Cabin/Harris Creek Rod); SR 1113 (Murrill Hill Rd); SR 1316 (Rhodestown Road); SR 1324 (Ramsey d); SR 1518 (Old Folkston); SR 1519 (Old Folkstone), Between SR 1515 (MP 0.00) and SR 1518 (MP 1.13);US 701 between Garland Eastern Municipal Limits and US 41; and, US 701 between US 701 SB Couplet and Newton Grove Southern Municipal Limits. Install Center and Edgleline Sinusoidal Rumble Stripes.	\$6,230,000	1/26/2024	50975.3.3	10%	Project to be done by Division Maintenance. No new updates.	David Sawyer(910) 341-2000
Onslow(54%), Duplin(26%), Brunswick(9%), New Hanover(7%), Sampson(2%)	03	HS-2403E	Replace pre-NCHRP 350 guardrail end units in Division 3 on Interstate, Full Control and NHS routes. Replace pre-NCHRP guardrail end units on the following routes: US 17, US 258, US 421, NC 24, C 87.	\$352,000	7/31/2024	50975.3.6	10%	Project to be done by Division. Waiting on the Division to give the RTE a Let date.	Quinn McCracken (910) 341-2000
Orange	07	HS-2007H	SR 1009 (Old NC 86) at SR 1727 (Eubanks Road) near Chapel Hill. Convert existing right turn lane on SR 1009 at SR 1727 to an offset right turn lane.	\$192,000	1/30/2023	49317.3.9	35%	Plans by Division 7 DDC. 4/12/2023 - Scheduling underway, pending let date from Division. 8/25/2023 - Planning and design underway. 12/11/2023 - Design underway. 5/28/2024 - Design underway. 9/28/2024 - Schedule change. Planning and design underway. 12/6/2024 - Planning and design underway.	Brian Ketner (336) 487-0075
Orange	07	HS-2007J	NC 86 (M.L.K. Boulevard) at Critz Drive in Chapel Hill. Install a new crosswalk with Rapid Rectangular Flashing Beacons (RRFB), raised center island, pedestrian signage, and approximately 125 linear feet of sidewalk.	\$579,000	4/18/2023	49317.3.11	35%	A concept design has been completed by Division 7 DDC. A final design based on the concept design to be completed by private engineering firm. 8/25/2023 - Planning and design underway. 12/11/2023 - Design underway. 5/28/2024 - Design underway. 9/28/2024 - Design underway. 12/6/2024 - Schedule change. Design continues.	Brian Ketner: (336) 487-0075.
Pasquotank	01	W-5701C	SR 1333 (W Main Street Extension) between 0.588 mile north and 0.212 mile south of SR 1338 (Berea Church Road), a length of 0.8 miles. Improve the horizontal alignment of the curve approximately 0.4 mile north of SR 1338. Treat the curve in the vicinity of SR 1338 with shotblasting.	\$2,535,000	8/17/2018	44847.3.3	20%	PE is currently on hold based on the most recent estimate. Additional funding is needed to construct all 3 portions of project. 4/21/22 - Scope revised to Improve the horizontal alignment of the curve approximately 0.4 mile north of SR 1338. Treat the cu9/20/2024: Plan are complete, ROW completion planned for 11/24, to be let in December 24.	Ryan Shook 252-482-1871

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Pasquotank	01	HS-2001C	SR 1354 (Millpond Road) between US 158 and SR 1001 (Turnpike Road). Upgrade roadway to 6" pavement markings.	\$40,000	7/20/2022	49296.3.4	10%	Plans by Division 1. SR 1354 is under contract to be resurfaced in summer 2023. Installation of 6" pavement markings to follow resurfacing. Construction authorization to be requested on June 2023 Board agenda	Jason Davidson: (252) 482-1857
Pasquotank	01	HS-2001I	NC 344 from 730 feet south of airport entrance to SR 1100 (Sawmill Road). Install center and edgeline sinusoidal rumble stripes and snowplowable pavement markers.	\$160,000	1/30/2023	49296.3.11	10%	Plans by Division 1. Scheduled to LET 1/17/24 with HS-2001G/H/I & SS-6201J.	Jason Davidson: (252) 482-1857
Pasquotank	01	HS-2401F	US 17 Business (Ehringhaus Street) at NC 344 (Halstead Boulevard). Install audible pedestrian signals.	\$17,000	7/28/2023	50973.3.7	25%	Plans by TMSD Signal Design Unit. State Forces. Plans are being completed by TMSD 9/17/2024	Jason Davidson: (252) 482-1857
Pasquotank	01	HS-2401M	(1) NC 344 at Tanglewood Parkway; (2) NC 344 at Mt. Everest Drive. (1) Install a crosswalk with ramps across the west approach of NC 344, removing a portion of the median island. (2) Install sidewalk to connect to multi-use path in NW quadrant, a crosswalk across the west approach of NC 344, and actuated pedestrian signal heads and crosswalk across the south approach of Mt. Everest Drive.	\$91,000	4/26/2024	50973.3.14	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Pender	03	HS-2003F	US 17 and NC 210 near Surf City. Add Dynamic Red Extension on US 17, Near Side Signal Heads all directions, and Install Shoulder Mounted "Be Prepared to Stop" Signs in Advance of Signal	\$366,000	2/4/2022	49303.3.7	100%	Anticipated let date sent to RTU and Cindy for PE funds / WBS to be provided. 5/25/22 - Per DTE Jessi Leonard, due to later Let date, will not request PE funds until ~7/2023. January 2025. 03-21-64424. Approval received for the additional items 3/22/23. Project is complete	Stoney Mathis (910) 341-2200
Pender	03	HS-2003AC	US 117 and SR 1411(Ashton Road/Old River Road). Install a Traffic Signal.	\$328,000	1/30/2023	49303.3.30	20%	Plans to be done by PEF. Anticipating poles to be ordered soon. Check on funding	Stoney Mathis (910) 341-2200
Pender	03	HS-TBD-1-26-24	NC 50 (Roland Avenue) and NC 210/ SR 1534 (Belt Road). Replace Doghouse style 5-section head with a 4-section FYA on northbound NC 50. Add a 3-section FYA for southbound NC 50. Add mini-skips for the northbound left	\$45,000	1/26/2024		10%	Plans to be done by signal design unit. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200
Pender	03	HS-2403K	US 17 and SR 1561 (Sloop Point Road) Install Signal at an existing RCI.	\$229,000	7/31/2024	50975.3.12	10%	Plans done by Division Design. OCC Let managed by Div. Maintenance	Stoney Mathis (910) 341-2200
Pender	03	HS-TBD-4-26-24	US 117 at SR 1412 (New Road) New Traffic Signal Without Addition of New Left Turn Lanes.	\$338,000	4/26/2024		10%	Plans to be developed by a private engineering firm. Project has been selected but the schedule of project dates has not been put together yet. Waiting on the Division to give the RTE a Let date.	Stoney Mathis (910) 341-2200

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Pender	03	HS-TBD-10-24-24	1.SR 1216 (Piney Woods Road) Between US 421 and SR 1336 (Horse Branch Road), 2.SR 1002 (Island Creek Road) Between New Hanover County Line and NC 210, 3.SR 1114 (Blueberry Road) Between SR 1113 and NC 210, 4.US 421 Between 0.3 Mile north of SR 1217 (Teddar Road) Install Centerline and Shoulder Sinusoidal Rumble Stripes (US 421 is a divided highway and is getting shoulder rumble stripes). Bicycle Pattern is being installed on US 421, SR 1002 and SR 1114.	\$1,123,000	10/24/2024		10%	Plans by Division Resurfacing Group, to be let as a stand-alone Safety Project.	TBD
Perquimans	01	HS-2401G	US 17 between the Chowan County Line and SR 1101 (Bear Swamp Road). Install shoulder sinusoidal rumble strips.	\$161,000	7/28/2023	50973.3.8	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Person	05	HS-2005P	US 501 (Durham Road) at NC 57 (Hillsborough Road). Install a traffic signal with metal strain poles.	\$265,000	1/30/2023	49309.3.17	10%	Plans needed by Signals Unit. Signal plans received. Document assembly and approval in progress to prepare for AFRA CON funding release request. Issues encountered with obtaining utility certifications due to the need for utility WBS now that we must use an OCC for all utility coordination work.	Ashley Lowery (919) 536-4000
Person	05	HS-2405AO	Multiple (9) intersections in Roxboro. Various pedestrian improvements at several intersections, including crosswalks, pedestrian signal heads, curb ramps, sidewalk, LPI, and/or cabinet upgrades.	\$995,000	7/31/2024	50977.3.42	10%	Signal plan updates needed.	Ashley Lowery (919) 536-4000
Pitt	02	W-5702H	US 13/NC 11 between the Carolina Coastal rail crossing 0.1 mile south of Moye Blvd and NC 43 (Fifth Street), a length of 0.84 mile. #1) Construct a raised concrete/landscaped divider island between the Carolina Coastal rail crossing and South Village Drive, providing northbound and southbound leftovers at South Village Drive and a southbound leftover approximately 700 feet north of Moye Blvd. Restripe with 4" lines and install raised pavement markers. #2) Construct a raised concrete/landscaped divider island between O'Hagan Place and NC 43, providing northbound and southbound leftovers near the midpoint of the section. Restripe using 4" lines and install raised pavement markers.	\$605,000	5/23/2017	44848.3.8	100%	Project complete and waiting on final inspection. Requested a final inspection from TMSD on 10/28/24.	Jim Evans: (252)439-2816.
Pitt	02	W-5702M	SR 1711 (Worthington Road) at SR 1709 (Corey Road). Construct a single-lane roundabout.	\$3,883,000	5/18/2018	44848.3.13	20%	Project was let on 7/24/24 under contract DB00433. DOA is 9/1/24 with projected completion date of 12/1/2025.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Pitt	02	HS-2002M	1) SR 1598 (10th Street) at College Hill Drive. 2) SR 1598 (10th Street) at Elm Street. Upgrade both signals with flashing yellow arrow heads on all approaches of SR 1598	\$67,000	7/20/2022	49300.3.16	10%	Materials received anticipating to begin work Jan. 2025. Plans by TMSD Signal Design Unit complete. Construction funds have been released.	Jim Evans: (252)439-2816.
Pitt	02	HS-2002R	SR 1702 (Evans Street) at Howell Street. Install a traffic signal including marked crosswalks and pedestrian countdown heads for the west and south intersection legs.	\$515,000	7/20/2022	49300.3.21	30%	Project anticipated to be completed in August 2025. Soils test just completed, waiting on results to order steel poles. All equipment has been received. Project let early on 8/28/2023. GUC scheduled to raise their line by April 2024. NCDOT poles anticipated to be installed by August 2024.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402F	(1) NC 43 at SR 2241 (Ivy Road); (2) NC 43 at SR 1753 (Stokestown-St. John Road). Install traffic signals at both intersections. Construct new left turn lanes on SR 2241.	\$1,416,000	4/26/2024	50974.3.7	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Pitt	02	HS-2002Z	SR 1131 (Reedy Branch Road) at Bulldog Run. SR 1131 (Reedy Branch Road) at Eddie Smith Street. Install RRFBs at 2 crosswalks.	\$56,000	4/18/2023	49300.3.29	100%	Project complete and waiting on final inspection. Requested a final inspection from TMSD on 10/28/24.	Jim Evans: (252)439-2816.
Pitt	02	HS-2002AH	US 264 Alternate (Greenville Boulevard) between 200 feet south of Luci Drive and NC 33 (10th Street). Construct sidewalk along the east side of US 264 Alternate to fill in the gaps. Install a marked crosswalk and pedestrian signal heads across US 264 Alternate at both the Eastbrook Drive	\$450,000	7/28/2023	49300.3.37	40%	Pedestrian signal head equipment has been ordered and waiting on delivery. Sidewalk construction was let and completed on 4/20/24. Received signal plans on 4/23/24. Plans by Division 2.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402A	US 258 Business at Cooperative Way/Sharon Lane. Convert intersection to all-way stop control.	\$130,000	1/26/2024	50974.3.2	100%	Project complete and waiting on final inspection. Requested a final inspection from TMSD on 10/28/24.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402G	US 13/264 at SR 1124 (Speight Seed Farm Road) / SR 1207 (Nash Joyner Road). Construct an unsignalized reduced conflict intersection with right turn lanes extending from the U-turn bulbs to the side roads.	\$1,500,000	4/26/2024	50974.3.8	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402H	1) NC 102 (Third Street) at SR 1149 (Lee Street). (MP 3.881) 2) SR 1149 (Lee Street) at Second Street. (MP 1.892) Increase the signal heads to 12 inch polycarbonate signal heads. Install polycarbonate pedestrian signal heads for all crosswalks. Upgrade two curb ramps to ADA standards.	\$80,000	4/26/2024	50974.3.9	10%	Signal plans have been completed. PE funds released on 7/29/24. Plans by TMSD Signal Design Unit.	Jim Evans: (252)439-2816.
Pitt	02	HS-TBD-10-24-24	NC 102 at NC 11 Bypass Southbound Ramps. Construct concrete islands to prevent left turns from the NC 11 bypass southbound off-ramp.	\$42,000	10/24/2024		10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402D	SR 1598 (10th Street) at Anderson Street. Install a pedestrian hybrid beacon.	\$212,000	11/6/2023	50974.3.5	10%	Signal plans completed. Project to be advertised Dec. 11, 2025. PE funds were released on 5/1/2024. Plans by Division 2.	Jim Evans: (252)439-2816.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Pitt	02	HS-2402N	SR 1598 (10th Street) at 5th Street. Install permissive only flashing yellow arrow for EB 10th Street left turns. Restripe right turn lane on 5th Street as shared left-through-right lane. Signalize the shopping center access using split side street phasing. Install yield pavement markings on the right turn slip lane from WB 10th Street. Construct sidewalk in NE quadrant connecting 10th Street and the slip lane with crosswalk across slip lane. Install pedestrian signal heads and crosswalk across the east leg of 10th Street.	\$260,500	4/15/2024	50974.3.15	10%	ROW Unit working on acquiring Permanent Easment for pole. Signal plans currently being designed. PE funds released on 7/29/24. Plans by Division 2 and TMSD.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402O	NC 43 at US 264 Ramps. Construct roundabouts at ramp termini.	\$812,500	7/31/2024	50974.3.16	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402Q	NC 11/43/903 (Memorial Drive) at Arlington Blvd. Install Hi-Vis crosswalks with pedestrian heads across both approaches of Arlington Blvd, a Hi-Vis crosswalk across the north approach of Memorial Drive, a leading pedestrian interval (LPI), and sidewalk along Memorial Drive in the NW and SW quadrants.	\$157,500	7/31/2024	50974.3.18	10%	Construction plans by Division 2. Signal plans by TMSD.	Jim Evans: (252)439-2816.
Pitt	02	HS-2402R	US 258 (Wesley Church Road) between US 264 and I-587 EB ramps. Install sinusoidal centerline and edgeline rumble stripes with 6" thermoplastic pavement markings.	\$81,000	7/31/2024	50974.3.19	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Polk	14	W-5814B	US 74 WB from I-26 to the Rutherford County Line. Upgrade +/- 27 end terminals to current MASH standards.	\$207,000	11/17/2017	48959.3.3	100%	Project Complete Close Project	District 1: (828) 891-7911
Polk	14	W-5814C	US 74 EB from I-26 to the Rutherford County line. Upgrade +/- 24 end terminals to current MASH standards.	\$186,000	11/17/2017	48959.3.4	100%	Project complete Close Project	District 1: (828) 891-7911
Polk	14	HS-2014AB	NC 108-Mills Street at SR 1534-Peak St. Install pedestrian signals and upgrade curb ramps.	\$176,000	10/12/2022	49336.3.29	10%	Will utilize On-Call Signals contract and On-Call Curb Ramp IDIQ. Waiting on Signal Plans	Steve Buchanan: (828) 631-1185

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Randolph	08	W-5708L	US 220 Business from Beasley Street to Balfour Avenue. Widen two lane section to three lane section with two way left turn lane.	\$512,000	5/24/2019	44854.3.12	10%	Plans needed from Division Design Construct Unit. 7-9-2019 - Survey has been requested from Location and Surveys. Survey complete and started preliminary design. 6/4/2020 - letting rescheduled due to delay of projects. Currently waiting on drainage plans. 2/3/2022 - drainage design complete, finishing ROW plans. let date moved to February 2025 to allow time for ROW and utilities. 5-13-2022 working on additional funding for proejct. current cost estimate 2.6M due to drainage and utilities, previously approved 1.698M by HSIP-STIP split funding. 12/5/2022 - recieved concurrence on 1/3 safety funding 10-26-2022, working to finalize ROW plans. 4/11/2023 finalizing ROW plans, KCI to handle utility coordination. 8/25/2023 - waiting for PUEs to be submitted to finalize ROW plans. 12/11/2023 finalizing ROW plans, still waiting for PUEs 5/28/24 latest construction estimate is \$5.8M, project on hold until funding status is determined. 9/24/2024 - stopped work on project after discussions about significant cost increases.	Michael Rickets: (910) 773-8033
Randolph	08	HS-2008D	US 421 from the Chatham County line to the Guilford County line. Install 1 mile and .5 mile markers and revise exit number signs.	\$52,000	4/15/2021	49318.3.5	99%	No plans are needed.(no Change)	David Willett: (910) 944-3930
Randolph	08	HS-TBD-7-20-22	US 220 Business (Main Street) at SR 2122 (Worthville Road). Upgrade traffic signal to include base mounted cabinet and 4 section FYA.	\$23,000	7/20/2022		10%	Plans needed by Signals Unit. No change.	David Willett: (910) 944-3930
Randolph	08	HS-TBD-4-18-23	Three intersections in downtown Liberty: 1) SR 1006 (Greensboro Street) at SR 2261 (Swannanoa Avenue) 2) NC 49 (Fayetteville Street) at SR 1006 (Greensboro Street) 3) NC 49 (Fayetteville Street) at SR 2261 (Swannanoa Avenue) Improve pedestrian accommodations at 3 intersections in downtown Liberty to include pedestrian signals, ramps and crosswalks.	\$230,000	4/18/2023		10%	Plans needed from Signals section. No change.	David Willett: (910) 944-3930
Randolph	08	HS-TBD-7-28-23	I-73/I-74/US 220 Ramp at NC 42/SR 1004 (W Salisbury St). Convert intersection from permissive only to FYA permissive-permitted.	\$68,000	7/28/2023		10%	Updated signal plans needed signal unit. No change.	David Willett: (910) 944-3930
Robeson	06	W-5706N	NC 710 at SR 1339 (Deep Branch Road), approximately 1.2 miles west of Pembroke. Convert Signalized Intersection (Inv.# 06-0661) to	\$3,585,000	5/18/2018	44852.3.14	99%	5/18/18 - Approved in statewide W-project selection meeting. Plans by Division. ROW 12/2021 Project needs re-design. Let 5/15/24	Christy Huff: (910) 364-0603.
Robeson	06	HS-2006I	NC 710 at SR 1340 (Prospect Road). ROBESON COUNTY IS CURRENTLY THE FOCUS OF VISION ZERO. Construct Roundabout.	\$3,169,000	7/20/2022	49312.3.13	80%	Project currently in ROW. ROW Mostly complete working on final plans.	Christy Huff: (910) 364-0603.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Robeson	06	HS-2006J	US 501 / NC 130 curve in the vicinity of SR 1134 (Kitchen Road). Wedge curve to improve the super elevation.	\$1,210,000	7/20/2022	49312.3.14	75%	Plans to be provided by the Division.	Christy Huff: (910) 364-0603.
Robeson	06	HS-2006D	SR 1924 (Barker Ten Mile Road) and SR 1935 (Howell Road) AND SR 1005 (Tolarsville Road) and SR 1935 (Howell Road). Convert SR 1924 at SR 1935 to an All-way stop. Sever the south leg of SR 1005 at SR 1935 and realign the north leg.	\$800,000	7/29/2021	49312.3.5	99%	Project substantially complete just waiting for grass to grow for final acceptance	Christy Huff: (910) 364-0603.
Robeson	06	HS-2006R	I 95 from milepost 2.0 to 12.45. Install cable median barrier.	\$820,000	7/20/2022	49312.3.22	99%	Project complete	Christy Huff: (910) 364-0603.
Robeson	06	HO-0014	NC 72 from NC 41 to NC 211 in Lumberton. RAISE Grant project. Construct Complete Streets improvements. Improvements include two roundabouts, new crossings at pedestrian refuge islands, pedestrian safety improvements at multiple signalized intersections, road diet, culvert/drainage improvements, sidewalk repairs, lighting, and other intersection safety improvements. Length = 2.1 miles.	\$1,282,000	2/1/2024	51176.3.1	25%	HSIP-VU portion. Prelim plans available	Christy Huff: (910) 364-0603.
Robeson	06	HS-2006AA	NC 711 (Third Street) at SR 1340 (Odom Street) - intersection and SR 1340 (Odom Street/Prospect Road) between NC 711 (Third Street) and SR 1566 (Corinth Road). Install crosswalks with pedestrian signal heads with LPI and pedestrian refuge island on Odom Street at signalized intersection with NC 711. Install RRFB's at five existing mid-block crosswalks on SR 1340 (Odom Street/Prospect Road).	\$905,000	4/18/2023	49312.3.31	90%	Plans to be provided by the Division, signal plan to be provided by the Signal Design Section. To be LET with HS-2006AE. Tried to Let 7/17/24. No bidders. RE LET Scheduled for 10/2/24. Project has been awarded.	Christy Huff: (910) 364-0603.
Robeson	06	HS-2006AD	NC 71 between Lumber Bridge and Parkton (milepost 20.92 to 23.88) AND between Parkton and US 301 (milepost 24.89 to 27.13). Install center and edge line rumble stripes, 6" long life pavement markings, and raised pavement markers.	\$330,000	7/28/2023	49312.3.34	95%	To be LET with HS-2006AC Let 6/19/24	Christy Huff: (910) 364-0603.
Robeson	06	HS-2006AE	SR 1561 (University Road) between NC 711 and Hawk Drive. Install RRFB's with high visibility crosswalks at five locations.	\$325,000	7/28/2023	49312.3.35	90%	To be LET with HS-2006AA. tried to Let 7/17/24. No bidders. RE LET Scheduled for 10/2/24. Project awarded.	Christy Huff: (910) 364-0603.
Robeson	06	HS-2406B	US 501 at NC 130. Realign NC 130 to form a T intersection, removing slip lanes and adding a right turn lane.	\$1,185,000	4/26/2024	50978.3.3	25%	Plans to be provided by the Division. Surveys requested. Due 11/01/24	Christy Huff: (910) 364-0603.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Robeson	06	HS-2406L	US 301 from milepost 24.42 to 32.52 and from 33.865 to 40.92. Install sinusoidal centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers.	\$690,000	4/26/2024	50978.3.13	80%	Plans to be provided by the Division. Document complete. Prelim Plans.	Christy Huff: (910) 364-0603.
Robeson	06	HS-2406M	NC 130 from milepost 10.14 to 22.23 and SR 1003 from milepost 5.785 to 19.004. Install sinusoidal centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers.	\$1,130,000	4/26/2024	50978.3.14	80%	Plans to be provided by the Division. Document complete. Prelim Plans.	Christy Huff: (910) 364-0603.
Rockingham	07	HS-TBD-10-24-24	NC 14 between a point 1050 feet north of Cox Street to (MP 12.93) to NC 87 (MP 16.84), north of Eden. Install centerline and edgeline sinusoidal rumble stripes.	\$425,000	10/24/2024		0%	Plans to be prepared by Division 7 DDC. 12/6/2024 - Pending let dates from Division	Brian Ketner: (336) 487-0075.
Rowan	09	W-5709E	NC 153 (Rice Street) at SR 1197 (Cannon Farm Rd) in China Grove. Convert two way stop intersection to a modern roundabout.	\$1,380,000	11/17/2017	44855.3.5	40%	11/17/17 - Approved in statewide W-project selection meeting. Plans by Division. 10/14/19 - Scheduled for 3/2020 Let. 3/13/2020 - Let delayed. On hold In ROW phase. 6/5/2020 - Let delayed to 3/23/2022. On hold In ROW phase. 9/8/2020 - No change. 9/20/2021 - Design complete, ROW acquisition underway. 2/14/2022 - Right of way acquisition underway. 5/27/2022 - Project on hold to review funding and estimated costs. RTE gathering data to discuss with STE in near future. 7/1/22 - "Split funding" of 1/3 safety HSIP funds with 2/3 STI funds app'd by STIP Unit, DE, and JKLacy. Add'l STI funds to be added to W-5709E when needed. 12/2/2022 - ROW acquisition and utility relocation underway. 4/12/2023 - ROW acquisition and utility relocation underway. 8/25/2023 - ROW acquisition and utility relocation underway. 12/11/023 - ROW acquisition and utility relocation underway. 5/28/2024 - Utility relocation underway. On schedule for August 2024 let. 9/24/2024 - Let, awarded and pending construction start. 12/6/2024 - Let, awarded and pending construction start.	Matt Jones: (336) 747-7800
Rowan	09	HS-2009I	NC 152 at NC 153 near China Grove. Remove the westernmost skewed intersection of NC 153 at NC 152. Reconfigure the easternmost intersection to accept the traffic from the westernmost intersection. Note, the easternmost intersection has an intersection angle closer to 90 degrees.	\$375,000	1/30/2023	49321.3.10	30%	Plans by Division 9 DDC. 4/12/2023 - Division provided let date of 9/2023. 8/25/2023 - Planning underway. 12/11/2023 - Design underway. 5/28/2024 - ROW acquisition underway. 9/24/2024 - Pending let. 12/6/2024 - Let, awarded. Pending construction start.	Matt Jones: (336) 747-7800

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Rowan	09	HS-2409B	SR 1002 (Old Concord Road) at Martin Luther King Jr. Ave S, in Salisbury. Upgrade traffic signal. Project includes multiple upgrades to improve vehicular and pedestrian safety, including adding FYA displays to SR 1002 approaches, providing pedestrian signal displays/pushbuttons on all approaches, adding curb ramps in northwest quadrant, and improve pedestrian access in southwest quadrant. This location was identified in the October 2022 final report prepared by VHB under the pilot Pedestrian Safety Improvement Program (PSIP) for mid-sized cities in	\$200,000	4/26/2024	50981.3.3	10%	Plans to be prepared by NCDOT Signal Design Section and Division 9 DDC. 5/28/2023 - Planning underway. Pending let date scheduling. 9/24/2024 - Design underway. 12/6/2024 - Design underway.	Matt Jones: (336) 747-7800
Rowan	09	WBS to come from Div	NC 152 at SR 1353 (Deal Road/Concordia Church Road), west of China Grove. Install roundabout.	\$750,000			5%	Plans to be prepared by Division 9 DDC. 8/25/2023 - Planning underway. 12/11/2023 - Let date is pending authorization to split-fund (1/3 HSIP: 2/3 STIP). 5/28/2024 - No change. Still pending authorization to proceed. RTE will speak to STE for update. 9/24/2024 - No change on split funding decision. [9/30/24 - Per Brian Thomas, Mayhew agreed to changing this \$1.18M HSIP project to \$750K SS funds applied to Div WBS (GMR+Hi/Lo) instead of federal HSIP.] 12/6/2024 - Pending Division create HiLo project structure.	Matt Jones: (336) 747-7800
Rutherford	13	HL-0065 (HSIP-RAISE)	NC 108 (Washington St.)/US 221 Alt/US 74 Bus (Charlotte Rd) from NC 108 (Maple Street) to SR 2169 (Oakland Road) -- Must be paired with 13-22-201-1 and funded together. Complete Street Elements including a raised median, sidewalk, pedestrian accommodations at existing signals, a multi-lane roundabout at Railroad Avenue, new and upgraded	\$900,000	8/11/2022	50685.3.1	30%	8/11/22 - Per Mayhew, "The RAISE Grant was awarded to the Rutherfordton/Spindale project. Have a \$100K spot safety project and \$900K HSIP project approved but not set up yet. Once RAISE grant project is set up, we can approve the two projects. Need to know RAISE grant ID from Division. Paired with 13-22-201-1 (SS). Assigned TIP # HL-0065. Under design. Design Recommendation Plan Set Complete. Drainage design complete. Utility coordination underway.	Hannah Smith (828) 250-3000.
Rutherford, McDowell, Burke	13	HS-2413B	US 64 from Rutherfordton (northeast Municipal Limit) in Rutherford County to Morganton (southwest Municipal Limit) in Burke County. Total Length = 27.933 miles Install 6" long life pavement markings on all lane lines.	\$852,000	7/28/2023	50985.3.3	10%	Plans to be developed by the Division. Traffic Services in planning stage.	Randy Tritt (828) 250-3000.
Sampson	03	HS-TBD-10-24-24	US 421 at SR 1311 (Five Bridge Road)/ SR 1356 (North Boulevard) Install Near Side Heads, FYA-Lts all 4 legs, add Signal Heads NB and WB	\$135,000	10/24/2024		10%	Plans are to be developed by the Signal Design Unit.	TBD
Sampson	03	HS-TBD-10-24-24	1.NC 41 between Bladen County Line and 0.551 mile west of SR 1154 2.NC 55 between 0.05 east of NC 242 and 0.06 mile east of Harnett County Line Install Centerline and Shoulder Sinusoidal Rumble Stripes, Utilizing the Bicycle Pattern on NC 55.	\$909,000	10/24/2024		10%	Plan by Division Resurfacing Group, to be let as a stand-alone Safety Project.	TBD

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Sampson	03	HS-TBD-10-24-24	NC 24 - MP 0.00 to MP 17.252. (Cumberland County Line to 0.474 miles east of SR 1292 (Dixie Road). Install Sinusoidal Milled Rumble Strips on shoulders.	\$505,000	10/24/2024		10%	Plans by Division Resurfacing Unit.	TBD
Sampson/ Duplin	03	HS-2003AH	US 117 Connector between I-40 in Sampson County and the Wayne County Line. Install Cable Guiderail in the Median.	\$558,000	4/15/2021	49303.3.35	10%	Plans 75% complete, project estimate exceeds safety funding and waiting on determination of additional funds before proceeding with final plans and let.	Brian Harding (910) 341-2000
Scotland	08	W-5208M/MA	US 15-501 at NC 144. All Way Stop installed 8/19/15 under W-5208M. Roundabout installation under W-5208MA.	\$3,200,000	9/23/2013	45338.3.14	100%	2/5/16 - Change of scope - All Way Stop installed 8/19/15 under W-5208M. Roundabout on hold pending review (under W-5208MA). 8/5/16 - ROW funds req'd. ROW to start 9/2016. Letting ~ 5/2017. 4-7-17 R/W settled. Working on utility relocation 7-27-17 Project schedule to change due to AT&T needing 4 months to relocate their lines. Project will let in Nov-Dec 2017 7-24-2018 - Roundabout Construction is ongoing. 7/24/2018 Project complete and accepted. 3/11/2020- modifications ongoing including landscaping, signing, lighting, rumble strips, flashers,ect. 8/30/21 - ROW/Utilities WBS re-opened for lighting. Subsequently, project re-opened in safety database. RTE will need to send in another final inspection, or at least an email, when lighting is completed. (No Change) 4/11/2023 - lighting is complete 8/25/2023 - no changes. 12/11/2023 no changes. 5/28/2024 no changes. 9/24/2024 - no changes.	Michael Ricketts: (910) 773-8033.
Scotland	08	HS-2008A	US 74 from the Richmond County Line to SR 1363. Adjust guardrail height to standard	\$367,500	12/16/2020	49318.3.2	100%	Plans not needed. 12/18/20 - Approved in statewide HSIP-project selection meeting. 12/22/20 - Requested structure to be set up in SAP with CON 3/2021. Under construction. Project near completion. Awaiting RTE Final Inspection. (No Change)	Michael Ricketts: (910) 773-8033
Scotland	08	HS-2008E	US 74 at NC 144 (Morgan St) / SR 1148 (St. Johns Church Rd). Convert to a signalized RCI.	\$866,758	7/20/2022	49318.3.6	10%	12/5/2022 - Public meeting held 9/27/2022, design ongoing, currently reviewing 25% plans. 4/11/2023 getting additional survey and finalizing 25% plans. 8/16/2023 waiting for additional survey, anticipate having updated FS in early September. 12/11/2023 25% plan review, starting drainage and signal design. 5/28/2024 - drainage and signal design in progress to finalize ROW plans. 9/24/2024 - drainage complete, EC plans complete, CSX coordination in progress, doing SUE work to determine if waterline is in conflict before starting ROW. 12/6/2024 Staking ROW and beginning acquisition (3 parcels), CSX coordination on-going.	Michael Ricketts: (910) 773-8033
Stanly	10	HS-2410I	NC 73 and SR 1425 (Nelson Mtn. Road) / SR 1243 (Cane Road) near Albemarle. Realign the crossroads intersection and add turn lanes along NC 73.	\$1,227,000	4/26/2024	50982.3.10	10%	Plans to be developed by the Division.	Donald Harward (704) 983-4400.
Surry	11	HS-2011G	NC 89 (Pine Street)(MP 21.861) at southern SR 1345 (Beulah Road/Beulah Church Road)(MP 6.492) 1/2 funding for Roundabout with interim AWS.	\$1,000,000	1/30/2023	49326.3.8	10%	DDC to prepare plans if needed.	Daniel Adams: (336)903-9137

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Swain	14	HS-2014Z	SR 1337 (W. Deep Creek Rd.), 230' north of SR 1338. Install curb ramps, short section of sidewalk, crosswalk and an RRFB.	\$81,000	7/20/2022	49336.3.27	10%	Plans to be developed by the Division.	District 2: (828) 497-7333
Swain	14	HS-2014T	US 19 from SR 1336 to Jackson County (MP 22.75-27.93), near Bryson City. Total Length = 5.18 miles. Install sinusoidal edgeline rumblestrips with 6" long life pavement markings on all lane lines.	\$224,000	1/30/2023	49336.3.21	10%	Under Construction	Steve Buchanan: (828) 631-1185
Swain	14	HS-2414A	US 19-74 at the Nantahala Outdoors Center/Appalachian Trail (near SR 1103), near Wesser. Install an RRFB with advanced flashers.	\$55,000	11/6/2023	50986.3.2	10%	Awaiting Construction Funding.	Steve Buchanan: (828) 631-1185
Transylvania	14	HS-2014M	US 64 (Asheville Hwy) at SR 1592 (Hospital Dr.)/Straus Parkway, in Brevard. Install a pedestrian crosswalk across US 64, add pedestrian signals, construct/revise curb ramps and a short segment of sidewalk.	\$315,000	3/25/2022	49336.3.13	10%	Funds released. Project will be LET using On-Call contract, signal plans received 11/25/24	Jay Hollingsworth
Transylvania	14	HS-2014AC	US 276 (Greenville Hwy) at SR 1118 (Gallimore Rd.), in Brevard. Install traffic signal with pedestrian signals.	\$212,000	4/18/2023	49336.3.30	10%	Will utilize On-Call IDIQ LET.	Steve Buchanan: (828) 631-1185
Transylvania	14	HS-2414G	SR 1512 (Ecusta Road) at Ecusta Bypass, in/near Brevard. Install an RRFB with actuated crosswalk lighting.	\$40,000	1/26/2024	50986.3.8	10%	Awaiting Funding Release	Steve Buchanan: (828) 631-1185
Transylvania	14	HS-2414H	US 64, MP 5.527-12.864, MP 25.589-31.029, near Brevard. Total Length = 13.077 miles Install sinusoidal centerline and sinusoidal edgeline rumblestrips with 6" LLPM on all lane lines.	\$638,000	1/26/2024	50986.3.9	10%	To Be let with SS-604P and SS-6014N	Steve Buchanan: (828) 631-1185
Transylvania	14	HS-TBD-10-24-24	US 64 (Rosman Highway) at the Estatoe Trail greenway crossing (0.17 mile northeast of SR 1347). Install a pedestrian hybrid beacon on US 64.	\$200,000	10/24/2024		0%	Plans to be prepared by the Division or Division consultant.	
Tyrrell	01	HS-2001H	US 64 between 0.85 mile east of SR 1326 (Keiser Drive) and the eastern intersection with SR 1229 (Old Highway 64). Install sinusoidal rumble stripes on the center and edge lines.	\$250,000	1/30/2023	49296.3.9	10%	Plans by Division 1. Scheduled to LET 1/17/24 with HS-2001G/H/I & SS-6201J.	Jason Davidson: (252) 482-1857
Union	10	U-5112	SR 1364 (Pleasant Plains Road) at SR 1357 (Potters Road). Install left turn lanes on all four approaches and modify existing two phase traffic signal.	\$907,500	2/1/2011	42374.3.1	40%	9/9/13 - Deleted W-5502 and authorized HSIP funds for U-5112 in the amounts of: \$325K ROW/Util. and \$500K CON. Still need a final inspection since HSIP funds are involved. Signal plans by PEF 9/8/15. (SIN: 10-0696). 8/5/16 - In ROW. Project let with a June availability. Precon held 5/9/24. UNDER CONSTRUCTION 40% complete	Brady McKenzie (704) 218-5125

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Union	10	W-5710AN	SR 1009 (Old Charlotte Highway) and Williams Road (non-system) in Monroe. Install a left turn lane in the eastbound direction along SR 1009 (Old Charlotte Highway).	\$1,528,000	2/22/2019	44856.3.42	50%	Plans are to be developed by the Division. Project no longer to be combined with U-6031. Initial plan was to add this scope to U-6031. There is a chance now that U-6031 will be delayed so we may end up doing this as a stand alone project again. SEpperson. Funds requested \$300k utilities/ \$139k for construction 2/2/23. \$857,134 for construction approved 11/13/23. Work started 9/9/24. UNDER CONSTRUCTION 27% complete as of 10/31/24.	Brady McKenzie (704) 218-5125
Union	10	W-5710AH	NC 200 (Lancaster Highway) and SR 1137 (Potter Road). Interim treatment is an all-way stop at the intersection. Install a 5 legged roundabout.	\$3,400,000	5/18/2018	44856.3.36	50%	5/18/18 - Approved in statewide W-project selection meeting. Plans by Division. UNDER CONSTRUCTION Work started 8/19/24.	Dustin Simpson (704) 983-4400
Union	10	U-5769AA	NC 16 (Providence Road) and SR 1307 (Bonds Grove Church Road) near Marvin. Widen asymmetrically to install a left turn lane and traffic signal.	\$1,225,000	7/20/2022	50182.3.3	10%	Plans to be developed by the Division. 9/2/22 - May delete HS-2010I and do PE and CON under U-5769AA. ROW est. amount reduced to \$0 and added to CON. In ROW phase.	Donald Harward (704) 983-4400
Union	10	HS-2410M	SR 1313 (Joe Kerr Road) and SR 3486 (Wheatfield Drive) in Waxhaw. Install signage and one crosswalk across Joe Kerr Road.	\$130,000	10/24/2024	50982.3.14	0%	Plans to be developed by the Division.	
Vance	05	W-5705G	SR 1001 (Warrenton Rd) at SR 1507 (Brookston Rd) Improve intersection skew.	\$720,000	2/21/2017	44851.3.7	50%	25% plans completed and Public Outreach completed 5/26/22. Design by DDC. 3/3/17 - ROW 3/2019 and CON 12/2019. Plans revisions needed and let delayed 11/21/19. 8/10/21 - JKLacy app'd \$160K PE, \$503K CON. Project let is being delayed to combine letting with W-5805G 5/9/26 - LET updated. PM Changed to Matthew Nolfo	Matthew Nolfo (919) 317-4794
Vance	05	W-5805G	US 1 at SR 1113 (Lake Lodge Road). Convert full movement intersection to unsignalized superstreet.	\$1,651,000	8/23/2019	48950.3.8	50%	Plans needed from Division Design Construct Unit. Design assigned to Summit. 5/9/26 - LET updated. PM Changed to Matthew Nolfo	Matthew Nolfo (919) 317-4794
Vance	05	HS-2405AP	Multiple (9) intersections in Henderson. Various pedestrian improvements at several intersections, including crosswalks, pedestrian signal heads, curb ramps, sidewalk, LPI, and/or cabinet upgrades.	\$1,320,000	7/31/2024	50977.3.43	10%	Signal plan updates needed.	Ashley Lowery (919) 536-4000
Various	08	HS-2008C	Various secondary routes in Chatham, Lee, Hoke, Randolph and Scotland Counties. Install long life pavement markings on various secondary routes in Div. 8.	\$1,581,000	4/30/2021	49318.3.4	80%	Plans to be prepared by Div. 8. Open Bids. In process of reviewing Bids.	Chad Brown (910) 773-8034
Various	12	HS-2012M	Lincoln County NC 10 MP 0.0 (Cleveland Line) - MP 2.246 (Catawba Line), Catawba County NC 10 MP0.0 (Lincoln Line) - MP 10.96. Install Centerline and shoulder rumble strips.	\$562,000	7/28/2023	49331.3.14	50%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together. 5/28/2024 -Project has be Let 3/26/2024 and was Awarded 3/28/2024. 9/23/2024 - Project was a part of DL00322 and partially complete, the other part was deleted by the District Engineer Travis Jordan.	Josh Carpenter (980) 552-4220

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Various	SW	BO-2419	WALK NC RAISE GRANT: Construct Pedestrian countdown signal heads, crosswalks, and accessible routes at signalized intersections in 15 municipalities.	\$3,000,000	6/6/2024	51139.3.1	10%	HSIP-VU portion.	John Grant: (919) 814-4952
Wake	05	W-5601EX	(1) NC 42 from SR 5330 to SR 5367. (2) NC 42 at SR 2727 (Sauls Road). (1) Widen NC 42 to a 3-lane cross section. (2) Construct an eastbound left turn lane on NC 42.	\$1,830,000	1/8/2016	50138.3.155	10%	Plans by DDC. ROW being acquired. 6/11/19 - Incorporated W-5601EY into W-5601EX by adding "(2)" part to scope. Project Let 11/9/2022, and bids were rejected due to required utility revisions. 5/9/26 - LET updated. PM Changed to Matthew Nolfo	Matthew Nolfo (919) 317-4794
Wake	05	W-5601FC	SR 1657 (Nowell Road) at SR 5808 (Hillsborough Street). Install a traffic signal to include railroad preemption and interconnection to City of Raleigh Signal System.	\$494,000	1/8/2016	50138.3.160	100%	Plans needed from Signals Section. 2/29/16: ROW 6/2017, CON 12/2016. 8/1/16 - Add'l \$22K for PE for CSX design approved. Signal Plans sent to Division 8/8/16. 2/21/18 - coordinating with R/R. 2/20/18 - JKL app'd add'l CON funds for RR preemption. CON is now \$450K (\$375K RR, \$75K Traffic Signal). Due to 2 Lets (RR and Div), project split into parts A & B. 10/14/19 - "A" Scheduled for 3/2020 Let. 2019 Cash Hold. CSX additional boring is being scheduled for pre-emption connectivity. Project completed.	Ashley Lowery (919) 536-4000
Wake	05	W-5601GC	NC 42 at SR 1173 (Barefoot Rd). Cut vertical crest on NC 42 west of the intersection. **SR 1411 (Betts Rd) would be the detour route for the vertical work on NC 42. Cost estimate was based on actual survey and preliminary design work.**	\$1,586,500	2/19/2016	50138.3.186	90%	Final plans complete. Utilities being relocated. ROW certified. Contract DE00371 advertised 5/9/24 - PM Changed to Matthew Nolfo Project completion estimated 8/15/25	Matthew Nolfo (919) 317-4794
Wake	05	HS-2005K	US 401 at SR 2108/SR 2036 (New Hope Road) and US 401 at Calvary Drive.* Discussed with Kevin on 6/20/22 to close SS-4905DS and re-submit as vulnerable user project*. Install pedestrian improvements to include pedestrian signal heads with pedestals and high visibility crosswalks.	\$425,811	7/20/2022	49309.3.12	30%	Plans needed from Signals Unit. Discussed with Kevin on 6/20/22 to close SS-4905DS (44939.3.1) and re-submit as vulnerable user project. Concrete work done under SS-4905DS. Other ped work to be done as VU project. Project to be addressed as part of a joint contract with projects HS-2005G and HS-2005Q. Contract is being assembled and is set to let on 6/25/24. Bids from original advertisement came in 65% over EE and had to be rejected due to lack of funding. In process for additional funding approval. State funding approval received. To go before BOT for AFRA approval as part of the October 2024 BOT meeting. Once approved, the contract will be readvertised. 12/3/2024- Bids are to be opened for this contract on 12/11/2024.	Ashley Lowery (919) 536-4000
Wake	05	HS-2005I	SR 1645 (Lumley Road) at I-540 Westbound Ramp/Arco Corporate Drive. Widen the I-540 Westbound off ramp to accommodate dual left turn lanes and install a flashing yellow arrow on westbound SR 1645 (Lumley Road).	\$345,000	7/20/2022	49309.3.10	100%	Project manager will now be John Braxton, and Victor Chavez will be designer. Plans needed from Victor and Signals Section. - Victor Chavez has started the design but is waiting on the final survey file to be updated. Should be received by 5/2023. 65% plans completed. 100% Construction Plans are complete. Waiting for combine let with projects HS-2005J and HL-0031 under contract DE00381	Victor Chavaz (919) 707-6538

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	W-5705H	SR 2509 (Mial Plantation Rd) at SR 2506 (Major Slade Rd) Horizontal realignment	\$1,684,000	2/21/2017	44851.3.9	90%	Final Plans Complete, pending ROW certification. 2/21/17- Approved in statewide W-project selection meeting. Plans needed from Division Design Unit. ROW being acquired. ROW certified and Final plans complete. Contract DE00371 advertised.5/23/24 Project completion estimated 8/15/25	Matthew Nolfo (919) 317-4794
Wake	05	W-5805C	SR 1820 (Lead Mine Road) at SR 1827 (Lynn Road). Construct pedestrian refuge islands, revise curb ramps, remark crosswalks with Hi-Viz and revise stop bar locations.	\$165,000	8/23/2019	48950.3.4	100%	Plans needed by Signals Unit. COR to construct. NCDOT to construct. Project went to contract and is currently being advertised with a let date of 9/8/2021 and date of availability as 10/6/2021. Contract (DE00315) was executed on 10/18/2021 with a date of availability of 10/6/2021 and completion of 3/6/2022. Final acceptance letter issued on 5/3/2022.	Ashley Lowery (919) 536-4000
Wake	05	W-5705Y	SR 1313 (Walnut Street) at SR 1349 (Dillard Drive). Construct dual left turn lanes on westbound Dillard Dr.	\$530,000	8/17/2018	44851.3.25	90%	100% plans completed. Plans needed from Division Design Construct Unit. 10/14/19. Final Plans complete, ready for Let. Contract DE00371 advertised. 5/23/24 - Project completion estimated 8/15/25	Matthew Nolfo (919) 317-4794
Wake	05	HS-TBD-4-26-24	SR 1010 (Ten Ten Road) at SR 1377 (Blaney Franks Road) and SR 1404 (Johnson Pond Road). This will be contribution to a High Impact Low Cost project. Install a traffic signal.	\$45,000	4/26/2024		10%	Plans are needed from the Signal Design Section.	Ashley Lowery (919) 536-4000
Wake	05	W-5705AK	SR 2516 (Hodge Road) at SR 2515 (Old Faison Road)/I-87 Southbound Ramps. Add right and left turn lanes on Old Faison Road.	\$911,000	5/24/2019	44850.3.37	90%	Final Plans complete. ROW certified. 5/24/19 - Approved in statewide W-project selection meeting. Design by DDC. Contract DE00371 advertised Project completion estimated 8/15/25	Matthew Nolfo (919) 317-4794
Wake	05	W-5805E	NC 98 at SR 2057-4465 (Moores Pond Road). Construct a Roundabout.	\$2,245,000	8/23/2019	48950.3.6	65%	Plans needed from Division Design Construct Unit. Surveys completed. To be assigned to a consultant. 5/0/2022- Project assigned to RKA. NTP provided on 4/21/2022. 65% plans complete, and public meeting complete. Project submitted to ROW. 5/9/24 - PM Changed to Matthew Nolfo 9/24 - LET delayed	Matthew Nolfo (919) 317-4794
Wake	05	HS-2405AI	SR 3008 (Edenton Street) at Harrington Street. Install new traffic signal with metal mast arms, Hi-vis crosswalks with pedestrian signals and LPI. Since the signal will be part of a timed downtown grid, no loops are required. Connect to existing fiber network. Signal to be installed with No Right Turn on Red at all approaches as consistent throughout Downtown Raleigh and connect to the Raleigh Signal System.	\$370,000	7/31/2024	50977.3.36	10%	Plans needed by Signals Unit.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

COUNTY	DIV	TIP NO.	DESCRIPTION	TOTAL	PROJECT	WBS	ESTIMATE %	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
				(TMSD)	SELECTION DATE	ELEMENT	PROJECT COMPLETE		
Wake	05	HL-0006	US 401 from SR 2753 (Dwight Rowland Rd) at SR 1375 (Lake Wheeler Rd). Construct RCI's along US 401.	\$850,000	4/30/2021	49365.3.1	80%	Plans being developed by Division Project Delivery as part of HL-0006. Three functional designs will be shared with CAMPO to choose a preferred to carry forward. 5/27/21 - HSIP funds to be put directly on HL-0006 instead of creating separate HS-project. HSIP funds have authority to move forward for this project, but authority will be needed by others for HL-0006 to move forward. 11/2022 - C&G alternative selected and moving into final design - Preliminary Plans approved on 1/5/2023. - As of 3/27/2023 Hydraulic designs are being finalized. ROW plans completed on 10/27/2023. ROW acquisition ongoing. As of 5/13/2024, ROW Acquisition is still on going. Final Permit Drawings have been reviewed by agencies	John Braxton (919) 707-6219
Wake	05	HS-2005F	Downtown Raleigh Business District. These recommendations are a part of the Downtown Raleigh Pedestrian Safety Study. Install No Right On Red signing, revise dual turn movements at 6 intersections	\$268,000	7/16/2021	49309.3.7	99%	Plans needed by Signals Unit. ROW 10/22, CON 11/2022. NCDOT to supply signs for this project only. All designs and agreed upon supplies have been provided and paid for. Need for final inspection documentation. 12/3/2024- Final review needed by Regional.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405K	SR 2026 (N. Person Street) at (Polk Street). Recommended as part of the Downtown Raleigh Pedestrian Safety Study. Install a metal pole mast arm traffic signal with pedestrian signals and high visibility crosswalks and connect to the Raleigh Signal System.	\$158,000	4/18/2023	50977.3.12	10%	Plans needed by Signals Unit. Design considerations being made due to historic area, utility conflicts and limited R/W associated with the project location.	Ashley Lowery (919) 536-4000
Wake	05	HL-0008P	NC 50 at SR 1010 (Ten-Ten Road). **This is a companion to project HL-0008P. This is only for a Right of Way, Utility contribution.** Widening NC 50 for dual northbound turn lanes and widening SR 1010 to receive dual lefts.	\$400,000	7/20/2022	49367.3.6	10%	Plans are needed from Division Design Construct Unit. 5/30/23 - Notified Beth Quinn that it was OK to use the \$400K HSIP funds on the CON phase instead of the ROW phase. 5/9/26 - LET updated. PM Changed to Matthew Nolfo 9/24 - Project modified to include additional 1000' thru lane on NC50 before and after NC1010. LET will be delayed as we are largely going back to stage 1.	Matthew Nolfo (919) 317-4794
Wake	05	HS-2005G	SR 2215 (Buffaloe Road) at SR 2214 (Southhall Drive)/Brintons Cottage Street and SR 2215 (Buffaloe Road) at Valley Stream Drive. Revise both traffic signal to include pedestrian signals, revise curb ramps and mark Hi-viz crosswalks.	\$401,000	10/15/2021	49309.3.8	30%	Plans needed by Signals Unit. CON 8/2022. Project to be addressed as part of a joint contract with projects HS-2005K and HS-2005Q. Contract is being assembled and is set to let on 6/25/24. Bids from original advertisement came in 65% over EE and had to be rejected due to lack of funding. In process for additional funding approval. State funding approval received. To go before BOT for AFRA approval as part of the October 2024 BOT meeting. Once approved, the contract will be readvertised. 12/3/2024- Bids are to be opened for this contract on 12/11/2024.	Ashley Lowery (919) 536-4000
Wake	05	HS-2005J	SR 2516 (Hodge Rd) at the Mingo Creek Trail Crossing. Relocate the existing trail crossing to the north of Pinceton Town St. along SR 2516 (Hodge Rd).	\$245,000	7/20/2022	49309.3.11	75%	Project has been assigned to John Braxton and Victor Chavez. CE signed 9/2023. 65% plans completed. As of 5/13/2024, waiting on CE document. Not ROW Acquisition is needed.	Victor Chavez (919) 707-6538

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	HS-2005Q	SR 1142 (Humie Olive Road) at Blazing Trail Drive/Driveway access to Apex Friendship High and Elementary Schools. Install a wood pole traffic signal with Pedestrian signal heads.	\$323,000	1/30/2023	49309.3.18	30%	Plans needed from Signals section. Project to be addressed as part of a joint contract with projects HS-2005G and HS-2005K. Contract is being assembled and is set to let on 6/25/24. Bids from original advertisement came in 65% over EE and had to be rejected due to lack of funding. In process for additional funding approval. State funding approval received. To go before BOT for AFRA approval as part of the October 2024 BOT meeting. Once approved, the contract will be readvertised. 12/3/2024- Bids are to be opened for this contract on 12/11/2024.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405S	SR 4363 (Martin Luther King Jr Boulevard) from Garner Road to Haywood Street. Upgrade the traffic signals to include Hi-Viz markings, LPI, curb ramps, curb bump outs and convert the existing pedestrian signal to a full traffic signal at Chavis Way/Holmes St to be tied into the Raleigh signal system.	\$460,000	1/26/2024	50977.1.20	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405U	SR 1652 (Harrison Avenue) at SR 3081 (Chapel Hill Road). *This is a request from a visually impaired citizen*. Revise the traffic signal to include 2 curb ramps, Hi-Viz markings across the west leg and APS signal.	\$85,000	1/26/2024	50977.1.22	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AJ	SR 1152 (Holly Springs Road) at SR 4089 (Winding Oak Way)/YMCA Driveway. Install a traffic signal with metal pole and mast arm and pedestrian integration.	\$276,000	7/31/2024	50977.3.37	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AR	Downtown Raleigh Pedestrian Study - Phase II. Pedestrian improvements at existing crosswalks to include pedestrian curb extensions, raised crosswalks and median refuge islands.	\$1,180,000	1/26/2024	50977.3.45	10%	To be administered by the City of Raleigh	Ashley Lowery (919) 536-4000
Wake	05	HS-2405T	SR 4363 (Martin Luther King Jr Boulevard) from SR 3670 (Blount St) to South East Street. Upgrade the traffic signals to include Hi-Viz markings, LPI, median refuges, curb ramps, bump outs and FYA.	\$410,000	1/26/2024	50977.1.21	10%	Plans needed from Signals section. To be administered by the City of Raleigh	Ashley Lowery (919) 536-4000
Wake	05	HS-2405X	US 70 (Glenwood Avenue) at Hilburn Drive/Glenwood Forest Drive. Install crosswalks and pedestrian signals on the 2 missing legs, straighten existing crosswalk on US 70, LPI, and connect small sidewalk gap.	\$245,000	1/26/2024	50977.1.25	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	HS-2405Y	SR2026 (Hammond Road) at Rush Street. Install Hi-vis crosswalks at all four legs, with pedestrian signals and LPI. Install signal backplates and near-side signal heads. Upgrade curb ramps on SW and NW corners. Install delineator curb bump outs on SW and SE corners.	\$195,000	1/26/2024	50977.1.26	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405Z	US 70/401 /NC 50 (Wilmington Street) at Chapanoke Road. Install 3-section bimodal FYAs for left turns on Chapanoke approaches, and right turn FYAs on NB, EB, and WB approached. Signal backplates, Curb bumpouts using flexible delineators, and program LPI.	\$95,000	1/26/2024	50977.1.27	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AA	US 70/ 401/ NC 50 (Wilmington Street) at SR 1370/SR 2684 (Tryon Road). Install 10' hi-vis crosswalks at all four legs of intersection with pedestrian signals and LPI. Install curb bumpouts at all four corners using delineators. Fill sidewalk gaps on NE and SE legs of intersection. Install backplates on all signal heads and near-side signal heads on Wilmington.	\$295,000	1/26/2024	50977.3.28	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AK	SR 1004 (Garner Road) at SR 2684 (Tryon Road). Install crosswalks and pedestrian signals with LPI on and North and East legs. Install 3-section bimodal left turn heads for protected left turns on both Tryon approaches. Improve curb ramps and build curb ramp on SE Corner.	\$160,000	7/31/2024	50977.3.38	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-TBD-10-24-24	SR 1827 (Lynn Road) at Grove Barton Road. Multiple intersection improvements. Install pedestrian accommodations at all four legs of existing signal including and LPI. Upgrade all existing crosswalks to hi-vis. Install backplates on all traffic signal heads. Install 4-section FYA signal heads for left turns from Lynn Road. Add 3-section head westbound on Lynn Rd.	\$124,000	10/24/2024		10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405O	SR 2754 (Kennebec Rd) at SR 2763 (Maude Stewart Rd). Install roundabout at intersection.	\$855,000	7/28/2023	50977.3.16	15%	Plans provided by DDC. 5/9/24 - PM Changed to Matthew Nolfo	Victor Chavez
Wake	05	HS-2405D	SR 1656 (Trinity Rd) at SR 3009 (Edwards Mill Rd). Upgrade the traffic signal to provide pedestrian signal heads, LPI, APS and crosswalks.	\$128,000	7/28/2023	50977.3.5	10%	Plans needed from signal unit. This project will be let as part of a joint contract with projects HS-2405A and HS-2405E. Project on hold while waiting to be amended to the STIP. Awaiting Utility WBS creation in order to obtain Utility certification as we must use OCC for these services at this time.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	HS-2405E	US 70 (Glenwood Ave) at SR 1820 (Lead Mine Rd) / SR 1670 (Blue Ridge Rd). Upgrade the traffic signal to provide pedestrian signal heads, LPI, APS and	\$178,000	7/28/2023	50977.3.6	10%	Plans needed from signal unit. This project will be let as part of a joint contract with projects HS-2405A and HS-2405D. Project on hold while waiting to be amended to the STIP	Ashley Lowery (919) 536-4000
Wake	05	HS-2405J	US 70-401 (S. Saunders St.) at I-440/I-40 interchange. Upgrade both ramp traffic signals to provide pedestrian signal heads and crosswalks.	\$425,000	7/28/2023	50977.3.11	10%	Plans needed from Division Design Construct Unit. Project to be managed and administered by DDC.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AS	US 1 (Capital Blvd) at Calvary Dr. Multiple intersection improvements. Signal upgrade with protected left phasing for Calvary, LPI, and APS. Reconstruction of 3 crosswalks, and installation of median fence along Capital Blvd from the guardrail to the south of Calvary up to the intersection with Millbrook Rd/New Hope Rd.	\$400,000	11/6/2023	50977.3.46	10%	Plans needed by Signals Unit. To be administered by the City of Raleigh	Ashley Lowery (919) 536-4000
Wake	05	HS-2405G	SR 1349 (Dillard Dr.) at Dillard Dive Middle School/Orbell Ct. Install a wood pole traffic signal with pedestrian intergration, to incude curb ramps, LPI, APS and tie into the Raleigh Signal System.	\$360,000	11/6/2023	50977.3.8	10%	Signal plans received 5/10/2024. Project to be let under one contract to address projects HS-2405G and HS-2405H.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405H	SR 2049 (Forestville Rd) at Cashew Dr. Install a wood pole traffic signal with pedestrian intergration, to incude curb ramps, LPI, APS and tie into the Raleigh Signal System.	\$290,000	11/6/2023	50977.3.9	10%	Signal plans received 5/10/2024. Project to be let under one contract to address projects HS-2405G and HS-2405H.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AB	SR 2000 (Falls of Neuse Road) at North Bend Drive. Replacement of the (NB) doghouse traffic signal head with (1) 3-section bimodal FYA signal head (left turns) and install (1) additional standard 3-section signal head (thru movement), installation of a 4-section or bimodal signal head for side street approach (to separate ped phase and left turn phase), provision of a signalized crosswalk at the south leg, installation of backplates on all signal heads (new and existing), implementation of Leading Pedestrian Interval, upgrading all crosswalk markings to high visibility markings, installation of pedestrian signal heads.	\$122,000	4/26/2024	50977.3.29	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	HS-2405AC	SR 2000 (Falls of Neuse Road) at Newton Road. Replacement of the (NB) doghouse traffic signal head with (1) 3-section bimodal FYA signal head (left turns) and install (1) additional standard 3-section signal head (thru movement), installation of a 4-section or bimodal signal head for side street approach (to separate ped phase and left turn phase), installation of backplates on all signal heads (new and existing), implementation of Leading Pedestrian Interval, upgrading all crosswalk markings to high visibility markings, provision of a signalized crosswalk at the south leg, refresh stop bar across Newton, installation of pedestrian signal heads.	\$143,000	4/26/2024	50977.3.30	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-TBD-4-26-24	SR 1009 (Lake Wheeler Rd) bridge over I-40/440. Install pedestrian safety fencing along the west side of the Lake Wheeler Rd Bridge.	\$125,000	4/26/2024		10%	Plans needed from the Division.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405Q	SR 5144 (Heritage Lake Road) at Heritage Heights Lane. Relocate existing crosswalk to a mid-block crosswalk and extend the existing sidewalk.	\$150,000	4/26/2024	50977.1.18	10%	Plans needed from Division Design Construct Unit. Traffic is not the PM for this project.12/3/2024- Pm Changed to Matt Nolfo	Matthew Nolfo (919) 317-4794
Wake	05	HS-2405R	SR 3067 (TW Alexander Drive) at Brier Club Lane/Salem Glen Lane. Upgrade the traffic signal to include FYA 4-section signal heads, pedestrian signals, and revise the pedestrian crossing on Brier Club Lane.	\$135,000	4/15/2024	50977.1.19	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405V	SR 4363 (Martin Luther King Jr Boulevard) from Gregg Street to Rock Quarry Road. New traffic signal with wood poles at Coleman St to including Hi-vis crosswalks, LPI, curb ramps, and FYAs for left turns on MLK, curb ramps at Vardaman St, delineator curb bumpout at LPI, backplates, near-side signal heads at Rock Quarry Rd, Rock Quarry Rd, curb ramps at Quarry St, , Hi-vis crosswalks, LPI, Backplates, near-side heads on MLK at State St and curb ramps at Gregg St.	\$500,000	4/26/2024	50977.1.23	10%	Plans needed from Signals section. To be administered by the City of Raleigh	Ashley Lowery (919) 536-4000

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	HS-2405W	SR 4363 (Martin Luther King Jr Boulevard) from Raleigh Boulevard to Poole Road. Near side signal heads, Hi-vis crosswalks, LPI, delineator bumpouts, backplates, curb ramps at Raleigh Blvd, curb ramps at Grantland Dr, LPI, delineator bumpouts, backplates, curb ramps at Peyton St, curb ramps at Glenbrook Dr and Hi-vis crosswalks, pedestrian signals, signal head upgrades, LPI, backplates, curb ramps, sidewalk and crossing relocation, lighting at Poole Rd.	\$550,000	4/26/2024	50977.1.24	10%	Plans needed from Signals section. To be administered by the City of Raleigh	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AN	SR 3009 (Edwards Mill Road) at SR 1728 (Wade Avenue) Ramps. Signal and pedestrian improvements including FYA signal heads for left turns onto both ramps, backplates, pedestrian signal heads at both signalized crosswalks, and RRFBs at both crosswalks across the slip ramps.	\$200,000	7/31/2024	50977.3.41	10%	Signal plan update needed.	Ashley Lowery (919) 536-4000
Wake	05	HS-2405AQ	SR 1835 (Pinecrest Road) at Grove Barton Road/Toscana Drive. Multiple signal and pedestrian improvements, including install new wood pole traffic signal, construct new curb ramps, install pavement markings for NB left-turn lane, channelize Grove Barton and Toscana approaches, install hi-vis crosswalks on western and southern legs, install pedestrian heads and buttons mounted on poles, connect fiber, install 4-section FYA on Pinecrest and 3-section FYA on Toscana and Grove Barton, and signalize southbound right turn lane.	\$390,000	7/31/2024	50977.3.44	10%	Signal plans needed.	Ashley Lowery (919) 536-4000
Warren	05	HS-2005B	NC 903 causeway on Eatons Ferry Bridge over Lake Gaston. Replace guardrail to standard height with proper transitions to the bridge rail.	\$130,000	12/16/2020	49309.3.3	100%	Plans not needed. 12/18/20 - Approved in statewide HSIP-project selection meeting. 12/22/20 - Requested structure to be set up in SAP with CON 3/2021. 12/29/20 - Req'd PE funds. Project is awaiting CON funding approval from AFRA. Contract (DE00330) was executed on 12/6/2021 with a date of availability of 1/4/2022 and an anticipated completion date of 3/9/2022. Project Completed and acceptance issued 2/18/2022	Ashley Lowery (919) 536-4000
Warren	05	HS-2005O	US 1-158 at SR 1237 (Mason Drewry Road). Intersection realignment.	\$526,000	1/30/2023	49309.3.16	30%	Plans needed from Division. Project Manager is now Victor Chavez. 65% plans completed. Waiting on CE document.	Victor Chavez (919) 707-6538

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wayne	04	W-5704F	NC 581 between SR 1317 (Buck Swamp Road) and SR 1324 (Nor-Am Road). Construct left turn lanes on southbound NC 581 at SR 1317 and at SR 1324, improve the skew at which both SR 1317 and SR 1324 intersect NC 581, install a traffic signal at the intersection of NC 581 and SR 1317, overlay the roadway and restripe.	\$2,340,000	8/18/2017	44850.3.6	100%	Construction complete, pending RTE final	Sam Lawhorn 919-739-5300
Wayne	04	W-5704K	SR 1927 (Genoa Road) at Crescent Drive, between MP 2.80 and MP 3.30, a length of 0.5 mile. Widen curve to provide a 660' radius and increase superelevation to accommodate a 45 MPH design speed.	\$1,124,000	8/17/2018	44850.3.11	10%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Wayne	04	HS-2004AC	SR 1556 (Wayne Memorial Drive) between US 70 Bypass and the Greene County Line. Install center and edge sinusoidal rumble stripes with	\$220,000	7/28/2023	49306.3.29	10%	DD00469 Contract Executed on 7/29/2024. Preconstruction meeting was held on 8/28/2024 Work has been delayed until spring	Addison Gainey: (252) 640-6428.
Wayne	04	HS-2404A	NC 55 at SR 1006 (Grantham School Road). Realign skewed intersection to offset Ts.	\$895,000	1/26/2024	50976.3.2	10%	Plans by Division 4.	Addison Gainey: (252) 640-6428.
Wayne	04	HS-2404C	NC 55 from MP 0.53 to MP 14.70; and, NC 55 from SR 1135 (MP 15.922) to the Sampson County line (MP 25.85). Install centerline and edgeline sinusoidal rumble stripes with 6 inch pavement markings and snowplowable pavement markers.	\$826,000	4/26/2024	50976.3.4	10%	Plans to be developed by division 4. Traffic services has provided cost estimate.	Addison Gainey: (252) 640-6428.
Wayne	04	HS-2404D	(1) US 70 BUS/117 BUS (Ash Street) at SR 1925 (John Street); (2) US 70 BUS (Ash Street) at US 117 BUS (William Street). (1) Install high-visibility crosswalks with pushbutton activated pedestrian signal heads across the eastern leg of Ash Street and the northern leg of John Street. (2) Install high-visibility crosswalks with pushbutton activated pedestrian signal heads across the eastern leg of Ash Street and the northern leg of William Street, install a high-visibility crosswalk across the western leg of Ash Street, and relocate the existing pushbutton in the NW quadrant to be more accessible.	\$110,000	4/26/2024	50976.3.5	10%	Plans by TMSD. Requested signal design 8/23/2024.	Addison Gainey: (252) 640-6428.
Wayne	04	HS-TBD-7-31-24	SR 1003 (New Hope Rd) between US 13 (Berkley Blvd) and SR 1719 (Beston Rd). Install 6" centerline and edge line pavement markings.	\$99,000	7/31/2024		10%	Awaiting Plans by Division 4. Traffic Services has provided cost estimate.	Addison Gainey: (252) 640-6428.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wayne, Wilson, Edgecombe	04	HS-2004V	1. NC 111 between the Wayne/Duplin County Line and SR 1727 (Dollard Town Road). 2. NC 111 between the US 70 Bypass overpass and NC 222. 3. NC 222/NC 111 between the Fremont limits 0.05 mile east of Green Street and SR 1525 (Stan-Ray Road) near Eureka. 4. NC 222/NC 111 between SR 1513 (Red Hill Road) near Eureka and the Stantonsburg limits at the bridge over Contentnea Creek. 5. NC 222/NC 111 between the Stantonsburg limits near Applewhite Avenue and the Saratoga limits near Phillips Street. 6. NC 111 between NC 222 in Wilson County and SR 1344 (Sara Lee Road) in Edgecombe County. 7. NC 111 between Princeville and the Edgecombe/Martin County Line. Install center and edgeline sinusoidal rumble stripes with 6 inch markings.	\$2,162,000	1/30/2023	49306.3.23	10%	Completed 11/9/2024. Pending final estimates	Addison Gainey: (252) 640-6428.
Wilkes	11	HS-2011F	NC 268 (MP 23.011-MP 36.354) Rumple Stripe centerline & edgeline with new long life pavement markings and new shoulder guardrail WB across from SR 2329.	\$396,000	1/30/2023	49326.3.7	60%	DDC to prepare plans if needed. Let date for Rumble Strips an Polyurea Pavement Markings 9/21/2023. Work was performed in the summer of 2024 with some product quality issues. RE is currently working on repairs to the Centerline (Poly) issues with Contractor and will complete as soon as weather limitations allow. Polyurea installed 6/17/2024 with adhereance issues.	David Wayne (336)903-9172
Wilkes	11	HS-2411A	SR 1143 (New Browns Ford Road) Bridge #93 over Yadkin River Approach Guardrails on Bridge #93	\$39,000	1/26/2024	50983.3.2	10%	DDC to prepare plans.	David Wayne (336)903-9172
Wilson	04	W-5804A	US 301 at NC 581. Construct a reduced conflict intersection with truck bulb-outs at the adjacent U-turn points.	\$2,917,845	11/4/2019	48949.3.2	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
Wilson	04	HS-TBD-7-20-22	Heritage Drive at Wolf Trap Drive. Construct a mini-roundabout.	\$672,000	7/20/2022		10%	Not an active project	Addison Gainey: (252) 640-6428.
Wilson	04	HS-2004O	(1) SR 1320 (Airport Boulevard) at Chelsea Drive. (2) SR 1320 (Airport Boulevard) at Jetstream Drive. (3) SR 1320 (Airport Boulevard) at Airport Drive. Signalize first two intersections including flashing yellow arrow for left turns which have a dedicated left turn lane. Upgrade signal controller and software at location (3).	\$840,000	2/4/2022	49306.3.16	10%	under construction	Addison Gainey: (252) 640-6428.

ACTIVE HIGHWAY SAFETY IMPROVEMENT (HSIP) PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>TIP NO.</u>	<u>DESCRIPTION</u>	<u>TOTAL (TMSD)</u>	<u>PROJECT SELECTION DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wilson/ Nash	04	W-5704AA	Wilson: US 264 between the Nash County Line and the Greene County line. Nash: US 264 between the Franklin County Line and the Wilson County Line. Upgrade 185 guardrail end treatments to MASH compliant terminals.	\$708,000	5/24/2019	44850.3.27	100%	Construction complete, pending RTE final	Kim Moore 252-640-6404
Yadkin	11	HN-0028	US 421 at SR 1711 (Speer Bridge Rd). Construct roudabouts at both the eastbound and westbound ramp intersections.	\$964,335	6/12/2024	51458.3.1	0%		Ramie Shaw: (336) 667-9111
Yadkin (82%), Surry (18%)	11	HS-2411B	I-77 in Yadkin and Surry Counties. 11 Tapered Guardrail End Units to be replaced - Pre-NCHRP 350 Replacement Program.	\$153,000	7/31/2024	50983.3.3	10%	DDC to prepare plans.	Randall Miles (336) 530-6018
Yancey	13	HS-2013J	US 19W from SR 1454 to SR 1382 near Burnsville. Total Length = 5.09 miles. Install ±19,450' of shoulder guardrail.	\$1,270,000	7/20/2022	49333.3.11	100%	Complete. Sent to RTE for Final Inspection.	Chris Medlin (828) 250-3200.

Total Number of Projects: 520