

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Alamance | 07 | SS-6207AI | SR 1003 (Lindley Mill Road) at SR 1005 (Greensboro Chapel Hill Road), south of Saxapahaw. Convert intersection to all way stop traffic control. Change existing overhead flasher to all red displays. | \$25,000 | 6/6/2024 | 51472 | 10% | Plans to be prepared by NCDOT Signal Design Section. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207Y | SR 1001 (Union Ridge Road) at SR 1002 (Jeffries Cross Road), north of Burlington. Convert intersection to all way stop control. Revise existing overhead flasher to all red displays. Signal Inv# 07-0002. | \$33,000 | 3/7/2024 | 51342 | 15% | Plans to be prepared by NCDOT Signal Design Section. 5/28/2024 - Pending construction start. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207AJ | SR 1581 (Stony Creek Church Road) at SR 1587 (Pagetown Road), north of Burlington. Convert intersection to all way stop control. | \$25,000 | 6/6/2024 | 51429 | 10% | No plans required. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207AA | NC 62 at SR 1002 (Jeffries Cross Road), north of Green Level. Convert intersection to all way stop control. | \$25,000 | 3/7/2024 | 51338 | 10% | No plans required. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207AB | SR 1500 (Gibsonville Ossipee Road) at SR 1553 (Midway Church Road / Guilford County Farm Road), southwest of Ossipee. Convert intersection to all way stop control. | \$25,000 | 3/7/2024 | 51339 | 10% | No plans required. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207AL | NC 62 at SR 1754 (McCray Road) and SR 1002 (Altamahaw Union Ridge Road) at SR 1587 (Pagetown Road), north of Burlington. Convert intersections to all way stop control. | \$65,000 | 9/5/2024 | 51566 | 0% | No plans are required. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207AP | SR 1754 (McCray Road) at SR 1729 (Fleming Graham Road/ Deep Creek Church Road) near Burlington. Convert two-way stop to all-way stop. | \$35,000 | 12/5/2024 | 51642 | 0% | Plans, if needed by Division 7. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207AH | SR 2424 (S. Maple Street) at W. Gilbreath Street in Mebane. Convert intersection to all way stop operation. | \$25,000 | 6/6/2024 | 51471 | 10% | No plans are required. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance | 07 | SS-6207AG | NC 87 at SR 2172 (Moore's Chapel Cemetery Road) near Graham. Convert intersection from two way stop to all-way stop with overhead flasher. | \$49,000 | 6/6/2024 | 51428 | 10% | Plans, if needed, by Division 7. Overhead flasher plans by NCDOT Signal Design Section. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Alamance | 07 | SS-6207AE | SR 1003 (Lindley Mill Road) at SR 2172 (Moore's Chapel Cemetery Road) near Graham. Convert intersection from two way stop to all-way stop with overhead flasher. | \$52,000 | 6/6/2024 | 51426 | 10% | Plans, if needed, by Division 7. Overhead flasher plans by NCDOT Signal Design Section. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alamance, Gu | 07 | SS-6207AM | Portions of thirty-four (34) routes in Alamance (35%), Guilford (42%), and Orange (23%) County. See attached route detail. Curve warning sign improvements as recommended by HNTB through systemic curve | \$225,000 | 9/5/2024 | 51567 | 0% | No plans are expected. Sign layouts provided by HNTB as part of curve investigations. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Alexander | 12 | SS-6012I | US 64 at SR 1604 (Boston Rd.) Install overhead fully actuated flasher with loops on major actuating red flashers with "Watch For Approaching Vehicle" sign and loops on minor actuating yellow flashers with "Vehicle Entering" sign. Red Flasher on stop sign on shoulder of road. Oversize Stop signs on shoulder of road and double indicated stop sign in island with retroreflective strip on all posts. Double indicate stop ahead signs with retroreflective strip on all posts. | \$95,000 | 6/4/2020 | 49272.3.1 | 10% | Signals Design to prepare flasher designs. 6/3/21 - Per RTE this may become a signal - awaiting final decision prior to scheduling. 9/9/2021 - Byron says the work may get changed to a Traffic Signal need to check with RTE. 2/9/2022 Byron to check and see if project is to be changed to signal and report back. 5/23/2022 - Project is to be an actuated flasher, will schedule the work to start in November 2022. 12/1/2022 - Traffic Unit plans to begin work in the summer 2023. 4/6/2023 Send to contractor 9/5/2023. 5/28/24 Division Traffic to assign to OCC by 5/6/24. Did not provide status update. | Scott Poston (980) 552-4214 |
| Ashe, Wataug | 11 | SS-6211P | US 221 between US 421 and NC 163. Watauga County MP 25.583-26.750 and Ashe County MP 0-11.336. Edge line rumble strips on existing paved shoulder. | \$100,000 | 3/7/2024 | 51353 | 20% | DDC preparing contract 5/2024. DK00393 was let on 8/22/24. Contract work was suspended due to Hurricane Helene and is set to resume in January 2025 | Ramie Shaw: (336) 667-9111 |
| Beaufort | 02 | SS-6202AD | US 264 (John Small Avenue) at Avon Avenue. Convert the intersection to right-in/right-out operation by constructing a 270' concrete island in the two-way left turn lane on US 264 and a concrete channelization island with a supplemental stop sign on Avon Avenue. | \$72,000 | 6/6/2024 | 51416 | 100% | Project complete and waiting on final inspection. Requested a final inspection from TMSD on 10/4/24. | Jim Evans: (252) 439-2816. |
| Bertie | 01 | SS-6001A | NC 308 between Windsor and Lewiston Woodville. Install shoulder and centerline rumble stripes. Upgrade signs to current best practices along the corridor. | \$477,000 | 9/5/2019 | 48859.3.1 | 99% | Plans by Division 1. Will be combined with SS-6001B & SS-6001K for letting. Project was LET 5/3/23. 9/20/24: Project complete pending final inspection | Jason Davidson: (252) 482-1857 |
| Bertie | 01 | SS-6001D | US 17 from the US 17/US 17 Bypass split to approximately 1,200 feet east of the Salmon Creek Bridge. Install sinusoidal rumble stripes along either side of the two-way left turn lane. | \$100,000 | 12/5/2019 | 48965.3.1 | 100% | Plans by Division 1. Complete. | Jason Davidson: (252) 482-1857 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|----------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Bertie, Northa | 01 | SS-6201H | NC 308 between Lewiston Woodville in Bertie County and US 258 in Northampton County. Install edgeline sinusoidal rumble stripes between Lewiston Woodville and SR 1134 (Griffins Quarter Road) in Bertie County. Install center and edgeline rumble stripes between SR 1134 (Griffins Quarter Road) in Bertie County and US 258 in Northampton County. Upgrade curve warning signs along the | \$245,000 | 12/1/2022 | 50691 | 99% | Plans by Division 1. To be combined with SS-6001A, SS-6001B & SS-6001K for letting. Project was LET 5/3/23.9/20/24: Project complete, pending resolution of other items on contract to close project | Jason Davidson: (252) 482-1857 |
| Bladen | 06 | SS-6206AG | NC 87 at railroad crossing #631 750E. Remove at grade railroad crossing. | \$150,000 | 12/7/2023 | 51269 | 99% | Plans to be provided by the Division. Waiting for agreement from Chemours. Will complete using state forces and on-call contractor. Should be complete by October 2024 Still need to remove guardrail | Christy Huff: (910) 364-0603. |
| Bladen | 06 | SS-6206AQ | NC 41 at SR 1101 (Marsh Road). Convert to All-Way Stop. | \$41,000 | 12/5/2024 | 51632 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |
| Bladen, Colu | 06 | SS-6206AR | Curves on fifty SR, NC, and US routes in Bladen (8%), Columbus (28%), Cumberland (24%), and Harnett (40%) Counties. See attached route list with details. Install curve warning signs as recommended through systemic curve signing investigations. | \$206,000 | 12/5/2024 | 51633 | 10% | Sign layouts provided by Mott MacDonald for curve signing investigation project. | Christy Huff: (910) 364-0603. |
| Bladen, Robes | 06 | SS-6006BE | NC 20 in Bladen County, from NC 87 to the Robeson County line. NC 20 in Robeson County, between the Bladen County line and St Pauls east limits; and between the St Pauls west limits and the Hoke County line. Milled center and edge-line rumble stripes in Bladen County. Sinusoidal edge line rumble strips and centerline rumble stripes in Robeson County. This work will be coordinated with a Division resurfacing project on the portion in Bladen county. | \$341,000 | 9/2/2021 | 49817.3.1 | 100% | Plans by Division. To be constructed with resurfacing contract DF00274. Blythe's office. | Christy Huff: (910) 364-0603. |
| Brunswick | 03 | SS-6203X | SR 1300 (Calabash Road/Ash Little River Road) and SR 1303 (Hickman Road). Install Traffic Signal. | \$401,000 | 9/8/2022 | 50572 | 10% | In the process of ordering poles. Temporary wood pole installed. Traffic signal after the first of FY25. | Bryce Cox(910) 341-2200 |
| Brunswick | 03 | SS-6203AH | US 74/US 76 and NC 87/SR1419 (Northwest Road). Install Activated Advance Warning Flashers for Signal. | \$61,000 | 6/8/2023 | 50863 | 20% | Project to be let by Division Traffic On-call. Installation not complete. | Stoney Mathis (910) 341-2200 |
| Brunswick | 03 | SS-6203AR | SR 1472 (Village Road) and SR 1462 (Fairview Road)/Baldwin Drive. Install New Signal Back Plates NB and SB and Add Retroreflective Sheeting to Signal Back Plates. | \$32,000 | 12/7/2023 | 51258 | 15% | Work to be completed by Traffic Services. No new updates. | Stoney Mathis (910) 341-2200 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Brunswick | 03 | | (Yes, If they have DA funds secured, we'll fund it (Next FY). Div. may have funded with Contingency. Rusty will let me know.) SR 1426/SR 1438 (Lanvale Rd NE) at SR 1472 (Village Rd NE/Fletcher Rd NE) Install a new traffic signal. Signal will be at adjacent to rail crossing on Lanvale Road. Funding is for a match for DA funds. | \$400,000 | 1/1/2099 | | 10% | Plans are to be developed by Division Project Development. This signal is being install as part of a Bridge project. Notes from the BR-181 Intersection Meeting Minutes on 4/24/2024 state to adjust the existing date times to 6-8 months for engineering/design (we have a couple that are at the year mark) and 12 months for procurement with an additional 2 months construction time. This funding will be used to supplement the bridge project funds and we are hoping to get DA funds as well. This signal installation will be overseen by Derek's unit - Bridge. The total funding has not been secured or set up yet. To be accomplished under 17BP.3.R.84. Working on funding. | Bryce Cox(910) 341-2200 |
| Brunswick | 03 | SS-6203BB | SR 1115 (Old Ferry Connection) (MP 6.25) at SR 1124 (Stanbury Rd) (MP 0.53). Convert from Minor Road Stop Control to All Way Stop Control. | \$22,000 | 9/5/2024 | 51557 | 10% | Plans to be done by Division Traffic. | Stoney Mathis (910) 341-2200 |
| Buncombe | 13 | SS-4913BX | US 25 (Merrimon Ave.) at I-240 Westbound On-Ramp, Annadale Ave., Spears Ave., Coleman Ave., and Midland Dr. in Asheville. Install an actuated traffic signal at Coleman Ave. Install actuated pedestrian warning flashers at Annandale Ave., Spears Ave., and Midland Dr. Install crosswalk across the I- | \$421,277 | 5/7/2015 | 44422.3.1 | 85% | Traffic Services and District to met with RTE to determine scope/cost of additional sidewalk RTE wants installed between Wembley and Midland. District working towards plan to install additional sidewalk. | Chris Medlin (828) 250-3200. |
| Buncombe | 13 | SS-6013S | US 70 from SR 2411 (Briggs St.) to Goldmont St. (in Black Mountain), in Black Mountain and Swannanoa. Total Length = 7.63 miles. Install two lines of sinusoidal centerline rumblestrips with long-life pavement markings on each side of the center two-way left turn lane on US 70. | \$306,000 | 3/4/2021 | 49588.3.1 | 30% | Contractor mobilized. Under Construction | Randy Tritt (828) 250-3000. |
| Buncombe | 13 | SS-6213AC | SR 1622 (Old NC 20 Hwy) at SR 1641 (Jenkins Valley Road), near Asheville. Install an all way stop. | \$7,000 | 9/5/2024 | 51575 | 10% | Plans to be developed by the Division. | Randy Tritt (828) 250-3000. |
| Buncombe | 13 | SS-6413A | NC 63-New Leicester Hwy at SR 1369/1822-Mt. Carmel Road/Fallen Spruce Drive. Install curb ramps, short section of sidewalk, crosswalk, and audible pedestrian signals. | \$132,000 | 10/6/2022 | 50620 | 100% | Complete; Sent to RTE for Final Inspection. | Chris Medlin (828) 250-3200. |
| Buncombe | 13 | SS-6213I | SR 3503 (Overlook Road), 0.29 mile north of NC 146, in Asheville. Install curb ramps, short section of sidewalk, crosswalk and an RRFB. | \$57,000 | 9/8/2022 | 50591 | 95% | Curb Ramp adjustments needed in Southern Quadrant per RTE. Traffic Services coordinating to get curb ramp re-done | Randy Tritt (828) 250-3000. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Buncombe | 13 | SS-6213W | US 70 at SR 2489 (Cragmont Road). Install pedestrian signals and upgrade curb ramps. | \$45,000 | 12/7/2023 | 51244 | 100% | ***Selected 10/13/22. Per selection committee, we should not do our part until the companion project with the Town of Black Mountain is complete. The town will be responsible for adding a sidewalk and upgrading the curb ramps at the intersection. RTE needs to let me know when Black Mtn work is done so that SS-project can be funded.*** Plans to be developed by Signal Design. Town of Black Mountain complete and project set up in October 2023. Construction Complete; Sent to RTE for Final Inspection. | Randy Tritt (828) 250-3000. |
| Buncombe | 13 | SS-6213R | SR 1607 (Bear Creek Rd.) (2 locations) near SR 1002 (MP 0.45) and SR 1630 (MP 5.74), near Leicester. Total Length = 0.3 mile. Install ±800' of shoulder guardrail. | \$52,000 | 6/8/2023 | 50889 | 100% | Complete. Sent to RTE for Final Inspection. | Chris Medlin (828) 250-3200. |
| Buncombe | 13 | SS-6213X | SR 1002 (Old Leicester Hwy) from the eastern intersection with SR 1372 eastward to SR 1790, near Asheville. Total Length = 0.8 mile. Install ±500' of shoulder guardrail. | \$51,000 | 3/7/2024 | 51354 | 10% | Started 5/13/2024 | Chris Medlin (828) 250-3200. |
| Buncombe | 13 | SS-6213Y | NC 81 (Swannanoa River Road) near Kensington Drive, MP 3.48-3.68, in Asheville. Total Length = 0.1 mile. Install 400' of shoulder guardrail" to protect the subject utility pole and two others. The speed limit will also be reduced from 45-mph to 35-mph and the utility poles will be delineated." | \$112,000 | 3/7/2024 | 51355 | 100% | Complete, Sent to RTE for Final Inspection. | Chris Medlin (828) 250-3200. |
| Buncombe | 13 | SS-6213AF | US 70/US 74ALT (College St.) at NC 694 (Town Mountain Rd.)/Martin Luther King Dr., in Asheville. Install LPIs, signal backplates for westbound US 70, a sidewalk and remove a tree. | \$50,000 | 9/5/2024 | 51578 | 20% | LPIs and backplate installation is complete | Chris Medlin (828) 250-3200. |
| Buncombe | 13 | SS-6213AH | I-40 West at Exit 53A (MP 16.192), I-40 East at Exit 53B (MP 16.352), US 74ALT West at I-40 West (MP 11.057), and I-240 East at Exit 5A (MP 4.714). Install oversized chevrons on the loop ramps. | \$66,000 | 12/5/2024 | 51659 | 10% | Plans to be prepared by the Division or Division consultant. | Randy Tritt (828) 250-3000. |
| Buncombe | 13 | SS-6213AG | SR 1620 (Alexander Road) at SR 1607 (Bear Creek Road). Install an all way stop. (without flashers) | \$16,000 | 12/5/2024 | 51658 | 10% | Plans to be developed by the Division. | Randy Tritt (828) 250-3000. |
| Burke | 13 | SS-4913DA | NC 181 from SR 1414 to SR 1263, near Morganton. Total Length = 10.2 miles. Install sinusoidal centerline rumblestripes with long life pavement markings. Install edgeline markings. | \$261,000 | 6/6/2019 | 48768.3.1 | 15% | Contractor mobilized. Under Construction | Randy Tritt (828) 250-3000. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Burke | 13 | SS-6013C | US 70 from the eastern municipal limit of Morganton to the western municipal limit of Valdese, Mileposts 14.215-18.428. Install sinusoidal centerline rumblestripes with long-life pavement markings on US 70. | \$151,000 | 12/5/2019 | 48991.3.1 | 85% | Contractor mobilized. Under Construction | Randy Tritt (828) 250-3000. |
| Burke | 13 | SS-6213M | US 64 at SR 1115 (Dentons Chapel Road)/SR 1956 (Jenkins Road), near Morganton. Install actuated "Vehicle Entering When Flashing" signs and flashers on US 64. | \$40,000 | 3/2/2023 | 50768 | 30% | Under construction | Randy Tritt (828) 250-3000. |
| Burke | 13 | SS-6013W | SR 1924 (Old NC 18) at SR 1940 (Old Colony Road)/SR 1931 (Mount Home Church Road) near Morganton. Install an all way stop. | \$21,000 | 9/2/2021 | 49843.3.1 | 100% | Complete. Waiting on charges to clear; Sent to RTE for Final Inspection. | Randy Tritt (828) 250-3000. |
| Burke | 13 | SS-6213E | SR 1443 (Kirksey Drive) at SR 1512 (Amherst Road) in Morganton. Install an all way stop. | \$8,000 | 6/9/2022 | 50511 | 10% | Work to be completed by Traffic Services. Traffic Services to discuss details with the City. | Randy Tritt (828) 250-3000. |
| Burke | 13 | SS-6213S | US 64 Bypass (W. Fleming Dr./Sanford Dr.) at US 70-US 70BUS (W. Union St.), in Morganton. Install pedestrian signals and high visibility crosswalks. | \$33,000 | 6/8/2023 | 50890 | 90% | Under construction | Randy Tritt (828) 250-3000. |
| Burke | 13 | SS-6213AB | US 70 at NC 114, near Drexel. Install FYAs on US 70, split the signal phases on NC 114 and install modular curb on eastern leg of US 70. | \$42,000 | 6/6/2024 | 51439 | 10% | Plans to be developed by the Division. District will work with Traffic Services | Gabe Johnson (828) 250-3000 |
| Cabarrus | 10 | SS-6210AG | SR 1153 (Zion Church Road) and SR 1154 (Piney Church Road). Converting this intersection to an All Way Stop condition with no overhead flashers. | \$40,000 | 12/5/2024 | 51650 | 5% | Plans to be developed by Division. | Zach Gardner (704) 983-4400. |
| Cabarrus | 10 | SS-6210AF | SR 1132 (Miami Church Road) and SR 2630 (Cold Springs Road). Install an all Way Stop with revised flashers. | \$40,000 | 12/5/2024 | 51649 | 5% | Plans to be developed by Division. | Zach Gardner (704) 983-4400. |
| Cabarrus | 10 | SS-TBD-10-2 | I-85 and SR 1430 (George Liles Parkway) in Kannapolis. Install interchange lighting. | \$67,000 | 1/1/2099 | | 0% | Plans to be developed by the Division. **This is a contribution to a larger Division project. The Division will need to let TMSD (Cindy) know when the funds are needed.** | |
| Caldwell | 11 | SS-6011A | SR 1933 (Southwest Blvd.) grass median from MP 0.85 to MP 4.51. Install 13 sections of double face cable guiderail in the grass median totaling 17,500 feet. | \$240,000 | 9/5/2019 | 48894.3.1 | 10% | Plans are to be developed by the Division DDC. Update 9/15/2021 plans have not been finalized. 5/26/2022 no change in status | Ramie Shaw: (336) 667-9111 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Caldwell | 11 | SS-6211D | SR 1310 (Abington Road) from SR 1338 (Valley View Circle) to Antique Lane. MP 0.41-0.88. Install shoulder guardrail. | \$111,000 | 3/10/2022 | 50330 | 40% | Guardrail plan to be developed by DDC if needed. SAP shows total funding of \$70,000. Plan to have guardrail locations identified/staked week of 3/27/2023. Work order request to be sent to contractor once locations are marked. Plan to get locations identified/staked week of 8/28/2023. Work order request to be sent to contractor once locations are marked. SAP shows total funding of \$111,000. Guardrail locations have been marked in the field. Work order request to be sent to contractor. Contractor will have 30 days from date of receipt to complete work order. Project planned completion date 8/31/2024. Work order has been sent to Guardrail Contractor. Expected completion date 12/30/2024. | Kenny Heavner (828)268-6026 |
| Caldwell | 11 | SS-6211O | SR 1933 (Southwest Boulevard) MP 2.496 at SR 1001 (Connelly Springs Road) MP 1.798. Dual Red Balls both Roads, Near Side Heads on SR 1933 and Reflective Backing Plates to all Heads. | \$58,000 | 12/7/2023 | 51282 | 50% | Revised signal plan received 4/10/2024. Received back plates. Waiting on T-brackets for dual ball heads. | Chris Brown: (336) 903-9132 |
| Caldwell | 11 | SS-6211R | US 321 (Blowing Rock Blvd.) at NC 90 (Main St.) Signal 11-0837. Upgrade Signal by Add FYA to phase 6 SB LT permissive only, Add Primary Signal head to bring EB right under signal control, add reflective backing plate. | \$34,000 | 6/6/2024 | 51438 | 20% | Signal plan sent by the Signal Design Section. Received Signal plans 9/12/2024. Ordered backplates. | Chris Brown: (336) 903-9132 |
| Caldwell | 11 | SS-6211T | Bridge #221 on SR 1310 (Abington Road) between NC 90 and SR 1338 (Valley View Circle). Install approach guardrail treatment to each end of bridge abutment and guardrail from NC 90 to SR 1338. | \$69,000 | 12/5/2024 | 51656 | 0% | DDC to prepare plans. | Kenny Heavner (828)268-6026 |
| Camden, Curri | 01 | SS-6201M | 55 signalized intersections along US 158, NC 168, and NC 12. Install retro-reflective backplates on all signal heads. | \$220,000 | 12/7/2023 | 51252 | 75% | Plans by Division 1. | Jason Davidson: (252) 482-1857 |
| Carteret | 02 | SS-6202Q | NC 24 between 440 feet west and 1,760 feet east of SR 1119 (Red Barn Road). Convert five-lane cross-section into an unsignalized reduced conflict intersection. | \$185,000 | 9/8/2022 | 50398 | 10% | Condemnation is still in process. 5/21 - ROW acquisition in progress. 5-parcels completed, 1-parcel still in negotiations. May have to go into condemnation | Jim Evans: (252)439-2816. |
| Carteret | 02 | SS-6202AH | NC 24 at SR 1141 (Hibbs Road) and SR 1144 (Hibbs Road Extension). Install "Be Prepared to Stop" sign and flasher assemblies on both NC 24 approaches. | \$40,000 | 12/5/2024 | 51621 | 10% | Concepts to be developed by DDC. Plans by TMSD. | Jim Evans: (252)439-2816. |
| Caswell | 07 | SS-6207AR | NC 57 at NC 119, southeast of Milton. Convert intersection to all way stop traffic control. Change existing overhead flasher 07-1042 to all red displays. | \$40,000 | 12/5/2024 | 51644 | 0% | Plans to be prepared by NCDOT Signal Design Section. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Catawba | 12 | SS-4912BC | SR 1491 (Section House Rd.) @ SR 1492 (Sipe Rd.) Install actuated "Prepare to Stop" Sign in advance of unsignalized intersection. | \$102,000 | 4/3/2014 | 44152.3.1 | 20% | 11/20/18 RTE to email Division with letter to possibly remove project due to constructibility and cost issues. 2/19/19 Per Spot Safety Meeting we plan to tee up intersection and delete left turn lane to avoid drainage issues that has stalled project. 4/3/19 Micheal Poe to get Mark Stafford and Kevin Lacy together to talk about the tee up option and advise DDC with the direction of project. Once design option is chosen need to set revised schedule. 6/25/19 Michael to check with Mark and Kevin and advise with direction for project. 5/5/20 - Per Randy Steskal, in a meeting with Lacy and Galloway, determined because still a crash pattern we need to keep the project open and address the issue the best we can. JKLacy recommended installation of a flasher SB on Section House Road to warn of stopped traffic turning left on to Sipe Road, which will address major issue of rear end collisions. Then we can close the project and continue to monitor with HSIP. If it continues to be an issue, we can create a W-Project in future to install the turn lane. Div. to review with recommendations and estimates to rescope this project. 6/24/21 - Per Randy Steskal, Division's estimate is \$32K CON, plus \$5K for signal plan & \$1K for Utility for a total \$38K. Rescope to 7.7.3 Actuated "Prepare to Stop" Sign in Advance of Unsignalized Intersection with Sight Distance Issues. New B/C = 11.16 for last 10 years of rear end crashes. 12/1/2022 - Traffic plans to install the Actuated "Prepare to Stop" Sign with loops per signal plan in May of 2023. 5/28/24 Division Traffic to install 5/13/24. no status update provided. | Josh Carpenter (980) 552-4220 |
| Catawba | 12 | SS-4912CS | NC 127 at SR 1306 (2nd Ave. NE.). Upgrade signal to provide 4 section FYA for southbound left turn. Upgrade to full actuation. Add backing plates with reflective borders on all heads. Reposition heads over lanes for EB approach. Add near-side head for NB approach. Mount one way signs on spanwire. | \$25,000 | 5/31/2018 | 47945.3.1 | 40% | Signal plans will be provided by Signals Design Unit. 9/14/18 - Byron to get started. 4/22/19 - Byron to complete documents, estimated start construction date is 10/19. 6/25/19 - On Schedule. 6/3/21 - Contract let date 8/10/2021. 9/9/2021 - Byron working to complete appropriate documentation. 2/9/2022 Estimated start Oct. 2022. 5/23/2022- Signal Design is revising the signal due to height restrictions for the FYA. Should still meet estimated let date. 12/1/2022 - Traffic plans to begin work late spring with Force Account. 4/6/2023 Send to contractor and state forces. 8/25/2023 - Reschedule with current contractor. Previous contractor did not renew contract. Anticipate late 23 or early 24. 5/28/24 Division Traffic to install on 2/1/24 did not provide status update. | Scott Poston (980) 552-4214 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Catawba | 12 | SS-6012B | US 70/US 321 Business at SR 1462 (10th Ave. Dr. SE) / SR 1171 (6th St. SE). Remove Bituminous Concrete Median to provide offset left turns. | \$82,000 | 12/5/2019 | 48989.3.1 | 10% | Plans are to be developed by the Division. It does not appear enough room is available to complete this project. Project PE funding is requested to be increased due to needing surveys of the area to determine if room due to offset turning movements. 9/27/2021 No plans yet. 9/3/2022 It does not appear enough room is available to complete this project. 5/23/2022 - No new updates. Project can not be built. 8/15/2023 - Project can not be built. 5/28/24 - Project can not be constructed as submitted. Not enough room to provide offset. | Travis Jordan (704) 748-2400 |
| Catawba | 12 | SS-6012O | US 321 Bus at SR 1154 (Radio Station Road)/West A Street. Install Pedestrian Heads, Crosswalks, Lane lines, FYA and reflective backing plates on all signal heads. | \$212,000 | 3/4/2021 | 49583.3.1 | 10% | DDC will provide plans as needed. 6/3/21 - Environmental Document needed. 9/9/2021 - Byron to begin working on Documents. 2/9/2022 Will be discussed in meeting on 2/10/2022. 5/23/2022 - Byron to work with District to build refuge island. 12/1/2022 - Plan is to begin work in the spring of 2023 (4/1/2023). | Scott Poston (980) 552-4214 |
| Catawba | 12 | SS-6212F | NC 10 at Southfork Drive (Loves Truck Stop). Install Traffic Signal. | \$91,000 | 3/2/2023 | 50767 | 10% | Plan are to be developed by the Signal Design Section. 4/6/2023 Traffic Eng will send for signal plans 4/2023 to design group. 5/28/24 Division Traffic to install by 8/5/24. | Scott Poston (980) 552-4214 |
| Catawba | 12 | SS-6212A | NC 16 (Meridian Drive) at SR 1735 (Mount Olive Church Road) Signal 12-1701. Install FYA with reflective backing plates on NC 16. | \$27,000 | 1/6/2022 | 49972 | 10% | Plan are to be developed by the Signal Design Section. 12/1/2022 - WBS received Traffic to began process of getting Documents. 4/6/2023 Traffic will begin process of getting signal plan updates 4/17/2023. 5/28/24 Division Traffic to install by 7/8/24. | Scott Poston (980) 552-4214 |
| Catawba | 12 | SS-6212H | SR 1006 (Oxford School Road) (MP 1.41) at SR 1704 (River Bend Road) (MP 1.73). Actuated Flasher Vehicle Entering along SR 1006 with loops on SR 1704. | \$89,000 | 6/8/2023 | 50885 | 10% | Signal plan to be developed by the Signal Design Section. 5/28/24 Division Traffic to install by 9/2/24 | Scott Poston (980) 552-4214 |
| Catawba | 12 | SS-6212C | SR 1007 (Lenoir Rhyne) at 3rd Avenue SE. Install 10 foot wide High Visibility Crosswalks pavement markings and implement LPI. Repair Pedestrian push button on southwest corner. On 2nd Ave. Pl. SE install two additional "No Pedestrian Crossing" with "Use Crosswalk" signs with arrow pointing south to crosswalk at 3rd Ave. SE. Install Flashing Yellow Arrow signal head on south bound left turn lane. Install Reflective backing plates on all signal heads. Install arrows on the Pedestrian pushbutton signs on the northeast & southeast corners. | \$40,000 | 12/1/2022 | 50677 | 10% | Signal plan to be developed by the Signal Design Section. 12/1/2022 - WBS received Traffic to began process of getting Documents. 4/6/2023 Signal plan modification to be sent to design mid April. 5/28/24 Division Traffic to install by 7/22/24. | Scott Poston (980) 552-4214 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Catawba | 12 | SS-6212O | SR 1802 (Mount Olive Church Road) at SR 1804 (Bethany Church Road). Install AWS, Remove Island and pavement to reduce the turn radius. | \$65,000 | 12/7/2023 | 51283 | 10% | DDC to prepare plans if needed. 5/28/24 Division Traffic to install by 8/26/24 | Josh Carpenter (980) 552-4220 |
| Catawba | 12 | SS-6212P | SR 1005 (Startown Road) between northern Maiden municipal limits and southern Newton municipal limits (MM 2.945 - MM 5.806). Install centerline and edgeline milled sinusoidal rumble strips along SR 1005. | \$117,000 | 12/5/2024 | 51657 | 0% | DDC to prepare plans. 12/5/2025 - Let date set for 4/22/2025, DDC will begin preparing plans. | Josh Carpenter (980) 552-4220 |
| Chatham | 08 | SS-6008H | US 15-501 at SR 1721 (Lystra Road). Increase left turn lane on southbound US 15-501. | \$41,000 | 3/5/2020 | 49157.3.1 | 100% | Plans are needed from Division Design Construct Unit. 6/4/2020 - on hold due to cash balance, survey/design not started. 5/20/2021 - Survey complete, preliminary plans complete, may construct with on-call contractor. 9/10/2021-plans complete, planning to construct withstate forces/on-call contractor. (No Change) 4/11/2023 - PROJECT COMPLETE, AWAITING RTE FINAL INSPECTION. | Michael Ricketts: (910) 773-8033 |
| Chatham | 08 | SS-6208N | US 421 at SR 2120 (Ike Brooks Road). Install reduced conflict intersection (RCI). | \$325,000 | 12/7/2023 | 51274 | 10% | Plans needed from Division Design Construct Unit. | David Willett: (910) 944-3930 |
| Chatham | 08 | BO-2419M | WALK NC RAISE GRANT: Town of Siler City. Implement a series of systemic pedestrian improvements, including pedestrian countdown signal heads, crosswalks, accessible routes at signalized intersections, etc. The Town of Siler City was one of 15 municipalities selected to receive pedestrian improvements through a RAISE (Rebuilding American Infrastructure with Sustainability and Equity) grant. These Spot Safety funds (\$6,000) are a companion state funds match to the RAISE grant funds. | \$6,000 | 6/6/2024 | 51139.1.14 | 10% | Spot Safety portion | John Grant: (919) 814-4952 |
| Cherokee | 14 | SS-6214H | US 19-64-74-129 at SR 1398 (Old Ranger Road)/BB&T driveway, near Murphy. Install a directional leftover. | \$410,000 | 6/9/2022 | 50515 | 10% | Under Construction | Andy Russell: (828) 321-4105. |
| Clay | 14 | SS-6214Y | US 64, MP 8.653-12.789, MP 17.637-19.637, (Total 6.136 miles), near Hayesville. Total Length = 6.136 miles. Install edgeline rumblestripes with 6" LLPM on all lane lines. | \$400,000 | 6/6/2024 | 51440 | 10% | Plans to be developed by the Division. | Andy Russell: (828) 321-4105. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Cleveland | 12 | SS-6012H | NC 180 at SR 1107 (Davis Road). Install post mounted actuated flashers on NC 180 and continuous flashers on stop signs. | \$40,000 | 6/4/2020 | 49271.3.1 | 40% | Signals Design to prepare flasher designs. 6/3/21 - Est. Let 3/22/22. 9/9/2021 - Work to begin soon. 2/9/2022 Estimated Start May 2022. 12/1/2022 - Traffic unit plans to begin work in January 2023. 4/6/2023 Send to contractor 8/7/2023. 5/28/24 Division Traffic to assign to OCC by 5/6/24. Did not provide status update. | Scott Poston (980) 552-4214 |
| Cleveland | 12 | SS-4912CT | US 74 Business (Marion Street) from NC 150/SR 1958 (DeKalb Street) to Morgan Street. ***STATE PE Funds Needed.*** Revise Streetscape plans, for US 74 Business (Marion Street), reducing cross section from four lanes to three lanes. | \$48,000 | 10/11/2018 | N/A | 99% | Streetscape plans 90% complete by Stantec hired by City of Shelby. 10/2/18 - Need to request files from RTE. 11/20/18 - Jackie to talk to Cindy about funding. 6/25/19 - Jackie to talk to Cindy about funding. 6/3/2021 - Can funding move to construction as design? 2/10/2022 Awaiting approval to move funding to design. 11/30/2022 - No update at this time. 4/6/2023 The City of Shelby reached out a couple of weeks ago about sending an invoice to complete the project but to date have not sent anything. 8/21/2023 - This work is complete according to the City of Shelby ans we are reviewing their records now. 11/21/2023 - Project is complete and we are working on agreement to reimburse the town for the costs. 5/13/2024 - Hope to have agreement in place to reimburse City for work before next update. 9/13/2024 - Division still working on agreement. Other phases of the project are still being discussed. This will be paid out soon. 12/5/24 - Agreement signed. Waiting on invoice from City of Shelby. We have been in regular contact. | Byran Sowell (980) 552-4221 |
| Columbus | 06 | SS-6006BA | US 76 at SR 1443 (Grist Road) and SR 1504 (Princess Ann Road). Convert to All-Way Stop. | \$38,000 | 9/2/2021 | 49820.3.1 | 85% | Plans will be provided by Division Traffic. On hold per DE. | Christy Huff: (910) 364-0603. |
| Columbus | 06 | SS-6206AV | SR 1005 (Peacock Road) at SR 1173 (Mollie Iron Road). Convert to All-Way Stop. | \$34,000 | 12/5/2024 | 51637 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |
| Columbus | 06 | SS-6206AO | NC 131 at SR 1005 (Peacock Road). Convert to All-Way Stop. | \$34,000 | 9/5/2024 | 51564 | 85% | Plans to be provided by the Division. | James Flowers |
| Columbus | 06 | SS-6206AW | SR 1004 (Rough and Ready Road) at SR 1300 (Old Stake Road). Convert to All-Way Stop. | \$37,000 | 12/5/2024 | 51638 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |
| Craven | 02 | SS-6202B | SR 1005 (Old US 70 Highway) at SR 1224 (Tuscarora-Rhems Road/Dry Monia Road). Convert two-way stop control intersection to all-way stop control. | \$11,000 | 1/6/2022 | 49936 | 10% | Waiting on resolution from Craven County. | Jim Evans: (252)439-2816. |
| Craven | 02 | SS-6202R | NC 55 (Neuse Blvd) at DeGraffenreid Ave/Hospital Drive. Install countdown pedestrian heads at both existing crosswalks. | \$34,000 | 12/1/2022 | 50653 | 20% | Materials have been delivered and project was let on 2/2/24. Contractor scheduled to begin mid Feb. 2025. | Jim Evans: (252)439-2816. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Cumberland | 06 | SS-6006Q | SR 1168 (Whitfield) at Camden (Fayetteville). Construct mini-roundabout. Provide crosswalks and connect to existing sidewalk. | \$419,000 | 6/4/2020 | 49262.3.1 | 99% | Plans by Division. Supplemental Agreement executed for DF00295. Construction expected to begin in September 2023. Substantial construction has been completed. Construction start is for DF00295 | Christy Huff: (910) 364-0603. |
| Cumberland | 06 | SS-6206C | SR 1132 (Legion Road/Southern Avenue) at SR 1154 (West Mountain Drive). Install four section left turn signal heads (FYA). | \$28,000 | 1/6/2022 | 49958 | 90% | Signal plans to be provided by the Signal Design Section. Project assigned to Fulcher Electric through traffic on-call contract | James Flowers |
| Cumberland | 06 | SS-6206K | NC 24/87 (Bragg Boulevard) at Elm Street. Add primary signal heads on both approaches of NC 24. | \$14,000 | 3/10/2022 | 50316 | 99% | Signal plans to be provided by the Signal Design Section. To be handled under U-6229 DDRL June 2023 | Christy Huff: (910) 364-0603. |
| Cumberland | 06 | SS-6206AB | US 401 (Skibo Road) at Campground Road. Add primary signal heads on US 401 approaches and install pedestrian accommodations. | \$390,000 | 6/8/2023 | 50875 | 85% | Plans to be provided by Signal Design Section. Concept sent to signals for design. Estimated let February 2025 | Christy Huff: (910) 364-0603. |
| Cumberland | 06 | SS-6206AH | NC 690 from Moore County to NC 24/87/Bragg Boulevard. Two foot symmetrical widening with center and edge line rumble stripes, 6" long life pavement markings, and raised pavement markings. Standard rumble stripes on Fort Liberty (first five miles) and sinusoidal rumble stripes on the remainder of the route. | \$400,000 | 12/7/2023 | 51293 | 99% | Widening completed under resurfacing. Rumbles /Pavement Marking LET 03/20/24 Work hasn't started yet. | Christy Huff: (910) 364-0603. |
| Cumberland | 06 | SS-6206AP | SR 1600 (McArthur Road) at Francam Drive and Oakmont Circle. Install traffic signal without additional lanes (interim to proposed STIP project). | \$205,000 | 12/5/2024 | 51631 | 10% | Plans to be provided by the Signal Design Unit. | Christy Huff: (910) 364-0603. |
| Cumberland | 06 | SS-6206AU | SR 1596 (Chicken Foot Road) and SR 2274 (Marracco Drive) / SR 2284 (US 301 Service Road). Install near side heads on all approaches and FYA on SR 2274/2284. | \$32,000 | 12/5/2024 | 51636 | 10% | Signal plan to be developed by Signals Unit. | Christy Huff: (910) 364-0603. |
| Currituck | 01 | SS-6001K | US 158 between 1,200 feet north of SR 1405 (Waterlily Road) and SR 1466 (Augusta Drive). Install shoulder rumble strips. | \$141,000 | 12/3/2020 | 49373.3.1 | 99% | Plans by Division 1. Will be combined with SS-6001A & SS-6001B for letting. Project was LET 5/3/23. 9/20/24: Project complete, pending resolution of other items on contract to close project | Jason Davidson: (252) 482-1857 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Davidson | 09 | SS-6209Z | NC 109 at SR 1798 (Old Greensboro Road)/SR 1756 (W Lexington Avenue Ext), north of Thomasville. Rebuild traffic signal with metal strain poles. Project includes multiple upgrades/countermeasures. The primary treatment is install Activated Advanced Warning Flashers for Signal on northbound NC 109. Installs long vehicle/overspeed detection on northbound NC 109. Replace two 5-section signal displays shared between a through and right turn lane with FYAs for better signal head alignment (center or lane vs. on lane line) for the through movements. Sig Inv# 09-1292. | \$240,000 | 3/7/2024 | 51348 | 35% | Plans to be prepared by NCDOT Signal Design Section. 5/28/2024 - Design underway. 9/24/2024 - Under construction. | J. P. Couch: (336) 747-7800 |
| Davidson | 09 | HL-0061 | NC 109 between SR 1730 (Wallburg Road) and SR 1729 (Ray Lanning Road), in Wallburg. (Project provides local match funds to Federal MPO funds. Please apply funds to HL-0061 WBS 50612.2.1) Construct traffic signals and left turn lanes at SR 1730 (Wallburg Road) and SR 1723 (Motsinger Road). | \$400,000 | 1/1/2099 | 50612.2.1 | 30% | Plans to be prepared by NCDOT Division 9 DDC and NCDOT Signal Design Section. 5/8/23 - Told BRIAN THOMAS that I needed him/Div to let me know when Div has req'd federal funds for us to attach our SS funds. Per B Thomas, current ROW schedule is ~9/2024. 8/25/2023 - Design underway. 12/11/2023 - Design underway. 5/28/2024 - Design underway, ROW planned for 2/2025. 9/24/2024 - Design underway. 12/6/2024 - On schedule. Design continues. | Matt Jones: (336) 747-7800 |
| Davidson | 09 | N/A | NC 8 (Cotton Grove Road) between SR 1254 (Brown Street)/Plaza Parkway and SR 2212 (Fairview Drive) in Lexington. Install raised concrete island to manage access between SR 1254 and SR 2212. | \$325,000 | 6/6/2024 | 50968 | 25% | Plans by Division 9. 5/28/2024 - Planning and design underway. 9/24/2024 - Pending let. 12/6/2024 - City of Lexington administering project. | Matt Jones: (336) 747-7800 |
| Davidson | 09 | BO-2419N | WALK NC RAISE GRANT: Town of Lexington. Implement a series of systemic pedestrian improvements, including pedestrian countdown signal heads, crosswalks, accessible routes at signalized intersections, etc. The Town of Lexington was one of 15 municipalities selected to receive pedestrian improvements through a RAISE (Rebuilding American Infrastructure with Sustainability and Equity) grant. These Spot Safety funds (\$14,500) are a companion state funds match to the RAISE grant funds. | \$14,500 | 6/6/2024 | 51139.1.15 | 15% | Spot Safety portion. 9/24/2024 - Planning and design underway. 12/6/2024 - Planning and design underway. | John Grant: (919) 814-4952 |
| Davie | 09 | SS-6209AF | US 158 (North Main Street) at SR 1600 (Milling Road) in Mocksville. Convert T- intersection into an all-way (3-way) stop. | \$22,000 | 9/5/2024 | 51570 | 100% | Plans, if needed, by Division 9 9/24/2024 - Pending construction start. 12/6/2024 - Complete. | Kevin Hedrick: (336) 747-7800 |
| Division 13 | 13 | SS-6213N | I-26, I-40, I-240 and US 74 off-ramps. Install wrong way ramp arrow pavement markings on the freeway off-ramps. | \$105,000 | 3/2/2023 | 50769 | 25% | Traffic services mobilized an on call contract on 9/6/23. Under construction | Randy Tritt (828) 250-3000. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Division 6 | 06 | SS-6206S | Various locations across multiple counties. Implement pavement markings at multiple locations across Division Six based on HSIP and/or Fatal Investigation recommendations . | \$70,000 | 9/8/2022 | 50580 | 95% | Work to be done by Division Traffic Services. On-going annual project with RTE | Christy Huff: (910) 364-0603. |
| Duplin | 03 | SS-6003AW | NC 24 at NC 50. Install Near Side Head on NC 50 NB, Protected Lefts on NC 24 / 903, Split Side Street Phasing, and Refresh Pavement Markings. | \$45,000 | 9/2/2021 | 49799.3.1 | 10% | Signal Plans complete August 2024. 03-20-62040. Project Development completing pre-con items. Division traffic to manage construction/let through On-call, project ready to let | Bryce Cox(910) 341-2200 |
| Duplin | 03 | SS-6003AY | SR 1500 (Tram Road) and SR 1502 (Bennetts Bridge Road) and SR 1521 (Scotts Store Road). Convert intersection to an all way stop with overhead flashers. | \$29,000 | 9/2/2021 | 49801.3.1 | 100% | Project complete | Bryce Cox(910) 341-2200 |
| Duplin | 03 | SS-6203AG | SR 1100 (Old Camp Road) (MP 2.31) at SR 1102 (Wards Road) (MP 13.622); SR 1500 (Tram Road) (MP 2.538) and SR 1306 (Red Hill Road) (MP 15.16); SR 1301 (Bowdens Road) (MP 7.46) at SR 1305 (Revelle Road) (MP 3.52); and, NC 903 (MP 31.652)/NC 111 at SR 1539 (Piney Grove Road) (MP 0.029) and SR 1531 (Sheep Pasture Road). Install All Way Stops. | \$136,000 | 3/2/2023 | 50750 | 20% | Plans to be done by PEF managed by Project Development. We did not set a Let date because it was not funded for enough money. Waiting on direction from Coke to determine if additional funding can be made available before setting a let date. | Bryce Cox(910) 341-2200 |
| Duplin | 03 | SS-6203AY | NC 903 and SR 1306 (Outlaws Bridge Road). Install an All Way Stop. | \$42,000 | 6/6/2024 | 51464 | 10% | Plans to be done by Division Traffic. Project has been funded but the schedule of project dates has not been put together yet. Need to order flashers. Not scheduled yet. | Stoney Mathis (910) 341-2200 |
| Duplin | 03 | SS-6203AO | NC 50/NC 403 and NC 50/SR 1301 (Warren Road). Convert from Minor Road Stop Control to All Way Stop Control Without Overhead Flashers. | \$39,000 | 12/7/2023 | 51255 | 20% | Work to be completed by Traffic Services. No new updates. | Stoney Mathis (910) 341-2200 |
| Duplin | 03 | SS-6203AM | NC 41 and SR 1800 (Jackson Store Road). Install an All Way Stop. | \$61,000 | 9/7/2023 | 51100 | 20% | Plans to be done by Division Traffic. Not been scheduled. TBD | Stoney Mathis (910) 341-2200 |
| Duplin | 03 | SS-6203AQ | NC 11/903 between SR 1501(Woodland Church Road) and BG Grady Elementary School entrance. New or Upgraded Guardrail (Extend Existing Guardrail) | \$17,000 | 12/7/2023 | 51257 | 20% | Plans are to be developed by the County Maintenance Engineer. Work to be done by Maintenance Unit. No new updates. | Doug Racine(910) 296-8703 |
| Duplin | 03 | SS-6203AP | SR 1301 (Warren Road) at SR 1329 (Solomon Steet). Convert from Minor Road Stop Control to All Way Stop Control Without Overhead Flashers. | \$36,000 | 12/7/2023 | 51256 | 20% | Work to be completed by Traffic Services. No new updates. | Stoney Mathis (910) 341-2200 |
| Duplin | 03 | SS-6203BJ | SR 1801 (Lyman Road) across Muddy Creek. Install 400 Feet of Guardrail to each side of SR 1801(Lyman Road). | \$28,000 | 12/5/2024 | 51627 | 10% | Project to be done by Division Maintenance. | Doug Racine(910) 296-8703 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Duplin | 03 | SS-6203BI | NC 241 and SR 1700 (Sarecta Road). Install all way stop with flashers on NC 241. | \$56,000 | 12/5/2024 | 51626 | 10% | Plans to be done by Division Traffic. | Stoney Mathis (910) 341-2200 |
| Duplin | 03 | SS-6203BC | NC 50 at SR 1816 (Maready Road). Convert from Minor Road Stop Control to All Way Stop Control. Flashers will be installed on Stop Signs on NC 50. | \$35,000 | 9/5/2024 | 51558 | 10% | Project to done by Division Traffic. | Stoney Mathis (910) 341-2200 |
| Duplin | 03 | SS-6203BG | SR 1305 (Revelle Road) Between NC 50 (MP 0.0) and SR 1307 (Veatch's Mill Road)(MP 3.71). (To be included in 2025 (next fiscal year) resurfacing.) Install sinusoidal rumble stripes. | \$119,000 | 12/5/2024 | 51624 | 10% | Project to by Let by Division. Plans to be included in Division Resurfacing Package programmed for 25 | David Sawyer(910) 341-2000 |
| Duplin | 03 | SS-6203BD | NC 24 at SR 1701 (Williams Road). Convert intersection to a "RCI-Lite" by performing minor widening in the existing median and utilizing existing at-grade intersections in the vicinity for U-Turns. | \$276,000 | 9/5/2024 | 51559 | 10% | Plans to be done by Division. | Doug Racine(910) 296-8703 |
| Durham | 05 | SS-6205Z | SR 1815/1917 (Mineral Springs Road) at Pleasant Drive. Improve signing and markings. | \$15,000 | 4/4/2024 | 51357 | 10% | 2/27/24 - Setting up SS project to improve signing and markings and deleting W-5705T. RAB will not work here. 5/9/24 - PM Changed to Matthew Nolfo PE has not yet started | Matthew Nolfo (919) 317-4794 |
| Durham | 05 | SS-4905FJ | SR 1121 (Cornwallis Road) at SR 1954 (Northeast Creek Parkway). Replace the EB "doghouse" signal head on Cornwallis Road with a 4 section FYA signal head. Install a 4 section FYA signal head for WB Cornwallis Road. Install backplates on all signal heads. These improvements require new metal poles and mast arms. | \$150,000 | 5/31/2018 | 47925.3.1 | 100% | Revised signal plans needed by signals unit. Plan number 05-2115. Ready for construction. Completed | Ashley Lowery (919) 536-4000 |
| Durham | 05 | SS-6005D | US 15-501 and NC 147. Install warning signs and snow plowable markers, update pavement markings and perform vegetation clearing. | \$110,000 | 9/5/2019 | 48882.3.1 | 100% | Plans in hand. Warning signs installed. Need additional work. Clearing work with state forces. Snow plowables installed 11/19/2022. | Ashley Lowery (919) 536-4000 |
| Durham | 05 | SS-6005G | SR 1669 (E. Club Boulevard) from Glenbrook Road to Ambridge Street. **Companion funds for City of Durham Sidewalk Project**. Construct sidewalk. | \$150,000 | 3/5/2020 | 49104.3.1 | 10% | Plans will be provided by the City of Durham. Communication with Durham on status 11/01/2021. Meetings with DOT and CoD revealed additional work will be needed to satisfy ROW acquisition. Waiting to hear back from CoD on this, and when work will begin.CoD received ROW acquisition certification. John Sandor is reviewing the bid package, hoping to advertise in early November. No additional notes have been mentioned at this time. | Ashley Lowery (919) 536-4000 |
| Edgecombe | 04 | SS-6004M | NC 43 at NC 111. Install an all-way stop. | \$106,500 | 6/4/2020 | 49251.3.1 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|----------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Edgecombe | 04 | SS-6204AO | US 64 Business (Raleigh Boulevard) between Pinehurst Drive and Stokes Street. Install pedestrian warning signs on US 64 Business in both directions in advance of Pinehurst Drive. Remark the arrow symbols in the intersection of US 64 Business and Stokes Street. | \$5,000 | 6/6/2024 | 51420 | 10% | Completed 11/12/2024 | Addison Gainey: (252) 640-6428. |
| Forsyth | 09 | SS-6209AH | Culvert number 330402 located on NC 67 (Silas Creek Parkway) approximately 280 feet south Kirklees Road in Winston-Salem. Install new guardrail on southbound NC 67 for the culvert number 330402. Increase the length of need for the existing guardrail located at culvert number 330402 on northbound NC 67. Install MASH compliant end units to the leading edge of the new guardrail installed on southbound NC 67 and on the leading edge for the additional length of need guardrail installed on northbound NC 67. | \$60,000 | 12/5/2024 | 51647 | 10% | Plans if need by Division 9 DDC. 12/6/2024 - Scheduling underway. | J. P. Couch: (336) 747-7800 |
| Forsyth | 09 | SS-6209AD | US 311 (New Walkertown Road) at Northampton Drive in Winston-Salem. Upgrade two way stop with overhead flasher to a traffic signal with a monopole mast arm. | \$210,000 | 6/6/2024 | 51434 | 30% | Plans by NCDOT Signal Design Section. 5/28/2024 - Planning and design underway. 9/24/2024 - Design underway. 12/6/2024 - Mast arm pole fabrication and acquisition underway. | Kevin Hedrick: (336) 747-7800 |
| Franklin | 05 | SS-6205A | NC 56-NC 581 (Nash Street) at SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road). Install a traffic signal. | \$40,000 | 1/6/2022 | 49952 | 100% | Plans needed by Signals Unit. Work was completed by NCDOT before WBS was assigned. WBS closed out. | Ashley Lowery (919) 536-4000 |
| Franklin, Gran | 05 | SS-6205V | Capital Area MPO Regional Multi-Modal Safety Action Plan. | \$250,000 | 12/7/2023 | 51294 | 10% | | Brian Murphy (919) 814-4948 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Gaston | 12 | SS-4912BU | Two sections of US 29/74 (Franklin Blvd.) 1.) Between SR 1136 (Myrtle School Rd.) and US 321 SB. 2.) Between NC 274 and Thomas St./ Belvedere.) Convert existing 6 lane cross section to a 4-lane with TWLTL. | \$400,000 | 3/3/2016 | 44727.3.1 | 90% | 6.1.17-- Contract was let and awarded to Asphlat Paving of Shelby. Plan to start after they finish US 74 in Cleveland Co. in 5 to 6 weeks. 7.28.17-- under construction; 10.3.17 - still under construction; 2.1.18 - Having issues with thermoplastic pavement markings. Project not anticipated to be completed until spring 2018. 10/2/18 - Emailed RTE requesting completion letter. 11/20/18 - RTE reviewed project and found issues with curb ramps and pavement markings; Dist. 1 Office to look into and correct curb ramp issues and Byron to correct pavement marking issues. RTE to review once corrections have been made. 12/13/18 - update from Dist. 1 Office- pavement markings have been corrected; all curb ramps were installed RTE needs to notify Dist. Office which ramps are not correct. 2/19/19 - Josh to contact Brian Fletcher with TGS and see if they have completed survey of this area for the Div. 12 Master Curb Ramp List. 4/3/19 Awaiting TGS to submit Master Curb Ramp List for Cleveland County. All missing ramps from this project will be completed under the TAP Program for 2019 (Project R-5792). 6/25/19 - 2019 TAP Fund project has been compiled and all missing ramps are included. This curb ramp project will be let in the fall of 2019. There will be an ICT put into contract to have these ramps constructed first. 8/10/2023 - Never recieved word contract let, understanding contract was cancelled due to budget in 19. 5/28/24 Work complete but incorrect curb ramps installed. Will put on next > 5,000 population curb ramp project. | Wesley Clarey (980 552-4104) |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Gaston | 12 | SS-4912CM | NC 279 (New Hope Rd) at SR 2329 (Redbud Rd). Add FYA displays on all 4 approaches for left turns, Add reflectorized back plates to all signal heads, Add pedestrian signals and crosswalks on all 4 approaches, Construct small section of sidewalk to fill the gap, upgrade WCRs as needed. | \$86,000 | 3/8/2018 | 47834.3.1 | 99% | Signals design to prepare revised signal plans. Division 12 to provide any needed plans for concrete work. Scheduled to be funded at March 2018 Board.; 2.1.18 - Once funded and once signal plans are completed, District will schedule on-call contractor to perform concrete work.; 9/14/18 - Funded March 2018. 11/2/18 - Need Enviro. Doc. Wes and Byron to get together. 11/20/18 - Doc. still not complete. 4/22/19 - Documents complete, crosswalks need to be installed, estimated construction start date 7/19 completion 10/19. 6/25/19 - Project is complete. Completed on April 18, 2019. Need completion letter from RTE. 3/10/2020 Requested completion letter from RTE. 2/14/2022 Developer submitted plans to install RT lane from NC 279 onto Redbud. Curb ramps will need to be replaced, ped heads and utility pole relocated. Awaiting revisions for construction approval. Once developer completes turn lane, ADA ramps and new crosswalk; Department will complete the other receiving ramps and crosswalk striping. 5/24/2022 - Developer Plans approved 5/19/22, multiple developments in the area have triggered additional storage length of right turn lane. NCDOT/City/developers working together to reduce the amount of workzone impacts. DR Horton to move forward with majority of improvements, that are delaying our progress. 8/10/2023 - Developers have purchased ROW, under negotiations with roadway contractors for bids. 5/24/28 Developer has not started yet. | Wesley Clarey (980) 552-4104 |
| Gaston | 12 | SS-4912CQ | SR 1133 (Linwood Road) at SR 1131 (Chapel Grove Road/Linwood Road). Construct 2' conc. median island, widen pavement to maintain lane width and pavement markings to square up traffic from side street. | \$131,000 | 5/31/2018 | 47943.3.1 | 10% | The Division 12 Staff will have any needed plans prepared. 8/28/18 - Still in concept phase. 9/14/18 - Concept approved, waiting for surveys, due 10/19/18. Need to set schedule. 10/23/18 - Survey date revised to 12/7/18. 2/19/19 - Surveys were put on hold but will now be ordered. 4/3/19 - Survey to begin next week 4/8/2019. 4/25/19 - Survey to be complete 5/17/19, ROW 10/1/19, LET 6/9/2020. 6/25/19 - Field work for survey complete waiting for Location and Surveys to send final basemap. 3/6/2020 Survey has been received and design 85% complete. Due to budget constraints project will not make ROW or LET date. Project to be Rescheduled. 6/3/21 - Project allowed to move forward 5/2021. Project rescheduled to let 9/2021. 9/13/21 - Project needs to be rescheduled. 2/10/2022 Project design is currently about 50% complete. 5/24/2022 - Project currently under review per Michael Poe for possible redesign. 12/1/2022 - No new update at this time. 8/22/2023 - No new update. 5/24/28 Will discuss all way stop with DE. | Josh Carpenter (980) 552-4220 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Gaston | 12 | SS-4912CV | SR 2329 (Redbud Drive)/ SR 2446 (Hoffman Road) at SR 1255 (E. Hudson Boulevard). Install Shoulder mounted signs (W3-4) and (W16-13P) with flashers southbound SR 2329, Install reflective backing plates on all signal heads, install louvers in right turn arrows and signs adjacent to heads (R10-10) southbound SR 2329, increase curb return radius for right turns from southbound SR 2329 to westbound SR 1255, install all new special pavement markings. | \$220,000 | 12/6/2018 | 48314.3.1 | 40% | Signals Design to prepare plans. 11/2/18 - Need to request files from RTE. Thad to let us know if DDC needs to do design. 11/20/18 - Need signal plans. RTE to check about deleting dual right turns at this intersection, traffic counts needed. 4/3/19 - Curb radius work has been deleted. Proposed work now consist of signal improvements and pavement markings. Byron to get plans for signal improvements and pavement markings. 4/22/19 - Byron to request plans and complete documents; estimated construction 9/20 completion 10/20. 6/25/19 - Byron to check and update as soon as he knows the status of this project. 6/3/21 - To be completed with DOT on call contract. To be completed 12/30/2021. 9/9/2022 - All necessary documentation completed and work will begin soon. 5/23/2022- Should meet estimated Let date. 12/1/2022 - Traffic plans to begin work in the spring, 4/1/2023. 4/6/2023 Send to contractor 7/7/2023. 8/25/2023 - New DTE will send to New signal contractor fall of 2023. 5/28/24 Division Traffic was scheduled to use OCC to install on 4/15/24. Did not provide status update. | Scott Poston (980) 552-4214 |
| Gaston | 12 | SS-4912CY | SR 2200 (Cox Rd.) at RxR (inventory #716212J) 270+/- feet south of NC 7. Install queue cutter signal south of RxR crossing on metal pole with mast arm and install loop north of RXR crossing. | \$84,000 | 3/7/2019 | 48492.3.1 | 10% | Signals Design to prepare Que cutter signal design. 4/22/19 - Byron to request plans and complete documents; estimated construction 5/20 completion 6/20. 6/25/19 - Need to get in touch with Railroad. May need to revise schedule. 3/6/2020 Traffic Services working will Rail Division on issues with RR ROW. 6/3/21 - Awaiting signal plans. Byron working on environmental documents. 9/9/2021 - Byron has MCDC complete and waiting on Utility, RR, and ROW Certs. Signal Design is working on the RR part of this project. 2/9/2022 Byron to check on utilities. Waiting for a signal design. 12/1/2022 - No R/W or Utility Certs have been acquired for this location. Traffic to submit to obtain these documents. Project will need to be LET to contract due to the Metal Pole design. Let date to be set once documents are obtained. 4/6/2023 Do not have pole design complete yet. 5/28/24 RTE looking to rescope project? | Scott Poston (980) 552-4214 |
| Gaston | 12 | SS-6012D | NC 279 (New Hope Road) @ SR 1255 (Hudson Boulevard) / SR 2478 (Titman Road). FYA on all approaches. Retroreflective backing plates on all approaches. Install Pedestrian heads for existing crosswalk across SR 2478. | \$42,000 | 3/5/2020 | 49128.3.1 | 10% | Plans are to be developed by the Signal Design Section. 6/3/21 - Est. Let 12/30/21. 9/9/2021 - Byron has MCDC completed and waiting on Utility, RR and ROW Certs. 2/9/2022 Plans and Documents(except ROW and Utilities) are complete. Estimated Start July 2022. 4/6/2023 Project needs to be discussed since project U-5821 also makes changes to this intersection. 5/28/24 Developer required to make improvements to intersection as mitigation. | Scott Poston (980) 552-4214 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Gaston | 12 | SS-6012R | NC 274 (Bessemer City Road) from US 29/74 (Franklin Boulevard) to NC 275 (Dallas Bessemer City Highway). Install Long Life Pavement Markings, Snowplowable Pavement Markers from US 29/74 to NS 275, Improve signal at SR 1135 (Shannon Bradley Rd.)/SR 1334 (Jenkins Dairy Rd.) with FYA, Reflective Backing plates and wireless communication detection. | \$310,000 | 6/10/2021 | 49736.3.1 | 50% | Plan are to be developed by the Signal Design Section. 6/3/21 - Document and ROW Cert needed. Est. Let 6/28/22. 9/9/2021 - Byron to begin working on Documents. 2/9/2022 Revised Signal plans and all documents have been received. Need to Let a Long Life Pavement Marking and Snowplowable contract. Estimated Let for the Long Life with be 5/24/2022. 12/1/2022 - Pavement marking contractor completed their work on 11/3/2022. The Signal contractor has not completed work yet. Signal Contractor has been authorized to go to work. 5/28/24 Division Traffic to install by 7/8/24 | Scott Poston (980) 552-4214 |
| Gaston | 12 | SS-6012J | SR 1255 (Hudson Boulevard) at Lyon Street / Lynhaven Drive. Install FYA on Lynhaven Drive and Lyon Street approaches. Install retroreflective backing plates on all approaches. Convert existing advance overhead School speed reduction flasher to "Be Prepare To Stop" for the traffic signal. | \$45,000 | 6/4/2020 | 49273.3.1 | 100% | Signals Design to prepare designs. Est. Let 2/22/2022. 9/9/2021 - Byron to schedule work soon. 2/9/2022 Estimated start June 2022. Plans and Documents are complete. 5/23/2022 - Work has started. 12/1/2022 - Project was completed on 6/21/2022. | Scott Poston (980) 552-4214 |
| Gaston | 12 | SS-6012N | US 321 SB Couplet (Chester Street) at SR 2466 (Garrison Blvd). Install a near side signal head for EB to increase sight distance and warning of the signal. Trim vegetation as needed. Repair pavement markings as needed. | \$21,000 | 3/4/2021 | 49582.3.1 | 10% | Signal plan to be developed by the Signal Design Section. 6/3/21 - Est. Let 12/1/21. 9/9/2021 - Byron to begin working on Documents. 2/9/2022 Waiting on MCDC. Estiamted start June 2022. 12/1/2022 - Traffic plans to use Force Account to complete work in the summer 2023 (6/1/2023). 5/28/24 Division Traffic to install signal & signs by 6/17/24. | Scott Poston (980) 552-4214 |
| Gaston | 12 | SS-6212G | SR 1905/1919 (Stanley Lucia Road) at SR 1905 (Blacksnake Road)/SR 1919 (Rutledge Road); and, SR 1918/1919 (Stanley Lucia Road) at SR 1918 (Sandy Ford Road)/SR 1935 (Willowside Road). Actuated Flasher Vehicle Entering along Stanley Lucia at both intersections. | \$66,000 | 6/8/2023 | 50884 | 10% | Signal plan to be developed by the Signal Design Section. 5/28/24 Division Traffic was scheduled to install before 3/4/24. Did not provide a status update. | Scott Poston (980) 552-4214 |
| Gaston | 12 | SS-6212D | SR 2439 (Beaty Road) (MP 0 - 3.100). Rumple Stripe centerline & edgeline with new long life pavement markings. | \$125,000 | 12/1/2022 | 50678 | 100% | DDC to prepare plans if needed. 8/22/2023 - Project will Let 9/26/2023. 12/11/2023 - Project Let pushed to 3/12/2024. Let 3/12/2024 Awarded 3/15/2024. 9/23/2024 - Project completed under DL00300. | Josh Carpenter (980) 552-4220 |
| Gaston | 12 | SS-6212N | NC 7 (MM 0.550) at Broad Street (MM 0.560). Install LPI programing, Change the signage on the ped poles to include the arrow showing which button works what crosswalk and Update Signal plan. | \$13,000 | 9/7/2023 | 51126 | 10% | Plan are to be developed by the Signal Design Section. 5/28/24 Division Traffic was scheduled to install before 3/18/24. Did not provide a status update. | Scott Poston (980) 552-4214 |
| Gaston | 12 | SS-6212J | NC 275 (MP 0 - MP 3.082). Install Centerline and shoulder rumble strips. | \$123,000 | 9/7/2023 | 51122 | 100% | DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together. Let 3/12/2024 Awarded 3/15/2024. 9/23/2024 - Project completed under DL00300. | Josh Carpenter (980) 552-4220 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Granville | 05 | HN-0017 | US 15 at SR 1129 (Hester Rd). This is a LAPP submittal for 20% local match combined with HILC funds. Construct a one lane RAB. | \$234,400 | 1/4/2024 | | 15% | notified Grant - Won't request funds until Div asks for 20% match to be attached to LAPP project. Will need LAPP STIP number. ** Plans are needed from Division Design Construct Unit. 5/9/26 - LET updated. PM Changed to Matthew Nolfo. Currently pursuing PE Contract | Matthew Nolfo (919) 317-4794 |
| Granville | 05 | SS-6205AC | (1) SR 1111 (W C Street) at SR 1115 (12th Street) & (2) US 15 (Durham Avenue) at SR 1110 (Joe Peed Road/Hillsboro Street). Convert two intersections to all- way stop control. | \$42,000 | 6/6/2024 | 51470 | 90% | Plans not needed. Anticipated to complete by the end of the summer 2024. C st at 12th st completed on 9/11/2024. Other intersection to be completed within two months.12/2/2024- Work complete. Working on invoicing. | Ashley Lowery (919) 536-4000 |
| Granville | 05 | SS-6205U | NC 56 at NC 96. Upgrade all existing 3-section signal heads for left-turn approach lanes at intersection to 4-section flashing yellow arrow signal heads. | \$13,000 | 12/7/2023 | 51267 | 10% | Signal plans needed. Signal Plans received, work has not started yet. | Ashley Lowery (919) 536-4000 |
| Granville | 05 | SS-CMAQ-T | US 158 at US 158 Bus./SR 1611 (Dorsey Road).**This is a contribution to a funded CMAQ project and \$200K HILC**. Convert intersection to a one lane Roundabout. | \$285,000 | 1/1/2099 | | 10% | Plans needed from Division Design Construct Unit. Companion funds to HN- 0015 5/9/24 - PM Changed to Matthew Nolfo | Matthew Nolfo (919) 317-4794 |
| Granville | 05 | SS-6205AF | I-85 Southbound Ramp at SR 1100 (Gate One Road). Install traffic signal. | \$255,000 | 12/5/2024 | 51630 | 10% | New signal plans needed. | Ashley Lowery (919) 536-4000 |
| Guilford | 07 | SS-4907CL | US 70 (Wendover Ave) at Gatewood Ave; SR 3163 (Market St) at English St; SR 4240 (Gate City Blvd) at Willow Rd; SR 1007 (Randleman Rd) at W Elmsley Dr/Nestleway Dr; SR 1007 (Randleman Rd) at Glendale Dr; SR 1007 (Randleman Rd) at Vandalia Rd; US 220 (Battleground Ave) at Cornwallis Dr; and SR 1008 (Market St) at Holden Rd. Install FYA left turn displays at eight existing signal controlled intersections on the State maintained system in the City of Greensboro. | \$76,000 | 3/7/2019 | 48630.3.1 | 85% | Signal plans have been prepared by City of Greensboro at no cost to NCDOT. 7/11/2019 - Under construction. City to provide dates/schedule. 3/13/2020 - City asked to delay start. On hold due to cash balance and City staff availability. 6/5/2020 - On hold due to cash balance and City staff availability. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Under construction. City to provide dates. 2/14/2022 - Under construction. 5/27/2022 - Under construction. 12/2/2022 - Under construction. 4/12/2023 - Under Construction. 8/25/2023 - Under construction. 12/11/2023 - Under construction. 5/28/2024 - Under construction. 12/6/2024 - Under construction. | Dawn McPherson: (336) 487-0175. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Guilford | 07 | SS-6007L | SR 4240 (W Gate City Boulevard) at Fulton Street in Greensboro. Install traffic signal with pedestrian heads for crossing Fulton Street and east approach of SR 4240 (Gate City Blvd). Revise sidewalk and install curb cut on south side of SR 4240. Install crosswalk markings at signalized pedestrian crossings. | \$250,000 | 6/4/2020 | 49289.3.1 | 50% | Plans to be prepared by City of Greensboro DOT. 6/5/2020 - Planning and design activities underway. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 12/2/2022 - Pending construction start by City. 4/12/2023 - Pending construction start by City. 8/25/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City. 5/28/2024 - Utility relocation underway. 9/24/2024 - Utility relocation underway. 12/6/2024 - Utility relocation underway. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6007K | SR 4121 (Gate City Boulevard) at Patterson Street. Install FYA heads on both approaches of SR 4121 and for the southbound Patterson Avenue approach to the intersection. Lengthen mast arm #17 for improved lateral positioning for the recommended FYA for the southbound Patterson Avenue approach. | \$26,000 | 6/4/2020 | 49263.3.1 | 55% | Plans by City of Greensboro 6/5/2020 - On hold due to cash balance. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 2/14/2022 - Design underway. 5/27/2022 - Pending construction start. 12/2/2022 - Pending construction start by City. 4/12/2023 - Pending construction start by City. 8/25/2023 - Pending construction start by City. 5/28/2024 - Municipal agreement complete, pending construction start. 9/24/2024 - Under construction. 12/6/2024 - Under construction. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6007O | SR 1541 (Wendover Avenue) at Big Tree Way. Provide a dedicated signal head per lane on SR 1541 (Wendover Avenue) and provide signal back plates for all signal heads on Wendover Avenue (addition of two primary signal heads and 11 signal back plates to the Wendover Avenue approaches). | \$8,000 | 12/3/2020 | 49422.3.1 | 30% | Plan revision by Signals and Geometrics. Signal modifications by City of Greensboro. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 2/14/2022 - Design underway. 5/27/2022 - Design complete. 4/12/2023 - Pending construction start by City. 8/25/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City. 5/28/2024 - No change. 9/24/2024 - Construction to start and be complete prior to end of 2024 per City staff. 12/6/2024 - Pending construction start. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6007Q | SR 1541 (Wendover Avenue) at Norwalk Street. Provide for two additional primary signal heads so there will be a signal head per lane on SR 1541 and replace the two 5-section heads over the left turn lanes on Norwalk Street with 4-section FYA heads. | \$7,500 | 12/3/2020 | 49424.3.1 | 25% | Plan changes by Signals & Geometrics. Construction work by City of Greensboro. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 5/27/2022 - Design underway. 12/2/2022 - Pending construction by City. 8/25/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City. 5/28/2024 - No change. 9/24/2024 - Construction to start and be complete prior to end of 2024 per City staff. 12/6/2024 - Pending construction start. | Dawn McPherson: (336) 487-0175. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Guilford | 07 | BL-0071 | Five Pedestrian Crossing Locations in the City of High Point, NC 1. SR 1300 (W. Green Dr.) at Taylor Ave.: Upgrade the existing signal to provide crosswalks and ped signal heads. 2. SR 1458 (W. Russell Ave.) between S. Lindsay St. and Tomlinson St.: Construct a mid-block crosswalk with curb ramps, crosswalk markings and RRFB. 3. SR 1300 (W. Green Dr.) between Tomlinson St. and Jacobs Pl.: Construct a mid-block crosswalk with curb ramps, crosswalk markings and RRFB. 4. SR 1300 (W. Green Dr.) near Dorris Ave.: Construct a mid-block crosswalk with curb ramps, refuge island, crosswalk markings and RRFB. 5. SR 1009 (N. Main St.) at Montlieu Ave. and Sunset Dr.: Revise existing traffic signal to relocate the overhead signals and push buttons and provide a | \$200,000 | 1/1/2099 | | 30% | RAISE Grant - 11/17/21 - Funds are needed to provide a state match to the recently awarded RAISE Grant. Put in future agenda once Division gives RTE/Cindy Millikin the Grant project number for the transfer of \$200K. Project Plans and revised signal plans will be needed. 2/14/2022 - Pending BOT approval. 5/27/2022 - Planning underway. 12/2/2022 - Planning and agreement revisions underway. 4/12/2023 - Added to STIP as BL-0071. Agreements underway. Design firm selection underway. 8/25/2023 - Planning and design underway. 12/11/2023 - Planning and design underway. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. 12/6/2024 - Planning and design underway. | Stephen Robinson: (336) 487-0000. |
| Guilford | 07 | SS (on Hi/Lo | SR 2347 (Lake Brandt Road) at SR 2324 (Plainfield Road), in Summerfield. Construct left turn lane on southbound SR 2347 approach. | \$100,000 | 6/8/2023 | 50806 | 15% | Plans to be prepared by Division 7 DDC. 8/25/2023 - Planning and design underway. 12/11/2023 - Design underway. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. 12/6/2024 - Planning and design underway. | Brian Ketner: (336) 487-0075. |
| Guilford | 07 | SS-6207U | Greensboro Urban Area MPO Comprehensive Safety Action Plan Expand the Greensboro Vision Zero Plan to cover the area within the Greensboro Urban Area MPO boundary. | \$50,000 | 10/5/2023 | 51149 | 45% | 12/11/2023 - Municipal agreement underway. 5/28/2024 - Municipal agreement complete. 9/24/2024 - Plan preparation underway. 12/6/2024 - Plan preparation underway. | Stephen Robinson: (336) 487-0000. |
| Guilford | 07 | SS-6207Z | SR 3313 (Edgemont Road) at SR 3549 (Liberty Road), south of Greensboro. Convert intersection to all way stop control. | \$25,000 | 3/7/2024 | 51343 | 15% | No plans required. 5/28/2024 - Pending construction start. 9/24/2024 - Planning and design underway. Division to schedule start date. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6207AN | SR 3045 (Mt Hope Church Road) at SR 3111 (Holts Store Road), southeast of Greensboro. Convert intersection to all way stop control. | \$25,000 | 12/5/2024 | 51640 | 0% | No plans required. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6207AC | NC 62 at SR 1103 (Coltrane Mill Road), south of Greensboro. Convert intersection to all way stop control. | \$25,000 | 3/7/2024 | 51340 | 10% | No plans required. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6207AD | SR 1820 (Skeet Club Road) at SR 1826 (Dilworth Road), in High Point. Convert intersection to all way stop control. | \$25,000 | 3/7/2024 | 51341 | 10% | No plans required. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Guilford | 07 | SS-6207AK | East Market Street at US 29 Northbound Ramps/Gillespie Street in Greensboro. Upgrade signal by replacing the 5-section heads with FYA for signal heads over the left turn lanes on Market Street and providing dedicated a signal head for each through lane approach on Market Street. Install a near side head behind signal head 81 and install a Signal Ahead sign on the US 29 offramp southbound approach to the intersection. Provide leading pedestrian interval for the | \$31,000 | 9/5/2024 | 51565 | 0% | Signal plans by the City of Greensboro. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6207AQ | SR 1002 (Scalesville Road) at SR 2305 (Witty Road), east of Summerfield. Convert intersection to all way stop operation. | \$40,000 | 12/5/2024 | 51643 | 0% | No plans are required. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Guilford | 07 | SS-6207AO | US 29 at SR 1144 (River Road) near Jamestown; and, US 29 at SR 1145 (Riverdale Drive) near High Point (two intersections). Install double indicated BE PREPARED TO STOP signage with flashers on both US 29 approaches to SR 1144 (River Road) and install double indicated BE PREPARED TO STOP signage with flashers on both US 29 approaches to SR 1145 (Riverdale Drive). Install retroreflective signal back plates on the signal heads on the US 29 approaches to SR 1144 (River Road) and install retroreflective backplates on the signal heads on the US 29 approaches to SR 1145 (Riverdale Road). | \$135,000 | 12/5/2024 | 51641 | 0% | Signal plan revisions by Signal Design Section. 12/6/2024 - Planning and design underway. | Dawn McPherson: (336) 487-0175. |
| Halifax | 04 | SS-6204P | NC 561 at SR 1324 (Mills Road)/SR 1002 (Gibbs Road). Install an all-way stop. | \$61,000 | 6/9/2022 | 50482 | 10% | AWS on Hold | Addison Gainey: (252) 640-6428. |
| Halifax | 04 | SS-6204O | US 158 at Premier Boulevard. Install pedestrian signal heads and mark the crosswalk across the west leg of US 158. | \$30,000 | 6/9/2022 | 50480 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Harnett | 06 | SS-6206AE | NC 210 between Lillington and Angier (milepost 16.786 to 23.208) and between Angier and Wake County (milepost 24.34 to 26.753). Install center and edge line rumble stripes, 6" long life pavement markings, and raised pavement markers. | \$370,000 | 9/7/2023 | 51108 | 95% | Plans to be provided by the Division. Added to DF00417 by supplement. Work hasn't started yet. | Christy Huff: (910) 364-0603. |
| Harnett | 06 | SS-6206AT | SR 1221 (Love Grove Church Road/Cox Mill Road) at SR 1222 (Broadway Road). Convert to All-Way Stop. | \$34,000 | 12/5/2024 | 51635 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Harnett | 06 | SS-6206AJ | SR 1209 (Barbecue Church Road from milepost 0 to 5.215. Install centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers in conjunction with resurfacing. | \$240,000 | 6/6/2024 | 51422 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |
| Haywood | 14 | SS-6214W | I-40. Plan and construct highway crossings to improve safety on highways and wildlife connectivity. (Through HB 259, NCDOT was allocated \$2M for Highway Crossings and Mitigation Strategies.) | \$2,000,000 | 3/7/2024 | 51356 | 10% | Plans to be developed. | Mac McDowell: 828-488-2132 |
| Haywood | 14 | SS-6214U | US 19-23 (Carolina Blvd.) at Mulberry St., in Clyde. Install a pedestrian hybrid beacon (HAWK). | \$47,000 | 9/7/2023 | 51129 | 95% | Awaiting power | Steve Buchanan: (828) 631-1185 |
| Henderson | 14 | SS-6014P | US 64 from SR 1218 to SR 1173, near Laurel Park. Total Length = 3.8 miles. Install sinusoidal centerline and edgeline rumblestripes with long-life pavement markings on US 64. | \$237,000 | 12/3/2020 | 49455.3.1 | 15% | Plans to be developed by Traffic Engineering. | Steve Buchanan: (828) 631-1185 |
| Henderson | 14 | SS-6014N | US 64 from SR 1574 to SR 1602, near Edneyville. Total Length = 5.153 miles. Install sinusoidal centerline and edgeline rumblestripes with long-life pavement markings on US 64. | \$265,000 | 12/3/2020 | 49453.3.1 | 15% | Plans to be developed by Traffic Engineering. Hopefully have IDIQ contract in place | Steve Buchanan: (828) 631-1185 |
| Henderson | 14 | SS-6014U | SR 1205 (Etowah School Road) at SR 1206 (Etowah Park Road) in Etowah. Install an all way stop (no overhead flashers). | \$25,000 | 3/4/2021 | 49593.3.1 | 90% | Completed | Steve Buchanan: (828) 631-1185 |
| Henderson | 14 | SS-6214G | SR 1525 (Dana Road) at SR 1746 (N. Allen Road) near Hendersonville. Install an all way stop. Purchase two programmable message board trailers. | \$54,000 | 6/9/2022 | 50514 | 40% | Under Construction | Steve Buchanan: (828) 631-1185 |
| Henderson | 14 | SS-6214T | US 64 (Chimney Rock Rd.) at SR 1602 (Gilliam Mountain Rd./St. Pauls Rd.), near Edneyville. Install actuated "Vehicle Entering When Flashing" signs and flashers on US 64. | \$68,000 | 9/7/2023 | 51128 | 15% | On-call LET. | Steve Buchanan: (828) 631-1185 |
| Henderson | 14 | SS-6214V | US 64 (Brevard Road) at SR 1171 (Cummings Road) near Etowah. Install a traffic signal. | \$79,000 | 12/7/2023 | 51285 | 80% | Awaiting power | Steve Buchanan: (828) 631-1185 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|-------------------------|--|---|---|
| Henderson | 14 | SS-6214AB | SR 1123 (Little River Rd.) from SR 1127 (MP 0.00) to SR 1198 (MP 3.29) & SR 1812 (W. Blue Ridge Rd.) from NC 225 (MP 0.00) to 0.1 mile (MP 0.87) west of SR 1864, in Flat Rock. Install 18" sinusoidal centerline rumblestrips and 6" LLPMS on all lane lines. | \$195,000 | 9/5/2024 | 51579 | 0% | Plans to be prepared by the Division or Division consultant. | |
| Henderson | 14 | SS-6214AA | SR 1127 (Crab Creek Road/Kanuga Road) from Transylvania county line to SR 1164 (State Street). Install sinusoidal edgeline rumblestrips with 6" long life pavement markings. | \$174,000 | 8/7/2024 | 2022CPT.14 .13.20451 | 0% | | |
| Hoke, Scotlan | 08 | SS-6208M | 1) SR 1219 (Army Rd) from SR 1214 to NC 211 & 2) US 15-401 at SR 1614 (Barnes Bridge Rd). Install wide edgeline pavement markings along SR 1219 and install mini-skip centerline and edgeline pavement markings at intersection of US 15-501/SR | \$55,000 | 9/7/2023 | 51115 | 10% | Date of availability April 1, 2025. Completion date is 90 consecutive calendar days after and including the date of availability. | David Willett: (910) 944-3930 |
| Hoke, Scotlan | 08 | SS-6208L | US 401 in Hoke/Scotland Counties between Raeford-CL and Laurinburg-CL. Install centerline and edgeline sinusoidal rumble strips and install 6" centerline pavement | \$240,000 | 9/7/2023 | 51114 | 10% | Date of availability April 1, 2025. Completion date is 90 consecutive calendar days after and including the date of availability. | David Willett: (910) 944-3930 |
| Iredell | 12 | SM-5712C | NC 3 (Coddle Creek Highway) and SR 1142 (Johnson Dairy Road). Signalize intersection with 250' northbound left turn lane with Flashing Yellow Arrow. [Companion to 12-18-220 - set up 1 number under Mobility project.] | \$360,000 | 9/6/2018 | 48271.3.1 | 10% | Plans by Division. Spot Mobility (12-18-220), Spot Safety (12-18-215) project combo. Will need to show it twice in project status update since using two TMSD funding sources. However, funded under only one TIP number and one WBS (SM-5712C, 48271) for the mobility and safety portions. 9/14/18 - Need to set schedule and get concept design approved. Once approved get concept design to Byron. 11/2/18 - Files received from RTE, Project sent to Locations for survey. Survey due 1/31/19. 2/19/19 - Surveys got pushed back and are due 2/28/19. 4/3/19 - Design work under way project will be sent to Hydro with in a week. 6/25/19 - Hydro is complete and under review. Project on schedule. 3/6/2020 Due to budget constraints project will not make ROW date. 6/3/21 - Project rescheduled August 2022. 9/2/2021 Div. looking to hire firm to complete design and produce final plans. 5/24/2022 - Division is still working to secure firm to complete design of this project. 12/1/2022 - No new update at this time. 8/22/2023 - No new update. 5/28/24 - Planning & design has started. LET is 10/28/25. 9/13/2024-Right of way plans are complete. Acquisition to start in October. 12/5/24 - Right of way acquisition is underway. | Bryan Sowell (980) 552-4221 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Iredell | 12 | SS-4912CU | NC 150 at SR 1164/SR 2397 (Oakridge Farm Hwy at Selma Drive/Overhead Bridge Road). Install advance Vehicle Entering When Flashing signs on NC 150 with actuated beacons with detection and Flashers on stop signs of SR 1164 & SR 2397. | \$27,000 | 12/6/2018 | 48313.3.1 | 100% | Signals Design to prepare plans. 10/2/18 - Need to request files from RTE. Byron to set schedule. 11/20/18 - Byron to get Enviro. Doc. and set schedule. 4/22/19 - Plans have been received; Byron to complete documents; estimated construction 9/20 completion 10/20. 6/25/19 - Project on schedule. 6/3/21 - Completed per Byron Engle. Awaiting final inspection paperwork. 9/9/2021 - Work was completed on 1/19/2021. 2/9/2022 RTE will not close due to sign issues. Byron to talk to RTE about sign issues. 12/1/2022 - Traffic recommends closing project due to new project to signalize this location (SS-6212B), the signs that were installed will be removed under SS-6212B. 4/6/2023 Project complete signal plans underway for converting to traffic signal. Check with RTE for close out date. 5/28/24 Still waiting on RTE to close out. | Scott Poston (980) 552-4214 |
| Iredell | 12 | SS-6212B | NC 150 (Oakridge Farm Hwy) @ SR 2397/1164 (Overhead Bridge Rd/Selma Dr). Install New Traffic Signal without turn lanes. | \$165,000 | 12/1/2022 | 50676 | 10% | Signal plan to be developed by the Signal Design Section. 12/1/2022 - WBS received Traffic to began process of getting Documents. 4/6/2023 Signal plans expected to be complete mid April 2023. 5/28/24 Division Traffic to install by 9/23/24. | Scott Poston (980) 552-4214 |
| Iredell | 12 | SS-6212E | SR 1300 (Perth Road)(MP 3.60) at SR 1303 (Fern Hill Road)(MP 1.66). Install Traffic Signal. | \$280,000 | 3/2/2023 | 50766 | 10% | Plan are to be developed by the Signal Design Section. 4/6/2023 Traffic Eng. will request plans from design unit mid April 2023. 5/28/24 Division Traffic committed to install by 4/22/24. did not provide a status update. | Scott Poston (980) 552-4214 |
| Jackson | 14 | SS-6214Z | NC 116 at SR 1367 (Little Savannah Road) & SR 1581 (Rock Quarry Road), near Sylva. Install actuated "Vehicle Entering When Flashing" signs and flashers. | \$76,000 | 6/6/2024 | 51476 | 10% | Just approved. Will be leeting via IDIQ. Awaiting Signal Plans | Steve Buchanan: (828) 631-1185 |
| Jackson | 14 | SS-6214AC | US 23-441, 0.45 mile south of SR 1305. Install a new sequential lighted chevron system on northbound US 23-441. | \$84,000 | 12/5/2024 | 51661 | 0% | Plans to be developed by the Division. | |
| Johnston | 04 | SS-6004AO | NC 39 at NC 231. Install an all-way stop utilizing the existing overhead flashers. | \$131,000 | 3/4/2021 | 49540.3.1 | 10% | Project is still on hold | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6004AH | US 701 at SR 1179 (Stewart Road). Install an all-way stop. | \$593,000 | 3/4/2021 | 49532.3.1 | 95% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Johnston | 04 | SS-6004BK | (1) NC 231 at NC 222 and SR 2105 (Buck Road); (2) NC 242 at SR 1168 (Tarheel Road); (3) NC 42 at SR 1720 (Thanksgiving Fire Department Road). (1) Install all-way stop control, including conversion of the existing overhead flasher and installing new advanced shoulder-mounted warning flashers; (2) Install an all-way stop with advance shoulder-mounted flashers on NC 242; (3) Install an all-way stop with advance shoulder-mounted flashers on NC 42. | \$216,600 | 9/2/2021 | 49807.3.1 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6004BB | NC 96 at SR 1723 (Earpsboro Road). Install an all-way stop with new shoulder-mounted flashers on both NC 96 approaches. | \$56,500 | 6/10/2021 | 49681.3.1 | 10% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6204B | (1) US 301 at SR 2137 (Pittman Road/Davis Homestead Road); (2) NC 231 at SR 1720 (Applewhite Road); (3) SR 1303 (Benson Hardee Road) at SR 1309 (Old Fairground Road); (4) SR 1330 (Polenta Road) at SR 1512 (Grill Road); (5) SR 1557 (Jack Road) at SR 1560 (Ranch Road). Convert five intersections to all-way stop control. | \$180,000 | 1/6/2022 | 49946 | 10% | Project is still on hold | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6204J | (1) SR 1562 (Steel Bridge Road) at SR 1563 (Little Creek Church Road); (2) SR 1001 (Lizzie Street) at SR 2332 (Webb Street) in Selma; (3) SR 1308 (Elevation Road) at SR 1330 (Raleigh Road). [Selma (Site #2 only)] Install an all-way stop at each intersection. | \$108,000 | 3/10/2022 | 50305 | 10% | Project is still on hold | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6204M | NC 39 at SR 1723 (Earpsboro Road). Convert two-way stop control to all-way stop control. | \$65,000 | 6/9/2022 | 50481 | 10% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6204W | SR 1002 (Rains Mill Road) from 500 feet west of SR 2342 (Princeton-Kenly Rd) to 2000 feet east of SR 2342. 1) Install a left shoulder stop sign and a two-direction large arrow at the intersection of SR 1002 and SR 2342. 2) Extend the paved shoulder on the inside of the curve just west of SR 2342 eastward through the SR 2342 intersection. 3) Install curve warning signs on both approaches of SR 1002 at the curve east of SR 2342. | \$35,000 | 12/1/2022 | 50660 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Johnston | 04 | SS-6204AC | NC 222 at SR 2148 (Beulahtown Road). Replace worn signs and install reflective strips on the stop and stop ahead signs. Re-mark mini skips with 6 inch lines. Paint median islands on SR 2148 at the intersection to help drivers pull up perpendicular. | \$2,000 | 6/8/2023 | 50872 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6204AE | NC 42 at SR 2117 (Creech Church Road). Upsize the northbound right stop sign to 48 inches. Add distance plaques to the existing stop ahead signs. Install an additional set of stop ahead signs on the northbound approach with distance plaques. Trim overhanging tree limbs on the northbound approach. | \$12,000 | 9/7/2023 | 51103 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6204AG | SR 1525 (Cornwallis Road) between NC 42 and the Wake County line. Install sinusoidal center and edgeline rumble stripes with 6 inch pavement markings. Spot widen the pavement in areas with noticeably worn shoulders from vehicles running off the road, as remaining funding allows, to be determined in the field by the County Maintenance | \$400,000 | 12/7/2023 | 51259 | 100% | Shoulder widening began 3/4/2024 and completed 4/22/2024. Rumble Strips and 6" markings completed 10/23/2024. Do not close the WBS. Pending invoices. | Addison Gainey: (252) 640-6428. |
| Johnston | 04 | SS-6204AK | SR 1533 (Mount Pleasant Road) at SR 1309 (Old Fairground Road). Realignment of SR 1309 (Old Fairground Road) and Edmonson Drive at SR 1533 (Mount Pleasant Road). | \$293,000 | 3/7/2024 | 51334 | 100% | Construction complete. Do not close the WBS. Pending invoices. | Jennifer Collins: (919)-739-5300. |
| Johnston/Nas | 04 | SS-6204T | (1) NC 50 at SR 1322 (Stephenson Road); (2) SR 2141 (Bizzell Grove Church Road) at SR 2335 (Lowell Mill Road); and, (3) NC 97 at SR 1001 (Old Bailey Hwy). Install an all-way stop at each intersection. | \$200,000 | 9/8/2022 | 50576 | 10% | 1). Installed NC 50 at SR 1322 (Stephenson Rd- 9/4/2024 2). Installed SR 2141 (Bizzell Grove Church Rd) at SR 2335 Lowell Mill Rd- Dec 2023. 3). NC 97 at SR 1001 (Old Bailey Highway) - ON HOLD | Addison Gainey: (252) 640-6428. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Johnston/Nas | 04 | SS-6004BC | Johnston County: 1) US 70 Eastbound just east of the Wake County Line. 2) US 70 Eastbound just east of the NC 42 entrance ramp. 3) US 70 Eastbound just east of the SR 1560 (Ranch Road) entrance ramp. 4) US 70 Westbound just west of the US 70 business entrance ramp. 5) US 70 Westbound just west of the SR 1560 (Ranch Road) entrance ramp. 6) US 70 Westbound just west of the NC 42 entrance ramp. Nash County: 7) US 64 Eastbound in advance of Bridge 19 over the Tar River. 8) US 64 Westbound in advance of Bridge 20 over the Tar River. Wilson County: 9) I-95 northbound just south of the US 264 overpass bridge. 10) I-95 southbound just south of the SR 1154 (Saint Rose Church Road) overpass bridge. Install "Slippery when Wet" warning signs on the right shoulder and median shoulder at each location. | \$33,000 | 6/10/2021 | 49682.3.1 | 100% | Construction complete, pending RTE final | Paul Marak |
| Jones | 02 | SS-6202AC | NC 41 at SR 1002 (Wyse Fork Road/Ten Mile Fork Road). Install an all-way stop. | \$56,000 | 6/6/2024 | 51415 | 10% | Materials have been ordered. Scheduled to be installed 3/12/2025. Message boards to advertise 2/26/25. | Jim Evans: (252)439-2816. |
| Lee | 08 | SS-6008Q | SR 1515 (3rd Street) from Charlotte Avenue to Courtland Drive. Implement road diet and convert signalized intersections at Charlotte Avenue, McIver Street and Rose Street to all way stops and convert Courtland Drive to stop control. This is a contribution to resurfacing 3rd Street. | \$45,000 | 9/2/2021 | 49825.3.1 | 99% | Plans needed from Division Design Construct Unit. Waiting on resurfacing. (No Change) | David Willett: (910) 944-3930 |
| Lee, Richmon | 08 | SS-6208J | US 1 (2 signs), US 421(2 signs)(Lee Co); and, US 74 (2 signs) (Richmond Co.). Replace overhead sign sheeting to current standards along overhead sign structures. | \$170,000 | 6/8/2023 | 50895 | 99% | | David Willett: (910) 944-3930 |
| Lee/Chatham | 08 | SS-6208F | NC 42 from SR 1579 (Broadway Road) to the Harnett County Line. Install warning signs, wider edge lines under current resurfacing, snow plowable delineators and cut back growth. | \$250,000 | 9/8/2022 | 50582 | 10% | Resurfacing not done. (No change) | David Willett: (910) 944-3930 |
| Lenoir | 02 | SS-6002AX | NC 11 at SR 1108 (Pine Street). Install an all-way stop. | \$11,000 | 9/2/2021 | 49795.3.1 | 100% | Residents did not want AWS. Signing Enhancements were made at the intersection and approved by State Traffic Engineer. Waiting on final inspection from TMSD. | Jim Evans: (252)439-2816. |
| Lenoir | 02 | SS-6202AG | NC 903 at SR 1143 (Liddell Road). Install an all-way stop with red flashers on the NC 903 stop signs. | \$30,000 | 9/5/2024 | 51556 | 10% | Materials have been ordered. Scheduled to be installed 2/5/2025. Message boards to advertise 1/22/25. | Jim Evans: (252)439-2816. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Lenoir | 02 | SS-6202AI | SR 1395 (Vernon Avenue) at Pecan Lane. Convert Pecan Lane to right-in/right-out access under stop sign control by constructing concrete median channelization along Vernon Avenue and removing the traffic signal at Pecan Lane. | \$160,000 | 12/5/2024 | 51623 | 10% | Signal plans by TMSD. Concrete median plans by Division 2. | Jim Evans: (252)439-2816. |
| Macon | 14 | SS-6014W | US 64 between US 23/441 and a point just east of NC 106 in Highlands. Upgrade the existing truck restriction signs to match the new ordinance of "No Truck Tractors with trailers longer than 30'. | \$12,000 | 4/8/2021 | 49629.3.1 | 100% | Project Completed. Close project. | Steve Buchanan: (828) 631-1185 |
| Madison | 13 | SS-6213L | NC 63, 0.1 mile south of SR 1162, near Marshall. Total Length = 600'. Install ±600' of shoulder guardrail. | \$35,000 | 12/1/2022 | 50680 | 100% | Complete; Sent to RTE for Final Inspection. | Chris Medlin (828) 250-3200. |
| Madison | 13 | SS-6213AA | US 19 at SR 1514 (Jordan Branch Road). Install right turn lane and improve sight distance. | \$170,000 | 5/1/2024 | 51403 | 25% | Under Construction | Gabe Johnson (828) 250-3000 |
| McDowell | 13 | SS-4913DB | NC 226 from the Rutherford County line to SR 1828, Mileposts 0.000-11.336. Install sinusoidal centerline rumblestrips with long life pavement markings on NC 226. | \$361,000 | 6/6/2019 | 48769.3.1 | 30% | Contractor mobilized. Under Construction | Randy Tritt (828) 250-3000. |
| McDowell | 13 | SS-6013N | NC 226 from US 221 to the northern intersection of NC 226A. Install centerline rumble strips, 6" long life pavement markings, and flexible guardrail post delineators. Add shoulder rumble strips. | \$275,000 | 12/3/2020 | 49451.3.1 | 30% | Contractor mobilized. Under Construction | Randy Tritt (828) 250-3000. |
| McDowell | 13 | SS-6213Z | SR 1501 (Yancey Road) from Oakland Dr. to SR 1552, near Marion. Total Length = 3.95 miles. Install ±1400' of shoulder guardrail. | \$107,000 | 3/7/2024 | 51359 | 100% | Complete; Sent to RTE for Final Inspection. | Chad Young (828) 803-6100. |
| Mecklenburg | 10 | SS-6010F | NC 27 (Mt. Holly Road) and SR 1609 (Rhyne Road). Install a traffic signal with dual track railroad preemption | \$400,000 | 7/1/2021 | 48988.3.1 | 25% | Selected 8/22/19. Partnership with City of Charlotte and developers Plans by Signal Design Section. Under construction by the City of Charlotte. Estimated completion date 6/1/25. Could be another year before RXR is complete per Brett Canipe 8/22/24. Completion date March 2025. | Zach Gardner (704) 983-4400. |
| Mecklenburg | 10 | SS-4910DQ | SR 1009 (Monroe Road) at Ashmore Drive in Charlotte. Relocating the bus shelter to improve sight distance and installing a hybrid beacon. | \$110,000 | 6/6/2019 | 48763.3.1 | 10% | CDOT is handling all the design work for this. Est. Let 4/4/22 Est Completion 12/1/22. Proposed start 9/24. To be complete 10/24. It is scheduled to be built in November and finished in February 2025. | Jeff Burleson (704) 983-4400 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Mecklenburg | 10 | SS-6010C | SR 1815 (Queen City Drive) and Mulberry Church Road (non-system) in Charlotte. Traffic signal and pavement marking modifications to help better control the vehicles through the intersection. | \$50,000 | 9/5/2019 | 48893.3.1 | 10% | Plans to be developed by Charlotte Department of Transportation. Developer has agreed to make these changes via a rezoning. If the developer does not move forward CDOT will construct through agreement. The developer is now gone. May need to regroup. 12/5/23 (Jeff B): Waiting for City Council to meet and execute agreement. On hold until meeting with CDOT on small locally administered projects. | Jeff Burleson (704) 983-4400 |
| Mecklenburg | 10 | SS-6210W | NC 49 (Tryon Street) at Tyvola Centre Drive in Charlotte. Install a traffic signal. | \$91,000 | 3/7/2024 | 51349 | 10% | Plans to possibly be developed by CDOT after receiving clarity about Rose heather Ct (SS-6210U). Jeff Burleson to oversee if CDOT will design and construct. | Zach Gardner/Jeff Burleson (704) 983-4400. |
| Mecklenburg | 10 | SS-6210U | NC 24 (W.T. Harris Boulevard) and Rose Heather Court/University Ridge Drive in Charlotte. Install two half signals at the intersection. | \$214,000 | 12/7/2023 | 51280 | 10% | Plans to be developed by CDOT. Waiting on City of Charlotte to execute agreement. | Jeff Burleson (704) 983-4400. |
| Mecklenburg | 10 | SS-6210Z | SR 2427 (Ramah Church Road) and SR 2426 (Hiwassee Road) near Huntersville. Install an all-way stop condition. | \$40,000 | 3/7/2024 | 51352 | 10% | Plans are to be developed by the Division. Under construction. Maintenance performing work through Dec. Traffic to complete project in January 2025. | Zach Gardner (704) 983-4400. |
| Mecklenburg | 10 | SS-6210V | NC 24 (W.T. Harris Blvd.) and Delta Crossing Lane in Charlotte. Install a concrete island to prevent through and left turn movements from the side street onto NC 24. Extend the island along NC 24. | \$81,000 | 12/7/2023 | 51281 | 10% | Plans to be developed by the Division. In Design, work will be completed with on call contract. Construction started in the field by maintenance on 11/12/24. | Donald Harward (704) 983-4400 |
| Mecklenburg | 10 | SS-6210AL | Charlotte Regional Transporation Planning Organization (CRTPO) Comprehensive Safety Action Plan. Develop a Comprehensive Safety Action Plan for the CRTPO region meeting the USDOT standards and positioning the MPO and its members for future implementation funding. | \$500,000 | 12/5/2024 | 51655 | 0% | | |
| Mecklenburg | 10 | SS-6210AK | SR 1184 (Dixie River Rd) and SR 1195 (Wallace Neel Road) in Charlotte. Install an all-way stop condition without overhead flashers. | \$40,000 | 12/5/2024 | 51654 | 5% | Plans to be developed by the division. | Zach Gardner (704) 983-4400. |
| Mitchell | 13 | SS-6013O | SR 1217 (McKinney Cove Road) from SR 1211 (North Mitchell Avenue) to SR 1214 (Young Cove Road) near Bakersville. Total Length = 2.336 miles. Install ±4450' of shoulder guardrail. | \$284,000 | 3/4/2021 | 49584.3.1 | 100% | Construction Complete; Sent to RTE for Final Inspection. | Chad Young (828) 803-6100. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Mitchell | 13 | 51292 | NC 197 and NC 226 (northern intersection), near Red Hill. Realign intersection of NC 197 and NC 226. | \$125,000 | 12/7/2023 | 51292 | 100% | Plans developed by DDC- Per Mayhew, will go in 50% if Div can come up with add'l 50%. BOT Meeting in December to secure \$140,000 in Contingency Funds. Under construction 100% Complete. | Chad Young (828) 803-6100. |
| Montgomery | 08 | SS-6208V | NC 109 at SR 1138 (Shiloh Road/Dairy Road). Convert intersection to all-way stop control. | \$20,000 | 12/5/2024 | 51646 | 0% | To be done in 2025 | |
| Moore | 08 | SS-6008A | US 1 between the Richmond County line and Boston Avenue. Update pavement markings at intersections and median openings. | \$10,000 | 9/5/2019 | 48889.3.1 | 99% | No plans needed. (No change) 2/27/2021 - To be done by end of June 2022. In process. (No change) | David Willett: (910) 944-3930 |
| Moore | 08 | SS-6008F | SR 1205 (Morganton Rd) golf equipment crossing. Signing and delineation. | \$11,000 | 12/5/2019 | 48981.3.1 | 99% | Plans not needed. (No changes) 5/27/2021 - complete, waiting on RTE final inspection. (No Change) | David Willett: (910) 944-3930 |
| N/A | 05 | SS-6205Y | Durham-Chapel Hill-Carrboro Metropolitan Planning Organization (DCHC-MPO) Comprehensive Safety Action Plan. Move toward a Vision Zero goal and planning for low cost, high impact safety improvements. | \$50,000 | 3/7/2024 | 51361 | 15% | | Stephen Robinson: (336) 487-0000. |
| Nash | 04 | SS-4904ER | NC 581 at SR 1306 (N Old Franklin Road). Realign skewed intersection to improve sight distance. | \$372,000 | 9/6/2018 | 48247.3.1 | 10% | Deleted from program | Addison Gainey: (252) 640-6428. |
| Nash | 04 | SS-6204C | 1) US 64 Business East (Sunset Avenue) at US 301 Business North (Church Street) - SIN 04-0047; 2) US 64 Business West (Thomas Street) at US 301 Business North (Church Street) - SIN 04-0048; 3) US 64 Business West (Thomas Street) at US 301 Business South (Franklin Street) - SIN 04-0038; 4) US 64 Business East (Sunset Avenue) at US 301 Business South (Franklin Street) - SIN 04-0037 Upgrade signal poles and mast arms to support one signal head per lane and install T-style dual red signal heads on all approaches. Install pedestrian signal heads at signals 04-0037 and 04-0038. | \$316,000 | 1/6/2022 | 49947 | 10% | Canceling project | Addison Gainey: (252) 640-6428. |
| Nash | 04 | SS-6204AB | US 301 (Wesleyan Boulevard) between SR 1541 (Jeffreys Road) and NC 48 (Benvenue Road). ***STATE FUNDS ONLY*** Install street lighting. | \$250,000 | 6/8/2023 | 50871 | 10% | Construction started | Addison Gainey: (252) 640-6428. |
| Nash | 04 | SS-6204AN | US 301 at SR 1613 (Thomas Betts Parkway). Install solar-powered flashers on the existing signal ahead warning signs on both shoulders of SR 1613 approaching the signal. | \$11,000 | 6/6/2024 | 51468 | 10% | Anticipated start date 1/2025 | Addison Gainey: (252) 640-6428. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Nash | 04 | SS-6204AH | US 64 Alternate between Raven Ridge Lane and SR 1331 (Quiet Waters Road). Convert the short section of four-lane divided road into two-lane two-way along the existing alignment of the westbound lanes, including the elimination of multiple full-movement median openings. Realign the intersection of US 64 Alternate | \$211,000 | 12/7/2023 | 51260 | 99% | Construction Complete 6/17/24. Object markers to be installed. Do not close the WBS. | Addison Gainey: (252) 640-6428. Kim Moore (252) 462-2552 |
| Nash | 04 | SS-6204AM | SR 1004 (Taylors Store Road) at SR 1310 (Taylors Gin Road/Hillardston Road). Convert to offset T intersections. | \$203,000 | 6/6/2024 | 51419 | 100% | Construction Complete | Addison Gainey: (252) 640-6428. Kim Moore (252) 462-2552 |
| Nash | 04 | SS-6204AD | NC 581 at SR 1109 (Stoney Hill Church Road). Construct a mini roundabout with interim all-way stop control. | \$170,000 | 9/7/2023 | 51102 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Nash | 04 | SS-6204AR | SR 1603 (Old Carriage Road) at SR 1745 (Bend of the River Road). Install an all-way stop with existing overhead flashers. | \$35,000 | 12/5/2024 | 51629 | 10% | Anticipated start date 12/11/2024 | Addison Gainey: (252) 640-6428. |
| New Hanover | 03 | SS-6003B | US 117/NC 132 (College Road) at University Drive (Non-System). Install high visibility Crosswalk across northern leg of US 117. Upgrade pedestrian pushbutton signal to APS. On US 117 northbound replace 5 section doghouse head with four-section FYA left turn. On US 117 southbound add 3 section FYA left turn. On University Drive eastbound change to three section FYA left turn. | \$107,000 | 9/5/2019 | 48871.3.1 | 10% | Plans done by Division Design. OCC Let managed by Div. Maintenance | Bryce Cox(910) 341-2200 |
| New Hanover | 03 | SS-6003M | US 17/76 (Oleander Drive/Dawson Street) and SR 1411 (Dawson Street). Install Backplates on all signal heads. Install solid lane lines on the northern leg of intersection. | \$21,000 | 6/4/2020 | 49246.3.1 | 98% | Plans to be done by PEF managed by Project Development. We did not set a Let date because it was not funded for enough money. Waiting on direction from Coke to determine if additional funding can be made available before setting a let date. | Bryce Cox(910) 341-2200 |
| New Hanover | 03 | SS-6203AL | SR 1301 (Princess Place Drive) at Barclay Hills Drive. Install All Way Stop. | \$30,000 | 8/3/2023 | 50926 | 20% | Plans are to be developed by Division. Scope of project unknown to Division. Meeting scheduled for June 20th to discuss. | Stoney Mathis (910) 341-2200 |
| New Hanover | 03 | SS-6003O | US 421 (Carolina Beach Road) and SR 1247 (Antoinette Drive). Install near side heads on southbound US 421. | \$36,000 | 6/4/2020 | 49248.3.1 | 10% | Signal Plans complete August 2024. 03-20-62040. Project Development completing pre-con items. Division traffic to manage construction/let through On-call, project ready to let | Bryce Cox(910) 341-2200 |
| New Hanover | 03 | SS-6003U | US 117/NC 132 (N College Road) at US 74 (Martin Luther King Jr Parkway). Install Near Side Signal Heads on all four approaches. | \$58,000 | 12/3/2020 | 49389.3.1 | 10% | . Project to be let by Division Traffic On-call. Installation not complete. | Bryce Cox(910) 341-2200 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| New Hanover | 03 | SS-6203AB | I-140 from US 421 to I-40 N in Wilmington. Replace overhead sign sheeting to current standards along overhead sign structures. | \$150,000 | 2/8/2023 | 50705 | 10% | Plans to be done by PEF managed by Project Development. We did not set a Let date because it was not funded for enough money. Waiting on direction from Coke to determine if additional funding can be made available before setting a let date. | Stoney Mathis (910) 341-2200 |
| New Hanover | 03 | HL-0110 | US 17 Business (3rd Street) and Orange Street (Non-System). Install Signal. | \$140,000 | 10/5/2023 | 50710.3.1 | 10% | Selected 7/13/22. This is to fund a 20% match for a STBGP grant. Funding must be state funds. Call for projects is between 7/5/22 and 9/15/22. Won't request funds until Div asks for 20% match to be attached to LAP project. Will need LAP STIP number. Plans to be done by Signal Design Unit. . Included in project let to be overseen by Project Development. | Brian Harding (910) 341-2000 |
| New Hanover | 03 | SS-6203AN | US 117/NC 132 (College Road) and Randall Parkway (Non-system). Upgrade Traffic Signal – Add FYA Right from US 117 (College Rd) to Randall Parkway. | \$23,000 | 9/7/2023 | 51101 | 20% | Plans to be done by Signal Design Unit. 4/23/2024 requested plans. Plans received 9/11/2004. | Stoney Mathis (910) 341-2200 |
| New Hanover | 03 | SS-6203AK | US 117 (Shipyard Road) and Holly Tree Road (Non-System)/41st Street (Non-System). Add Leading Pedestrian Interval, Dual Red Indicators on Mainline, Reflective Backplates, Convert Doghouse Style Signal Heads to FYA Protected-Permitted. | \$69,000 | 6/8/2023 | 50866 | 20% | Plans to be done by Signal Design Unit. Received 11/29/2023 | Stoney Mathis (910) 341-2200 |
| New Hanover | 03 | SS-6203AI | SR 1175 (Kerr Avenue) and SR 1327 (Farley Drive). Install All Way Stop. | \$22,000 | 6/8/2023 | 50864 | 20% | Project to be let by Division Traffic On-call. Installation not complete. | Stoney Mathis (910) 341-2200 |
| New Hanover | 03 | SS-6203AJ | SR 1301 (Princess Place Drive) between SR 1217 (17th Street) and 22nd Street (Non-System). Install Guardrail. | \$95,000 | 6/8/2023 | 50865 | 20% | Plans done by Division Design. OCC Let managed by Div. Maintenance | Jessi Leonard (910) 341-2000 |
| New Hanover | 03 | SS-6203AW | Wilmington Urban Area MPO Comprehensive Safety Action Plan. Develop Comprehensive Safety Action Plans meeting the USDOT standards and position the MPO and its members for future implementation funding. | \$50,000 | 3/7/2024 | 51360 | 35% | This is being managed by VHB for NCDOT Transpo Mobility and Safety when it was under Brian Mayhew. SS-6203AW - Wilm. MPO - for SS4A GrantSS-6203AW - Wilm. MPO - Wilmington Urban Area MPO Comprehensive Safety ActionPlan. Wilmington Urban Area MPO to develop Comprehensive Safety Action Plans meetingthe USDOT standards and position the MPO and its members for future implementation. No new updates.funding. Wilmington Urban Area MPO was selected to receive a Safe Streets and Roads forAll (SS4A) grant. This project is a companion state funds match to the SS4A funds for thelocation. Our File No. 03-24-001. Our Total Project cost = \$50,000.- 3/12/24-Released WBS & added initial funds of \$50,000.00 per March 7, 2024 Agenda.-EAS | Ron VanCleef 910-341-2000 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Northampton, | 01 | SS-6201D | 22 routes in Division 1 (see locations in project file). Upgrade warning signs at curves as recommended through the systemic curve signing investigations. | \$51,000 | 6/9/2022 | 50484 | 99% | Signing layouts provided by HNTB as part of the systemic curve review initiative. Construction by State Forces scheduled to begin in January 2023. DTE will follow up and have work started ASAP. | Jason Davidson: (252) 482-1857 |
| Onslow | 03 | SS-6003AQ | SR 1413 (Rocky Run Road) and SR 2336 (Cobblestone Trail/Old Towne Point Boulevard). Install All Way Stop. | \$64,000 | 6/10/2021 | 49664.3.1 | 15% | Plans to be done by PEF. We did not set a Let date because it was not funded for enough money. Waiting on direction from Coke to determine if additional funding can be made available before setting a let date. | Coke Gray(910) 371-2519 |
| Onslow | 03 | SS-6003AH | SR 1406 (Piney Green Road) and SR 1403/1703 (Country Club Drive). Install Back Plates for Westbound Direction, Near Side Head Eastbound on SR 1406. | \$32,000 | 3/4/2021 | 49522.3.1 | 10% | Signal Plans complete August 2024. 03-20-62040. Project Development completing pre-con items. Division traffic to manage construction/let through On-call, project ready to let | Stoney Mathis (910) 341-2200 |
| Onslow | 03 | SS-6203B | NC 111 (Catherine Lake Road) and SR 1230 (Haw Branch Road). Install an All Way Stop. | \$17,000 | 1/6/2022 | 49938 | 60% | Work to be completed by Traffic Services. Required maint work complete 11/29/22. Scope of work is being revised. | Bryce Cox(910) 341-2200 |
| Onslow | 03 | SS-6203AA | NC 53 and SR 1107 (Harris Creek Road). Install Flasher on Stop Sign. | \$37,000 | 12/1/2022 | 50656 | 10% | Plans done by Division Design. OCC Let managed by Div. Maintenance | Bryce Cox(910) 341-2200 |
| Onslow | 03 | SS-6203AE | SR 1219 (Luther Banks Road) (MP1.066) at SR 1230 (Haws Branch Road)(MP1.932); SR 1107 (Dawson Cabin Road) (MP 0.975) at SR 1119 (High Hill Road/Ernest King Road) (MP 3.003); and, SR 1434 (Belgrade Swansboro Road) (MP 4.569) at SR 1442 (Stella Road) (MP 0.00). Convert intersections to all way stops. | \$118,000 | 3/2/2023 | 50748 | 40% | Project to be let by Division Traffic On-call. Installation not complete. | Bryce Cox(910) 341-2200 |
| Onslow | 03 | SS-6203BE | US 258 and SR 1329 (Rhodestown Fire Department Road). Extend Northbound Right Turn Lane and Add 3-Section FYA Right Signal Head. | \$305,000 | 9/5/2024 | 51560 | 10% | Project to be done by State Forces (Division Traffic and Onslow County Maintenance). Work order assigned 10/14/24. | Brad Haste (910) 467-0550 |
| Onslow | 03 | SS-6203AU | SR 1003 (Wilmington Street) and SR 1306/2009 (Hargett Street). Install All Way Stop. | \$27,000 | 3/7/2024 | 51332 | 10% | Plans to be done by Division Traffic. Project has been funded but the schedule of project dates has not been put together yet. Not been scheduled yet. | Bryce Cox(910) 341-2200 |
| Onslow | 03 | SS-6203AX | SR 1518 (Old Folkstone Road) in the vicinity of Bridgeport Drive. Extend Existing Guardrail. | \$19,000 | 6/6/2024 | 51417 | 10% | Plans are to be developed by Onslow County Maintenance. Work order assigned 7/5/24. | Brad Haste (910) 467-0550 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Orange | 07 | SS-6207A , B | NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Various pedestrian improvements to include refuge islands, crosswalks and signals as recommended by 2019 NC 54 Pedestrian and Bicycle Corridor Safety Study. See attached detailed scope. **A portion of this Spot Safety project is providing companion/matching funds to MPO STBGDA funds.** | \$571,000 | 3/10/2022 | 50337/49998 .3.1 | 45% | Plans to be prepared by Division 7 DDC and NCDOT Signal Design Section. 10/22/21 - Per Brian Thomas, "This will be a \$571,000 spot safety project with \$400,000 intended as State local match to a Federally funded MPO STIP project and \$171,000 intended for Force Account construction. STIP number assignment is underway and I will provide it to you so you can apply our funds to the STIP WBS as soon as I am notified of the number. A breakdown of State funds per phase for both the STIP and Force Account work is included in the project file" 20% = PE \$175K, ROW/Util. \$85K, CON \$140K; Force Acct = PE \$28K, ROW/Util \$0, CON \$143K. Federal construction funds for BL-0044 must be in place in order for our matching funds to be applied to the project. 2/2/2022 - BThomas or Divison staff to notify CMillikin prior to requesting construction authorization in order to trigger BOT action for the \$140K State construction funds. 5/27/2022 - Planning and design underway. 12/2/2022 - Planning and design underway. 4/13/2023 - Planning and design underway. 8/25/2023 - Planning and design underway. 12/11/2023 - Municipal agreements in process. 5/28/2024 - BL-0044 estimated let 9/2024, SS-6207A under construction. 9/24/2024 - BL-0044 estimated let 1/2025, SS-6207A under construction. 12/6/2024 - BL-0044 estimated let 1/2025, SS-6207A under construction. | Brian Ketner: (336) 487-0075. |
| Orange | 07 | SS-6207AF | SR 1004 (Efland-Cedar Grove Road) at SR 1306 (Lebanon Road), west of Hillsborough. Convert intersection to all way stop traffic control (without flashers). | \$25,000 | 6/6/2024 | 51427 | 100% | Plans, if needed, will be prepared by Division 7 DDC. 5/28/2024 - Planning and design underway. 9/24/2024 - Planning and design underway. Division to schedule start date. 12/6/2024 - Division installed with own funds prior to TMSD funding approval. Division to T2 charges. Complete. | Dawn McPherson: (336) 487-0175. |
| Pasquotank | 01 | SS-6201J | SR 1139 (Body Road) between SR 1144 (Simpson Ditch Road) and NC 344. Install center and edgeline sinusoidal rumble stripes with 6 inch pavement markings. Remove trees within the right of | \$120,000 | 6/8/2023 | 50861 | 99% | Plans by Division 1. Scheduled to LET 1/17/24 with HS-2001G/H/I & SS-6201J. 9/20/24: Project complete pending final inspection | Jason Davidson: (252) 482-1857 |
| Pasquotank | 01 | SS-6201L | US 17 at US 158/SR 1416 (Northside Road). Upgrade signal cabinet and controller and install additional detector loops. Install "Be Prepared to Stop when Flashing" on both US 17 approaches. Implement split side street phasing. Install backplates on all signal heads. Install transverse thermoplastic rumble strips on the US 17 approaches. | \$77,000 | 12/7/2023 | 51251 | 55% | Plans by TMSD Signal Design Unit. Everything is complete except signal cabinet change and direction drilling 9/17/2024. | Jason Davidson: (252) 482-1857 |
| Pasquotank | 01 | SS-6201N | SR 1360 (Fire Tower Road) between US 158 and SR 1363 (School House Road). Install 6 inch thermoplastic pavement markings. | \$33,000 | 3/7/2024 | 51321 | 10% | Plans by Division 1. | Jason Davidson: (252) 482-1857 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Pender | 03 | SS-6203AZ | NC 53 and SR 1520 (Old Maple Hill Road/Sycamore Springs Road). Purchase and clear sight distance triangle, add stop ahead pavement markings and | \$107,000 | 6/6/2024 | 51485 | 10% | Plans to be done by Division. Project has been funded but the schedule of project dates has not been put together yet. No new updates. | Stoney Mathis (910) 341-2200 |
| Pender | 03 | SS-6203AF | NC 210 (MP 42.772) and SR 1120 (Malpass Corner) (MP0.0)/SR 1121 (Bell Williams Road) (MP 0.0); SR 1563 (Sloop Point Loop Road) (MP0.88) and SR 1565 (Country Club Road) (MP 3.394); SR 1216 (Piney Woods Road) (MP6.66) and SR1336 (Horse Branch Road) (MP 6.948); and, SR 1332 (Penderlea Highway) (MP3.762) and SR 1345 (Coras Grove Road) (MP 0.674). Install an All Way Stop. | \$70,000 | 3/2/2023 | 50749 | 100% | Plans done by Division Design. OCC Let managed by Div. Maintenance. Project is complete. Final Review Memo to be sent to Regional Traffic | Bryce Cox(910) 341-2200 |
| Pender | 03 | SS-6203BF | US 421 and SR 1120 (Malpass Corner Road). New Traffic Signal Without Addition of New Left Turn Lanes | \$394,000 | 11/7/2024 | 51610 | 10% | Plans to be done by Signal Design Unit. | Stoney Mathis (910) 341-2200 |
| Person | 05 | SS-6205H | US 501/NC 57 at SR 1703 (Lucy Garrett Road)/SR 1144 (Flat River Church Road). Install a metal strain pole traffic signal. | \$145,000 | 6/9/2022 | 50496 | 95% | Plans needed by Signals Unit. Project given to contractor. Project still ongoing. Liquidated Damages being calculated for corrected final invoice submission. | Ashley Lowery (919) 536-4000 |
| Pitt | 02 | SS-6002AP | SR 1725 (County Home Road) at SR 2241 (Ayden Golf Club Road/Ivy Road). Increase the offset of the side streets and construct channelization islands on both side streets. | \$298,821 | 6/10/2021 | 49653.3.1 | 10% | Waterline relocation almost complete; watermain has been installed and final tie-in to be completed this week. Utility Contractor has everything ready to relocate utilities but waiting on the public water supply permit before then can begin. ROW acquisition complete. Plans complete. | Jim Evans: (252)439-2816. |
| Pitt | 02 | SS-6202Y | (1) US 264 at SR 1579 (Staton Road)/SR 1612 (Sugg Parkway). (2) US 264 at SR 1529 (Old Creek Road). Install "Be Prepared to Stop when Flashing" systems on both approaches of US 264 at both signals. Revise intersection 1 to | \$100,000 | 12/7/2023 | 51253 | 10% | Project currently scheduled to begin mid Jan. 2025. Signal Plans have been completed and materials have been ordered. Project was funded on 12/12/23. Requested signal plans from TMSD Signal Design Unit on 1/16/2024. | Jim Evans: (252)439-2816. |
| Pitt | 02 | SS-6202AA | SR 1401 (Old River Road) between the west intersection with NC 33 and the east intersection with NC 33. Install center and edgeline sinusoidal rumble stripes with 6 inch thermoplastic markings. Widen 2 feet on the inside of | \$300,000 | 3/7/2024 | 51322 | 30% | 2-ft widening has been completed. Anticipate rumble stripe installation to begin in the fall. Project was let 1-month early on 3/9/2024. Plans by Division 2. | Jim Evans: (252)439-2816. |
| Pitt | 02 | SS-6202AJ | Greenville Urban MPO (GUAMPO) Comprehensive Safety Action Plan. Develop Comprehensive Safety Action Plans meeting the USDOT standards and position the MPO and its members for future implementation funding. | \$50,000 | 12/5/2024 | 51682 | 10% | | |
| Pitt | 02 | SS-6202AF | SR 1110 (Hanrahan Road) at SR 1907 (Marvin Taylor Road). Convert from minor road stop control to all way stop control. | \$16,000 | 9/5/2024 | 51555 | 100% | Project let early on 10/15/24. It is complete and the Division will request a final inspection from TMSD. | Jim Evans: (252)439-2816. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Pitt | 02 | SS-6202AE | SR 1700 (Evans Street/Old Tar Road) at SR 1708 (Fire Tower Road). Lengthen the westbound SR 1708 left turn lane to provide 583' of full storage and install Hi-Vis crosswalks on all | \$270,000 | 9/5/2024 | 51554 | 10% | Funds released on 9/9/24 and signal plan design was requested on 9/10/24. Construction plans by Division 2. Signal plan modifications by Signals & Geometrics. | Jim Evans: (252)439-2816. |
| Polk | 14 | SS-6214X | SR 1330 (John Shehan Road) from SR 1324 to SR 1332, near Mill Spring. Total Length = 2.28 miles Install ±1,030' of shoulder guardrail. | \$288,000 | 6/6/2024 | 51475 | 10% | DDC will be putting a contract together for this. Recently selected for funding using "state" Spot Safety funds. Scheduled to be approved by the Board of Transportation at their June 2024 meeting. PE funds will be set 4-6 weeks after the BOT meeting an | District 1: (828) 891-7911 |
| Randolph | 08 | SS-4908BL | SR 2261 (Old Liberty Rd) from US 220 Bus to US 421. Markings and Delineation. | \$400,000 | 6/1/2017 | 47352.3.1 | 100% | Raised markers installed | David Willett: (910) 944-3930 |
| Randolph | 08 | SS-6208O | SR 1004 (Caraway Mountain Road) in curve across Caraway Creek approximately 0.9mi S of SR 1539. Install bridge approach guardrail. | \$37,000 | 3/7/2024 | 51344 | 10% | Maintenance forces has concerns about the existng guardrail located along the bridge area. This will need to be removed and replaced prior to tying on and extending the rest of the guardrail. However, engineering plans may be needed. | Roosevelt J. Monroe: (336) 318-4025 |
| Randolph | 08 | SS-6208R | SR 2111 (Bull Run Creek Road) at SR 2136 (Mamie May Road). Convert intersection to all-way stop control. | \$25,000 | 6/6/2024 | 51430 | 10% | Plans not needed. | David Willett: (910) 944-3930 |
| Randolph | 08 | SS-6208U | NC 22 at Parks Crossroads Church Road/Hinshaw Town Road. Convert intersection to all-way stop control. | \$40,000 | 12/5/2024 | 51645 | 0% | To be done in 2025 | |
| Randolph | 08 | SS-6208S | SR 2442 (Ramseur-Julian Road) at SR 2481 (Low Bridge Road)/SR 2456 (Whites Chapel Road). Convert intersection to all-way stop control. | \$50,000 | 9/5/2024 | 51568 | 0% | Plans not needed. | |
| Richmond | 08 | SS-6008D | US 1 south of SR 1475 (Caddell Road). Install open graded friction course. | \$444,300 | 12/5/2019 | 48979.3.1 | 100% | No plans are needed. (No changes) 5/20/2021 - Included incurrent Richmond Co. resurfacing contract C204589. 9/10/2021-resurfacing contract under construction this section on US 1 has not been completed yet. Pavement complete....awaiting final markings and markers. Project Complete | Matt Kitchen: (910) 944-2344. |
| Richmond | 08 | SS-6208T | NC 177 (Cheraw Road) at SR 1825/SR 1966 (Airport Road). Convert intersection to all-way stop control. | \$20,000 | 9/5/2024 | 51569 | 0% | Plans not needed. | |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Richmond | 08 | BO-2419L | WALK NC RAISE GRANT: City of Rockingham. Implement a series of systemic pedestrian improvements, including pedestrian countdown signal heads, crosswalks, accessible routes at signalized intersections, etc. The City of Rockingham was one of 15 municipalities selected to receive pedestrian improvements through a RAISE (Rebuilding American Infrastructure with Sustainability and Equity) grant. These Spot Safety funds (\$1,330) are a companion state funds match to the RAISE grant funds. | \$1,330 | 6/6/2024 | 51139.1.13 | 10% | Spot Safety portion | John Grant: (919) 814-4952 |
| Robeson | 06 | SS-6006AZ | Multiple curves on 26 routes: US 501, NC 72, NC 130, NC 211, NC 711, SR 1001, SR 1003, SR 1006, SR 1155, SR 1166, SR 1312, SR 1339, SR 1505, SR 1507, SR 1515, SR 1576, SR 1578, SR 1709, SR 1748, SR 1904, SR 1905, SR 1907, SR 1947, SR 1955, SR 1956, SR 2104, and SR 2220. Install and/or replace warning signs (curve, curve/side road, curve/crossroad, reverse curve, winding road, square turn, chevron, large arrow, stop ahead, rough crossing, slippery when wet, speed advisory) on 26 routes. | \$122,000 | 9/2/2021 | 49821.3.1 | 95% | No plans needed. Division Traffic will complete | Christy Huff: (910) 364-0603. |
| Robeson | 06 | SS-6206V | NC 71 at SR 1312 (Oxendine School Road/Red Hill Road). Convert to All-Way Stop; and due to the curvature of the road, clear trees along both approaches on NC 71 to create a clear sight distance path to the proposed signing and prevent signs from getting washed out by trees and undergrowth. | \$63,000 | 12/1/2022 | 50666 | 99% | Plans by Division. All way stop completed 1-24-24. Project complete. Unable to clear one quadrant due to property owner. | Christy Huff: (910) 364-0603. |
| Robeson | 06 | SS-6206AN | NC 710 at SR 1373 (Harpers Ferry Road). Realign SR 1373 to form a T intersection with NC 710 and remove the slip lanes. | \$397,000 | 9/5/2024 | 51563 | 10% | Plans to be provided by the Division. District office to construct | Brice Bell |
| Robeson | 06 | HO-0014 | NC 72 from NC 41 to NC 211 in Lumberton. RAISE Grant project. Construct Complete Streets improvements. Improvements include two roundabouts, new crossings at pedestrian refuge islands, pedestrian safety improvements at multiple signalized intersections, road diet, culvert/drainage improvements, sidewalk repairs, lighting, and other intersection safety improvements. Length = 2.1 miles. | \$148,000 | 2/1/2024 | 51176.3.1 | 25% | Spot Safety portion. Prelim plans available | Christy Huff: (910) 364-0603. |
| Robeson | 06 | SS-6206AI | SR 2413 (Kenny Biggs Road) at SR 2510 (Dunn Road) and Crandemire Road. Convert to All-Way Stop. | \$34,000 | 3/7/2024 | 51337 | 85% | Plans to be provided by the Division. Division Traffic to complete | Christy Huff: (910) 364-0603. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Robeson | 06 | SS-6206AS | NC 710 at SR 1318 (Mount Zion Church Road). Convert to All-Way Stop. | \$45,000 | 12/5/2024 | 51634 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |
| Robeson | 06 | SS-6206AX | NC 211 at SR 1507 (Lewis McNeill Road). Convert to All-Way Stop. | \$37,000 | 12/5/2024 | 51639 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |
| Robeson | 06 | SS-6206AL | US 301 at SR 1006 (Great Marsh Church Road). Convert four-leg intersection into two T-intersections. | \$251,000 | 6/6/2024 | 51424 | 25% | Plans to be provided by the Division. District office to construct | Brice Bell |
| Robeson | 06 | SS-6206AK | SR 1935 (Howell Road) at SR 1955 (Regan Church Road). Convert to All-Way Stop. | \$35,000 | 6/6/2024 | 51423 | 85% | Plans to be provided by the Division. Division Traffic to complete. | Christy Huff: (910) 364-0603. |
| Robeson | 06 | SS-6206AM | NC 211 from milepost 12.179 to 24.187 between Red Springs and Lumberton. Install centerline and edgeline rumble stripes, 6" long life pavement markings, and raised pavement markers in conjunction with resurfacing. | \$398,000 | 6/6/2024 | 51425 | 10% | Plans to be provided by the Division. | Christy Huff: (910) 364-0603. |
| Rockingham, | 07 | SS-6207T | Portions of twenty-one (21) routes in Rockingham, Caswell, and Orange Counties. Curve warning sign improvements curves as recommended through systemic curve signing investigations. | \$200,000 | 9/7/2023 | 51112 | 60% | No plans are expected. Sign layouts provided by HNTB as part of curve investigations. 8/25/2025 - Planning and design underway. 12/11/2023 - Planning underway. 5/28/2024 - Under construction. 9/24/2024 - Under construction. 12/6/2024 - Under construction. | Dawn McPherson: (336) 487-0175. |
| Rowan | 09 | SS-6209P | SR 1243 (Daughtry Road) at SR 1337 (Lentz Road), southeast of China Grove. Install solar powered flashers on SR 1243 STOP signs. | \$37,000 | 6/8/2023 | 50893 | 100% | Plans to be prepared by NCDOT Signal Design Section if needed. 8/25/2023 - Pending construction start upon receipt of materials. 12/11/2023 - Flasher complete. [11/12/24 - Adding AWS to scope and inc. funds in 12/5/24 Board agenda. CBM] 12/6/2024 - Planning/scheduling for AWS conversion underway. | Kevin Hedrick: (336) 747-7800 |
| Rowan | 09 | SS-6209AI | US 52 at SR 1221/SR 2356 (Old Beatty Ford Road) near Gold Hill. Install overhead flasher at the intersection. Note an all way stop has been considered at this intersection but it was decided that an overhead flasher would be an appropriate treatment since the crash pattern is a run through the stop sign type pattern. | \$33,000 | 12/5/2024 | 51648 | 15% | Overhead flasher plans by NCDOT Signal Design Section. 12/6/2024 - Under construction. | Kevin Hedrick: (336) 747-7800 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Rowan | 09 | BO-2419O | WALK NC RAISE GRANT: City of Salisbury. Implement a series of systemic pedestrian improvements, including pedestrian countdown signal heads, crosswalks, accessible routes at signalized intersections, etc. The City of Salisbury was one of 15 municipalities selected to receive pedestrian improvements through a RAISE (Rebuilding American Infrastructure with Sustainability and Equity) grant. These Spot Safety funds (\$16,000) are a companion state funds match to the RAISE grant funds. | \$16,000 | 6/6/2024 | 51139.1.16 | 15% | Spot Safety portion 9/24/2024 - Planning and design underway. | John Grant: (919) 814-4952 |
| Rutherford | 13 | SS-6213AD | SR 2129 (Old Henrietta Road) from SR 2125 to SR 2210 near Forest City. Total Length = 3.23 miles. Widen shoulders, resurface, and install sinusoidal centerline and edgeline rumblestrips with 6" long life pavement markings. | \$370,000 | 9/5/2024 | 51576 | 10% | Plans to be developed by MOST Team and let with Rutherford Secondary Resurfacing. | Gabe Johnson (828) 250-3000 |
| Rutherford | 13 | SS-6213H | NC 226 at SR 1006 (Bostic Sunshine Hwy)/SR 1733 (Jonestown Road) near Sunshine. Improve intersection sight distance triangles (clear trees/vegetation). Signing improvements. | \$12,000 | 6/9/2022 | 50542 | 80% | Vegetation cleared. Sign improvements to be scheduled by Traffic Services. | Chad Young (828) 803-6100. |
| Rutherford | 13 | HL-0065 (SS- | NC 108 (Washington St.)/US 221 Alt/US 74 Bus (Charlotte Rd) from NC 108 (Maple Street) to SR 2169 (Oakland Road) -- Must be paired with 13-22-201 and funded together Complete Street Elements including a raised median, sidewalk, pedestrian accommodations at existing signals, a multi-lane roundabout at Railroad Avenue, new and upgraded crosswalks, multi-use path upgrades, bus stop improvements, intersection | \$100,000 | 1/1/2099 | 50685.3.1 | 30% | 8/11/22 - Per Mayhew, "The RAISE Grant was awarded to the Rutherfordton/Spindale project. Have a \$100K spot safety project and \$900K HSIP project approved but not set up yet. Once RAISE grant project is set up, we can approve the two projects. Need to know RAISE grant ID from Division. Paired with 13-22-201-1 (SS). Assigned TIP # HL-0065. Under design. Design Recommendation Plan Set Complete. Drainage design complete. Utility coordination underway. | Hannah Smith (828) 250-3000. |
| Rutherford | 13 | SS-6213F | SR 1006 (North Main Street) at SR 1576 (East/West Church Street), and SR 1510 (Hudlow Road) at SR 1549 (Lincoln Road)/SR 1551 (Smith Grove Road). Install an all way stop at each intersection. | \$29,000 | 6/9/2022 | 50512 | 75% | SR 1006 (North Main Street) at SR 1576 (East/West Church Street) complete. Traffic Services scheduled to install Hudlow Rd this Fall. | Randy Tritt (828) 250-3000. |
| Rutherford | 13 | SS-6213AE | US 74 ALT Eastbound on-ramp to US 74 East, near Forest City. Total Length = 0.89 mile. Revise pavement markings and signing to complete lane drop before the ramp starts to curve. | \$145,000 | 9/5/2024 | 51577 | 10% | Plans to be developed by the Signing & Delineation Section. | Randy Tritt (828) 250-3000. |
| Rutherford | 13 | SS-6213K | SR 2185 (Withrow Rd.) at SR 2188 (Callahan Koon Rd.)/Spindale Plaza Dr., in Spindale. Install an all way stop. | \$12,000 | 12/1/2022 | 50679 | 20% | Under construction | Randy Tritt (828) 250-3000. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|---|---|
| Rutherford | 13 | SS-6213U | SR 1591 (Ledbetter Road) from Pennsylvania Ave to a point 200' southwest. Total Length = 200'. Install a sidewalk. | \$133,000 | 8/3/2023 | 51087 | 90% | Under Construction. Project 90% Complete | Chad Young (828) 803-6100. |
| Rutherford | 13 | SS-6213P | SR 1921 (Racepath Church Rd.) at SR 1982 (Bugger Hollow Rd./Webb Rd.), near Ellenboro. Install an all way stop. | \$16,000 | 6/8/2023 | 50887 | 15% | Under Construction | Randy Tritt (828) 250-3000. |
| Rutherford | 13 | SS-6213T | SR 2169 (Oakland Rd. at SR 2171 (Burch Hutchins Rd.) & SR 2214 (McDade Rd.), near Forest City. Install actuated "Vehicle Entering When Flashing" signs and flashers. | \$44,000 | 6/8/2023 | 50894 | 10% | Traffic Services ordered materials on 8/12/24. | Randy Tritt (828) 250-3000. |
| Rutherford | 13 | SS-6213AI | SR 2210 (Chase High Rd.) at SR 2125 (Harris Henrietta Rd.). Install an all way stop. (without flashers) | \$16,000 | 12/5/2024 | 51660 | 10% | Plans to be developed by the Division. | Randy Tritt (828) 250-3000. |
| Sampson | 03 | SS-6203T | NC 403 and SR 1751 (Pugh./HB Lewis Road). Install a signal. | \$170,000 | 6/9/2022 | 50492 | 100% | This signal was put into full operation on 9/28/23 | Bryce Cox(910) 341-2200 |
| Sampson | 03 | SS-6003AO | SR 1002 (Dunn Road) and SR 1233 (Autryville Road). Install an All Way Stop. | \$32,000 | 6/10/2021 | 49662.3.1 | 20% | Plans done by Division Design. OCC Let managed by Div. Maintenance | Bryce Cox(910) 341-2200 |
| Sampson | 03 | SS-6203AC | SR 1475 (JB Wilson Road)/SR 1477 (Strawpond School Road)(MP 5.734) and SR 1636 (Wash McLamb Road/Roanoke Road)(MP 7.136); SR 1002 (Dunn Road)(MP 6.626) and SR 1414 (Minnie Hall Road)(MP 7.530); and, SR 1932 (Reedsford Road)(MP 3.216) and SR 1933 (Beamon Road)(MP 1.699). Install Multiple All Way Stops | \$52,000 | 3/2/2023 | 50744 | 85% | Signal Plans complete August 2024. 03-20-62040. Project Development completing pre-con items. Division traffic to manage construction/let through On-call, project ready to let. Start date 7/7/2023. Full list of AWS's not complete | Bryce Cox(910) 341-2200 |
| Sampson | 03 | SS-6203AV | SR 1452 (Tew Road) and SR 1451 (Baptist Chapel Road). Install an All Way Stop. | \$18,000 | 3/7/2024 | 51333 | 10% | Plans to be done by Division Traffic. Project has been funded but the schedule of project dates has not been put together yet. Not scheduled yet | Bryce Cox(910) 341-2200 |
| Sampson | 03 | SS-6203AT | SR 1742 (McCullen Road) and SR 1746 (Keener Road). Convert from Minor Road Stop Control to All Way Stop Control. | \$22,000 | 3/7/2024 | 51331 | 10% | Plans to be done by Division. Project has been funded but the schedule of project dates has not been put together yet. Not been scheduled yet. | Bryce Cox(910) 341-2200 |
| Sampson | 03 | SS-6203BA | US 421 (Taylors Bridge Highway/Delway Highway) and NC 903 (Magnolia-Libson Road). Wide Lines, Install solar powered flashers on Stop Signs, and Intersection Warning Signs. | \$28,000 | 6/6/2024 | 51418 | 10% | Project to be done by Division Traffic. Project has been funded but the schedule of project dates has not been put together yet. | Stoney Mathis (910) 341-2200 |
| Sampson | 03 | SS-6203BH | NC 242 and SR 1414 (Minnie Hall/Zoar Church Road). Convert Two Way Stop to All Way Stop with Flashers. | \$46,000 | 12/5/2024 | 51625 | 10% | Plans to be done by Division Traffic Unit. | Stoney Mathis (910) 341-2200 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|--|
| Scotland | 08 | SS-6208E | US 15-401 at SR 1174 (Ford Drive)/SR 1175 (Scotland Crossing Drive). Provide positive offset for left turn lanes on US 15-401. Install median concrete island on the east leg of the intersection. | \$320,000 | 3/10/2022 | 50322 | 10% | Plans are needed from Division Design Construct Unit. 5/13/2022 - survey requested 5-11-2022 | David Willett: (910) 944-3930 |
| Statewide | SW | SS-4915C | Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety. Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety. | \$300,000 | 3/3/2016 | 44739.3.1 | 10% | Statewide - Security Cameras for Rest Areas | Jimmy Parrish/David Harris |
| Statewide | SW | SS-6015B | Statewide Study - "Innovating Pedestrian Safety in North Carolina: Standardizing the Leading Pedestrian" project. This project is a companion to State Transportation Innovation Council (STIC) Incentive Project M-0482K." | \$75,000 | 8/5/2021 | N/A | 10% | Innovating Pedestrian Safety in North Carolina: Standardizing the Leading Pedestrian project. This project is a companion to State Transportation Innovation Council (STIC) Incentive Project M-0482K (50145.1.11)." | Brian Mayhew |
| Statewide | SW | SS-6015C | Statewide - Various locations. Install zipper merge signs to conduct a study investigating the impact of sign designs on merge behavior at lane drops in NC. This is part of a multiple state study to provide guidance in the Manual on Uniform Traffic Control Devices (MUTCD). A "zipper merge" has drivers utilizing both lanes of traffic where two lanes merge into one at a merging area, and, beginning with the driver in the right lane, alternate yielding the right-of-way until there is no longer a queue at the merging area. | \$15,000 | 11/4/2021 | 49905.3.1 | 10% | Zipper Merge applications for signing options. Pooled Fund study for zipper merges and participation in NC. 6 sites (~\$2,500 each) within NC for arterials. Focus groups on sign designs, with the installation of sites in the August 2021 time frame. (Contact is Renee Roach). 11/22/21 - Per Renee, target sign installation to be by end of 1/2022. Zipper merge locations in Divs 4,5, and 10. | Renee Roach |
| Statewide | SW | SS-6015D | Statewide Study - Various routes in all counties. Assessment of the current infrastructure and the required adjustments for safe operation of vehicles' autonomy functionalities in rural areas. | \$240,000 | 9/8/2022 | 50605 | 10% | | Brian Mayhew |
| Statewide | SW | SS-6415A | Wrong Way driver detection on freeways. | \$825,000 | 10/6/2022 | 50621 | 10% | | Matt Carlisle, Alex Stewart, Andrew Skuce: (919) 771-2745 |
| Surry | 11 | SS-6211S | US 52 at SR 1638 (Merita St)/SR 1871 (Frederick St). Install crosswalks, sidewalk, curb ramps, LPI, countdown heads. | \$132,000 | 9/5/2024 | 51574 | 20% | Plans are to be developed by the Signal Design Section. DDC to develop plans for sidewalk if needed. Received signal plans 11/20/2024 | Randall Miles (336) 530-6018 |
| Swain | 14 | SS-6214B | US 129 +/- 200' north of NC 28. Install curb ramps, short segment of sidewalk, crosswalk, and a RRFB. | \$60,000 | 1/6/2022 | 49976 | 100% | Project completed; final estimate in process | District 2: (828) 497-7333 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Swain | 14 | SS-6214I | SR 1168/1190 (Hyatt Creek Road) at SR 1168 (Walker Woody Road)/SR 1191 (Old Bryson City Road), near Bryson City. Install a modular mini-roundabout. | \$68,000 | 9/8/2022 | 50593 | 90% | Under Construction | Steve Buchanan: (828) 631-1185 |
| Swain, Jackso | 14 | SS-6214S | SR 1368 (Acquoni Rd./Big Cove Rd.) at SR 1378 (Acquoni Rd.), Swain County; US 19 near Harrah's Cherokee Casino Resort, Jackson County. Review and inspection of traffic signal at SR 1368 and SR 1378 in Swain County and RRFBs on US 19 near Harrah's Cherokee Casino Resort in Jackson County. | \$20,000 | 6/8/2023 | 50892 | 15% | Under Construction | Steve Buchanan: (828) 631-1185 |
| Transylvania | 14 | SS-4914CV | US 276 approximately 1.0 mile south of the Haywood County line (MP 29.95-30.15), near Brevard. Total Length = 0.2 mile. Remove embankment to improve sight distance around switchback curve on US 276. | \$470,000 | 12/1/2016 | 44967.3.1 | 99% | Project Complete. | Garrett Higdon: (828) 631-1173 |
| Union | 10 | HL-0117 | NC 218 at SR 1001 (Love Mill Road) near Fariview. Install roundabout. | \$536,400 | 3/4/2021 | 50826.3.1 | 10% | Plans being developed by Division. Right of way phase to begin this fall/winter 2025. | Zach Gardner (704) 983-4400. |
| Union | 10 | | SR 1357 (Potter Road) and SR 1358 (Forest Lawn Road) in Weddington. Install a roundabout. | \$400,000 | 1/1/2099 | | 20% | 7/27/22 - Division needs to give the RTE/Cindy Millikin the project STIP number in order to transfer the \$400K to after the Division has requested the federal funds for that number. **Match funding. The CRTPO has now funded the remaining DA portion of the this project.** Plans to be developed by the division. Waiting on PUE needs from Duke Energy. | Donald Harward (704) 983-4400 |
| Union | 10 | SS-6210AI | NC 200 and SR 1637 (E Lawyers Road). Install an all-way stop condition without overhead flashers. | \$40,000 | 12/5/2024 | 51652 | 5% | Plans to be developed by the division. | Zach Gardner (704) 983-4400. |
| Union | 10 | SS-6210AJ | SR 1547 (Brief Rd) at SR 1606 (Sikes Mill Rd). Convert from Minor Road Stop Control to All Way Stop Control Without Overhead Flashers. | \$40,000 | 12/5/2024 | 51653 | 5% | Plans to be developed by Division. | Zach Gardner (704) 983-4400. |
| Union, Meckle | 10 | SS-6210T | Curve Warning Treatments- Various routes in Union, Mecklenburg and Cabarrus Counties identified in the curve warning program. Install and upgrade warning signs at curves as recommended through the curve warning program investigations. | \$185,000 | 10/5/2023 | 51150 | 75% | Plans to be developed by the Division. | Zach Gardner (704) 983-4400. |
| Various | SW | BO-2419 | WALK NC RAISE GRANT: Construct Pedestrian countdown signal heads, crosswalks, and accessible routes at signalized intersections in 15 municipalities. | \$300,000 | 6/6/2024 | 51139.3.1 | 10% | Spot Safety portion | John Grant: (919) 814-4952 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Wake | 05 | SS-6005A | (1) NC 42 from SR 5330 to SR 5367. (2) NC 42 at SR 2727 (Sauls Road). (1) Widen NC 42 to a 3-lane cross section. (2) Construct an eastbound left turn lane on NC 42. | \$459,000 | 8/8/2019 | 48839.3.1 | 75% | 6/11/19 - Incorporated W-5601EY into W-5601EX by adding "(2)" part to scope. Will now be LAPP project - SS-6005A to be used for State match. Let with W-5601EX. ROW being acquired. Project Let 11/9/2022, and bids were rejected due to required utility revisions. 5/9/24 - PM Changed to Matthew Nolfo | Matthew Nolfo (919) 317-4794 |
| Wake | 05 | SS-4905DD | SR 1119 (Buckhorn Duncan Rd) from SR 1116 (Cass Holt Rd) to SR 1123 (Duncan Cook Rd.) Enhance the pavement markings, signing and address shoulder rutting along SR 1119. | \$22,000 | 3/3/2016 | 44630.3.1 | 100% | Plans needed from Division Traffic/Traffic Services. 5/12/20 - Jeremy Warren states that project is complete and estimates completion date to be 4/2017. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-4905DN | I-495 and US 64 between Rogers Lane and east of NC 96. Apply transverse grooving to Bridge 955 (Eastbound I-495 over Crabtree Creek) and implement drainage improvements along this section. | \$270,000 | 9/8/2016 | 44904.3.1 | 100% | Project to be administered by Division Freeway Management Engineer. 2/21/18: division coordinating work with contractor - Ready for RTE final inspection WBS closed Status C-100 4/29/20 GPDavenport | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-4905EC | Downtown Raleigh Arterial Pedestrian Project - SR 2298 (Edenton St), SR 5809 (Morgan St), US 70 (McDowell St) and US 70/US 401 (Dawson St) in Raleigh. Install high visibility crosswalks at the signalized intersections. | \$76,000 | 12/1/2016 | 44947.3.1 | 90% | Plans not needed. City of Raleigh coordinating signal work. High-Viz completed on Edenton St. and Morgan St. Dawson & McDowell St. have not been done b/c they are scheduled for upcoming resurfacing. Will wait for resurfacing to be completed, then the last two locations will be done. 12/2/2024- Work complete. Waiting for invoice. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-4905DS | US 401 at SR 2108/SR 2036 (New Hope Road) and US 401 at Calvary Drive. Install pedestrian improvements to include pedestrian signal heads with pedestals, concrete refuge islands and high visibility crosswalks. | \$65,000 | 12/1/2016 | 44939.3.1 | 100% | Plans received, coordinating work with division on call contractors. COR to install crosswalks. Fulcher on hold for installation. Browe to install concrete island on calvary. Island installed on New Hope Rd. Concrete work done, nothing else has been done. Requested additional funds to cover the rest of work needed 2/2/2022. Project was converted to federal project to help cover the cost of the remaining work needed. This SS project portion can be closed. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-4905EJ | SR 1670 (Blue Ridge Road) at Ed Drive. Install a traffic signal with metal strain poles, pedestrian accommodations, and connect to the Raleigh Signal System. | \$136,000 | 3/9/2017 | 47110.3.1 | 100% | Plans needed from Signals Section. Having to acquire ROW for temporary pole. ROW office coordinating easements with property owner. Work completed by City of Raleigh. Project completed. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-4905EF | US 1/US 401 (Capital Boulevard) at several signalized intersections in Raleigh from Crabtree Blvd. to SR 2041 (Spring Forest Rd.). Install high visibility crosswalks and reset truncated domes in median refuge islands. | \$90,500 | 3/9/2017 | 46949.3.1 | 100% | Plans needed from Signals Section. 11/13/19 plans complete. Pavement markings for all intersections complete. Currently working to see what is needed to bring pedestrian refuges and ADA ramps to compliance. Project completed. Waiting on additional funds to come in to cover overrun. Project can be closed out. | Ashley Lowery (919) 536-4000 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Wake | 05 | SS-4905FF | US 264. I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I-5111 is let. | \$10,000 | 10/5/2017 | 47665.3.1 | 100% | I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I-5111 is let. 11/13/19 Complete and ready to close. WBS closed 4/30/20 GPDavenport | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-4905EP | NC 50 (Creedmoor Road) at SR 1830 (Baileywick Road), Brennan Drive/Blandford Way, Stonehenge Drive and Sawmill Road. Install flashing yellow arrows. | \$132,000 | 6/1/2017 | 47361.3.1 | 100% | Layout needed from Division Design Unit to provide to Traffic Services. Working with on-call contractor to schedule flatwork. Installed on 10/24/18 awaiting RTE final inspection. 11/2019 - scope changed to install signal. Need signal plans. Keeping project open. Will request funds to convert to signalized intersection. CoR is working on new design due to weight/height issues of additional heads. Project completed by CoR 11/14/2023. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6005AD | SR 1007 (Poole Road) at SR 5233 (Old Poole Road) (eastern intersection). Install a traffic signal with metal strain poles and protected permitted left turns on Poole Road and connect to the Raleigh signal system. | \$221,000 | 9/2/2021 | 49813.3.1 | 100% | Plans needed from Signals Section. Project given to contractor. Metal pole shop drawings submitted 11/7/2022. Project work completed, waiting for final R/W payment settlement. Awaiting additional funding to be able to closeout project.12/2/2024- Project can be closed. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6005H | SR 2506 (Major Slade Road) at SR 2507 (Turnipseed Road). Convert to all-way stop. | \$16,000 | 3/5/2020 | 49105.3.1 | 100% | All Way installed 5/11/2022. Flashing signs can be replaced 8/8/2022. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6005L | SR 1820 (Lead Mine Road) at Sawmill Road. Upgrade traffic signal to FYA on all approaches. | \$50,000 | 6/4/2020 | 49257.3.1 | 99% | Plans needed by Signals Unit. Project given to contractor. Work completed, awaiting final invoice. Liquidated Damages being calculated for proper invoicing to be submitted for payment. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6005AF | SR 2812 (Timber Drive) at SR 2715 (Woodland Road). Upgrade traffic signal for SB Timber Dr to FYA. | \$68,000 | 9/2/2021 | 49814.3.1 | 99% | Plans needed by Signals Unit. Project given to contractor. project still in progress, awaiting correct signal cabinet installation.12/2/2024- Project complete. Processing invoices. Liquidated Damages being calculated for proper invoicing to be submitted for payment. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6005W | SR 2298 (Edenton Street) at Wilmington Street; SR 2298 (Edenton Street) at Salisbury Street; SR 5809 (Morgan Street) at Wilmington Street; and, SR 5809 (Morgan Street) at Salisbury Street. Install APS devices and upgrade non-ADA compliant ramps. | \$235,000 | 3/4/2021 | 49595.3.1 | 100% | Plans needed by Signals Unit. Project given to contractor. APS devices install completed 11/30/2022. Waiting on final bill for ped. accomodations (ADA ramps). Waiting on additional funds to be deposited and project can be closed. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | HN-0016 | US 70/NC 50 (Glenwood Avenue) at SR 1728 (Wade Avenue) EB Ramp and Cole Street.**This is a 20% contribution to a funded CMAQ project**. Construct left turn lanes on Glenwood Ave. | \$77,000 | 7/10/2024 | 51167.3.1 | 10% | Plans needed from Division Design Construct Unit. CMAQ project - Div needs to notify TMSD when ready for 20% match. 12/2/2024- PM changed to Matt Nolfo | Matthew Nolfo (919) 317-4794 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Wake | 05 | SS-6205B | US 70 (Glenwood Road) at Fairhill Drive and Rembert Drive. Revise traffic signal to provide pedestrian signals across the west leg of US 70 and the south leg of Fairhill Dr. | \$45,000 | 1/6/2022 | 49953 | 95% | Plans needed by Signals Unit. Project given to contractor. Project still ongoing, only pedestrian signal head work remaining. Liquidated Damages being calculated for corrected final invoice submission. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205D | SR 1822 (Millbrook Road) at Town and Country Road. Install a wood pole signal with pedestrian signals and tie into the Raleigh Signal System. | \$207,000 | 1/6/2022 | 49955 | 95% | Plans needed by Signals Unit. Project given to the contractor. Project ongoing, awaiting power. Liquidated Damages being calculated for corrected final invoice submission. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205G | SR 1379 (Penny Road) from Crickentree Drive to Loch Highlands Drive. Install sidewalk. | \$100,000 | 10/6/2022 | 50310 | 100% | Plans are needed from Division Design Construct Unit. This was a companion fund to a CMAQ project (BL-0051) that Traffic Services is not managing. The WBS associated with this project is closed. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205I | I-540 between US 401 and US 1 in Raleigh. Replace overhead sign sheeting to current standards along overhead sign structures. | \$180,000 | 8/11/2022 | 50559 | 100% | Plans completed by Signing. Signs have been order. Waiting for signs to arrive and will then give project to contractor for install. Project completed. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-CMAQ-7- | SR 2697 (New Hope Road) at Eva Mae Drive. **This is a 20% contribution to a funded CMAQ project.** Construct left turn lanes on New Hope Rd and install a traffic signal with wood poles and pedestrian signals and interconnect to the Raleigh signal system. | \$180,000 | 1/1/2099 | | 10% | Plans needed by Signals Unit. | Matthew Nolfo (919) 317-4794 |
| Wake | 05 | HL-0128 | SR 1003 (Rolesville Road) at SR 2320 (Riley Hill Road). **This is a LAPP submittal for 20% local match.** Intersection realignment. | \$248,000 | 9/5/2024 | | 10% | Plans are needed from Division Design Construct Unit. LAPP project - Div needs to notify TMSD when ready for 20% match. 12/2/2024- PM Changed to Matt Nolfo | Matthew Nolfo (919) 317-4794 |
| Wake | 05 | SS-6205L | SR 1010 (Ten-Ten Road) at SR 2728 (Rand Road). Install a wood pole traffic signal. | \$142,000 | 3/2/2023 | 50754 | 15% | Plans needed from Signals section. Signal plans received. Work dispersed to utility coordination contractor prior to providing plans to signal contractor. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205X | SR 2921 (Raleigh Boulevard) at Oakwood Avenue. Install 3-section bimodal left turn arrow heads and protect left turns on both Raleigh Blvd approaches. Install backplates. | \$63,000 | 3/7/2024 | 51336 | 10% | Signal plan update needed. Signal Plans received. Work has not been assigned yet. | Ashley Lowery (919) 536-4000 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|---|---|
| Wake | 05 | SS-6205M | US 401 at Fairview Road interchange, SR 1841 (Victory Church Road) near Upper Barton Creek, SR 2215 (Buffaloe Road) near Beaverdam Creek and SR 2052 (Rogers Road) eat of Heritage Branch Road. Install new shoulder guardrail. | \$150,000 | 6/8/2023 | 50873 | 80% | Plans needed by the Division. Currently working with guardrail contractor to get guardrail installed. Project still ongoing due to utility issues. Two of the five locations have been completed and the remaining three locaitons are still in progress. Buffaloe Rd Guardrail - Completed 4/1/2024 Capital Blvd @ Fairview Guardrail completed 5/16/2024Creek Pine Dr Guardrail - Completed 9/9/2024Rogers Rd Guardrail - completed 9/10/2024.Victory Church Guardrail - Will be addressed under pipe replacement by Bridge Department. Expected completed 2025. Additional funding will be requested to cover the Victory Church Guardrail Installaiton. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205O | SR 1618 (Waldo Rood Blvd) at SR 3011 (Jenks Carpenter Rd). Convert intersection to all-way stop control. | \$21,000 | 9/7/2023 | 51105 | 100% | Plans not needed. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205AB | US 401 at SR 1392 (Ransdell Road). Install northbound leftover at intersection. | \$167,000 | 6/6/2024 | 51421 | 10% | Roadway plans needed. PM changed to Matthew Nolfo | Matthew Nolfo (919) 317-4794 |
| Wake | 05 | BL-0128 | SR 2713 (Vandora Springs Road) at SR 2715 (Woodland Road).**This is a 20% contribution to a funded LAPP/SRTS project.** This is a 20% contribution to a funded LAPP/SRTS project. Div will need to let me know when to add our funds to their project. Install curb & gutter with sidewalk along Woodland Road and Vandora Springs Road and connect to mid-block crossing with refuge across Vandora Springs Road. | \$133,750 | 12/5/2024 | 51394.3.1 | 10% | STRT Sidewalk waiting local match. Plans needed from Division Design Construct Unit. | Matthew Nolfo (919) 317-4794 |
| Wake | 05 | SS-6205AA | City of Raleigh 27 Red Light Camera locations. Upgrade the 27 traffic signals with the Red Light Camera Program ending. | \$390,000 | 6/6/2024 | 51469 | 10% | Plans needed from Signals section. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205AE | SR 2042 (Fox Road) at Old Wake Forest Road/Segal Drive. Signal and pedestrian improvements including FYA signal heads on all approaches, nearside signal head on NB approach, backplates on all signal heads, LPI, and hi-vis crosswalk upgrades for all existing standard crosswalks. | \$135,000 | 9/5/2024 | 51562 | 10% | Signal plan update needed for 05-1991. | Ashley Lowery (919) 536-4000 |
| Wake | 05 | SS-6205AD | City of Raleigh Comprehensive Safety Action Plan. (SS4A Grant). Move toward a Vision Zero goal and planning for low cost, high impact safety improvements. | \$50,000 | 6/6/2024 | 51493 | 10% | | |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|---|-------------------------|------------------------------------|------------------------|--|--|---|
| Wake & Durha | 05 | SS-4905EI | Westbound NC 540 approaching NC 54 Provide advance notification of the Exit Only condition. | \$55,000 | 3/9/2017 | 46954.3.1 | 80% | Signing plans received. Plan to let with W-5705M. Markings are complete. Overlay delivered. Waiting on contractor to install. Work order placed for install 1/18/2022. Remaining signs ordered for exit 69. Waiting for delivery so we can installed. All sign work completed, waiting for contractor to complete final pavement markings. | Ashley Lowery (919) 536-4000 |
| Wayne | 04 | SS-4904DW | SR 1958 (Bennetts Bridge Road) between the Duplin County Line and 0.27 mile north of the Duplin County Line, a length of 0.27 mile. Install guardrail on bridge #117, and at drain pipe #E2213 610' north of the bridge. Flatten curve and improve superelevation between 0.17 and 0.27 mile north of bridge #117. | \$305,000 | 12/1/2016 | 44936.3.1 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Wayne | 04 | SS-6204D | (1) SR 1744 (Indian Springs Road) at SR 1915 (Arrington Bridge Road); (2) NC 55 at NC 403/SR 1745 (Pineview Cemetery Road). Convert two two-way stop control intersections to all-way stop control. | \$70,000 | 1/6/2022 | 49948 | 10% | on hold | Addison Gainey: (252) 640-6428. |
| Wayne | 04 | SS-6204AJ | SR 1744 (Indian Springs Road) at SR 1932 (Emmaus Church Road). Install splitter islands on SR 1932 (Emmaus Church Road) and move the supplemental stop signs from the left shoulder to the island. Install 8 inch mini skips across SR 1932. | \$25,000 | 12/7/2023 | 51262 | 100% | Construction completed. Close WBS | Addison Gainey: (252) 640-6428. |
| Wayne | 04 | SS-6204AP | SR 1731 (Piney Grove Rd) at SR 1719 (South Beston Road). Realign the north leg of SR 1731 to intersect SR 1719 closer to a 90-degree angle. | \$35,000 | 9/5/2024 | 51561 | 100% | Construction Complete. Close WBS | Jennifer Collins: (919)-739-5300. |
| Wayne | 04 | SS-6204AQ | US 70 at SR 1232 (Whitley Church Road). Install an unsignalized RCI Lite as shown on the concept. To be built through on-call contracts. | \$162,000 | 12/5/2024 | 51628 | 50% | Construction underway | Addison Gainey: (252) 640-6428. |
| Wayne/Duplin | 04 | SS-6204S | SR 1937 (Kelly Springs Road)/SR 1558 (Graham Road) between NC 55 in Wayne County and NC 403 in Duplin County. Add 6" markings between NC 403 and NC 55. Add CL and EL rumble stripes between the northbound reverse curve warning sign with 35 MPH advisory speed plaque ~ 1,090' north of SR 1559 (Jones Turner Road) in Duplin County and the southbound curve warning sign with 45 MPH advisory speed plaque ~ 3,100' south of NC 55. | \$33,000 | 9/8/2022 | 50575 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>TIP No.</u> | <u>DESCRIPTION</u> | <u>TOTAL (TMSD)</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|----------------|--|-------------------------|------------------------------------|------------------------|--|--|---|
| Wilson | 04 | SS-6204I | SR 1330/SR 1421 (Upchurch Road) at SR 1368 (Elm City Road). Convert intersection to all-way stop control, including concrete islands in the northwest and southwest quadrants for stop signs. | \$28,000 | 3/10/2022 | 50304 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Wilson | 04 | SS-6204V | 1) US 301 at SR 1420 (Beauvue Road) 2) US 301 at SR 1421 (Sharon Acres Road/Upchurch Road). 1) Install centerline and directional arrow pavement markings in the median opening. 2) Remove trees in the US 301 median south of the intersection to improve entering sight distance. | \$12,000 | 12/1/2022 | 50659 | 75% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |
| Wilson | 04 | SS-6204AL | ***** (Only fund PE for now to get better design and cost estimate. Rusty to let me know if \$17K OK.) SR 1313 (Hornes Church Road) 1.90 miles west of NC 58 at the Toisnot Swamp cross drain culvert # 098-2087. Correct the superelevation in the westbound lane of SR 1313 in the vicinity of Toisnot Swamp. | \$211,000 | 6/6/2024 | 51467 | 10% | Build Spring 2025 | Addison Gainey: (252) 640-6428. |
| Wilson | 04 | SS-6204AA | US 301 just north of the I-587 interchange bridges. Replace the crash attenuator with a low-maintenance crash attenuator. | \$35,000 | 3/2/2023 | 50774 | 100% | Construction complete, pending RTE final | Bobby Liverman 252-640-6404 |
| Wilson | 04 | SS-6204AF | SR 1323 (Tilghman Road) between the Toisnot Middle School Driveway and SR 1446 (Phillips Road). Mark edgelines along the curb and gutter between the Toisnot Middle School Driveway and NC 42 (Ward Boulevard). Install curve warning signs for the curve just north of SR 1446 (Phillips Road). | \$7,000 | 9/7/2023 | 51104 | 100% | Construction complete, pending RTE final | Addison Gainey: (252) 640-6428. |

Total Number of Projects: 359