COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Alamance	07	SS-6207G	NC 87 (East Webb Avenue) at Flanner Street in Burlington. Install countdown pedestrian signals and marked crosswalks on all four intersection approaches (Signal Inv 07-0013).	\$60,000	6/9/2022	50502	40%		Dawn McPherson: (336) 487-0175.
Alamance	07	SS-6207V	SR 1963 (Holt Street) at SR 1962 (S. Third Street) in Mebane. Convert two way stop 4-legged intersection with overhead flasher to all way stop 4-legged intersection with overhead flasher.	\$32,000	12/7/2023	51270	10%	Signal plan modification by Signal Design Section. 12/11/2023 - Planning underway.	Dawn McPherson: (336) 487-0175.
Alamance	07	SS-6207Y	SR 1001 (Union Ridge Road) at SR 1002 (Jeffries Cross Road), north of Burlington. Convert intersection to all way stop control. Revise existing overhead flasher to all red displays. Signal Inv# 07-0002.	\$33,000	3/7/2024	51342	10%	Plans to be prepared by NCDOT Signal Design Section.	Dawn McPherson: (336) 487-0175.
Alamance	07	SS-6207AA	NC 62 at SR 1002 (Jeffries Cross Road), north of Green Level. Convert intersection to all way stop control.	\$25,000	3/7/2024	51338	10%	No plans required.	Dawn McPherson: (336) 487-0175.
Alamance	07	SS-6207AB	SR 1500 (Gibsonville Ossipee Road) at SR 1553 (Midway Church Road / Guilford County Farm Road), southwest of Ossipee. Convert intersection to all way stop control.	\$25,000	3/7/2024	51339	10%	No plans required.	Dawn McPherson: (336) 487-0175.
Alexander	12	SS-6012I	Install overhead fully actuated flasher with loops on major actuating red flashers with "Watch For Approaching Vehicle" sign and loops on minor actuating yellow flashers with "Vehicle Entering" sign. Red Flasher on stop sign on shoulder of road. Oversize Stop signs on shoulder of foad and double indicated stop sign in island with retroreflective strip on all posts. Double indicate stop ahead signs with retroreflective strip on all posts.	\$95,000	6/4/2020	49272.3.1	10%	Signals Design to prepare flasher designs. 6/3/21 - Per RTE this may become a signal - awaiting final decision prior to scheduling. 9/9/2021 - Byron says the work may get changed to a Traffic Signal need to check with RTE. 2/9/2022 Byron to check and see if project is to be changed to signal and report back. 5/23/2022 - Project is to be an actuated flasher, will schedule the work to start in November 2022. 12/1/2022 - Traffic Unit plans to begin work in the summer 2023. 4/6/2023 Send to contractor 9/5/2023.	Scott Poston (980) 552-4214
Ashe, Watau	g 11	SS-6211P	US 221 between US 421 and NC 163. Watauga County MP 25.583-26.750 and Ashe County MP 0-11.336. Edge line rumble strips on existing paved shoulder.	\$100,000	3/7/2024	51353	10%	DDC to prepare plans.	Ramie Shaw: (336) 667-9111
Bertie	01	SS-6001A	NC 308 between Windsor and Lewiston Woodville. Install shoulder and centerline rumble stripes. Upgrade signs to current best practices along the corridor.	\$477,000	9/5/2019	48859.3.1	10%	Plans by Division 1. Will be combined with SS-6001B & SS-6001K for letting. Project was LET 5/3/23.	Jason Davidson: (252) 482-1857

Page 1 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Bertie	01	SS-6001D	US 17 from the US 17/US 17 Bypass split to approximately 1,200 feet east of the Salmon Creek Bridge. Install sinusoidal rumble stripes	\$100,000	12/5/2019	48965.3.1	100%	Plans by Division 1. Complete.	Jason Davidson: (252) 482-1857
Bertie, Northa	01	SS-6201H	along either side of the two-way left turn lane. NC 308 between Lewiston	\$245,000	12/1/2022	50691	10%	Plans by Division 1. To be combined	Jason
20,00,			Woodville in Bertie County and US 258 in Northampton County. Install edgeline sinusoidal					with SS-6001A, SS-6001B & SS-6001K for letting. Project was LET 5/3/23.	Davidson: (252) 482-1857
			rumble stripes between Lewiston Woodville and SR 1134 (Griffins Quarter Road) in Bertie County. Install center and edgeline rumble stripes between SR 1134 (Griffins Quarter Road) in Bertie County and US 258 in Northampton County. Upgrade curve warning signs along the route.						
Bladen	06	SS-6206AG	NC 87 at railroad crossing #631 750E. Remove at grade railroad crossing.	\$150,000	12/7/2023	51269	10%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
Bladen, Robe	06	SS-6006BE	NC 20 in Bladen County, from NC 87 to the Robeson County line. NC 20 in Robeson County, between the Bladen County line and St Pauls east limits; and between the St Pauls west limits and the Hoke County line.	\$341,000	9/2/2021	49817.3.1	100%	Plans by Division. To be constructed with resurfacing contract DF00274. Blythe's office.	Scott Pridgen: (910) 364-0603.
			Milled center and edge-line rumble stripes in Bladen County. Sinusoidal edge line rumble strips and centerline rumble stripes in Robeson County. This work will be coordinated with a Division resurfacing project on the portion in Bladen county.						
Brunswick	03	SS-6203X	SR 1300 (Calabash Road/Ash Little River Road) and SR 1303 (Hickman Road). Install Traffic Signal.	\$301,000	9/8/2022	50572	10%	Plans to be done by Signal Design Unit. Expected May 2024. To be completed under Project Development Contract. Check with Brian Harding or Jessi for	Bryce Cox(910) 341- 2200
			ilistali ITallic Sigilal.					more information.	
Brunswick	03	SS-6203AD	SR 1165 (Thomasboro Road) and SR 1167 (Persimmon Road). Install an All Way Stop.	\$22,000	3/2/2023	50745	100%	All Way Stop to be installed by Division 3 Traffic Services. Final Review Memo to be sent from Regional Traffic Engineer	Bryce Cox(910) 341- 2200
Brunswick	03	SS-6203AH	US 74/US 76 and NC 87/SR1419 (Northwest Road).	\$61,000	6/8/2023	50863	10%	Plans to be done by PEF managed by Project Development. Project to be let	Brian Harding (910) 341-2000
			Install Activated Advance Warning Flashers for Signal.					by division traffic On-call	ad() \$1
Brunswick	03	SS-6203AS	SR 1133 (Empire Road) and SR 1130 (Mount Pisgah Road).	\$41,000	3/7/2024	51330	10%	Plans to be done by Signal Design Unit.	Bryce Cox(910) 341- 2200
			Install Actuated Flasher on Stop Sign.						

Page 2 2/28/2024

	D#/	TID No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
COUNTY		TIP No.	DESCRIPTION	750		100211052600000	10%	Work to be completed by Traffic	Stoney Mathis
Brunswick	03	SS-6203AR	SR 1472 (Village Road) and SR 1462 (Fairview Road)/Baldwin Drive. Install New Signal Back Plates NB and SB and Add Retroreflective Sheeting to Signal Back Plates.	\$32,000	12/7/2023	51258	1076	Services Services	(910) 341-2200
Buncombe	13	SS-4913BX	US 25 (Merrimon Ave.) at I-240 Westbound On-Ramp, Annadale Ave., Spears Ave., Coleman Ave., and Midland Dr. in Asheville. Install an actuated traffic signal at Coleman Ave. Install actuated pedestrian warning flashers at Annandale Ave., Spears Ave., and Midland Dr. Install crosswalk across the I-240 Westbound On-Ramp. Install sidewalk along US 25 frm Wembley Rd. to Midland Dr.	\$320,000	5/7/2015	44422.3.1	90%	Traffic Services and District to meet with RTE to determine scope/cost of addoitional sidewalk RTE wanted installed	Anna Henderson (828) 250-3000.
Buncombe	13	SS-6013K	US 19-23-74 ALT (Smokey Park Hwy) from the I-40 Westbound Ramps to the Ingles Shopping Center (Cooper Blvd), in Asheville. Total Length = 0.753 mile. Install sidewalks along Smokey Park Highway and install pedestrian signal with crosswalks at Old Haywood Rd.	\$400,000	6/4/2020	49278.3.1	10%	Division DDC working towards 30% plans	Gabe Johnson (828) 250-3000.
Buncombe	13	SS-6013S	US 70 from SR 2411 (Briggs St.) to Goldmont St. (in Black Mountain), in Black Mountain and Swannanoa. Total Length = 7.63 miles. Install two lines of sinusoidal centerline rumblestripes with long-life pavement markings on each side of the center two-way left turn lane on US 70.	\$306,000	3/4/2021	49588.3.1	25%	Traffic Services preparing to submit mobilization to contractor for Spring	Anna Henderson (828) 250-3000.
Buncombe	13	SS-6013V	SR 3556 (Amboy Road) from a point 500' west of Lyman St. to Lyman St/Meadow Road. Extend +2' parapet to create a 5' sidewalk, install pedestrian bridge rails and tie sidewalk into the existing multi-use paths on the west and east side of the Amboy Road Bridge.	\$325,000	7/1/2021	49744.3.1	90%	Under Construction - 90% complete	Chris Medlin (828) 250-3200.
Buncombe	13	SS-6213J	SR 1338 (Emma Road) at Bingham Road in Asheville. Install an all way stop.	\$8,000	9/8/2022	50592	10%	Project is ready to go but Traffic Services communicating with County and COA. Spring construction.	Anna Henderson (828) 250-3000.
Buncombe	13	SS-6413A	NC 63-New Leicester Hwy at SR 1369/1822-Mt. Carmel Road/Fallen Spruce Drive. Install curb ramps, short section of sidewalk, crosswalk, and audible pedestrian signals.	\$132,000	10/6/2022	50620	35%	Buncombe Maintenance is constructing the project.	Anna Henderson (828) 250-3000.
Buncombe	13	SS-6213I	SR 3503 (Overlook Road), 0.29 mile north of NC 146, in Asheville. Install curb ramps, short section of sidewalk, crosswalk and an RRFB.	\$57,000	9/8/2022	50591	95%	Curb Ramp adjustments needed in Southern Quadrant per RTE. Traffic services to meet with RTE	Anna Henderson (828) 250-3000.

Page 3 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Buncombe	13	SS-6213W	US 70 at SR 2489 (Cragmont Road). Install pedestrian signals and upgrade curb ramps.	\$45,000	12/7/2023	51244	20%	***Selected 10/13/22. Per selection committee, we should not do our part until the companion project with the Town of Black Mountain is complete. The town will be responsible for adding a sidewalk and upgrading the curb ramps at the intersection. RTE needs to let me know when Black Mtn work is done so that SS-project can be funded.*** Plans to be developed by Signal Design. Town of Black Mountain complete and project set up in October 2023. Plan to complete with on-call contract after receiving plans from Signal Design.	Anna Henderson (828) 250-3000.
Buncombe	13	SS-6213R	SR 1607 (Bear Creek Rd.) (2 locations) near SR 1002 (MP 0.45) and SR 1630 (MP 5.74), near Leicester. Total Length = 0.3 mile. Install ±800' of shoulder guardrail.	\$52,000	6/8/2023	50889	75%	Nearing completion. District to confirm when complete.	Chris Medlin (828) 250-3200.
Buncombe	13	SS-6213X	SR 1002 (Old Leicester Hwy) from the eastern intersection with SR 1372 eastward to SR 1790, near Asheville. Total Length = 0.8 mile. Install ±500' of shoulder guardrail.	\$51,000	3/7/2024	51354	10%	Plans to be prepared by the Division or Division consultant.	Anna Henderson (828) 250-3000.
Buncombe	13	SS-6213Y	NC 81 (Swannanoa River Road) near Kensington Drive, MP 3.48- 3.68, in Asheville. Total Length = 0.1 mile. Relocate telephone pole on the outside of curve.	\$112,000	3/7/2024	51355	10%	Plans to be prepared by the Division or Division consultant.	Anna Henderson (828) 250-3000.
Burke	13	SS-4913DA	NC 181 from SR 1414 to SR 1263, near Morganton. Total Length = 10.2 miles. Install sinusoidal centerline rumblestripes with long life pavement markings. Install edgeline markings.	\$261,000	6/6/2019	48768.3.1	25%	Traffic Services preparing to submit mobilization to contractor for Spring	Anna Henderson (828) 250-3000.
Burke	13	SS-6013C	US 70 from the eastern municipal limit of Morganton to the western municipal limit of Valdese, Mileposts 14.215-18.428. Install sinusoidal centerline rumblestripes with long-life pavement markings on US 70.	\$151,000	12/5/2019	48991.3.1	25%	Traffic Services preparing to submit mobilization to contractor for Spring	Anna Henderson (828) 250-3000.
Burke	13	SS-6213M	US 64 at SR 1115 (Dentons Chapel Road)/SR 1956 (Jenkins Road), near Morganton. Install actuated "Vehicle	\$40,000	3/2/2023	50768	10%	Plans to be developed by the Signal Design Section. Traffic Services following up with Signal Design and waiting on flasher plans	Anna Henderson (828) 250-3000.
Burke	13	SS-6013W	Entering When Flashing" signs and flashers on US 64. SR 1924 (Old NC 18) at SR 1940 (Old Colony Road)/SR 1931 (Mount Home Church Road) near Morganton.	\$21,000	9/2/2021	49843,3.1	10%	Will need to coordinate with District 1 for on-call concrete contractor to perform the concrete work. Traffic Services to talk to local government. Traffic Services will install the AWS.	Anna Henderson (828) 250-3000.

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Burke	13	SS-6213E	SR 1443 (Kirksey Drive) at SR 1512 (Amherst Road) in Morganton. Install an all way stop.	\$8,000	6/9/2022	50511	10%	Work to be completed by Traffic Services. Traffic Services to discuss details with the Town	Anna Henderson (828) 250-3000.
Burke	13	SS-6213O	SR 1002 (S. Center St.) at SR 1761 (E. Main Ave.), in Hildebran. Install an all way stop.	\$233,000	6/8/2023	50886	25%	District coordinating project. Started grading 11/14/23.	McCray Coates (828) 803-6100.
Burke	13	SS-6213S	US 64 Bypass (W. Fleming Dr./Sanford Dr.) at US 70-US 70BUS (W. Union St.), in Morganton. Install pedestrian signals and high visibility crosswalks.	\$33,000	6/8/2023	50890	10%	Plans to be developed by the Signal Design Section. Traffic Services following up with Signal Design. Traffic Services to coordinate with District Office on concrete	Anna Henderson (828) 250-3000.
Caldwell	11	R-5775 / SS-	US 321 and SR 1109 (Pinewood Rd.). Construct dual left turn lanes on the WB approach of SR 1109 and add pedestrian crosswalk across US 321 and SR 1109.	\$582,750	6/2/2016	46458.3.1	25%	Division to prepare plans. (SIN: 11-0082). Est. ROW date is 12/2017. Companion R-5775. Consultant Assigned - Moffatt & Nichol NTP issued 3/21/2017. Design currently at 100%. R/W began 2/26/2018. 20% match to R-5775. R-5775 Division POC Let (DPOC) 06/16/2022 - 5/26/2022 let to contract on 4/21/2022	Ramie Shaw: (336) 667-9111
Caldwell	11	SS-6011A	SR 1933 (Southwest Blvd.) grass median from MP 0.85 to MP 4.51. Install 13 sections of double face cable guiderail in the grass median totaling 17,500 feet.	\$240,000	9/5/2019	48894.3.1	10%	Plans are to be developed by the Division DDC. Update 9/15/2021 plans have not been finalized. 5/26/2022 no change in status	Ramie Shaw: (336) 667-9111
Caldwell	11	SS-6211D	SR 1310 (Abington Road) from SR 1338 (Valley View Circle) to Antique Lane. MP 0.41-0.88. Install shoulder guardrail.	\$111,000	3/10/2022	50330	25%	Guardrail plan to be developed by DDC if needed. SAP shows total funding of \$70,000. Plan to have guardrail locations identified/staked week of 3/27/2023. Work order request to be sent to contractor once locations are marked. Plan to get locations identified/staked week of 8/28/2023. Work order request to be sent to contractor once locations are marked.	Kenny Heavner (828)268-6026
Caldwell	11	SS-6211O	SR 1933 (Southwest Boulevard) MP 2.496 at SR 1001 (Connelly Springs Road) MP 1.798. Dual Red Balls both Roads, Near Side Heads on SR 1933 and Reflective Backing Plates to all Heads.	\$58,000	12/7/2023	51282	10%	Signal plan to be developed by the Signal Design Section.	Ramie Shaw: (336) 667-9111
Camden	01	SS-6001E	(1) US 17 at SR 1251 (Morgan's Corner Road). (2) US 17 Northbound and US 17 Business. (1) Close median opening. (2) Install 2-phase signal with dynamic red extension at US 17 NB and US 17 Business.	\$405,000	12/5/2019	48966.3.1	50%	12/10/21 - Power turned on at signal. Signal placed into flash operation. Signal put into full operation 12/16/21. All traffic signal work complete. Additional work to make improvements at Hassell Rd. to allow trucks to turn right onto US 158 still pendi	Jason Davidson: (252) 482-1857/David Otts: (252) 331- 4737
Camden, Cui	rr 01	SS-6201M	55 signalized intersections along US 158, NC 168, and NC 12. Install retro-reflective backplates on all signal heads.	\$220,000	12/7/2023	51252	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857

Page 5 2/28/2024

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Carteret	02	SS-6202Q	NC 24 between 440 feet west and 1,760 feet east of SR 1119 (Red Barn Road). Convert five-lane cross-section into an unsignalized reduced conflict intersection.	\$185,000	9/8/2022	50398	15%	ROW acquisition in progress	Jim Evans: (252)439-2816.
Catawba	12	SS-4912BC	SR 1491 (Section House Rd.) @ SR 1492 (Sipe Rd.) Install actuated "Prepare to Stop" Sign in advance of unsignalized intersection.	\$102,000	4/3/2014	44152.3.1	20%	11/20/18 RTE to email Division with letter to possibly remove project due to constructibility and cost issues. 2/19/19 Per Spot Safety Meeting we plan to tee up intersection and delete left turn lane to avoid drainage issues that has stalled project. 4/3/19 Micheal Poe to get Mark Stafford and Kevin Lacy together to talk about the tee up option and advise DDC with the direction of project. Once design option is chosen need to set revised schedule. 6/25/19 Michael to check with Mark and Kevin and advise with direction for project. 5/5/20 - Per Randy Steskal, in a meeting with Lacy and Galloway, determined because still a crash pattern we need to keep the project open and address the issue the best we can. JKLacy recommended installation of a flasher SB on Section House Road to warn of stopped traffic turning left on to Sipe Road, which will address major issue of rear end collisions. Then we can close the project and continue to monitor with HSIP. If it continues to be an issue, we can create a W-Project in future to install the turn lane. Div. to review with recommendations and estimates to rescope this project. 6/24/21 - Per Randy Steskal, Division's estimate is \$32K CON, plus \$5K for signal plan & \$1K for Utility for a total \$38K. Rescope to 7.7.3 Actuated "Prepare to Stop" Sign in Advance of Unsignalized Intersection with Sight Distance Issues. New B/C = 11.16 for last 10 years of rear end crashes. 12/1/2022 - Traffic plans to install the Actuated "Prepare to Stop" Sign with loops per signal plan in May of 2023.	Josh Carpenter (980) 552-4220
Catawba	12	SS-4912CS	NC 127 at SR 1306 (2nd Ave. NE.). Upgrade signal to provide 4 section FYA for southbound left turn. Upgrade to full actuation. Add backing plates with reflective borders on all heads. Reposition heads over lanes for EB approach. Add near-side head for NB approach. Mount one way signs on spanwire.	\$25,000	5/31/2018	47945.3.1	40%	Signal plans will be provided by Signals Design Unit. 9/14/18 - Byron to get started. 4/22/19 - Byron to complete documents, estimated start construction date is 10/19. 6/25/19 - On Schedule. 6/3/21 - Contract let date 8/10/2021. 9/9/2021 - Byron working to complete appropriate documentation. 2/9/2022 Estimated start Oct. 2022. 5/23/2022-Signal Design is revising the signal due to height restrictions for the FYA. Should still meet estimated let date. 12/1/2022 - Traffic plans to begin work late spring with Force Account. 4/6/2023 Send to contractor and state forces. 8/25/2023 - Reschedule with current contractor. Previous contractor did not renew contract. Anticipate late 23 or early 24.	Scott Poston (980) 552-4214

Page 6 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Catawba	12	SS-6012B	US 70/US 321 Business at SR 1462 (10th Ave. Dr. SE) / SR 1171 (6th St. SE). Remove Bituminous Concrete Median to provide offset left turns.	\$82,000	12/5/2019	48989.3.1	10%	Plans are to be developed by the Division. It does not appear enough room is available to complete this project. Project PE funding is requested to be increased due to needing surveys of the area to determine if room due to offset turning movements. 9/27/2021 No plans yet. 9/3/2022 It does not appear enough room is available to complete this project. 5/23/2022 - No new updates. Project can not be built. 8/15/2023 - Project can not be built.	Travis Jordan (704) 748-2400
Catawba	12	SS-6012O	US 321 Bus at SR 1154 (Radio Station Road)/West A Street. Install Pedestrian Heads, Crosswalks, Lane lines, FYA and reflective backing plates on all signal heads.	\$212,000	3/4/2021	49583.3.1	10%	DDC will provide plans as needed. 6/3/21 - Environmental Document needed. 9/9/2021 - Byron to begin working on Documents. 2/9/2022 Will be discussed in meeting on 2/10/2022. 5/23/2022 - Byron to work with District to build refuge island. 12/1/2022 - Plan is to begin work in the spring of 2023 (4/1/2023).	Scott Poston (980) 552-4214
Catawba	12	SS-6212F	NC 10 at Southfork Drive (Loves Truck Stop). Install Traffic Signal.	\$91,000	3/2/2023	50767	10%	Plan are to be developed by the Signal Design Section. 4/6/2023 Traffic Eng will send for signal plans 4/2023 to design group.	Scott Poston (980) 552-4214
Catawba	12	SS-6212A	NC 16 (Meridian Drive) at SR 1735 (Mount Olive Church Road) Signal 12-1701. Install FYA with reflective backing plates on NC 16.	\$27,000	1/6/2022	49972	10%	Plan are to be developed by the Signal Design Section. 12/1/2022 - WBS received Traffic to began process of getting Documents. 4/6/2023 Traffic will begin process of getting signal plan updates 4/17/2023.	Scott Poston (980) 552-4214
Catawba	12	SS-6212H	SR 1006 (Oxford School Road) (MP 1.41) at SR 1704 (River Bend Road) (MP 1.73). Actuated Flasher Vehicle Entering along SR 1006 with loops on SR 1704.	\$89,000	6/8/2023	50885	10%	Signal plan to be developed by the Signal Design Section.	Scott Poston (980) 552-4214
Catawba	12	SS-6212C	SR 1007 (Lenoir Rhyne) at 3rd Avenue SE. Install 10 foot wide High Visibility Crosswalks pavement markings and implement LPI. Repair Pedestrian push button on southwest corner. On 2nd Ave. Pl. SE install two additional "No Pedestrian Crossing" with "Use Crosswalk" signs with arrow pointing south to crosswalk at 3rd Ave. SE. Install Flashing Yellow Arrow signal head on south bound left turn lane. Install Reflective backing plates on all signal heads. Install arrows on the Pedestrian pushbutton signs on the northeast & southeast corners.	\$40,000	12/1/2022	50677	10%	Signal plan to be developed by the Signal Design Section. 12/1/2022 - WBS received Traffic to began process of getting Documents. 4/6/2023 Signal plan modification to be sent to design mid April.	Scott Poston (980) 552-4214
Catawba	12	SS-6212M	SR 1844 (Slanting Bridge Rd) between Lake Dr. and Bradley Long Dr. Install Centerline and shoulder rumble strips.	\$37,000	9/7/2023	51125	10%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together.	Josh Carpenter (980) 552-4220

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Catawba	12	SS-6212O	SR 1802 (Mount Olive Church Road) at SR 1804 (Bethany Church Road). Install AWS, Remove Island and pavement to reduce the turn radius.	\$65,000	12/7/2023	51283	10%	DDC to prepare plans if needed.	Josh Carpenter (980) 552-4220
Chatham	08	SS-6008H	US 15-501 at SR 1721 (Lystra Road). Increase left turn lane on southbound US 15-501.	\$41,000	3/5/2020	49157.3.1	95%	Plans are needed from Division Design Construct Unit. 6/4/2020 - on hold due to cash balance, survey/design not started. 5/20/2021 - Survey complete, preliminary plans complete, may construct with on-call contractor. 9/10/2021-plans complete, planning to construct withstate forces/on-call contractor. (No Change) 4/11/2023 - project complete, awaiting RTE final inspection. 8/25/2023 no changes. 12/11/2023 no changes	Michael Rickets: (910) 773-8033
Chatham	08	SS-6008I	US 15-501 at SR 1812 (Weathersfield Road). Create directional median opening to allow left-turns & U- turns.	\$254,400	6/4/2020	49264.3.1	10%	Plans are needed from Division Design Construct Unit. 6/4/2020 - on hold due to cash balance, survey/design not started. 5/20/2021 - Survey complete, currently developind 25% plans. 9/10/2021-reviewing 25% plans, changing design to a leftover at Weathersfield. 2/3/2022 - 25% plans complete, working on drainage design. 12/5/2022 - plans complete, ROW in progress (1 parcel) 4/11/2023 ROW in progress. 8/25/2023 waiting for ROW completion (1 parcel). project to be constructed using on-call and state forces. 12/11/2023 currently under construction by state forces.	Michael Ricketts: (910) 773-8033.
Chatham	08	SS-6208N	US 421 at SR 2120 (Ike Brooks Road). Install reduced conflict intersection (RCI).	\$325,000	12/7/2023	51274	10%	Plans needed from Division Design Construct Unit.	David Willett: (910) 944-3930
Chatham, Mo	08	SS-6208B	NC 73 at SR 1003 (Windblow Road/Windblow-Derby Road/County Line Road), SR 1006 (Siler City Glendon Road) at SR 1005 (Bonlee Bennett Road). Convert intersections to all way stop control.	\$85,000	1/6/2022	49963	99%	No plans are needed. (No Change). Project complete.	David Willett: (910) 944-3930
Cherokee	14	SS-6214H	US 19-64-74-129 at SR 1398 (Old Ranger Road)/BB&T driveway, near Murphy. Install a directional leftover.	\$410,000	6/9/2022	50515	10%	Plans Complete waiting on R-5735 hopefully spring 2024 let	Andy Russell: (828) 321-4105.
Cleveland	12	SS-6012H	NC 180 at SR 1107 (Davis Road). Install post mounted actuated flashers on NC 180 and continuous flashers on stop signs.	\$40,000	6/4/2020	49271.3.1	40%	Signals Design to prepare flasher designs. 6/3/21 - Est. Let 3/22/22. 9/9/2021 - Work to begin soon. 2/9/2022 Estimated Start May 2022. 12/1/2022 - Traffic unit plans to begin work in January 2023. 4/6/2023 Send to contractor 8/7/2023.	Scott Poston (980) 552-4214

Page 8 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Cleveland	12	SS-4912CT	US 74 Business (Marion Street) from NC 150/SR 1958 (Dekalb Street) to Morgan Street. ***STATE PE Funds Needed.*** Revise Streetscape plans, for US 74 Business (Marion Street), reducing cross section from four lanes to three lanes.	\$48,000	10/11/2018	N/A	99%	Streetscape plans 90% complete by Stantec hired by City of Shelby. 10/2/18 - Need to request files from RTE. 11/20/18 - Jackie to talk to Cindy about funding. 6/25/19 - Jackie to talk to Cindy about funding. 6/35/2021 - Can funding move to construction as design? 2/10/2022 Awaiting approval to move funding to design. 11/30/2022 - No update at this time. 4/6/2023 The City of Shelby reached out a couple of weeks ago about sending an invoice to complete the project but to date have not sent anything. 8/21/2023 - This work is complete according to the City of Shelby ans we are reviewing their records now. 11/21/2023 - Project is complete and we are working on agreement to reimburse the town for the costs.	Byran Sowell (980) 552-4221
Cleveland	12	SS-6012L	NC 216 AT SR 2705 (Kings Mountain Blvd). Install FYA in all directions. Install backing plates on all signal heads. Install Stop Bars on NC 216. Install signal ahead warning sign NB on NC 216. Install To 185 Route marker NB on NC 216. Repair Rutting on NE and SW corners. Replace guardrail end unit west of intersection and east of bridge on south side with energy absorbing end unit. Extend guardrail to length of need west of intersection and east of bridge on north side.	\$34,000	12/3/2020	49449.3.1	90%	Signal plan to be developed by the Signal Design Section. Grading or Guardrail plans by DDC. 6/3/21 - Plans complete. Signal design needed. Environmental document needed. 9/9/2021 - Byron to begin working on Documents. 2/9/2022 Estimated start for signal and sign work May 2022. Will check to see about guardrail. 5/23/2022 - Project Complete. 12/1/2022 - All Traffic Services work is complete (5/16/2022) Byron to check with Dist. office about the rutting and guardrail. 8/25/2023 - All work completed, GR was incorrectly charged. researching to correct charges.	Scott Poston (980) 552-4214
Columbus	06	SS-6006BA	US 76 at SR 1443 (Grist Road) and SR 1504 (Princess Ann Road). Convert to All-Way Stop.	\$38,000	9/2/2021	49820.3.1	85%	Plans will be provided by Division Traffic. On hold per DE.	Scott Pridgen: (910) 364-0603.
Craven	02	SS-6202B	SR 1005 (Old US 70 Highway) at SR 1224 (Tuscarora-Rhems Road/Dry Monia Road). Convert two-way stop control intersection to all-way stop control.	\$11,000	1/6/2022	49936	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Craven	02	SS-6202O	NC 55 at SR 1600 (Broad Creek Road/Half Moon Road). Upgrade signal and install shoulder-mounted "Be Prepared to Stop" sign and flasher assemblies.	\$76,000	9/8/2022	50569	100%	Project has been completed. Needs a final inspection by TMSD.	Jim Evans: (252)439-2816.
Craven	02	SS-6202R	NC 55 (Neuse Blvd) at DeGrafenreid Ave/Hospital Drive Install countdown pedestrian heads at both existing crosswalks.	\$34,000	12/1/2022	50653	20%	Project let early on 11/21/2023.	Jim Evans: (252)439-2816.
Craven	02	SS-6202W	SR 1745 (Miller Blvd) at SR 1756 (Church Road/Lake Road). Install an all-way stop.	\$20,000	6/8/2023	50862	100%	Project let early on 9/19/2023 and is complete. Needs a final inspection by TMSD.	Jim Evans: (252)439-2816.
Cumberland	06	SS-6006Q	SR 1168 (Whitfield) at Camden (Fayetteville). Construct mini-roundabout. Provide crosswalks and connect to existing sidewalk.	\$419,000	6/4/2020	49262.3.1	90%	Plans by Division. Supplemental Agreement executed for DF00295. Construction expected to begin in September 2023.	Scott Pridgen: (910) 364-0603.

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Cumberland	06	SS-6206C	SR 1132 (Legion Road/Southern Avenue) at SR 1154 (West Mountain Drive). Install four section left turn	\$28,000	1/6/2022	49958	85%	Signal plans to be provided by the Signal Design Section.	Scott Pridgen: (910) 364-0603.
			signal heads (FYA).						
Cumberland	06	SS-6206K	NC 24/87 (Bragg Boulevard) at Elm Street. Add primary signal heads on	\$14,000	3/10/2022	50316	85%	Signal plans to be provided by the Signal Design Section.To be handled under U-6229 DDRL June 2023	Scott Pridgen: (910) 364-0603.
Cumberland	06	SS-6206D	SR 1600 from 1800 feet south of NC 210 to 1600 feet north of SR 1611 (Andrews Road). Milepost 3.6 to 8.15.	\$288,000	1/6/2022	49959	90%	Plans to be provided by the Division. Supplemental Agreement executed for DF00295. Construction expected to begin in Fall of 2023.	Scott Pridgen: (910) 364-0603.
			Install centerline and edgeline rumble stripes.						
Cumberland	06	SS-6206AB	US 401 (Skibo Road) at Campground Road.	\$390,000	6/8/2023	50875	10%	Plans to be provided by Signal Design Section.	Scott Pridgen: (910) 364-0603.
			Add primary signal heads on US 401 approaches and install pedestrian accommodations.						
Cumberland	06	SS-6206AH	NC 690 from Moore County to NC 24/87/Bragg Boulevard.	\$400,000	12/7/2023	51293	10%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
			Two foot symmetrical widening with center and edge line rumble stripes, 6" long life pavement markings, and raised pavement markings. Standard rumble stripes on Fort Liberty (first five miles) and sinusoidal rumble stripes on the remainder of the route.						
Currituck	01	SS-6001K	US 158 between 1,200 feet north of SR 1405 (Waterlily Road) and SR 1466 (Augusta Drive). Install shoulder rumble strips.	\$141,000	12/3/2020	49373.3.1	10%	Plans by Division 1.Will be combined with SS-6001A & SS-6001B for letting. Project was LET 5/3/23.	Jason Davidson: (252) 482-1857
Davidson	09	SS-6209Z	NC 109 at SR 1798 (Old Greensboro Road)/SR 1756 (W Lexington Avenue Ext), north of	\$240,000	3/7/2024	51348	10%	Plans to be prepared by NCDOT Signal Design Section.	J. P. Couch: (336) 747-7800
			Thomasville. Rebuild traffic signal with metal strain poles. Project includes multiple upgrades/countermeasures. The primary treatment is install Activated Advanced Warning Flashers for Signal on northbound NC 109. Installs long vehicle/overspeed detection on northbound NC 109. Replace two 5-section signal displays shared between a through and right turn lane with FYAs for better signal head alignment (center or lane vs. on lane line) for the through movements. Sig Inv# 09-1292.						
Davidson	09	HL-0061	NC 109 between SR 1730 (Wallburg Road) and SR 1729 (Ray Lanning Road), in Wallburg. (Project provides local match funds to Federal MPO funds. Please apply funds to HL-0061 WBS 50612.2.1)	\$400,000	1/1/2099	50612.2.1	20%	Plans to be prepared by NCDOT Division 9 DDC and NCDOT Signal Design Section. 5/8/23 - Told BRIAN THOMAS that I needed him/Div to let me know when Div has req'd federal funds for us to attach our SS funds. Per B Thomas, current ROW schedule is ~9/2024. 8/25/2023 - Design underway.	Matt Jones: (336) 747-7800
			Construct traffic signals and left turn lanes at SR 1730 (Wallburg Road) and SR 1723 (Motsinger Road).					12/11/2023 - Design underway.	

Page 10 2/28/2024

			Ac		0.07				
COUNTY	DIV	TIP No.	DESCRIPTION_	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Davidson		SS-6209X	US 64 (Mocksville Road) at SR 1237 (Forest Hill Road); and, SR 1147 (Old Salisbury Road at I-285 Ramps/SR 1232 (Odell Owen Road) in Lexington.	\$28,000	12/7/2023	51279	15%	Plan changes by Signals Design Section	J. P. Couch: (336) 747-7800
			Install near side heads on the US 64 approaches to the SR 1237 intersection. Shift the existing signal heads so they are centered over the US 64 lanes and add an additional 3-section head over the existing right turn lanes. Provide time of day signal plan from 7am to 9 am and from 2 pm to 6 pm for protected only mainline left turns at the SR 1147 (Old Salisbury Road at I-285 Ramps/SR 1232 (Odell Owen Road) intersection.						
Davidson	09	SS-6209R	NC 8 at SR 2289 (Holloway Church Road), south of Lexington. Convert intersection to all way stop traffic control.	\$15,000	9/7/2023	51116	20%	Plans are not expected, but if needed will be prepared by Division 9 DDC. 8/25/2023 - Planning underway. 12/11/2023 - Under construction	J. P. Couch: (336) 747-7800
Davidson	09	SS-6209V	SR 1493 (Frye Bridge Road) at SR 1520 (Friedburg Church Road) near Clemmons.	\$92,000	12/7/2023	51277	15%	Plans by Division 9. 12/11/2023 - Planning underway.	J. P. Couch: (336) 747-7800
			Convert T-intersection into all- way stop. An all way stop project will require some radii widening, tree trimming and possibly solar powered flashers on stop ahead signs and stop signs on the SR 1493 eastbound approach to the intersection.						
Division 13	13	SS-6213N	I-26, I-40, I-240 and US 74 off- ramps. Install wrong way ramp arrow pavement markings on the freeway off-ramps.	\$105,000	3/2/2023	50769	25%	Traffic services mobilized an on call contracto on 9/6/23	Anna Henderson (828) 250-3000.
Division 6	06	SS-6206S	Various locations across multiple counties.	\$70,000	9/8/2022	50580	10%	Work to be done by Division Traffic Services.	Scott Pridgen: (910) 364-0603.
			Implement pavement markings at multiple locations across Division Six based on HSIP and/or Fatal Investigation recommendations.						
Duplin	03	SS-6003AW	NC 24 at NC 50.	\$45,000	9/2/2021	49799.3.1	10%	Waiting on signal plans.	Bryce Cox(910) 341-
			Install Near Side Head on NC 5 NB, Protected Lefts on NC 24 / 903, Split Side Street Phasing, and Refresh Pavement Marking						2200
Duplin	03	SS-6003Q	SR 1500 (Tram Road) at SR 1505 (Bethel Church Road).	\$19,000	12/3/2020	49385.3.1	1 10%	DTE has asked RTU about another AWS on Tram at Red Hill to complete a	Bryce t Cox(910) 341- 2200
			Install All Way Stop, Stop Ahea Warning Signs, Brightsides, Stop Bars, and refresh pavement markings.	d				the same time.	
Duplin	03	SS-6003S	SR 1102 (Charity Road) at SR 1162 (Bay Road).	\$48,00	0 12/3/2020	49387.3.	1 95%	DTE has asked RTU about another AWS on Charity at NC 11 to complete a the same time. The NC 11 location was	2200
			Install All Way Stop, Stop Ahea Warning Signs, Brightsides, Stop Bars, and refresh pavement markings.	aa				funded but on hold due to scope change	Э.

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Duplin	03	SS-6203O	US 117 and SR 1162 (Bay Road). Install an All Way Stop.	\$18,000	3/10/2022	50300	100%	Work to be completed by Traffic Services. Final Review Memo has not been sent.	Bryce Cox(910) 341- 2200
Duplin	03	SS-6003AY	SR 1500 (Tram Road) and SR 1502 (Bennetts Bridge Road) and SR 1521 (Scotts Store Road). Convert intersection to an all	\$29,000	9/2/2021	49801.3.1	10%	DTE has asked RTU about another AWS on Tram at Red Hill to complete at the same time.	Bryce Cox(910) 341- 2200
Duplin	03	SS-6203L	way stop with overhead flashers. NC 11 and SR 1102 (Charity Road). Install an All Way Stop with overhead flashers.	\$61,000	5/5/2022	50389	10%	Work to be completed by Traffic Services.	Bryce Cox(910) 341- 2200
Duplin	03	SS-6203Z	NC 11 and SR 1141 (Register Road /Stocking Head Road). Install an All Way Stop.	\$18,000	12/1/2022	50657	10%	Plans to be done by Division Traffic. Expected December 2023. Has not been scheduled for completion at this time.	Bryce Cox(910) 341- 2200
Duplin	03	SS-6203AG	SR 1100 (Old Camp Road) (MP 2.31) at SR 1102 (Wards Road) (MP 13.622); SR 1500 (Tram Road) (MP 2.538) and SR 1306 (Red Hill Road) (MP 15.16); SR 1301 (Bowdens Road) (MP 7.46) at SR 1305 (Revelle Road) (MP 3.52); and, NC 903 (MP 31.652)/NC 111 at SR 1539 (Piney Grove Road) (MP 0.029) and SR 1531 (Sheep Pasture Road).	\$136,000	3/2/2023	50750	10%	Plans to be done by Division.	Bryce Cox(910) 341- 2200
Duplin	03	SS-6203AO	Install All Way Stops. NC 50/NC 403 and NC 50/SR 1301 (Warren Road). Convert from Minor Road Stop Control to All Way Stop Control Without Overhead Flashers.	\$31,000	12/7/2023	51255	10%	Work to be completed by Traffic Services.	Stoney Mathis (910) 341-2200
Duplin	03	SS-6203AM	NC 41 and SR 1800 (Jackson Store Road). Install an All Way Stop.	\$61,000	9/7/2023	51100	10%	Plans to be done by Division Traffic.	Stoney Mathis (910) 341-2200
Duplin	03	SS-6203AQ	NC 11/903 between SR 1501(Woodland Church Road) and BG Grady Elementary School entrance. New or Upgraded Guardrail (Extend Existing Guardrail)	\$17,000	12/7/2023	51257	10%	Plans are to be developed by the County Maintence Engineer. Work to be done by Maintenance Unit	Stoney Mathis (910) 341-2200
Duplin	03	SS-6203AP	SR 1301 (Warren Road) at SR 1329 (Solomon Steet). Convert from Minor Road Stop Control to All Way Stop Control Without Overhead Flashers.	\$36,000	12/7/2023	51256	10%	Work to be completed by Traffic Services.	Stoney Mathis (910) 341-2200
Durham	05	SS-6005V	US 501 Business (Roxboro Street) at Fairfield Street. Install a traffic signal with metal strain poles and pedestrian accommodations and connect to Durham Signal System.	\$148,125	3/4/2021	49545.3.1	80%	Plans needed from Signals Section. Project given to contractor. Metal pole shop drawings submitted 11/7/2022. Project still ongoing.	Ashley Lowery (919) 536-4000
Durham	05	SS-6205Z	SR 1815/1917 (Mineral Springs Road) at Pleasant Drive. Improve signing and markings.	\$15,000	4/4/2024	51357	10%	2/27/24 - Setting up SS project to improve signing and markings and deleting W-5705T. RAB will not work here.	Reid Davidson (919)317-4794

Page 12 2/28/2024

Durhum S	COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Second S	Durham	05	SS-4905FJ	SR 1954 (Northeast Creek	\$150,000	5/31/2018	47925.3.1	10%	unit. Plan number 05-2115. Ready for	
Install warning signs and anow plowable markers, update personner transfurgs and personner vegetation clearing. Durham				signal head on Cornwallis Road with a 4 section FYA signal head. Install a 4 section FYA signal head for WB Cornwallis Road. Install backplates on all signal heads. These improvements require new						
Durharm 05 SS-60568 SR 1668 (E. C. bit Boulevard) rom Glenthock Road to from Glenthock Road to flat to find the first grant from Glenthock Road to flat to find the first grant from Glenthock Road to flat to find the first grant from Glenthock Road to flat to find the first grant from Glenthock Road to flat grant from Glenthock	Durham	05	SS-6005D		\$110,000	9/5/2019	48882.3.1	100%	Need additional work. Clearing work	
Trom Gleinbrook Road to Ambridge Street "Companien funds for City of Durham Communication with Durham On Status 11/01/2021 Meetings with Marbridge Street "Companien funds for City of Durham Status 11/01/2021 Meetings with the many status and status NOV with the many status statisty NOV with the many status statisty NOV with the many statisty of the many status of				plowable markers, update pavement markings and perform						
Edgecombe 04 SS-6004M NC 43 at NC 111.	Durham	05	SS-6005G	from Glenbrook Road to Ambridge Street. **Companion funds for City of Durham Sidewalk Project**.	\$150,000	3/5/2020	49104.3.1	10%	Durham. Communication with Durham on status 11/01/2021. Meetings with DOT and CoD revealed additional work will be needed to satisfy ROW acquisition. Waiting to hear back from CoD on this, and when work will	
Edgecombe O4 SS-6204A NC 97 at structure C82 over Compass Creek. Install an all-way stop. SS-6204A NC 97 at structure C82 over Compass Creek. Install guardrail around the culvert. Silas Creek Parkway South) and US 421 NB exit ramp to NC 67 E (Silas Creek Parkway South) and US 421 NB exit ramp to NC 67 E (Silas Creek Parkway South) and US 421 NB exit ramp to NC 67 E (Silas Creek Parkway South) and US 421 NB exit ramp to NC 67 E (Silas Creek Parkway South) and US 421 NB exit ramp to NC 67 E (Silas Creek Parkway South) and US 421 NB exit ramp to NC 67 E (Silas Creek Parkway South) and US 421 NB exit ramp to NC 67 WB in Winston-Salem. Increase friction of worn concrete ramp with Skidabrader surface texturing. SS 81003 (High Point Road) at SR 2898 (Riglegwood Drive), in Winston-Salem. Convert intersection to all way stop operation. SS 82.62095 SR 1003 (High Point Road) at SR 2898 (Riglegwood Drive), in Winston-Salem. Convert intersection to all way stop operation. SS 85.62097 L74 Westbound, in Winston-Salem. Install dynamic lighted sequential chevron system. SS 85.000 9/7/2023 SS 1118 20% If needed, plans to be prepared by NCDOT Signal Design Section. SS 85.6205 Planning underway. 12/11/2023 - Construction start pending delivery of materials. SS 85.000 SS 85.6205 SR 1001 (Rask Nieret) at SR 149 (Ronald Tharrington Road). Install a traffic signal. SS 85.000 SS 85.6205 SR 1001 (Pearces Rd) at SR 21,000 9/7/2023 SS 1106 100% Plans not needed. Ashley Lowery (919) 538-4000 SS 86.000 SS 86.									certification. John Sandor is reviewing the bid package, hoping to advertise in	
Compass Creek Install guardrail around the culvert. Compass Creek Install guardrail around the culvert. Install guardrail around the culvert. Compass Creek Install guardrail around the culvert. Compass Creek Install guardrail around the culvert. Compass Creek Comp	Edgecombe	04	SS-6004M		\$106,500	6/4/2020	49251.3.1	100%		
Forsyth 09	Edgecombe	04	SS-6204AI	Compass Creek.	\$65,000	12/7/2023	51261	10%	New Project Dec agenda	
Silas Creek Parkway South and US 421 NB exit ramp to NC 67 WB in Winston-Salem. Increase friction of worn concrete ramp with Skidabrader surface texturing.										
Concrete ramp with Skidabrader surface texturing. Forsyth 09 SS-6209S SR 1003 (High Point Road) at SR 2690 (Ridgewood Drive), in Winston-Salem. Convert intersection to all way stop operation. Forsyth 09 SS-6209T I-74 Westbound to I-40 Westbound, in Winston-Salem. Install dynamic lighted sequential chevron system. Franklin 05 SS-6205A NC 56-NC 581 (Nash Street) at SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road). Install a traffic signal. Franklin 05 SS-6205P SR 1001 (Pearces Rd) at SR 1010 (Pearces Rd) at SR 1103 (Pilot-Riley Rd). Convert intersection to all-way	Forsyth	09	SS-6209Y	(Silas Creek Parkway South) and US 421 NB exit ramp to NC	\$80,000	3/7/2024	51347	10%	Plans to be prepared by Division 9 DDC.	
SR 2698 (Ridgewood Drive), in Winston-Salem. Convert intersection to all way stop operation. Forsyth O9 SS-6209T I-74 Westbound, in Winston-Salem. Install dynamic lighted sequential chevron system. Franklin O5 SS-6205A NC 56-NC 581 (Nash Street) at SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road). Install a traffic signal. Franklin O5 SS-6205P SR 1001 (Pearces Rd) at SR 261,000 9/7/2023 51106 100% Plans not needed. SS-6205A SS-6205P SR 1001 (Pearces Rd) at SR 261,000 9/7/2023 51106 100% Plans not needed. SR 2698 Ridgewood Drive), in Winston-Salem. 12/11/2023 - Planning underway. 13/11/2023 - Planning underw				concrete ramp with Skidabrader						
Franklin 05 SS-6205P SR 1001 (Pearces Rd) at SR 1103 (Pilot-Riley Rd). S55,000 9/7/2023 51118 20% If needed, plans to be prepared by NCDOT Signal Design Section. 8/25/2023 - Planning underway. 12/11/2023 - Construction start pending delivery of materials. Pranklin 05 SS-6205A NC 56-NC 581 (Nash Street) at SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road). Install a traffic signal. Franklin 05 SS-6205P SR 1001 (Pearces Rd) at SR 1100 (Pearces Rd). Convert intersection to all-way	Forsyth	09	SS-6209S	SR 2698 (Ridgewood Drive), in	\$25,000	9/7/2023	51117	20%	will be prepared by Division 9 DDC. 8/25/2023 - Planning underway.	
Westbound, in Winston-Salem. Install dynamic lighted sequential chevron system. Franklin O5 SS-6205A NC 56-NC 581 (Nash Street) at SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road). Install a traffic signal. Franklin O5 SS-6205P SR 1001 (Pearces Rd) at SR 1103 (Pilot-Riley Rd). Convert intersection to all-way SS-6205A Westbound, in Winston-Salem. NCDOT Signal Design Section. 8/25/2023 - Planning underway. 12/11/2023 - Construction start pending delivery of materials. NCDOT Signal Design Section. 8/25/2023 - Planning underway. 12/11/2023 - Construction start pending delivery of materials. NCDOT Signal Design Section. 8/25/2023 - Planning underway. 12/11/2023 - Construction start pending delivery of materials. Ashley Lowery (919) 536-4000 Plans not needed. Ashley Lowery (919) 536-4000 Ashley Lowery (919) 536-4000				- 14C						
Franklin 05 SS-6205A NC 56-NC 581 (Nash Street) at SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road). Franklin 05 SS-6205P SR 1001 (Pearces Rd) at SR 1103 (Pilot-Riley Rd). Convert intersection to all-way	Forsyth	09	SS-6209T		\$55,000	9/7/2023	51118	20%	NCDOT Signal Design Section.	
SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road). Install a traffic signal. Franklin 05 SS-6205P SR 1001 (Pearces Rd) at SR \$21,000 9/7/2023 51106 100% Plans not needed. Convert intersection to all-way SR 1600 (East River Road)/SR was completed by NCDOT before WBS (919) 536-4000 was assigned. Was completed by NCDOT before WBS (919) 536-4000 was assigned. Franklin 05 SS-6205P SR 1001 (Pearces Rd) at SR \$21,000 9/7/2023 51106 100% Plans not needed. Ashley Lowery (919) 536-4000 convert intersection to all-way										
Franklin 05 SS-6205P SR 1001 (Pearces Rd) at SR 1000 9/7/2023 \$21,000 9/7/2023 51106 100% Plans not needed. Ashley Lowery (919) 536-4000 Convert intersection to all-way Convert intersection to all-way Ashley Lowery 100% Convert intersection to all-way	Franklin	05	SS-6205A	SR 1600 (East River Road)/SR 1419 (Ronald Tharrington Road).	.55.	1/6/2022	49952	90%	was completed by NCDOT before WBS	
Convert intersection to all-way	Franklin	05	SS-6205P	SR 1001 (Pearces Rd) at SR	\$21,000	9/7/2023	51106	100%	Plans not needed.	
504 5053550										

Page 13 2/28/2024

<u>COUNTY</u> Franklin	05	TIP No. SS-6205R	DESCRIPTION SR 1003 (Perrys Chapel Church Road/Sims Bridge Road) at SR 1211 (W. River Road). Convert intersection to all-way stop control.	TOTAL (TMSD) \$25,000	BOARD APPROVAL DATE 12/7/2023	WBS <u>ELEMENT</u> 51264	ESTIMATE % PROJECT COMPLETE 10%	PROJECT STATUS Plans not needed.	CONTACT PERSON AND PHONE NO. Ashley Lowery (919) 536-4000
Franklin, Gran	05	SS-6205V	Capital Area MPO Regional Multi-Modal Safety Action Plan.	\$250,000	12/1/2023	31294	1076		(919) 814-4948
Gaston	12	SS-4912BU	Two sections of US 29/74 (Franklin Blvd.) 1.) Between SR 1136 (Myrtle School Rd.) and US 321 SB. 2.) Between NC 274 and Thomas St./ Belvedere.) Convert existing 6 lane cross section to a 4-lane with TWLTL.	\$400,000	3/3/2016	44727.3.1	90%	6.1.17 Contract was let and awarded to Asphlat Paving of Shelby. Plan to start after they finish US 74 in Cleveland Co. in 5 to 6 weeks. 7.28.17 under construction; 10.3.17 - still under construction; 21.18 - Having issues with thermoplastic pavement markings. Project not anticipated to be completed until spring 2018. 10/2/18 - Emailed RTE requesting completion letter. 11/20/18 - RTE reviewed project and found issues with curb ramps and pavement markings; Dist. 1 Office to look into and correct curb ramp issues and Byron to correct pavement marking issues. RTE to review once corrections have been made. 12/13/18 - update from Dist. 1 Office- pavement markings have been corrected; all curb ramps were installed RTE needs to notify Dist. Office which ramps are not correct. 2/19/19 - Josh to contact Brian Fletcher with TGS and see if they have completed survey of this area for the Div. 12 Master Curb Ramp List. 4/3/19 Awaiting TGS to submit Master Curb Ramp List for Cleveland County. All missing ramps from this project will be completed under the TAP Program for 2019 (Project R-5792). 6/25/19 - 2019 TAP Fund project has been compiled and all missing ramps are included. This curb ramp project will be let in the fall of 2019. There will be an ICT put into contract to have these ramps constructed first. 8/10/2023 - Never recieved word contract let, understanding contract was cancelled due to budget in 19.	Blake Guffey (980) 552-4104

				AC	TIVE SE	OI SAFE	IY PROJ	JEC 13		
C	DUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
75	aston	12	SS-4912CM	NC 279 (New Hope Rd) at SR 2329 (Redbud Rd). Add FYA displays on all 4 approaches for left turns, Add reflectorized back plates to all signal heads, Add pedestrian signals and crosswalks on all 4 approaches, Construct small section of sidewalk to fill the gap, upgrade WCRs as needed.	\$86,000	3/8/2018	47834.3.1	99%	Signals design to prepare revised signal plans. Division 12 to provide any needed plans for concrete work. Scheduled to be funded at March 2018 Board.; 2.1.18 - Once funded and once signal plans are completed, District will schedule on-call contractor to perform concrete work.; 9/14/18 - Funded March 2018. 11/2/18 - Need Enviro. Doc. Wes and Byron to get together. 11/20/18 - Doc. still not complete. 4/22/19 - Documents complete, crosswalks need to be installed, estimated construction start date 7/19 completes. 4/22/19 - Documents complete. Gomplete. Completed on April 18, 2019. Need completion letter from RTE. 3/10/2020 Requested completion letter from RTE. 3/10/2020 Requested completion letter from RTE. 2/14/2022 Developer submitted plans to install RT lane from NC 279 onto Redbud. Curb ramps will need to be replaced, ped heads and utility pole relocated. Awaiting revisions for construction approval. Once developer completes turn lane, ADA ramps and new crosswalk; Department will complete the other recieving ramps and crosswalk striping. 5/24/2022 - Devloper Plans approved 5/19/22, multiple developments in the area have triggered additional storage length of right turn lane. NCDOT/City/developers working together to reduce the amount of workzone impacts. DR Horton to move forward with majority of improvements, that are delaying our progress. 8/10/2023 - Developers have purchased ROW, under negotiations with roadway contractors for bids.	Blake Guffey (980) 552-4104
G	aston	12	SS-4912CQ	SR 1133 (Linwood Road) at SR 1131 (Chapel Grove Road/Linwood Road). Construct 2' conc. median island , widen pavement to maintain lane width and pavement markings to square up traffic from side street.	\$131,000	5/31/2018	47943.3.1	10%	The Diviision 12 Staff will have any needed plans prepared. 8/28/18 - Still in concept phase. 9/14/18 - Concept approved, waiting for surveys, due 10/19/18. Need to set schedule. 10/23/18 - Survey date revised to 12/7/18. 2/19/19 - Surveys were put on hold but will now be ordered. 4/3/19 - Survey to begin next week 4/8/2019. 4/25/19 - Survey to be complete 5/17/19, ROW 10/1/19, LET 6/9/2020. 6/25/19 - Field work for survey complete waiting for Location and Surveys to send final basemap. 3/6/2020 Survey has been recieved and design 85% complete. Due to budget constraints project will not make ROW or LET date. Project to be Rescheduled. 6/3/21 - Project allowed to move forward 5/2021. Project rescheduled to let 9/2021.	

Page 15 2/28/2024

allowed to move forward 5/2021.
Project rescheduled to let 9/2021.
9/13/21 - Project needs to be
rescheduled. 2/10/2022 Project design
is currently about 50% complete.
5/24/2022 - Project currently under
review per Michael Poe for possible
redesign. 12/1/2022 - No new update at
this time. 8/22/2023 - No new update.

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Gaston	12	SS-4912CV	SR 2329 (Redbud Drive)/ SR 2446 (Hoffman Road) at SR 1255 (E. Hudson Boulevard). Install Shoulder mounted signs (W3-4) and (W16-13P) with flashers southbound SR 2329, Install reflective backing plates on all signal heads, install louvers in right turn arrows and signs adjacent to heads (R10-10) southbound SR 2329, increase curb return radius for right turns from southbound SR 2329 to westbound SR 1255, install all new special pavement markings.	\$220,000	12/6/2018	48314.3.1	40%	Signals Design to prepare plans. 11/2/18 - Need to request files from RTE. Thad to let us know if DDC needs to do design. 11/20/18 - Need signal plans. RTE to check about deleting dual right turns at this intersection, traffic counts needed. 4/3/19 - Curb radius work has been deleted. Proposed work now consist of signal improvements and pavement markings. Byron to get plans for signal improvements and pavement markings. 4/22/19 - Byron to request plans and complete documents; estimated construction 9/20 completion 10/20. 6/25/19 - Byron to check and update as soon as he knows the status of this project. 6/3/21 - To be completed with DOT on call contract. To be completed 12/30/2021. 9/9/2022 - All necessary documentation completed and work will begin soon. 5/23/2022-Should meet estimated Let date. 12/1/2022 - Traffic plans to begin work in the spring, 4/1/2023. 8/25/2023 - New DTE will send to New signal contractor fall of 2023.	Scott Poston (980) 552-4214
Gaston	12	SS-4912CY	SR 2200 (Cox Rd.) at RxR (inventory #716212J) 270+/- feet south of NC 7. Install que cutter signal south of RxR crossing on metal pole with mast arm and install loop north of RXR crossing.	\$84,000	3/7/2019	48492.3.1	10%	Signals Design to prepare Que cutter signal design. 4/22/19 - Byron to request plans and complete documents; estimated construction 5/20 completion 6/20. 6/25/19 - Need to get in touch with Railroad. May need to revise schedule. 3/6/2020 Traffic Services working will Rail Division on issues with RR ROW. 6/3/21 - Awaiting signal plans. Byron working on environmental documents. 9/9/2021 - Byron has MCDC complete and waiting on Utility, RR, and ROW Certs. Signal Design is working on the RR part of this project. 2/9/2022 Byron to check on utilities. Waiting for a signal design. 12/1/2022 - No R/W or Utility Certs have been acquired for this location. Traffic to submit to obtain these documents. Project will need to be LET to contract due to the Metal Pole design. Let date to be set once documents are obtained. 4/6/2023 Do not have pole design complete yet.	Scott Poston (980) 552-4214
Gaston	12	SS-6012G	SR 2200 (Ranlo-Spencer Mountain Road) from Ranlo Municipal limits to SR 2003 (Main Street). Install Shoulder and centerline	\$140,000	3/5/2020	49143.3.1	10%	DDC to prepare plans if needed. 6/3/21 - Est. Let 3/22/22. 8/10/2023 - Project to be Let on 9/26/2023. 12/11/2023 Project Let pushed to 3/12/2024.	Josh Carpenter (980) 552-4220
Gaston	12	SS-6012D	Rumble Strips, Thermo Pavement Markings and NC 279 (New Hope Road) @ SR 1255 (Hudson Boulevard) / SR 2478 (Titman Road). FYA on all approaches. Retroreflective backing plates on all approaches. Install Pedestrian heads for existing crosswalk across SR 2478.	\$42,000	3/5/2020	49128.3.1	10%	Plans are to be developed by the Signal Design Section. 6/3/21 - Est. Let 12/30/21. 9/9/2021 - Byron has MCDC completed and waiting on Utility, RR and ROW Certs. 2/9/2022 Plans and Documents(execpt ROW and Utilities) are complete. Estimated Start July 2022. 4/6/2023 Project needs to be discussed since project U-5821 also makes changes to this intersection.	Scott Poston (980) 552-4214

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Gaston	12	SS-6012E	SR 2519 (Armstrong Ford Road) in the vicinity of SR 2518 (Hills Road). Centerline and edgeline milled rumble strips to be placed between milepost 0.338 and milepost 1.174. Snowplowable pavement markings with long life pavement markings to be placed between milepost 0.0	\$90,000	3/5/2020	49129.3.1	10%	Plans are to be developed by the DDC. 6/3/21 - awaiting snow plowable marker contract in D12. 8/10/2023 - Project to be Let on 9/26/2023. 12/11/2023 Project Let pushed to 3/12/2024.	Josh Carpenter (980) 552-4220
Gaston	12	SS-6012R	NC 274 (Bessemer City Road) from US 29/74 (Franklin Boulevard) to NC 275 (Dallas Bessemer City Highway). Install Long Life Pavement Markings, Snowplowable Pavement Markers from US 29/74 to NS 275, Improve signal at SR 1135 (Shannon Bradley Rd.)/SR 1334 (Jenkins Dairy Rd.) with FYA, Reflective Backing plates and wireless communication detection.	\$310,000	6/10/2021	49736.3.1	50%	Plan are to be developed by the Signal Design Section. 6/3/21 - Document and ROW Cert needed. Est. Let 6/28/22. 9/9/2021 - Byron to begin working on Documents. 2/9/2022 Revised Signal plans and all documents have been received. Need to Let a Long Life Pavement Marking and Snowplowable contract. Estimated Let for the Long Life with be 5/24/2022. 12/1/2022 - Pavement marking contractor completed their work on 11/3/2022. The Signal contractor has not completed work yet. Signal Contractor has been authorized to go to work.	Scott Poston (980) 552-4214
Gaston	12	SS-6012J	SR 1255 (Hudson Boulevard) at Lyon Street / Lynhaven Drive. Install FYA on Lynhaven Drive and Lyon Street approaches. Install retroreflective backing plates on all approaches. Convert existing advance overhead School speed reduction flasher to "Be Prepare To Stop" for the traffic signal.	\$45,000	6/4/2020	49273.3.1	100%	Signals Design to prepare designs. Est. Let 2/22/2022. 9/9/2021 - Byron to schedule work soon. 2/9/2022 Estimated start June 2022. Plans and Documents are complete. 5/23/2022 - Work has started. 12/1/2022 - Project was completed on 6/21/2022.	Scott Poston (980) 552-4214
Gaston	12	SS-6012N	US 321 SB Couplet (Chester Street) at SR 2466 (Garrison Blvd). Install a near side signal head for EB to increase sight distance and warning of the signal. Trim vegetation as needed. Repair pavement markings as needed.	\$21,000	3/4/2021	49582.3.1	10%	Signal plan to be developed by the Signal Design Section. 6/3/21 - Est. Let 12/1/21. 9/9/2021 - Byron to begin working on Documents. 2/9/2022 Waiting on MCDC. Estiamted start June 2022. 12/1/2022 - Traffic plans to use Force Account to complete work in the summer 2023 (6/1/2023).	Scott Poston (980) 552-4214
Gaston	12	SS-6212G	SR 1905/1919 (Stanley Lucia Road) at SR 1905 (Blacksnake Road)/SR 1919 (Rutledge Road); and, SR 1918/1919 (Stanley Lucia Road) at SR 1918 (Sandy Ford Road)/SR 1935 (Willowside Road). Actuated Flasher Vehicle Entering along Stanley Lucia at both intersections.	\$66,000	6/8/2023	50884	10%	Signal plan to be developed by the Signal Design Section.	Scott Poston (980) 552-4214
Gaston	12	SS-6212D	SR 2439 (Beaty Road) (MP 0 - 3.100). Rumple Stripe centerline & edgeline with new long life pavement markings.	\$125,000	12/1/2022	50678	10%	DDC to prepare plans if needed. 8/22/2023 - Project will Let 9/26/2023. 12/11/2023 - Project Let pushed to 3/12/2024.	Josh Carpenter (980) 552-4220
Gaston	12	SS-6212N	NC 7 (MM 0.550) at Broad Street (MM 0.560). Install LPI programing, Change the signage on the ped poles to include the arrow showing which button works what crosswalk and Update Signal plan.	\$13,000	9/7/2023	51126	10%	Plan are to be developed by the Signal Design Section.	Scott Poston (980) 552-4214

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Gaston	12	SS-6212L	SR 2416 (Robinson Rd.) MP 2.896 -MP 3.586 Install Centerline and shoulder rumble strips.	\$35,000	9/7/2023	51124	10%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together.	Josh Carpenter (980) 552-4220
Gaston	12	SS-6212K	SR 2425 (Patrick Rd.) MP 0.0 (NC 274)-MP 2.372 (State Line). Install Centerline and shoulder rumble strips.	\$96,000	9/7/2023	51123	10%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together.	Josh Carpenter (980) 552-4220
Gaston	12	SS-6212J	NC 275 (MP 0 - MP 3.082). Install Centerline and shoulder rumble strips.	\$123,000	9/7/2023	51122	10%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together.	Josh Carpenter (980) 552-4220
Gaston	12	SS-6212I	SR 1131 (Linwood Road) in vicinity of Lakewood Drive (between SR 1132 and Trinity Ave.) Install Centerline and shoulder rumble strips.	\$41,000	9/7/2023	51121	10%	DDC to prepare plans if needed. 8/22/2023 - Let Date set for 3/12/2024. Once WBS# is assigned work DDC will begin putting plans and documents together.	Josh Carpenter (980) 552-4220
Gates	01	SS-6201K	SR 1202 (Gates School Road) at SR 1216 (Water Plant Road). Convert intersection to all-way stop control.	\$17,000	9/7/2023	51098	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Granville	05	HN-0017	US 15 at SR 1129 (Hester Rd). This is a LAPP submittal for 20% local match combined with HILC funds. Construct a one lane RAB.	\$146,000	1/4/2024		10%	Selected 10/12/22 - This is a LAPP submittal for 20% local match combined with HILC funds. Told Grant - Won't request funds until Div asks for 20% match to be attached to LAPP project. Will need LAPP STIP number. ** Plans are needed from Division Design Construct Unit.	Reid Davidson (919)317-4794
Granville	05	SS-6205U	NC 56 at NC 96. Upgrade all existing 3-section signal heads for left-turn approach lanes at intersection to 4-section flashing yellow arrow signal heads.	\$13,000	12/7/2023	51267	10%	Signal plans needed.	Ashley Lowery (919) 536-4000
Granville	05	SS-CMAQ-T	US 158 at US 158 Bus./SR 1611 (Dorsey Road).**This is a contribution to a funded CMAQ project and \$200K HILC**. Convert intersection to a one lane Roundabout.	\$285,000	1/1/2099		0%	Plans needed from Division Design Construct Unit. Campanion funds to HN-0015	Reid Davidson (919)317-4794
Greene	02	SS-6202AB	SR 1104 (Hull Road) at SR 1120 (Arba jackson Road/Ginns Lane). Install AWS with solar red flashers on the stop signs for SR 1104 (Hull Rd), additional signing and the thermoplastic stop bars.		3/7/2024	51323	10%	Plans to be provided by the division.	Jim Evans: (252)439-2816.

Page 18 2/28/2024

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Guilford	07	SS-4907CM	US 220 (Battleground Ave) at Green Valley Rd/Pembroke Rd; US 70 (Wendover Ave) at Elwell Ave; SR 2526 (Summit Ave) at Sixteenth St; SR 3841 (Market St) at Edgeworth St; US 220 (Battleground Ave) at Edney Ridge Rd; US 220 (Battleground Ave) at Markland Dr; and US 29 at E.Cone Blvd. (State Funds for all phases.) Upgrade traffic signals for eight intersections to install FYA signal heads, to implement more restrictive left turn phasing changes, and/or to provide a dedicated signal head per lane.	\$225,000	3/7/2019	48631.3.1	85%	Plans by Greensboro DOT. Signal designs provided by Greensboro DO. No right of way needed. 7/11/2019 - Under construction. City to provide dates/schedule. 3/13/2020 - City asked to delay start. On hold due to cash balance and City staff availability. 6/5/2020 - On hold due to cash balance and City staff availability. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Under construction. City to provide dates. 2/14/2022 - Under construction. 5/27/2022 - Under construction. 12/2/2022 - Under construction. 4/12/2023 - Under Construction. 8/25/2023 - Under construction.	Dawn McPherson: (336) 487-0175.
Guilford	07	SS-4907CL	US 70 (Wendover Ave) at Gatewood Ave; SR 3163 (Market St) at English St; SR 4240 (Gate City Blvd) at Willow Rd; SR 1007 (Randleman Rd) at W Elmsley Dr/Nestleway Dr; SR 1007 (Randleman Rd) at Glendale Dr; SR 1007 (Randleman Rd) at Vandalia Rd; US 220 (Battleground Ave) at Cornwallis Dr; and SR 1008 (Market St) at Holden Rd. Install FYA left turn displays at eight existing signal controlled intersections on the State maintained system in the City of Greensboro.	\$76,000	3/7/2019	48630.3.1	80%	Signal plans have been prepared by City of Greensboro at no cost to NCDOT. 7/11/2019 - Under construction. City to provide dates/schedule. 3/13/2020 - City asked to delay start. On hold due to cash balance and City staff availability. 6/5/2020 - On hold due to cash balance and City staff availability. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Under construction. City to provide dates. 2/14/2022 - Under construction. 5/27/2022 - Under construction. 12/2/2022 - Under construction. 4/12/2023 - Under Construction. 8/25/2023 - Under construction. 12/11/2023 - Under construction.	Dawn McPherson: (336) 487-0175.
Guilford	07	SS-6007L	SR 4240 (W Gate City Boulevard) at Fulton Street in Greensboro. Install traffic signal with pedestrian heads for crossing Fulton Street and east approach of SR 4240 (Gate City Blvd). Revise sidewalk and install curb cut on south side of SR 4240. Install crosswalk markings at signalized pedestrian crossings.	\$250,000	6/4/2020	49289.3.1	30%	Plans to be prepared by City of Greensboro DOT. 6/5/2020 - Planning and design activities underway. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 12/2/2022 - Pending construction start by City. 4/12/2023 - Pending construction start by City. 8/25/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City.	Dawn McPherson: (336) 487-0175.

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Guilford	07	SS-6007I	SR 1115 (Rehobeth Church Road) at West Vandalia Road. Install 3-section FYA signal heads over the left turn lanes which currently do not have a dedicated head for the left turn lane approach to the intersection (3 FYA heads to be installed). Provide a dedicated signal head per lane on all approaches.	\$6,000	3/5/2020	49119.3.1	40%	Plans by Greensboro Dept. of Transportation. Signal head installation by Greensboro Dept. of Transportation. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - Construction delayed/on hold due to cash balance. Agreement pending for construction by City of Greensboro. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. Est. let 7/2022 Est. complete FY 2023. 9/20/2021 - Design underway. 2/14/2022 - Pending construction start. 5/27/2022 - Pending construction start by City. 4/12/2023 - Pending construction start by City. 4/12/2023 - Pending construction start by City. 4/12/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City.	Dawn McPherson: (336) 487-0175.
Guilford	07	SS-6007K	SR 4121 (Gate City Boulevard) at Patterson Street. Install FYA heads on both approaches of SR 4121 and for the southbound Patterson Avenue approach to the intersection. Lengthen mast arm #17 for improved lateral positioning for the recommended FYA for the southbound Patterson Avenue approach.	\$26,000	6/4/2020	49263.3.1	30%	Plans by City of Greensboro 6/5/2020 - On hold due to cash balance. 9/8/2020 - No change. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 2/14/2022 - Design underway. 5/27/2022 - Pending construction start. 12/2/2022 - Pending construction start by City. 4/12/2023 - Pending construction start by City. 8/25/2023 - Pending construction start by City.	Dawn McPherson: (336) 487-0175.
Guilford	07	SS-6007O	SR 1541 (Wendover Avenue) at Big Tree Way. Provide a dedicated signal head per lane on SR 1541 (Wendover Avenue) and provide signal back plates for all signal heads on Wendover Avenue (addition of two primary signal heads and 11 signal back plates to the Wendover Avenue approaches).	\$8,000	12/3/2020	49422.3.1	25%	Plan revision by Signals and Geometrics. Signal modifications by City of Greensboro. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 5/27/2022 - Design complete. 4/12/2023 - Pending construction start by City. 8/25/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City.	Dawn McPherson: (336) 487-0175.
Guilford	07	SS-6007N	SR 1398 (Freeman Mill Road) at Florida Street. Replace three 5-section dog house signal heads with 4-section FYA signal heads. Install new 4-section FYA signal head over the southbound Freeman Mill Road left turn lane. Stripe new crosswalks across the right turn slip lanes form Florida Street to Freeman Mill Road (note that crosswalks and pedestrian signals are currently provided across Freeman Mill Road and Florida Street).	\$15,000	12/3/2020	49421.3.1	30%	Signal plan revision by Signals and Geometrics. City of Greensboro to provide signal head installation and crosswalk installation. 5/28/2021 - City of Greensboro notified NCDOT hold has been removed and to proceed with work, scheduling underway. 9/20/2021 - Design underway. 4/12/2023 - Pending construction start by City. 8/25/2023 - Pending construction start by City. 12/11/2023 - Pending construction start by City.	Dawn McPherson: (336) 487-0175.

Page 20 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Guilford	07		SR 1541 (Wendover Avenue) at Norwalk Street. Provide for two additional primary signal heads so there will be a signal head per lane on SR 1541 and replace the two 5-section heads over the left turn lanes on Norwalk Street with 4-section FYA heads.	\$7,500	12/3/2020	49424.3.1	20%	Construction work by City of	Dawn McPherson; (336) 487-0175,
Guilford	07	BL-0071	Five Pedestrian Crossing Locations in the City of High Point, NC 1. SR 1300 (W. Green Dr.) at Taylor Ave.: Upgrade the existing signal to provide crosswalks and ped signal heads. 2. SR 1458 (W. Russell Ave.) between S. Lindsay St. and Tomlinson St.: Construct a mid- block crosswalk with curb ramps, crosswalk markings and RRFB. 3. SR 1300 ((W. Green Dr.) between Tomlinson St. and Jacobs Pl.: Construct a mid- block crosswalk with curb ramps, crosswalk markings and RRFB. 4. SR 1300 (W. Green Dr.) near Dorris Ave.: Construct a mid- block crosswalk with curb ramps, refuge island, crosswalk markings and RRFB. 5. SR 1009 (N. Main St.) at Montlieu Ave. and Sunset Dr.: Revise existing traffic signal to relocate the overhead signals and push buttons and provide a	\$200,000	1/1/2099		25%	RAISE Grant - 11/17/21 - Funds are needed to provide a state match to the recently awarded RAISE Grant. Put in future agenda once Division gives RTE/Cindy Millikin the Grant project number for the transfer of \$200K. Project Plans and revised signal plans will be needed. 2/14/2022 - Planning BOT approval. 5/27/2022 - Planning underway. 12/2/2022 - Planning and agreement revisions underway. 4/12/2023 - Added to STIP as BL-0071. Agreements underway. Design firm selection underway. 8/25/2023 - Planning and design underway. 12/11/2023 - Planning and design underway. 12/11/2023 - Planning and design underway.	Stephen Robinson: (336) 487-0000.
Guilford	07	SS-6207H	I-40 between SR 1546 (Guilford College Road) and SR 4239 (Patterson Street) in Greensboro. Replace overhead sign sheeting to current standards along overhead sign structures.	\$275,000	8/11/2022	50560	25%	Plans completed by Signing. 12/2/2022 - Planning and design underway. 4/12/2023 - Pending construction. 12/11/2023 - Under construction.	McPherson: (336) 487-0175.
Guilford	07	SS (on Hi/Lo	SR 2347 (Lake Brandt Road) at SR 2324 (Plainfield Road), in Summerfield. Construct left turn lane on southbound SR 2347 approach.	\$100,000	6/8/2023	50806	5%	Plans to be prepared by Division 7 DDC. 8/25/2023 - Planning and design underway. 12/11/2023 - Design underway.	Chris Smitherman: (336) 487-0075.
Guilford	07	SS-6207I	US 220 at NC 150/SR 2204 (Auburn Road) in Summerfield. Change US 220 approaches from protected-permitted to protected only left turn traffic signal displays. Sig Inv# 07-0925.	\$10,000	9/8/2022	50581	100%	Plans to be prepared by NCDOT Signal Design Section. 12/2/2022 - Design complete. Pending construction. 4/12/2023 - Complete. RTE final distributed. 8/25/2023 - Complete. RTE final distributed. 12/11/2023 - Complete.	Dawn McPherson: (336) 487-0175.
Guilford	07	SS-6207M	SR 1398 (Freeman Mill Road) a Coliseum Boulevard in Greensboro. Install pedestrian signals for the existing crosswalk crossing the southeast leg of Coliseum Boulevard at SR 1938 (Freeman		3/2/2023	50759	15%	Plan update to be by NCDOT Signal Design Section. 4/12/2023 - Planning and design underway. 8/25/2023 - Planning and design underway. 12/11/2023 - Design underway.	Dawn McPherson: (336) 487-0175.

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Guilford	07	SS-6207U	Greensboro Urban Area MPO Comprehensive Safety Action Plan Expand the Greensboro Vision	\$50,000	10/5/2023	51149	15%	12/11/2023 - Municipal agreement underway.	Stephen Robinson: (336) 487-0000.
			Zero Plan to cover the area within the Greensboro Urban Area MPO boundary.			54070	40%	Dispose has a reported by NCDOT Signed	Dawn
Guilford	07	SS-6207X	SR 1002 (Scalesville Road) at SR 2347 (Lake Brandt Road) in Summerfield. Convert intersection to all way	\$45,000	12/7/2023	51273	10%	Plans to be prepared by NCDOT Signal Design Section. 12/11/2023 - Planning underway.	McPherson: (336) 487-0175.
			stop operations. Add new advance shoulder mounted STOP AHEAD flasher to eastbound SR 1002 approach.						
Guilford	07	SS-6207Z	SR 3313 (Edgemont Road) at SR 3549 (Liberty Road), south of Greensboro. Convert intersection to all way	\$25,000	3/7/2024	51343	10%	No plans required.	Dawn McPherson: (336) 487-0175.
Guilford	07	SS-6207AC	stop control. NC 62 at SR 1103 (Coltrane Mill	\$25,000	3/7/2024	51340	10%	No plans required.	Dawn
Guillord	0,	00 0201710	Road), south of Greensboro. Convert intersection to all way stop control.						McPherson: (336) 487-0175.
Guilford	07	SS-6207AD	SR 1820 (Skeet Club Road) at SR 1826 (Dilworth Road), in High Point.	\$25,000	3/7/2024	51341	10%	No plans required.	Dawn McPherson: (336) 487-0175.
			Convert intersection to all way stop control.						
Halifax	04	SS-6204P	NC 561 at SR 1324 (Mills Road)/SR 1002 (Gibbs Road). Install an all-way stop.	\$61,000	6/9/2022	50482	10%	AWS on Hold	Addison Gainey: (252) 640-6428.
Halifax	04	SS-6204O	US 158 at Premier Boulevard.	\$30,000	6/9/2022	50480	10%	OCC in April 2024	Addison Gainey: (252) 640-6428.
			Install pedestrian signal heads and mark the crosswalk across the west leg of US 158.						
Harnett	06	SS-6006C	SR 1551 (Baileys Crossroads Road) from SR 1309 to SR 1557 AND SR 1581 (Baileys Crossroads Road) from SR 1557 to NC 27.	\$69,000	9/5/2019	4885,3.1	99%	Plans to be provided by the Division. To be included in future thermo contract(HS-2006E) LET DF00400	Scott Pridgen: (910) 364-0603.
			Install six inch edgelines and centerlines.						
Harnett	06	SS-6206AE	NC 210 between Lillington and Angier (milepost 16.786 to 23.208) and between Angier and Wake County (milepost 24.34 to 26.753).	\$370,000	9/7/2023	51108	10%	Plans to be provided by the Divison.	Scott Pridgen: (910) 364-0603.
			Install center and edge line rumble stripes, 6" long life pavement markings, and raised pavement markers.						
Haywood	14	SS-6014Z	SR 1111 (Lake Logan Road) between Mileposts 0.20-0.80, near Waynesville. Total length = 0.60 mile.	\$97,000	9/2/2021	49846.3.1	90%	Project Complete Close Project	Chris Lee: (828) 497-7333
			Install +/- 2360' of guardrail along this 0.60 mile section of SR 1111.						

Page 22 2/28/2024

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Haywood	14	SS-6214O	NC 215 at SR 1823 (Stamey Cove Rd.), near Canton. Total Length = 650'.	\$46,000	12/1/2022	50683	10%	Under Construction	Chris Lee: (828) 497-7333
			Install ±650' of shoulder guardrail.						
Haywood	14	SS-6214N	SR 1818 (Poison Cove Rd.) from SR 1823 to Hummingbird Lane, near Clyde. Total Length = 1100'	\$79,000	12/1/2022	50682	10%	Under Construction	Chris Lee: (828) 497-7333
			Install ±1100' of shoulder guardrail.						
Haywood	14	SS-6214W	I-40.	\$2,000,000	3/7/2024	51356	10%		Steve Buchanan: (828) 631-1185
			Plan and construct highway crossings to improve safety on highways and wildlife connectivity. (Through HB 259, NCDOT was allocated \$2M for Highway Crossings and Mitigation Strategies.)						
Haywood	14	SS-6214U	US 19-23 (Carolina Blvd.) at Mulberry St., in Clyde. Install a pedestrian hybrid	\$47,000	9/7/2023	51129	10%	Plans to be developed by the Signal Design Section.	Steve Buchanan: (828) 631-1185
			beacon (HAWK).				500/	Locked in DN00775 Desirat Line Doop	District 1: (929)
Henderson	14	SS-6014G	SR 1328 (Turnpike Rd.) near SR 1319, Mileposts 3.92-4.07, near Mills River. Total Length = 0.15 mile.	\$131,000	3/5/2020	49135.3.1	50%	Included in DN00775 Project Has Been Let and under constuction	District 1: (828) 891-7911
			Improve superelevation in reverse curve on SR 1328.						
Henderson	14	SS-6014P	US 64 from SR 1218 to SR 1173, near Laurel Park. Total Length = 3.8 miles.	\$151,000	12/3/2020	49455.3.1	15%	Plans to be developed by Traffic Engineering. Hopefully have IDIQ contract in place	Steve Buchanan: (828) 631-1185
			Install sinusoidal centerline and edgeline rumblestripes with long- life pavement markings on US 64.						
Henderson	14	SS-6014N	US 64 from SR 1574 to SR 1602, near Edneyville. Total Length = 5.153 miles.	\$191,000	12/3/2020	49453.3.1	15%	Plans to be developed by Traffic Engineering. Hopefully have IDIQ contract in place	Steve Buchanan: (828) 631-1185
			Install sinusoidal centerline and edgeline rumblestripes with long life pavement markings on US 64.	-					
Henderson	14	SS-6014U	SR 1205 (Etowah School Road) at SR 1206 (Etowah Park Road) in Etowah.	\$25,000	3/4/2021	49593.3.1	90%	Under Construction	Steve Buchanan: (828) 631-1185
			Install an all way stop (no overhead flashers).						
Henderson	14	SS-6214G	SR 1525 (Dana Road) at SR 1746 (N. Allen Road) near Hendersonville.	\$54,000	6/9/2022	50514	40%	Under Construction	Steve Buchanan: (828) 631-1185
			Install an all way stop. Purchase two programmable message board trailers.						
Henderson	14	SS-6214K	SR 1503 (Clear Creek Road/N. Main Street) at SR 1508 (Berkeley Road/Signal Hill Road) near Hendersonville.	\$25,000	9/8/2022	50595	90%	Project Complete Close project	Steve Buchanan: (828) 631-1185
			Install flashing yellow arrows on SR 1503 and revise the signal span.						

2/28/2024

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Henderson	14	SS-6214J	SR 1508 (Signal Hill Road) at SR 1519 (Thompson Street)/Shopping Center Entrance) in Hendersonville. Install an all way stop.	\$9,000	9/8/2022	50594	90%	Project Complete Close project	Steve Buchanan: (828) 631-1185
Henderson	14	SS-6214Q	NC 280 (Boylston Hwy) at SR 1316 (Ray Hill Road)/SR 1422 (Forge Mountain Road) in Mills River. Install flashing yellow arrows on	\$22,000	3/2/2023	50770	90%	Under Construction	Steve Buchanan: (828) 631-1185
Henderson	14	SS-6214T	NC 280. US 64 (Chimney Rock Rd.) at SR 1602 (Gilliam Mountain Rd./St. Pauls Rd.), near Edneyville. Install actuated "Vehicle Entering When Flashing" signs	\$68,000	9/7/2023	51128	10%	Plans to be developed by the Signal Design Section.	Steve Buchanan: (828) 631-1185
Henderson	14	SS-6214V	and flashers on US 64. US 64 (Brevard Road) at SR 1171 (Cummings Road) near Etowah.	\$79,000	12/7/2023	51285	10%	Plans to be developed by the Signals Design Section.	Steve Buchanan: (828) 631-1185
Hoke, Scotlan	08	SS-6208M	Install a traffic signal. 1) SR 1219 (Army Rd) from SR 1214 to NC 211 & 2) US 15-401 at SR 1614 (Barnes Bridge Rd). Install wide edgeline pavement markings along SR 1219 and install mini-skip centerline and edgeline pavement markings at intersection of US 15-501/SR 1614.	\$50,000	9/7/2023	51115	10%	Plans not needed.	David Willett: (910) 944-3930
Hoke, Scotlar	08	SS-6208L	US 401 in Hoke/Scotland Counties between Raeford-CL and Laurinburg-CL. Install centerline and edgeline sinusoidal rumble strips and install 6" centerline pavement markings.	\$195,000	9/7/2023	51114	10%	Plans needed by Division.	David Willett: (910) 944-3930
Iredell	12	SM-5712C	NC 3 (Coddle Creek Highway) and SR 1142 (Johnson Dairy Road). Signalize intersection with 250' northbound left turn lane with Flashing Yellow Arrow. [Companion to 12-18-220 - set up 1 number under Mobility project.]	\$360,000	9/6/2018	48271.3.1	10%	Plans by Division. Spot Mobility (12-18-220), Spot Safety (12-18-215) project combo. Will need to show it twice in project status update since using two TMSD funding sources. However, funded under only one TIP number and one WBS (SM-5712C, 48271) for the mobility and safety portions. 9/14/18 - Need to set schedule and get concept design approved. Once approved get concept design to Byron. 11/2/18 - Files received from RTE, Project sent to Locations for survey. Survey due 1/3/1/19. 2/19/19 - Surveys got pushed back and are due 2/28/19. 4/3/19 - Design work under way project will be sent to Hydro with in a week. 6/25/19 - Hydro is complete and under review. Project on schedule. 3/6/2020 Due to budget constraints project will not make ROW date. 6/3/21 - Project rescheduled August 2022. 9/2/2021 Div. looking to hire firm to complete design and produce final plans. 5/24/2022 - Divisior is still working to secure firm to complete design of this project. 12/1/2022 - No new update at this time. 8/22/2023 - No new update.	(980) 552-4220

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Iredell	12	SS-4912CU	NC 150 at SR 1164/SR 2397 (Oakridge Farm Hwy at Selma Drive/Overhead Bridge Road). Install advance Vehicle Entering When Flashing signs on NC 150 with actuated beacons with detection and Flashers on stop signs of SR 1164 & SR 2397.	\$27,000	12/6/2018	48313.3.1	100%	Signals Design to prepare plans. 10/2/18 - Need to request files from RTE. Byron to set schedule. 11/20/18 - Byron to get Enviro. Doc. and set schedule. 4/22/19 - Plans have been received; Byron to complete documents; estimated construction 9/20 completion 10/20. 6/25/19 - Project on schedule. 6/3/21 - Completed per Byron Engle. Awaiting final inspection paperwork. 9/9/2021 - Work was completed on 1/19/2021. 2/9/2022 RTE will not close due to sign issues. Byron to talk to RTE about sign issues. 12/1/2022 - Traffic recommends closing project due to new project to signalize this location (SS-6212B), the signs that were installed will be removed under SS-6212B. 4/6/2023 Project complete signal plans underway for converting to traffic signal. Check with RTE for close out date.	Scott Poston (980) 552-4214
Iredell	12	SS-6212B	NC 150 (Oakridge Farm Hwy)@ SR 2397/1164 (Overhead Bridge Rd/Selma Dr). Install New Traffic Signal without turn lanes.	\$165,000	12/1/2022	50676	10%	Signal plan to be developed by the Signal Design Section. 12/1/2022 - WBS received Traffic to began process of getting Documents. 4/6/2023 Signal plans expected to be complete mid April 2023.	Scott Poston (980) 552-4214
Iredell	12	SS-6212E	SR 1300 (Perth Road)(MP 3.60) at SR 1303 (Fern Hill Road)(MP 1.66). Install Traffic Signal.	\$280,000	3/2/2023	50766	10%	Plan are to be developed by the Signal Design Section. 4/6/2023 Traffic Eng. will request plans from design unit mid April 2023.	Scott Poston (980) 552-4214
Jackson	14	SS-6214L	SR 1424 (Olivet Church Road) from US 441 to SR 1427 near Cherokee. Total Length = 1.748 miles. Install ±3500' of shoulder guardrail.	\$212,000	9/8/2022	50596	10%	Under Construction	Chris Lee: (828) 497-7333
Jackson	14	SS-6014O	US 23-74, 0.6 mile west of SR 1576, near Balsam. Remove crossover.	\$111,000	12/3/2020	49454.3.1	90%	Under Construction	Chris Lee: (828) 497-7333
Jackson	14	SS-6214E	SR 1535 (Airport Road) from SR 1367 to the end of state maintenance, in Cullowhee. Total Length = 1350' Install ±1350' of shoulder guardrail.	\$87,000	3/10/2022	50335	15%	Project Complete Close Project	Chris Lee: (828) 497-7333
Jackson	14	SS-6214F	SR 1300 (Pumpkintown Road) from US 23-441 to end of state maintenance, near Sylva. Total Length = 4.053 miles. Install ±8500' of shoulder	\$367,000	3/10/2022	50336	15%	Project Complete Close Project	Chris Lee: (828) 497-7333
Jackson	14	SS-6214M	guardrail. NC 107 from SR 1129 to SR 1173, near Glenville. Total Length = 300'. Install ±300' of shoulder	\$35,000	12/1/2022	50681	10%	Under Construction	Chris Lee: (828) 497-7333
Johnston	04	SS-6004E	guardrail. SR 1555 (Barber Mill Road) between SR 1010 (Cleveland Road) and NC 42. Widen asphalt shoulders on both sides of SR 1555.	\$400,000	9/5/2019	48879.3.1	10%	Construction complete, pending RTE final	Sam Lawhorn 919-739-5300

Page 25 2/28/2024

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Johnston	04	SS-6004AO	NC 39 at NC 231.	\$131,000	3/4/2021	49540.3.1	10%	Project is still on hold	Addison Gainey: (252) 640-6428.
			Install an all-way stop utilizing the existing overhead flashers.						(232) 040-0420.
Johnston	04	SS-6004AH	US 701 at SR 1179 (Stewart Road).	\$345,000	3/4/2021	49532.3.1	50%	Plans in hand for bridge deck repair related to AWS issue	Addison Gainey: (252) 640-6428.
			Install an all-way stop.						
Johnston	04	SS-6004BK	(1) NC 231 at NC 222 and SR 2105 (Buck Road); (2) NC 242 at SR 1168 (Tarheel Road); (3) NC 42 at SR 1720 (Thanksgiving Fire Department Road).	\$216,600	9/2/2021	49807.3.1	100%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
			(1) Install all-way stop control, including conversion of the existing overhead flasher and installing new advanced shoulder-mounted warning flashers; (2) Install an all-way stop with advance shoulder-mounted flashers on NC 242; (3) Install an all-way stop with advance shoulder-mounted flashers on NC 42.						
Johnston	04	SS-6004BB	NC 96 at SR 1723 (Earpsboro Road).	\$56,500	6/10/2021	49681.3.1	10%	Project is still on hold	Addison Gainey: (252) 640-6428.
			Install an all-way stop with new shoulder-mounted flashers on both NC 96 approaches.						
Johnston	04	SS-6204B	(1) US 301 at SR 2137 (Pittman Road/Davis Homestead Road); (2) NC 231 at SR 1720 (Applewhite Road); (3) SR 1303 (Benson Hardee Road) at SR 1309 (Old Fairground Road); (4) SR 1330 (Polenta Road) at SR 1512 (Grill Road); (5) SR 1557 (Jack Road) at SR 1560 (Ranch Road).	\$180,000	1/6/2022	49946	90%	Project is still on hold	Addison Gainey: (252) 640-6428.
			Convert five intersections to all- way stop control.						
Johnston	04	SS-6204E	US 70 Bus between Gateway Drive and SR 1592 (Fernwood Drive), a length of 0.403 mile.	\$356,000	1/6/2022	49949	10%	construction completion date by 12/31/23	Sam Lawhorn 919-739-5300
			Convert three full-movement crossovers to reduced conflict intersections at Gateway Drive, Medical Park Place, and SR 1592 (Fernwood Drive).						
Johnston	04	SS-6204J	(1) SR 1562 (Steel Bridge Road) at SR 1563 (Little Creek Church Road); (2) SR 1001 (Lizzie Street) at SR 2332 (Webb Street) in Selma; (3) SR 1308 (Elevation Road) at SR 1330 (Raleigh Road). [Selma (Site #2 only)] Install an all-way stop at each	\$108,000	3/10/2022	50305	10%	Project is still on hold	Addison Gainey: (252) 640-6428.
			intersection.				; 5-0036.	en en no test a n n e	2.7M2 - 27.7
Johnston	04	SS-6204M	NC 39 at SR 1723 (Earpsboro Road). Convert two-way stop control to	\$65,000	6/9/2022	50481	10%	Project is still on hold	Addison Gainey: (252) 640-6428.
			all-way stop control.						

Page 26 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Johnston	04	SS-6204W	SR 1002 (Rains Mill Road) from 500 feet west of SR 2342 (Princeton-Kenly Rd) to 2000 feet east of SR 2342.	\$35,000	12/1/2022	50660	10%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
			1) Install a left shoulder stop sign and a two-direction large arrow at the intersection of SR 1002 and SR 2342. 2) Extend the paved shoulder on the inside of the curve just west of SR 2342 eastward through the SR 2342 intersection. 3) Install curve warning signs on both approaches of SR 1002 at the curve east of SR 2342.						
Johnston	04	SS-6204U	US 70 at: (1) SR 2312 (Country Store Road)/SR 2519 (Braswell Road); (2) SR 2313 (WC Braswell Road); and (3) SR 2521 (Howell Road).	\$326,000	12/1/2022	50658	10%	Construction complete, pending RTE final	Sam Lawhorn 919-739-5300
			Convert three full-movement crossovers to unsignalized reduced-conflict intersections.						
Johnston	04	SS-6204AC	NC 222 at SR 2148 (Beulahtown Road).	\$2,000	6/8/2023	50872	10%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
			Replace worn signs and install reflective strips on the stop and stop ahead signs. Re-mark mini skips with 6 inch lines. Paint median islands on SR 2148 at the intersection to help drivers pull up perpendicular.						
Johnston	04	SS-6204AE	NC 42 at SR 2117 (Creech Church Road).	\$12,000	9/7/2023	51103	10%	Construction complete, pending RTE final	Addison Gainey: (252) 640-6428.
			Upsize the northbound right stop sign to 48 inches. Add distance plaques to the existing stop ahead signs. Install an additional set of stop ahead signs on the northbound approach with distance plaques. Trim overhanging tree limbs on the northbound approach.						
Johnston	04	SS-6204AG	SR 1525 (Cornwallis Road) between NC 42 and the Wake County line.	\$400,000	12/7/2023	51259	10%	OCC Spring 2024	Addison Gainey: (252) 640-6428.
			Install sinusoidal center and edgeline rumble stripes with 6 inch pavement markings. Spot widen the pavement in areas with noticeably worn shoulders from vehicles running off the road, as remaining funding allows, to be determined in the field by the County Maintenance and District Engineers.						
Johnston	04	SS-6204AK	at SR 1309 (Old Fairground Road).	\$293,000	3/7/2024	51334	10%	Plans are to be provided by the division.	Addison Gainey: (252) 640-6428.
			Realignment of SR 1309 (Old Fairground Road) and Edmonson Drive at SR 1533 (Mount Pleasant Road).						

Page 27 2/28/2024

	2000		PERCENTION	TOTAL	BOARD APPROVAL	WBS	ESTIMATE % PROJECT	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
COUNTY	DIV	TIP No.	DESCRIPTION	(TMSD)	DATE	ELEMENT	1).		Addison Gainey:
Johnston/Nas	04	SS-6204T	(1) NC 50 at SR 1322 (Stephenson Road); (2) SR 2141 (Bizzell Grove Church Road) at SR 2335 (Lowell Mill Road); and, (3) NC 97 at SR 1001 (Old Bailey Hwy).	\$200,000	9/8/2022	50576	10%	installing one of these Dec 2023	(252) 640-6428.
			Install an all-way stop at each intersection.						
Johnston/Nas	04	SS-6004BC	Johnston County: 1) US 70 Eastbound just east of the Wake County Line. 2) US 70 Eastbound just east of the NC 42 entrance ramp. 3) US 70 Eastbound just east of the SR 1560 (Ranch Road) entrance ramp. 4) US 70 Westbound just west of the US 70 business entrance ramp. 5) US 70 Westbound just west of the SR 1560 (Ranch Road) entrance ramp. 6) US 70 Westbound just west of the SR 1560 (Ranch Road) entrance ramp. 7) US 70 Westbound just west of the NC 42 entrance ramp. Nash County: 7) US 64 Eastbound in advance of Bridge 19 over the Tar River. 8) US 64 Westbound in advance of Bridge 20 over the Tar River. Wilson County: 9) I-95 northbound just south of the US 264 overpass bridge. 10) I-95 southbound just south of the SR 1154 (Saint Rose Church Road) overpass bridge. Install "Slippery when Wet" warning signs on the right shoulder and median shoulder at each location.	\$33,000	6/10/2021	49682.3.1	100%	Construction complete, pending RTE final	Paul Marak
Johnston/Way	04	SS-6004W	US 70 at (1) SR 2556 (Dr. Donnie H. Jones, Jr. Blvd)/SR 2315 (New Barbour Road); (2) SR 2316 (Old Rock Quarry Road/Barden Street); (3) SR 2371 (Old Cornwvallis Road); and (4) SR 1229 (Luby Smith Road). Convert existing full-movement median crossovers to reduced conflict intersections by constructing 2' islands 1' off the travel lane in each crossover, with 2' pavement widening in the median. Install flexible delineators on top of each island.	\$300,000	12/3/2020	49403.3.1	100%	Construction complete, pending RTE final	Sam Lawhorn 919-739-5300
Lee	80	SS-4908BQ	Blvd) from SR 1140 to US 1.	\$208,000	12/7/2017	47678.3.1	99%	Plans received from Signals Section. (No change)n5/27/2021 - One intersection was completed then we	David Willett: (910) 944-3930
			Revise several traffic signals to FYA along corridor.					were told to stop. On the contractor's schedule, after July completion.	
Lee	08	SS-6008Q	SR 1515 (3rd Street) from Charlotte Avenue to Courtland Drive. Implement road diet and convert signalized intersections at Charlotte Avenue, McIver Street and Rose Street to all way stops and convert Courtland Drive to stop control. This is a contribution to resurfacing 3rd Street.		9/2/2021	49825.3.1	99%	Plans needed from Division Design Construct Unit. Waiting on resurfacing. (No Change)	David Willett: (910) 944-3930

Page 28 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Lee	08	SS-6208Q	SR 1131 (Cemetery Road) at	\$25,000	3/7/2024	51346	10%	Plans not needed.	David Willett:
			Frazier Drive. Convert intersection to all-way						(910) 944-3930
			stop control.						
Lee, Richmon	80	SS-6208J	US 1 (2 signs), US 421(2 signs)(Lee Co); and, US 74 (2 signs) (Richmond Co.).	\$170,000	6/8/2023	50895	10%	Plans completed by Signing.	David Willett: (910) 944-3930
			Replace overhead sign sheeting to current standards along overhead sign structures.						
Lee/Chatham	80	SS-6208F	NC 42 from SR 1579 (Broadway Road) to the Harnett County Line.	\$250,000	9/8/2022	50582	10%	Plans not needed.	David Willett: (910) 944-3930
			Install warning signs, wider edge lines under current resurfacing, snow plowable delineators and cut back growth.						
Lenoir	02	SS-6002AX	NC 11 at SR 1108 (Pine Street).	\$11,000	9/2/2021	49795.3.1	100%	Residents did not want AWS. Signing Enhancements were made at the	Jim Evans: (252)439-2816.
			Install an all-way stop.					intersection and approved by State Traffic Engineer.	
Macon	14	SS-6014W	US 64 between US 23/441 and a point just east of NC 106 in Highlands.	\$12,000	4/8/2021	49629.3.1	100%	Completed.	Steve Buchanan: (828) 631-1185
			Upgrade the existing truck restriction signs to match the new ordinance of "No Truck Tractors with trailers longer than 30'.						
Madison	13	SS-6213L	NC 63, 0.1 mile south of SR 1162, near Marshall. Total Length = 600'.	\$35,000	12/1/2022	50680	50%	District and CME determining is any remaining rail needs to be updated.	Chris Medlin (828) 250-3200.
			Install ±600' of shoulder guardrail.						
Martin	01	SS-6201F	US 64 at NC 171.	\$55,000	9/8/2022	50567	20%	Plans by TMSD Signal Design Unit. Work assigned to On-Call Contractor 9/16/2022. Most work has been	Jason Davidson: (252) 482-1857
			Install long vehicle detection and dynamic red extension using Wavetronix radar detection.					completed. Still waiting on final plans from TMSD to complete project.	,02 ,001
McDowell	13	SS-4913DB	NC 226 from the Rutherford County line to SR 1828, Mileposts 0.000-11.336.	\$361,000	6/6/2019	48769.3.1	25%	Traffic Services preparing to submit mobilization to contractor for Spring	Anna Henderson (828) 250-3000.
			Install sinusoidal centerline rumblestripes with long life pavement markings on NC 226.						
McDowell	13	SS-6013N	NC 226 from US 221 to the northern intersection of NC 226A.	\$275,000	12/3/2020	49451.3.1	25%	Traffic Services preparing to submit mobilization to contractor for Spring	Anna Henderson (828) 250-3000.
			Install centerline rumble strips, 6" long life pavement markings, and flexible guardrail post delineators. Add shoulder rumble strips.						
McDowell	13	SS-6213Z	SR 1501 (Yancey Road) from Oakland Dr. to SR 1552, near Marion. Total Length = 3.95 miles.	\$107,000	3/7/2024	51359	10%	Plans to be developed by the District Office.	Anna Henderson (828) 250-3000.
			Install ±1400' of shoulder guardrail.						

Page 29 2/28/2024

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Mecklenburg	10	SS-6010F	NC 27 (Mt. Holly Road) and SR 1609 (Rhyne Road).	\$400,000	7/1/2021	48988.3.1	10%	Selected 8/22/19. This project serves as a match for a DA funded project.	Sean Epperson (704) 983-4400.
			Install a traffic signal with dual track railroad preemption					Need to know that project STIP number and its schedule prior to setting up funds. Plans by Signal Design Section.	
Mecklenburg	10	SS-4910DQ	SR 1009 (Monroe Road) at Ashmore Drive in Charlotte.	\$110,000	6/6/2019	48763.3.1	10%	CDOT is handling all the design work for this. Est. Let 4/4/22 Est Completion 12/1/22. Under Construction.	Jeff Burleson (704) 983-4400
			Relocating the bus shelter to improve sight distance and installing a hybrid beacon.						
Mecklenburg	10	SS-6010C	SR 1815 (Queen City Drive) and Mulberry Church Road (non- system) in Charlotte.	\$50,000	9/5/2019	48893.3.1	10%	Plans to be developed by Charlotte Department of Transportation. Developer has agreed to make these changes via a rezoning. If the developer	Jeff Burleson (704) 983-4400
			Traffic signal and pavement marking modifications to help better control the vehicles through the intersection.					does not move forward CDOT will construct through agreement. The developer is now gone. May need to regroup. 12/5/23 (Jeff B): Waiting for City Council to meet and execute agreement.	
Mecklenburg	10	SS-6210W	NC 49 (Tryon Street) at Tyvola Centre Drive in Charlotte.	\$91,000	3/7/2024	51349	10%	Plans to be developed by CDOT.	Sean Epperson (704) 983-4400.
			Install a traffic signal.						
Mecklenburg	10	SS-6010AW	NC 73 and Birkdale Commons Parkway in Huntersville.	\$40,000	9/2/2021	49832.3.1	75%	Plans to be developed by Signals and Geometrics Section.	Sean Epperson (704) 983-4400.
			Install a pedestrian crosswalk and upgrade the traffic signal to an eight phase signal design.						
Mecklenburg	10	SS-6010AZ	SR 2019 (Peachtree Road) and SR 2050 (Capps Hill Mine Road).	\$21,000	9/2/2021	49835.3.1	10%	Plans to be developed by the Division.	Sean Epperson (704) 983-4400.
			Install an all-way stop condition without overhead flashers.						
Mecklenburg	10	SS-6210U	NC 24 (W.T. Harris Boulevard) and Rose Heather Court/University Ridge Drive in Charlotte.	\$214,000	12/7/2023	51280	10%	Plans to be developed by CDOT.	Sean Epperson (704) 983-4400.
			Install two half signals at the intersection.						
Mecklenburg	10	SS-6210F	US 74 (Andrew Jackson Hwy) and Matthews Mint Hill Road in Matthews.	\$104,000	3/10/2022	50327	10%	Plans to be developed by the Division.	Sean Epperson (704) 983-4400.
			Install a high visibility crosswalk and pedestrian signal head on the south/east side of the intersection crossing US 74.						
Mecklenburg	10	SS-6210O	SR 2442 (Asbury Chapel Road) from SR 2448 (Huntersville Concord Road) to SR 2459 (Eastfield Road) near Huntersville. Three horizontal curves throughout the road are being treated.	\$156,000	12/1/2022	50674	10%	Plans to be developed by the Division. Scope was revised on 6/30/23 for LLPM SPPM, Chevrons and shoulder work.	Sean Epperson , (704) 983-4400.
			Install 3 sets of sequential lighted chevron systems throughout three horizontal curves.						

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Mecklenburg	10	SS-6210P	SR 5223 (Wilgrove Mint Hill Road) and Truelight Church Road in Mint Hill.	\$40,000	3/2/2023	50763	10%	Plans to be developed by the Division.	Sean Epperson (704) 983-4400.
			Install dual indication signs, post reflectors, flashing beacons for all stop ahead and stop signs on all four approaches.						
Mecklenburg	10	SS-6210R	US 21 (Sunset Road) and Milhaven Lane in Charlotte.	\$95,000	4/6/2023	50776	10%	Plans to be developed by the Division. Municipality.	Jeff Burleson (704) 983-4400
			Install a pedestrian crossing, ped signal with APS, loops and pavement markings across the eastern leg of US 21.						
Mecklenburg	10	SS-6210Z	SR 2427 (Ramah Church Road) and SR 2426 (Hiwassee Road) near Huntersville.	\$40,000	3/7/2024	51352	10%	Plans are to be developed by the Division.	Sean Epperson (704) 983-4400.
			Install an all-way stop condition.						
Mecklenburg	10	SS-6210V	NC 24 (W.T. Harris Blvd.) and Delta Crossing Lane in Charlotte.	\$81,000	12/7/2023	51281	10%	Plans to be developed by the Division.	Donald Harward (704 983-4400
			Install a concrete island to prevent through and left turn movements from the side street onto NC 24. Extend the island along NC 24.						
Mitchell	13	SS-6013O	SR 1217 (McKinney Cove Road) from SR 1211 (North Mitchell Avenue) to SR 1214 (Young Cove Road) near Bakersville. Total Length = 2.336 miles.	\$284,000	3/4/2021	49584.3.1	95%	Project complete and accepted on 3/10/2022. RTE has reviewed but thinks there are opportiunities for more guardrail in this same area. District 1 to identify additional locations in the near future.	McCray Coates (828) 803-6100.
			Install ±4450' of shoulder guardrail.						
Mitchell	13	51292	NC 197 and NC 226 (northern intersection), near Red Hill. Realign intersection of NC 197 and NC 226.	\$125,000	12/7/2023	51292	10%	Plans developed by DDC- Per Mayhew, will go in 50% if Div can come up with add'l 50%. BOT Meeting in December to secure \$140,000 in Contingency Funds. Mitchell Maintenance to construct.	McCray Coates (828) 803-6100.
								3313131	
Montgomery	08	SS-6208H	NC 109 (Wadesboro Road) at NC 731 (Allenton Street). Install all-way stop control.	\$36,000	3/2/2023	50761	99%	Plans not needed.	David Willett: (910) 944-3930
Moore	08	SS-4908BK	SR 1309 (Morganton Rd) at SR 1905 (Felton Chapel Rd)/Beverly Lane).	\$23,000	6/1/2017	47353.3.1	99%	Plans needed from Signals Section. Materials ordered. (No Change) 5/27/2021 - On contractor's schedule, end of July completion. (No Change)	David Willett: (910) 944-3930
			Install flashing yellow arrows.					cha di baly completion (Ne change)	
Moore	80	SS-6008A	US 1 between the Richmond County line and Boston Avenue.	\$10,000	9/5/2019	48889.3.1	99%	No plans needed. (No change) 2/27/2021 - To be done by end of June 2022. In process. (No change)	David Willett: (910) 944-3930
			Update pavement markings at intersections and median openings.					2022. In process. (No change)	
Moore	80	SS-6008F	SR 1205 (Morganton Rd) golf equipment crossing.	\$11,000	12/5/2019	48981.3.1	99%	Plans not needed. (No changes) 5/27/2021 - complete, waiting on RTE final inspection. (No Change)	David Willett: (910) 944-3930
			Signing and delineation.						
Moore	80	SS-6008K	US 1 (South Sandhills Boulevard) at US 15-501.	\$10,500	3/4/2021	49559.3.1	10%	Plans needed from Division 8 Traffic Services. 5/27/2021 - (No Change)	David Willett: (910) 944-3930
			Restripe to convert from dual right turn lanes to single right turn lane from northbound US 15-501 onto Sandhills Boulevard	l.					

Page 31 2/28/2024

COUNTY	DIV TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Moore	08 SS-62080	S NC 87 at SR 1140 (Frank Wicker Rd) / Carolina Trace Driveway. Install "prepare to stop when flashing" on both approaches on NC 87.	\$28,000	12/1/2022	50671	99%	Plans needed by Signals Unit.	David Willett: (910) 944-3930
Moore	08 SS-6208	NC 22 at SR 1838 (McCaskill Rd). Convert intersection to all-way stop control.	\$62,000	9/7/2023	51113	99%	Plans not needed.	David Willett: (910) 944-3930
N/A	05 SS-6205	Durham-Chapel Hill-Carrboro Metropolitan Planning Organization (DCHC-MPO) Comprehensive Safety Action Plan. Move toward a Vision Zero goal and planning for low cost, high impact safety improvements.	\$50,000	3/7/2024	51361	15%		Stephen Robinson: (336) 487-0000.
Nash	04 SS-4904	ER NC 581 at SR 1306 (N Old Franklin Road). Realign skewed intersection to improve sight distance.	\$372,000	9/6/2018	48247.3.1	10%	Deleted from program	Addison Gainey: (252) 640-6428.
Nash	04 SS-6204	1) US 64 Business East (Sunset Avenue) at US 301 Business North (Church Street) - SIN 04-0047; 2) US 64 Business West (Thomas Street) at US 301 Business North (Church Street) - SIN 04-0048; 3) US 64 Business West (Thomas Street) at US 301 Business South (Franklin Street) - SIN 04-0038; 4) US 64 Business East (Sunset Avenue) at US 301 Business South (Franklin Street) - SIN 04-0037 Upgrade signal poles and mast arms to support one signal heads per lane and install T-style dual red signal heads on all approaches. Install pedestrian signal heads at signals 04-0037 and 04-0038.		1/6/2022	49947	10%	Cost to high for SS funds need to discuss deleting with RTE	Addison Gainey: (252) 640-6428.
Nash	04 SS-6204	AB US 301 (Wesleyan Boulevard) between SR 1541 (Jeffreys Road) and NC 48 (Benvenue Road). ***STATE FUNDS ONLY*** Install street lighting.	\$250,000	0 6/8/2023	50871	10%	New Project, Coordinate with Kyle on Utility Agreement. Addison or Chad to set up Agreement, Kyle to provide details.	Addison Gainey: (252) 640-6428.
Nash	04 SS-6204	AH US 64 Alternate between Raver Ridge Lane and SR 1331 (Quie Waters Road). Convert the short section of fou lane divided road into two-lane two-way along the existing alignment of the westbound lanes, including the elimination of multiple full-movement median openings. Realign the intersection of US 64 Alternate and SR 1331.	t	0 12/7/2023	51260	10%	New Project Dec agenda	Addison Gainey: (252) 640-6428.
Nash	04 SS-620	AD NC 581 at SR 1109 (Stoney Hil Church Road). Construct a mini roundabout with interim all-way stop control		0 9/7/2023	51102	10%	Install AWS for temp condition worjking on RAB plans	Addison Gainey: (252) 640-6428.

Page 32 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
New Hanover	03	SS-6003B	US 117/NC 132 (College Road) at University Drive (Non-System).	\$62,000	9/5/2019	48871.3.1	25%	Work to be completed by On-Call Signal Contractor. Assigned 11/2/2022 with	Bryce Cox(910) 341-
			Install high visibility Crosswalk across northern leg of US 117. Upgrade pedestrian pushbutton signal to APS. On US 117 northbound replace 5 section doghouse head with four-section FYA left turn. On US 117 southbound add 3 section FYA left turn. On University Drive eastbound change to three section FYA left turn.					construction expected to begin soon.	2200
New Hanover	03	SS-6003M	US 17/76 (Oleander Drive/Dawson Street) and SR 1411 (Dawson Street). Install Backplates on all signal heads. Install solid lane lines on the northern leg of	\$21,000	6/4/2020	49246.3.1	95%	Work to be completed by On-Call Signal Contractor. Signal work completed 9/19/2022 and some pavement marking completed; waiting to complete final pavement markings after City pedestrian project completion.	Bryce Cox(910) 341- 2200
			intersection.						
New Hanover	03	SS-6203AL	SR 1301 (Princess Place Drive) at Barclay Hills Drive. Install All Way Stop.	\$30,000	8/3/2023	50926	10%	Plans are to be developed by Division. Scope of project unknown to Division. Meeting scheduled for June 20th to discuss.	Coke Gray(910) 371- 2519
New Hanover	03	SS-6003O	US 421 (Carolina Beach Road) and SR 1247 (Antoinette Drive).	\$36,000	6/4/2020	49248.3.1	100%	Work to be completed by On-Call Signal Contractor.	Bryce Cox(910) 341- 2200
			Install near side heads on southbound US 421.						
New Hanover	03	SS-6003AD	US 421/ US 17 Business (3rd Street) at US 17 southbound Couplet/ US 76 westbound Couplet (Wooster Street). Install a Near Side Signal Head on westbound US 421 / US 17	\$33,000	3/4/2021	49518.3.1	10%	Waiting on signal plans. December 2023. 03-20-61138.	Bryce Cox(910) 341- 2200
			Business (3rd Street).						
New Hanover	03	SS-6003U	US 117/NC 132 (N College Road) at US 74 (Martin Luther King Jr Parkway).	\$58,000	12/3/2020	49389.3.1	10%	Waiting on signal plans.	Bryce Cox(910) 341- 2200
			Install Near Side Signal Heads on all four approaches.						
New Hanover	03	SS-6203AB	I-140 from US 421 to I-40 N in Wilmington.	\$150,000	2/8/2023	50705	10%	Plans completed by Signing.	Bryce Cox(910) 341-
			Replace overhead sign sheeting to current standards along overhead sign structures.						2200
New Hanover	03	HL-0110	US 17 Business (3rd Street) and Orange Street (Non-System). Install Signal.	\$140,000	10/5/2023	50710.3.1	10%	Selected 7/13/22. This is to fund a 20% match for a STBGP grant. Funding must be state funds. Call for projects is between 7/5/22 and 9/15/22. Won't request funds until Div asks for 20% match to be attached to LAP project. Will need LAP STIP number. Plans to be done by Signal Design Unit. Included in project let to be overseen by Project Development.	Brian Harding (910) 341-2000
New Hanover	03	SS-6203AN	US 117/NC 132 (College Road) and Randall Parkway (Non- system). Upgrade Traffic Signal – Add FYA Right from US 117 (College Rd) to Randall Parkway.	\$23,000	9/7/2023	51101	10%	Plans to be done by Signal Design Unit.	Stoney Mathis (910) 341-2200

Page 33 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
New Hanover	03	SS-6203AK	US 117 (Shipyard Road) and Holly Tree Road (Non- System)/41st Street (Non- System).	\$69,000	6/8/2023	50866	10%	Plans to be done by Signal Design Unit.	Stoney Mathis (910) 341-2200
			Add Leading Pedestrian Interval, Dual Red Indicators on Mainline, Reflective Backplates, Convert Doghouse Style Signal Heads to FYA Protected-Permitted.						
New Hanover	03	SS-6203AI	SR 1175 (Kerr Avenue) and SR 1327 (Farley Drive).	\$22,000	6/8/2023	50864	10%	Plans to be done by Division Traffic.	Stoney Mathis (910) 341-2200
			Install All Way Stop.						
New Hanover	03	SS-6203AJ	SR 1301 (Princess Place Drive) between SR 1217 (17th Street) and 22nd Street (Non-System).	\$95,000	6/8/2023	50865	10%	Plans to be done by Division.	Brian Harding (910) 341-2000
			Install Guardrail.						
New Hanover	03	SS-6203AW	Wilmington Urban Area MPO Comprehensive Safety Action Plan.	\$50,000	3/7/2024	51360	15%		Stephen Robinson: (336) 487-0000.
			Develop Comprehensive Safety Action Plans meeting the USDOT standards and position the MPO and its members for future implementation funding.						
Northampton,	01	SS-6201D	22 routes in Division 1 (see locations in project file).	\$51,000	6/9/2022	50484	10%	Signing layouts provided by HNTB as part of the systemic curve review initiative. Construction by State Forces	Jason Davidson: (252) 482-1857
			Upgrade warning signs at curves as recommended through the systemic curve signing investigations.					scheduled to begin in January 2023. DTE will follow up and have work started ASAP.	
Onslow	03	SS-6003AQ	SR 1413 (Rocky Run Road) and SR 2336 (Cobblestone Trail/Old Towne Point Boulevard).	\$64,000	6/10/2021	49664.3.1	15%	Working to coordinate this effort between various units within Division 3. Working with Division ROW to obtain access to property. Work will begin as	Brad Haste(910) 467-0550
			Improve Sight Distance Triangle.					soon as ROW is confirmed. Should not take more than a week to complete. Let date has been pushed back.	
Onslow	03	SS-6003AH	SR 1406 (Piney Green Road) and SR 1403/1703 (Country Club Drive).	\$32,000	3/4/2021	49522.3.1	10%	Waiting on signal plans. December 2023. 03-20-62040. Project Development completing pre-con items.	Bryce Cox(910) 341- 2200
			Install Back Plates for Westbound Direction, Near Side Head Eastbound on SR 1406.						
Onslow	03	SS-6203B	NC 111 (Catherine Lake Road) and SR 1230 (Haw Branch Road).	\$17,000	1/6/2022	49938	60%	Work to be completed by Traffic Services. Required maint work complete 11/29/22. Scope of work is being revised.	Bryce Cox(910) 341- 2200
			Install an All Way Stop.					Joing Fortions.	
Onslow	03	SS-6203AA	NC 53 and SR 1107 (Harris Creek Road).	\$37,000	12/1/2022	50656	10%	Plans to be done by Signal Design and Installed by Division. Project Being Managed/Let by Project Development	Bryce Cox(910) 341- 2200
			Install Flasher on Stop Sign.					managoureer of 1 Tojour Development	

Page 34 2/28/2024

COUNTY	DIV T	ΓΙΡ No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Onslow			SR 1219 (Luther Banks Road) (MP1.066) at SR 1230 (Haws Branch Road) (MP1.932); SR 1107 (Dawson Cabin Road) (MP 0.975) at SR 1119 (High Hill Road/Ernest King Road) (MP 3.003); and, SR 1434 (Belgrade Swansboro Road) (MP 4.569) at SR 1442 (Stella Road) (MP 0.00). Convert intersections to all way stops.	\$118,000	3/2/2023	50748	30%	Plans to be done by Division Traffic.	Bryce Cox(910) 341- 2200
Onslow	03 5	SS-6203AU	SR 1003 (Wilmington Street) and SR 1306/2009 (Hargett Street). Install All Way Stop.	\$27,000	3/7/2024	51332	10%	Plans to be done by Division Traffic.	Bryce Cox(910) 341- 2200
Orange	07 \$	SS-6207A , B	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Various pedestrian improvements to include refuge islands, crosswalks and signals as recommended by 2019 NC 54 Pedestrian and Bicycle Corridor Safety Study. See attached detailed scope. **A portion of this Spot Safety project is providing companion/macthing funds to MPO STBGDA funds. **	\$571,000	3/10/2022	50337/4999 8.3.1	40%	Plans to be prepared by Division 7 DDC and NCDOT Signal Design Section. 10/22/21 - Per Brian Thomas, "This will be a \$571,000 spot safety project with \$400,000 intended as State local match to a Federally funded MPO STIP project and \$171,000 intended for Force Account construction. STIP number assignment is underway and I will provide it to you so you can apply our funds to the STIP WBS as soon as I am notified of the number. A breakdown of State funds per phase for both the STIP and Force Account work is included in the project file" 20% = PE \$175K, ROW/Util. \$85K, CON \$140K; Force Acct = PE \$28K, ROW/Util \$0, CON \$143K. Federal construction funds for BL-0044 must be in place in order for our matching funds to be applied to the project. 2/2/2022 - BThomas or Divison staff to notify CMillikin prior to requesting construction authorization in order to trigger BOT action for the \$140K State construction funds. 5/27/2022 - Planning and design underway. 12/2/2022 - Planning and design underway. 12/12/2023 - Planning and design underway. 12/11/2023 - Municipal agreements in process.	Pat Wilson: (336) 487-0175.
Pasquotank	01	SS-6201J	SR 1139 (Body Road) between SR 1144 (Simpson Ditch Road) and NC 344. Install center and edgeline sinusoidal rumble stripes with 6 inch pavement markings. Remove trees within the right of way.	\$120,000	6/8/2023	50861	10%	Plans by Division 1. Scheduled to LET 1/17/24 with HS-2001G/H/I & SS-6201J.	Jason Davidson: (252) 482-1857
Pasquotank	01	SS-6201L	US 17 at US 158/SR 1416 (Northside Road). Upgrade signal cabinet and controller and install additional detector loops. Install "Be Prepared to Stop when Flashing" on both US 17 approaches. Implement split side street phasing. Install backplates on all signal heads. Install transverse thermoplastic rumble strips on the US 17 approaches.	\$77,000	12/7/2023	51251	10%	Plans by TMSD Signal Design Unit.	Jason Davidson: (252) 482-1857

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Pasquotank	01	SS-6201N	SR 1360 (Fire Tower Road) between US 158 and SR 1363 (School House Road). Install 6 inch thermoplastic pavement markings.	\$33,000	3/7/2024	51321	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Pender	03	SS-6203A	NC 53 and NC 50. Convert to an All Way Stop.	\$121,000	1/6/2022	49937	90%	Work to be completed by Traffic Services. Signal flasher plans requested. In the process of final review.	Bryce Cox(910) 341- 2200
Pender	03	SS-6203AF	NC 210 (MP 42.772) and SR 1120 (Malpass Corner) (MP0.0)/SR 1121 (Bell Williams Road) (MP 0.0); SR 1563 (Sloop Point Loop Road) (MP0.88) and SR 1565 (Country Club Road) (MP 3.394); SR 1216 (Piney Woods Road) (MP6.66) and SR1336 (Horse Branch Road) (MP 6.948); and, SR 1332 (Penderlea Highway) (MP3.762) and SR 1345 (Coras Grove Road) (MP 0.674).	\$70,000	3/2/2023	50749	10%	Plans to be done by Division. Scheduled/Installed	Bryce Cox(910) 341- 2200
Person	05	SS-6205H	US 501/NC 57 at SR 1703 (Lucy Garrett Road)/SR 1144 (Flat River Church Road). Install a metal strain pole traffic	\$145,000	6/9/2022	50496	25%	Plans needed by Signals Unit. Project given to contractor. Project still ongoing.	Ashley Lowery (919) 536-4000
Person	05	SS-6205T	signal. SR 1142 (Bessie Daniel Road) at SR 1144 (Flat River Church Road). Convert intersection to all-way stop control.	\$21,000	12/7/2023	51266	10%	Plans not needed.	Ashley Lowery (919) 536-4000
Pitt	02	SS-6002Z	NC 903 at SR 1125 (Pocosin Road) and SR 2106 (Red Forbes Road). Realign NC 903 to form a crossroads intersection and install an all-way stop.	\$151,000	3/4/2021	49515.3.1	10%	ROW Acquisition for sight distances at all four quardrants complete. Plans are complete. Project rescheduled to begin after Pitt County Schools go on summer break.	Jim Evans: (252)439-2816.
Pitt	02	SS-6002AP	SR 1725 (County Home Road) at SR 2241 (Ayden Golf Club Road/lvy Road). Increase the offset of the side streets and construct channelization islands on both side streets.	\$292,000	6/10/2021	49653.3.1	15%	ROW Department waiting on AG instruction on how to proceed with one oustanding parcel. Potentially 3 additional months to finalize ROW and then untility relocation can begin. Plans complete.	Jim Evans: (252)439-2816.
Pitt	02	SS-6202J	SR 1467 (Stantonsburg Road) at Moye Boulevard. Revise signal to provide flashing yellow arrow for left turns on all approaches. Install near side signal heads on the eastbound and westbound approaches.	\$62,000	6/9/2022	50487	100%	Project let early on 8/14/2023. Project complete. Needs a final inspection by TMSD.	Jim Evans: (252)439-2816.
Pitt	02	SS-6202I	SR 1702 (Evans Street) approximately 350 feet south of Howell Street. Construct a new mid-block pedestrian crossing including a median refuge island and marked crosswalk.	\$69,000	6/9/2022	50486	100%	Project was let early on 4/18/2023. Project has been completed. Needs a final inspection by TMSD.	Jim Evans: (252)439-2816.

Page 36 2/28/2024

COUNTY	DIV T	IP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Pitt	02 S		1) SR 1707 (Charles Boulevard) at Elm Street/Wall Street. 2) SR 1707 (Charles Boulevard) at the southern intersection of Oakmont Drive. 3) US 264 Alternate (Greenville Boulevard) at Belvedere Drive. 4) US 264 Alternate (Greenville Boulevard) at Luci Drive. 5) NC 33 (10th Street) at Harbor Pointe Drive. 6) NC 43 (Charles Blvd) at Smythewyck Drive. Replace existing temporary delineator left-overs with permanent concrete installations.	\$136,000	9/8/2022	50568	100%	Concrete Islands have been installed. A few signs are remaining to be installed.	Jim Evans: (252)439-2816.
Pitt	02 S	SS-6202U	US 258 at SR 1200 (Stantonsburg Road). Convert intersection to all-way	\$76,000	3/2/2023	50742	100%	Project let early on 10/9/2023. Project complete. Needs a final inspection by TMSD.	Jim Evans: (252)439-2816.
Pitt	02 \$	SS-6202X	stop control. SR 1111 (Old Snow Hill Road) at SR 1113 (Pleasant Plains Road). Convert intersection to all-way stop control.	\$10,000	9/7/2023	51099	100%	Project let early on 11/28/23 and is complete. Needs final inspection by TMSD.	Jim Evans: (252)439-2816.
Pitt	02 \$	SS-6202 Z	SR 1755 (McDonald Street) at SR 1759 (Simpson Street). Convert intersection to all-way	\$42,000	12/7/2023	51254	10%	Project was on Dec 8 BOT Agenda for funding. Plans by Division 2.	Jim Evans: (252)439-2816.
Pitt	02 \$	SS-6202Y	stop control. (1) US 264 at SR 1579 (Staton Road)/SR 1612 (Sugg Parkway). (2) US 264 at SR 1529 (Old Creek Road). Install "Be Prepared to Stop when Flashing" systems on both approaches of US 264 at both signals. Revise intersection 1 to split side street phasing.	\$100,000	12/7/2023	51253	10%	Project was on Dec 8 BOT Agenda for funding. Signal plans by TMSD Signal Design Unit.	Jim Evans: (252)439-2816.
Pitt	02	SS-6202AA	SR 1401 (Old River Road) between the west intersection with NC 33 and the east intersection with NC 33. Install center and edgeline sinusoidal rumble stripes with 6 inch thermoplastic markings. Widen 2 feet on the inside of seven curves as noted in the project file.	\$300,000	3/7/2024	51322	10%	Plans by Division 2.	Jim Evans: (252)439-2816.
Randolph	08	SS-4908BL	SR 2261 (Old Liberty Rd) from US 220 Bus to US 421. Markings and Delineation.	\$400,000	6/1/2017	47352.3.1	25%	Plans not needed. 5/27/2021 - To be done as soon as resurfacing is complete. Waiting on contracor to complete. (No change)	David Willett: (910) 944-3930
Randolph	08	SS-6208C	SR 1193 (Old NC 49) at southbound NC 49 overpass bridge. Install guardrail for bridge pier protection.	\$27,000	1/6/2022	49964	100%	No plans are needed. Contractor has completed 100% of the project.	Roosevelt J. Monroe: (336) 318-4025
Randolph	08	SS-6208D	SR 1004 (Caraway Mountain Rd) starting from approximately 1000 ft south of Conference Center Dr to 1250 ft south of Conference Center Dr. Install guardrail.	\$18,000	3/10/2022	50321	100%	No plans are needed. Work should be complete by the end of December 2022. Delays due to Weather. Project complete.	Roosevelt J. Monroe: (336) 318-4025

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Randolph	08	SS-6208O	SR 1004 (Caraway Mountain Road) in curve across Caraway Creek approximately 0.9mi S of SR 1539. Install bridge approach guardrail.	\$37,000	3/7/2024	51344	10%	Plans needed.	Roosevelt J. Monroe: (336) 318-4025
Randolph	08	SS-6208P	SR 2132 (Bethany Church Road) at SR 2138 (Mack Lineberry Road). Convert intersection to all-way stop control.	\$25,000	3/7/2024	51345	10%	Plans not needed.	Matt Kitchen: (910) 944-2344.
Richmond	08	SS-6008D	US 1 south of SR 1475 (Caddell Road). Install open graded friction course.	\$444,300	12/5/2019	48979.3.1	100%	No plans are needed. (No changes) 5/20/2021 - Included incurrent Richmond Co. resurfacincg contract C204589. 9/10/2021-resurfacing contract under construction this section on US 1 has not been completed yet. Pavement completeawaiting final markings and markers. Project Complete	Matt Kitchen: (910) 944-2344.
Richmond	08	SS-6208A	US 220 at NC 73/SR 1452 (Pressley Rankin Highway). Convert intersection to an All Way Stop.	\$85,000	1/6/2022	49962	99%	No plan needed. (No Change)	David Willett: (910) 944-3930
Robeson	06	SS-6006AV	NC 20 between Hoke County and St. Pauls. This is a companion to 06-20-61509 and 06-20-61511. NOTE: Alternative project (HAZU 06-21-62937) combines all three locations into one project. Sinusoidal edgeline rumble strips and centerline rumble stripes.	\$350,000	6/10/2021	49695.3.1	100%	Plans by Division. To be constructed under resurfacing contract DF00274. Blythe"s office	Scott Pridgen: (910) 364-0603.
Robeson	06	SS-6006AZ	Multiple curves on 26 routes: US 501, NC 72, NC 130, NC 211, NC 711, SR 1001, SR 1003, SR 1006, SR 1155, SR 1166, SR 1312, SR 1339, SR 1505, SR 1507, SR 1515, SR 1576, SR 1578, SR 1709, SR 1748, SR 1904, SR 1905, SR 1907, SR 1947, SR 1955, SR 1956, SR 2104, and SR 2220. Install and/or replace warning signs (curve, curve/side road, curve/crossroad, reverse curve, winding road, square turn, chevron, large arrow, stop ahead, rough crossing, slippery when wet, speed advisory) on 26 routes.	\$122,000	9/2/2021	49821.3.1	80%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
Robeson	06	SS-6206L	NC 71 between SR 1312 (MP 3.65) and NC 211 (MP 12.12). Construct sinusoidal center and edgeline rumble strips; to be coordinated with Division resurfacing project.	\$90,000	6/9/2022	50497	90%	Plans by Division. To be included with DF00304 resurfacing contract. Let but construction not started	Scott Pridgen: (910) 364-0603.
Robeson	06	SS-6206P	US 501/NC 130 between the municipal limits of Rowland and the NC 130 split. Sinusoidal Centerline and Edgeline Milled Rumble Stripes with 6" wide markings; reinstall RPM's.	\$270,000	0 9/8/2022	50577	90%	Plans by Division. To be let with other rumble projects	Scott Pridgen: (910) 364-0603.

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Robeson	06	SS-6206V	NC 71 at SR 1312 (Oxendine School Road/Red Hill Road).	\$63,000	12/1/2022	50666	90%	Plans by Division.	Scott Pridgen: (910) 364-0603.
			Convert to All-Way Stop; and due to the curvature of the road, clear trees along both approaches on NC 71 to create a clear sight distance path to the proposed signing and prevent signs from getting washed out by trees and undergrowth.						
Robeson	06	HO-0014	NC 72 from NC 41 to NC 211 in Lumberton.	\$148,000	2/1/2024	51176.3.1	10%	Spot Safety portion	Scott Pridgen: (910) 364-0603.
			RAISE Grant project. Construct Complete Streets improvements. Improvements include two roundabouts, new crossings at pedestrian refuge islands, pedestrian safety improvements at multiple signalized intersections, road diet, culvert/drainage improvements, sidewalk repairs, lighting, and other intersection safety improvements. Length = 2.1 miles.						
Robeson	06	SS-6206AF	NC 41 between Lumberton and the Bladen County line (milepost 25.9 to 34.2). Install centerline rumble stripes, edgeline rumble strips, 6" long	\$390,000	9/7/2023	51109	90%	Will be added to a resurfacing contract that has already LET. They are negotiating the supplement with the contractor. Plans to be provided by Division 6.	Scott Pridgen: (910) 364-0603.
Robeson	06	SS-6206AD	life pavement markings, and raised pavement markers. NC 71 at three culvert locations (770474 milepost 6.99 to 7.26, E2227 milepost 9.04 to 9.14, and 770475 milepost 9.35 to 9.45). Install guardrail at three culverts over the Jordan Swamp, Richland Swamp, and Long Swamp.	\$210,000	9/7/2023	51107	10%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
Robeson	06	SS-6206AI	SR 2413 (Kenny Biggs Road) at SR 2510 (Dunn Road) and Crandlemire Road.	\$34,000	3/7/2024	51337	10%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
Rockingham	07	SS-6207O	Convert to All-Way Stop. US 311, NC 87, NC 704, NC 770, SR 1110 (Ellisboro Road), SR 1143 (Rierson Road), SR 1535 (Price Road), and SR 2154 (Stone Mountain Road). Curve warning sign improvements as recommended through systemic curve signing investigations.	\$40,000	6/8/2023	50877	25%	No plans are expected. Sign layouts provided by HNTB as part of curve investigations. 8/25/2025 - Planning and design underway. 12/11/2023 - Under construction.	Dawn McPherson: (336) 487-0175.
Rockingham,	07	SS-6207T	Portions of twenty-one (21) routes in Rockingham, Caswell, and Orange Counties. Curve warning sign improvements curves as recommended through systemic curve signing investigations.	\$200,000	9/7/2023	51112	15%	No plans are expected. Sign layouts provided by HNTB as part of curve investigations. 8/25/2025 - Planning and design underway. 12/11/2023 - Planning underway.	Dawn McPherson: (336) 487-0175.

Page 39 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Rowan	09	SS-6209U	SR 1004 (Stokes Ferry Road) at SR 2126 (Earnhardt Road/Dunns Mountain Church Road) south of Salisbury and SR 1221 (Old Beatty Ford Road) at SR 2569 (Phaniel Church Road) west of Rockwell. Convert intersection SR 1004 (Stokes Ferry Road) at SR 2126 (Earnhardt Road/Dunns Mountain Church Road) from two-way stop with overhead flasher to all-way stop with overhead all red flasher displays. Convert intersection SR 1221 (Old Beatty Ford Road) at SR 2569 (Phaniel Church Road from two-way stop to all-way stop.	\$35,000	12/7/2023	51276	15%	Plans by Division 9. 12/11/2023 - Planning underway.	J. P. Couch: (336) 747-7800
Rowan	09	SS-6209W	NC 150 at SR 1728 (Briggs Road) west of Salisbury. Convert intersection to all way stop operation.	\$15,000	12/7/2023	51278	15%	No plans are required. 12/11/2023 - Planning and design underway.	J. P. Couch: (336) 747-7800
Rutherford	13	SS-6213H	NC 226 at SR 1006 (Bostic Sunshine Hwy)/SR 1733 (Jonestown Road) near Sunshine. Improve intersection sight distance triangles (clear trees/vegetation). Signing improvements.	\$12,000	6/9/2022	50542	80%	Vegetation cleared. Sign improvements to be scheduled by Traffic Services.	McCray Coates (828) 803-6100.
Rutherford	13	HL-0065 (SS-	- NC 108 (Washington St.)/US 221 Alt/US 74 Bus (Charlotte Rd) from NC 108 (Maple Street) to SR 2169 (Oakland Road) Must be paired with 13-22-201 and funded together Complete Street Elements including a raised median, sidewalk, pedestrian accommodations at existing signals, a multi-lane roundabout at Railroad Avenue, new and upgraded crosswalks, multi-use path upgrades, bus stop improvements, intersection	\$100,000	1/1/2099	50685,3.1	10%	8/11/22 - Per Mayhew, "The RAISE Grant was awarded to the Rutherfordton/Spindale project. Have a \$100K spot safety project and \$900K HSIP project approved but not set up yet. Once RAISE grant project is set up, we can approve the two projects. Need to know RAISE grant ID from Division. Paired with 13-22-201 (HSIP). Assigned TIP # HL-0065. RTE working on HSIP and SS approvals. Divison recevied fully executed agreement fron FHWA NC Division on 10/20. Hoping to have NTP with PEF by 12/15/23	Hannah Cook (828) 250-3000.
Rutherford	13	SS-6213F	improvements and access SR 1006 (North Main Street) at SR 1576 (East/West Church Street), and SR 1510 (Hudlow Road) at SR 1549 (Lincoln Road)/SR 1551 (Smith Grove Road). Install an all way stop at each intersection.	\$29,000	6/9/2022	50512	50%	SR 1006 (North Main Street) at SR 1576 (East/West Church Street) complete. Traffic Services to meet with property owners to complete other work in June 2024	Anna Henderson (828) 250-3000.
Rutherford	13	SS-6213K	SR 2185 (Withrow Rd.) at SR 2188 (Callahan Koon Rd.)/Spindale Plaza Dr., in Spindale. Install an all way stop.	\$12,000	12/1/2022	50679	10%	Traffic Services to discuss with local government	Anna Henderson (828) 250-3000.
Rutherford	13	SS-6213U	SR 1591 (Ledbetter Road) from Pennsylvania Ave to a point 200' southwest. Total Length = 200'. Install a sidewalk.	\$133,000	8/3/2023	51087	25%	Grading started on 11/7/23	McCray Coates (828) 803-6100.
Rutherford	13	SS-6213P	SR 1921 (Racepath Church Rd.) at SR 1982 (Bugger Hollow Rd./Webb Rd.), near Ellenboro. Install an all way stop.	\$16,000	6/8/2023	50887	10%	Traffic Services to reach out to local government to discuss.	Anna Henderson (828) 250-3000.

Page 40 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Rutherford	13	SS-6213T	SR 2169 (Oakland Rd. at SR 2171 (Burch Hutchins Rd.) & SR 2214 (McDade Rd.), near Forest City. Install actuated "Vehicle Entering When Flashing" signs	\$44,000	6/8/2023	50894	10%	Plans to be developed by the Signal Design Section. Traffic Services following up with Signal Design. Traffic Service needs to dicuss development to west with District 1.	Anna Henderson (828) 250-3000.
Sampson	03	SS-6203T	and flashers. NC 403 and SR 1751 (Pugh./HB Lewis Road). Install a signal.	\$170,000	6/9/2022	50492	10%	Waiting on signal plans.	Bryce Cox(910) 341- 2200
Sampson	03	SS-6003AO	SR 1002 (Dunn Road) and SR 1233 (Autryville Road). Install an All Way Stop.	\$32,000	6/10/2021	49662.3.1	20%	DTE has asked RTU about another AWS on Dunn at Minnie Hall to complete at the same time. December 2023. 03-20-62368. Two AWS on Dunn Road need to be done at the same time. Maintenance work needed 6/9/21. Assigned to Maintenance 7/7/23.	Bryce Cox(910) 341- 2200
Sampson	03	SS-6203P	NC 55 and SR 1005 (Green Path Road). Install an All Way Stop.	\$18,000	3/10/2022	50301	10%	Work to be completed by Traffic Services. Final Review Memo has not been sent.	Bryce Cox(910) 341- 2200
Sampson	03	SS-6203C	US 13 and SR 1446 (Autry Mill Road). Install an All Way Stop.	\$18,000	1/6/2022	49939	10%	Work to be completed by Traffic Services.	Bryce Cox(910) 341- 2200
Sampson	03	SS-6203D	US 13 and SR 1636 (Easy Street/Wash McLamb Road). Install an All Way Stop.	\$67,000	1/6/2022	49940	10%	Work to be completed by Traffic Services.	Bryce Cox(910) 341- 2200
Sampson	03	SS-6203E	NC 55 and SR 1647 (Warren Mill Road). Install an All Way Stop.	\$17,000	1/6/2022	49941	100%	May 2023. 03-21-62679. CME confirmed no issues 8/27/21. Assigned to Traffic 3/22/23, AWS installed 5/1/23. NTP signs removed 7/10/23. DTE requested final from Regional 7/26/23. All work is complete. Final Review Memo to be sent from Regional Traffic Engineer	Bryce Cox(910) 341- 2200
Sampson	03	SS-6203F	NC 242 and SR 1338 (Harnett Church Road/Rabbit Street). Install an All Way Stop.	\$17,000	1/6/2022	49942	100%	June 2023. 03-21-62740. CME confirmed no issues 8/27/21. Assigned to Traffic 3/22/23. AWS installed 5/15/23. NTP signs removed 7/10/23. DTE requested final from Regional 7/26/23. All work is complete. Final Review Memo to be sent from Regional Traffic Engineer	Bryce Cox(910) 341- 2200
Sampson	03	SS-6203K	SR 1323 (Bearskin Road) and SR 1322 (Zoar Church Road). Install an All Way Stop.	\$18,000	3/10/2022	50297	100%	May 2023. 03-21-65922. CME confirmed no issues 12/16/21. Assigned to Traffic 3/22/23. AWS installed 5/30/23. NTP signs removed 7/10/23. DTE requested final from Regional 7/26/23. All work is complete. Final Review Memo to be sent from Regional Traffic Engineer	Bryce Cox(910) 341- 2200
Sampson	03	SS-6203I	NC 242 and SR 1006 (High House Road). Install an All Way Stop.	\$46,000	3/10/2022	50296	90%	The signing and marking work is complete however this one is still open as we are planning to install a flasher on the right shoulder STOP sign for the NC 242 approaches. We are going back and doing this for all new All-Way Stops installed on primary routes. Once those are installed, we will request the final from Regional.	Bryce Cox(910) 341- 2200

Page 41 2/28/2024

00111171	DIV TID No.	. DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
COUNTY Sampson	DIV TIP No. 03 SS-620		\$52,000	3/2/2023	50744	67%	Work completed except for Minnie Hall and Dunn.	Bryce Cox(910) 341- 2200
Sampson	03 SS-620	OSAV SR 1452 (Tew Road) and SR 1451 (Baptist Chapel Road). Install an All Way Stop.	\$18,000	3/7/2024	51333	10%	Plans to be done by Division Traffic.	Bryce Cox(910) 341- 2200
Sampson	03 SS-620	D3AT SR 1742 (McCullen Road) and SR 1746 (Keener Road). Convert from Minor Road Stop Control to All Way Stop Control.	\$22,000	3/7/2024	51331	10%	Plans to be done by Division.	Bryce Cox(910) 341- 2200
Scotland	08 SS-620		\$320,000	3/10/2022	50322	10%	Plans are needed from Division Design Construct Unit. 5/13/2022 - survey requested 5-11-2022	David Willett: (910) 944-3930
Stanly	10 SS-601	10AN NC 205 and SR 1115 (Big Lick Road/ Liberty Hill Church Road) in Oakboro. Install an all-way stop condition without flashers.	\$33,000	6/10/2021	49726.3.1	10%	Plans to be developed by the Division. Est. Let 4/4/22 Est Completion 12/1/22	Sean Epperson (704) 983-4400.
Stanly	10 SS-621	Install protected/ permitted phasing to all four left turn lanes approaching the signal.	\$26,000	3/7/2024	51351	10%	Plans to be developed by the Division.	Sean Epperson (704) 983-4400.
Statewide	SW SS-49 ⁴	15C Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety. Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety.	\$300,000	3/3/2016	44739.3.1	10%	Statewide - Security Cameras for Rest Areas	Jimmy Parrish/David Harris
Statewide	SW SS-60			8/5/2021	N/A	10%	Innovating Pedestrian Safety in North Carolina: Standardizing the Leading Pedestrian project. This project is a companion to State Transportation Innovation Council (STIC) Incentive Project M-0482K (50145.1.11)."	Brian Mayhew

Page 42 2/28/2024

COUNTY	DIV TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Statewide	SW SS-6015C	Statewide - Various locations.	\$15,000	11/4/2021	49905.3.1	10%	Zipper Merge applications for signing	Renee Roach
		Install zipper merge signs to conduct a study investigating the impact of sign designs on merge behavior at lane drops in NC. This is part of a multiple state study to provide guidance in the Manual on Uniform Traffic Control Devices (MUTCD). A "zipper merge" has drivers utilizing both lanes of traffic where two lanes merge into one at a merging area, and, beginning with the driver in the right lane, alternate yielding the right-of-way until there is no longer a queue at the merging area.					options. Pooled Fund study for zipper merges and participation in NC. 6 sites (~\$2,500 each) within NC for arterials. Focus groups on sign designs, with the installation of sites in the August 2021 time frame. (Contact is Renee Roach). 11/22/21 - Per Renee, target sign installation to be by end of 1/2022. Zipper merge locations in Divs 4,5, and 10.	
Statewide	SW SS-6015D	Statewide Study - Various routes in all counties.	\$240,000	9/8/2022	50605	10%		Brian Mayhew
		Assessment of the current infrastructure and the required adjustments for safe operation of vehicles' autonomy functionalities in rural areas.						
Statewide	SW SS-6415A	Wrong Way driver detection on freeways.	\$825,000	10/6/2022	50621	10%		Matt Carlisle, Alex Stewart, Andrew Skuce: (919) 771-2745
Statewide	SW SS-6415B	14 handheld retroreflectometers. Retroreflectometers will test the retroflectivity of pavement markings to ensure they are meeting minimum Federal/NCDOT standards.	\$280,000	10/5/2023	51151	10%		Matt Springer (919) 814-5025.
Surry	11 SS-6011H	NC 103 (Pine Street) at SR 1742 (McBride Rd/Quaker Road). 7.17.2 Convert Minor road stop control to All Way stop with existing overhead flasher.	\$18,000	12/3/2020	49445.3.1	85%	Plan are to be developed by the Signal Design Section. Signal Plan Transmittal 8/18/2021. All Way installed 3/10/2022, waiting on R/W to construct concrete island.	Chris Brown: (336)903-9132
Swain	14 SS-6014Q	SR 1140 (Alarka Rd.) near SR 1144, Mileposts 3.14-3.54, near Bryson City. Total Length = 0.4 mile. Install ±950' of shoulder guardrail.	\$77,000	3/4/2021	49589.3.1	90%	Project Complete Close Project	Chris Lee: (828) 497-7333
Swain	14 SS-6214B	US 129 +/- 200' north of NC 28.	\$60,000	1/6/2022	49976	10%	Under Construction	Chris Lee: (828) 497-7333
		Install curb ramps, short segment of sidewalk, crosswalk, and a RRFB.						
Swain	14 SS-6214I	SR 1168/1190 (Hyatt Creek Road) at SR 1168 (Walker Woody Road)/SR 1191 (Old Bryson City Road), near Bryson City. Install a modular mini- roundabout.	\$68,000	9/8/2022	50593	90%	Under Construction	Steve Buchanan: (828) 631-1185

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Swain, Jackso	14	SS-6214S	SR 1368 (Acquoni Rd./Big Cove Rd.) at SR 1378 (Acquoni Rd.), Swain County; US 19 near Harrah's Cherokee Casino Resort, Jackson County.	\$20,000	6/8/2023	50892	10%	Under Construction	Steve Buchanan: (828) 631-1185
			Review and inspection of traffic signal at SR 1368 and SR 1378 in Swain County and RRFBs on US 19 near Harrah's Cherokee Casino Resort in Jackson County.						
Transylvania	14	SS-4914CV	US 276 approximately 1.0 mile south of the Haywood County line (MP 29.95-30.15), near Brevard. Total Length = 0.2 mile.	\$470,000	12/1/2016	44967.3.1	90%	Project Complete	Garrett Higdon (828)631-1172
			Remove embankment to improve sight distance around switchback curve on US 276.						
Transylvania	14	SS-4914DN	SR 1536 (Cascade Lake Road) at SR 1591 (Staton Road) near Cedar Mountain.	\$57,000	9/6/2018	48259.3.1	100%	Project Complete Close Project	District 1: (828) 891-7911
			Install a center concrete island with an additional STOP sign on SR 1591 and resurface affected area.						
Union	10	SS-4910DI	SR 1315 (New Town Road) and SR 1312 (Marvin Road) in Marvin. This project is being set up only as a 20% companion match to allocated STPG-DA funds for the location. Install a roundabout.	\$184,000	5/31/2018	48164.3.1	11%	Plans by Division. This project was set up only as a 20% companion match to allocated STBG-DA funds for the location. Funds will be transferred from SS-4910DI (48164) to U-6088 (47883) to cover the 20% state match needed. \$25k increase ROW, \$22k increase construction per 4/5/19 email. 9/10/20 - Latest amts are \$80K (PE), \$40K (ROW), \$64K (CON). Est Let 5/4/22 Est Completion 11/1/22	Sean Epperson (704) 983-4400.
Union	10	HL-0117	NC 218 at SR 1001 (Love Mill Road) near Fariview. Install roundabout.	\$536,000	3/4/2021	50826.3.1	10%	Plans to be developed by Division. Alternatives analysis still underway. AWS not likely to operate acceptably so Division does not want to install. Scope change to DA RAB. Requested mobility analysis 10/24/22 for use of SM funds.	Donald Harward (704 983-4400
Union	10	SS-6010AA	NC 218 at SR 1001 (Love Mill Road) near Fariview. Install an All Way Stop without flashers.	\$36,000	3/4/2021	49567.3.1	10%	Plans to be developed by Division. Alternatives analysis still underway. AWS not likely to operate acceptably so Division does not want to install.Possible scope change to DA RAB.	Sean Epperson (704) 983-4400.
Union	10	SS-6010R	NC 75 (Waxhaw Highway) and SR 1157 (Fletcher Broome Road). Install and All-Way Stop condition without flashers.	\$43,000	12/3/2020	49434.3.1	10%	Plans to be developed by the Division. Estimated Comp 12/31/21	Sean Epperson (704) 983-4400.
Union	10	SS-6210M	SR 1758 (Whitmore Road) and SR 1957 (Old Monroe Marshville Road). Install an all-way stop condition with upgraded flashers on the advance warning signs.	\$19,000	9/8/2022	50588	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.

Page 44 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Union	10	SS-6010AB	SR 1518 (Faith Church Road) and SR 1520 (Indian Trail Fairview Road) in Indian Trail. Install an all-way stop condition.	\$33,000	3/4/2021	49568.3.1	10%	Plans to be developed by Division. Est Start 1/1/22 Estimated Comp 3/31/22	Sean Epperson (704) 983-4400.
Union	10	SS-6010AI	SR 1003 (White Store Road) and SR 1937 (Old Pageland Marshville Road). Install an all-way stop condition	\$33,000	3/4/2021	49575.3.1	10%	Plans to be developed by Division. Est Start 1/1/22 Estimated Comp 3/31/22	Sean Epperson (704) 983-4400.
Union	10		with upgraded flashers. SR 1357 (Potter Road) and SR 1358 (Forest Lawn Road) in Weddington. Install a roundabout.	\$400,000	1/1/2099		20%	7/27/22 - Division needs to give the RTE/Cindy Millikin the project STIP number in order to transfer the \$400K to after the Division has requested the federal funds for that number. **Match funding. The CRTPO has now funded the remaining DA portion of the this project.** Plans to be developed by the division.	Donald Harward (704 983-4400
Union	10	SS-6210X	SR 1504 (Ridge Road) and SR 1505 (Roanoke Church Road). Install an all-way stop condition.	\$35,000	3/7/2024	51350	10%	Plans to be developed by the Division.	Sean Epperson (704) 983-4400.
Union, Meckle	10	SS-6210T	Curve Warning Treatments- Various routes in Union, Mecklenburg and Cabarrus Counties identified in the curve warning program. Install and upgrade warning signs at curves as recommended through the curve warning program investigations.	\$185,000	10/5/2023	51150	50%	Plans to be developed by the Division.	Sean Epperson (704) 983-4400.
Various	SW	BO-2419	WALK NC RAISE GRANT: Construct Pedestrian countdown signal heads, crosswalks, and accessible routes at signalized intersections in 15 municipalities.	\$300,000	4/4/2024	51139.3.1	10%	Spot Safety portion	John Grant: (919) 814-4952
Wake	05	SS-4905EW	SR 1379 (Penny Road) at SR 1382 (Olde South Road). Install an All Way Stop with channelization.	\$28,000	9/7/2017	47448.3.1	15%	Layout needed from Division Design Unit to provide to Traffic Services. Working with on-call contractor to schedule flatwork. Installed on 10/24/18 awaiting RTE final inspection. 11/2019 - scope changed to install signal. Need signal plans.	Ashley Lowery (919) 536-4000
Wake	05	SS-6005A	(1) NC 42 from SR 5330 to SR 5367. (2) NC 42 at SR 2727 (Sauls Road).(1) Widen NC 42 to a 3-lane cross section. (2) Construc an eastbound left turn lane on NC 42.	\$459,000	8/8/2019	48839.3.1	90%	6/11/19 - Incorporated W-5601EY into W-5601EX by adding "(2)" part to scope. Will now be LAPP project - SS-6005A to be used for State match. Let with W-5601EX. ROW being acquired. Project Let 11/9/2022, and bids were rejected due to required utility revisions.	Reid Davidson (919)317-4794
Wake	05	SS-4905DD	SR 1119 (Buckhorn Duncan Rd) from SR 1116 (Cass Holt Rd) to SR 1123 (Duncan Cook Rd.) Enhance the pavement markings, signing and address shoulder rutting along SR 1119.		3/3/2016	44630.3.1	10%	Plans needed from Division Traffic/Traffic Services. 5/12/20 - Jeremy Warren states that project is complete and estimates completion date to be 4/2017.	Ashley Lowery (919) 536-4000

COUNTY	DIV TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wake	05 SS-4905I			9/8/2016	44904.3.1	100%	Project to be administered by Division Freeway Management Engineer. 2/21/18: divison coordinating work with contractor - Ready for RTE final inspection WBS closed Status C-100 4/29/20 GPDavenport	Ashley Lowery (919) 536-4000
Wake	05 SS-4905I	C Downtown Raleigh Arterial Pedestrian Project - SR 2298 (Edenton St), SR 5809 (Morgan St), US 70 (McDowell St) and US 70/US 401 (Dawson St) in Raleigh. Install high visibility crosswalks at the signalized intersections.	\$76,000	12/1/2016	44947.3.1	80%	Plans not needed. City of Raleigh coordinating signal work. High-Viz completed on Edenton St. and Morgan St. Dawson & McDowell St. have not been done b/c they are scheduled for upcoming resurfacing. Will wait for resurfacing to be completed, then the last two locations will be done.	Ashley Lowery (919) 536-4000
Wake	05 SS-4905I	OS US 401 at SR 2108/SR 2036 (New Hope Road) and US 401 at Calvary Drive. Install pedestrian improvements to include pedestrian signal heads with pedestals, concrete refuge islands and high visibility crosswalks.	\$65,000	12/1/2016	44939.3.1	100%	Plans received, coordinating work with divison on call contractors. COR to install crosswalks. Fulcher on hold for installation. Browe to install concrete island on calvary. Island installed on New Hope Rd. Concrete work done, nothing else has been done. Requested additional funds to cover the rest of work needed 2/2/2022. Project was converted to federal project to help cover the cost of the remaining work needed. This SS project portion can be closed.	Ashley Lowery (919) 536-4000
Wake	05 SS-4905	EJ SR 1670 (Blue Ridge Road) at Ed Drive. Install a traffic signal with metal strain poles, pedestrian accommodations, and connect to the Raleigh Signal System.	\$136,000	3/9/2017	47110.3.1	100%	Plans needed from Signals Section. Having to acquire ROW for temporary pole. ROW office coordinating easements with property owner. Work completed by City of Raleigh. Project completed.	Ashley Lowery (919) 536-4000
Wake	05 SS-4905	Boulevard) at several signalized intersections in Raleigh from Crabtree Blvd. to SR 2041 (Spring Forest Rd.). Install high visibility crosswalks and reset truncated domes in median refuge islands.	\$90,500	3/9/2017	46949.3.1	100%	Plans needed from Signals Section. 11/13/19 plans complete. Pavement markings for all intersections complete. Currently working to see what is needed to bring pedestrian refuges and ADA ramps to compliance. Project completed. Waiting on additional funds to come in to cover overrun.	Ashley Lowery (919) 536-4000
Wake	05 SS-4905	DZ SR 1625 (Green Level Church Road) at Dennison Lane/Jewel Creek Drive. Install a pedestrian hybrid beacon.	\$96,000	12/1/2016	44944.3.1	100%	Project under construction. Waiting on Duke Energy. Complete and waiting on RTE final inspection WBS closed 5/4/20 GPDavenport	Ashley Lowery (919) 536-4000
Wake	05 SS-4905	I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I- 5111 is let.	\$10,000	10/5/2017	47665.3.1	100%	I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I-5111 is let. 11/13/19 Complete and ready to close. WBS closed 4/30/20 GPDavenport	Ashley Lowery (919) 536-4000

Page 46 2/28/2024

COUNTY	DIV TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wake	05 SS-490	NC 50 (Creedmoor Road) at SR 1830 (Baileywick Road), Brennan Drive/Blandford Way, Stonehenge Drive and Sawmill Road. Install flashing yellow arrows.	\$132,000	6/1/2017	47361.3.1	100%	Layout needed from Division Design Unit to provide to Traffic Services. Working with on-call contractor to schedule flatwork. Installed on 10/24/18 awaiting RTE final inspection. 11/2019 - scope changed to install signal. Need signal plans. Keeping project open. Will request funds to convert to signalized intersection. CoR is working on new design due to weight/height issues of additional heads. Project completed by CoR 11/14/2023.	Ashley Lowery (919) 536-4000
Wake	05 SS-600	US 70 (Glenwood Avenue) at Hollyridge Drive. Revise traffic signal to FYA, add additional thru signal heads and	\$86,000	3/4/2021	49542.3.1	10%	Plans needed by Signals Unit. Project given to contractor.	Ashley Lowery (919) 536-4000
		construct pedestrian accommodations with pedestrian signals.						
Wake	05 SS-600	SR 2000 (Falls of Neuse Road) at Bland Road/Pacific Drive. Replace "Doghouse" left turn	\$30,000	3/4/2021	49544.3.1	10%	Plans are to be developed by the Signal Design Section. Project given to contractor.	Ashley Lowery (919) 536-4000
		signal heads with 4 Section FYA heads on both approaches of SR 2000.						
Wake	05 SS-600	5233 (Old Poole Road) (eastern intersection).	\$221,000	9/2/2021	49813.3.1	80%	Plans needed from Signals Section. Project given to contractor. Metal pole shop drawings submitted 11/7/2022. Project still ongoing.	Ashley Lowery (919) 536-4000
		Install a traffic signal with metal strain poles and protected permitted left turns on Poole Road and connect to the						
Wake	05 SS-600	SR 2506 (Major Slade Road) at SR 2507 (Turnipseed Road). Convert to all-way stop.	\$16,000	3/5/2020	49105.3.1	100%	All Way installed 5/11/2022. Flashing signs can be replaced 8/8/2022.	Ashley Lowery (919) 536-4000
Wake	05 SS-600	OSK SR 3009 (Edwards Mill Road) at John Humphries Wynd/Ed Drive. Upgrade traffic signal to include FYA and pedestrian improvements.	\$85,000	6/4/2020	49256.3.1	75%	Plans needed by Signals Unit. Project given to contractor. Currently waiting on signal cabinet so install can start. Pedestrian improvements completed (concrete work)12/21/2022. Project still ongoing.	Ashley Lowery (919) 536-4000
Wake	05 SS-600	Sawmill Road.	\$50,000	6/4/2020	49257.3.1	10%	Plans needed by Signals Unit. Project givent to contractor.	Ashley Lowery (919) 536-4000
		Upgrade traffic signal to FYA on all approaches.		-44		1000/	Discount de Cinnels Unit Project	Ashlaulawaa
Wake	05 SS-600	05N US 64 Business (New Bern Avenue) at SR 2205 (Trawick Road). Add a crosswalk with pedestrian signals on the southwest leg of the intersection.	\$207,921	6/4/2020	49259.3.1	100%	Plans needed by Signals Unit. Project given to contractor. Metal pole shop drawings approved. Need to get updated plans from Rob to show additional metal pole that CoR is ordering. Plans are correct to only have 3 metal poles and 1 wooden pole due to	Ashley Lowery (919) 536-4000
							spacing. Project completed. Waiting on additional funds to cover overrun.	
Wake	05 SS-600	at SR 4746 (Centennial Parkway).	\$278,000	6/4/2020	49258.3.1	100%	Project cancelled. Improvements accomplished under a separate project by the Dept. of Agriculture Confirm with John Grant.	Reid Davidson (919)317-4794
		Revise lane assignment to provide dual left turn lanes on northbound SR 1009 and revise the traffic signal to dual FYA with TOD phasing. Extend sidewalk along Lake Wheeler						

Page 47 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wake	05	SS-6005AF	SR 2812 (Timber Drive) at SR	\$68,000	9/2/2021	49814.3.1	10%	Plans needed by Signals Unit. Project	Ashley Lowery (919) 536-4000
			2715 (Woodland Road). Upgrade traffic signal for SB Timber Dr to FYA.					given to contractor.	(919) 536-4000
Wake	05	SS-6005W	SR 2298 (Edenton Street) at Wilmington Street; SR 2298 (Edenton Street) at Salisbury Street; SR 5809 (Morgan Street) at Wilmington Street; and, SR 5809 (Morgan Street) at Salisbury Street.	\$235,000	3/4/2021	49595.3.1	100%	Plans needed by Signals Unit. Project given to contractor. APS devices install completed 11/30/2022. Waiting on final bill for ped. accomodations (ADA ramps). Waiting on additional funds to be deposited and project can be closed.	Ashley Lowery (919) 536-4000
			Install APS devices and upgrade non-ADA compliant ramps.						
Wake	05	SS-6005Q	SR 3100 (ACC Boulevard) at Courtney Estates Drive/Alexander Promenade Place. Install a wood pole traffic signal and connect to the Raleigh Signal System.	\$322,000	12/3/2020	49407.3.1	100%	Plans needed by Signals Unit. Called in Locate 8/16/2021 for DDC. They are working on design for metal pole configuration. Project given to contractor. Metal pole shop drawings approved 11/8/2022. Concrete work and Metal poles completed. Waiting on Contractor to complete signal work. Project completed. Waiting on additional funds to cover overrun.	Ashley Lowery (919) 536-4000
Wake	05	SS-6005R	SR 1321 (Avent Ferry Rd) north of Brigadon Dr and north of Centennial View Lane.	\$172,000	3/4/2021	49541.3.1	75%	Plans needed by Signals Unit. Project given to contractor. Pedestrian ramps installed. Now waiting on signal contractor to install HAWK signals.	Ashley Lowery (919) 536-4000
			Install 2 Hawk Pedestrian Signals on wood poles.					Project still ongoing.	
Wake	05	SS-6005T	SR 1820 (Lead Mine Road) at SR 1829 (Strickland Road).	\$63,000	3/4/2021	49543.3.1	100%	Plans needed by Signals Unit. Project given to contractor. Singal work has been completed. Pavement markings	Ashley Lowery (919) 536-4000
			Upgrade traffic signal to include FYA, backplates and pedestrian improvements.					are the only thing left to complete (should be done within next two weeks). Project complete.	
Wake	05	SS-6005AB	US 70-401-NC 50 (South Saunders St) at Prospect Ave.	\$225,000	6/10/2021	49685.3.1	100%	Plans needed from Signals section. Project given to contractor. Project completed.	Ashley Lowery (919) 536-4000
			Install a traffic signal with metal strain poles and tie into the Raleigh signal system.					completed.	
Wake	05	SS-CMAQ-T	US 70/NC 50 (Glenwood Avenue) at SR 1728 (Wade Avenue) EB Ramp and Cole Street.**This is a 20% contribution to a funded CMAQ project**.	\$77,000	1/1/2099		10%	Plans needed from Division Design Construct Unit. CMAQ project - Div needs to notify TMSD when ready for 20% match.	Ashley Lowery (919) 536-4000
			Construct left turn lanes on Glenwood Ave.						
Wake	05	SS-6205B	US 70 (Glenwood Road) at Fairhill Drive and Rembert Drive.	\$45,000	1/6/2022	49953	10%	Plans needed by Signals Unit. Project given to contractor.	Ashley Lowery (919) 536-4000
			Revise traffic signal to provide pedestrian signals across the west leg of US 70 and the south leg of Fairhill Dr.						
Wake	05	SS-6205D	SR 1822 (Millbrook Road) at Town and Country Road.	\$207,000	1/6/2022	49955	10%	Plans needed by Signals Unit. Project given to the contractor.	Ashley Lowery (919) 536-4000
			Install a wood pole signal with pedestrian signals and tie into the Raleigh Signal System.						

Page 48 2/28/2024

COUNTY	DIV	TIP_No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wake	05	SS-6205G	SR 1379 (Penny Road) from	\$100,000	10/6/2022	50310	10%	Plans are needed from Division Design	Ashley Lowery
			Crickentree Drive to Loch Highlands Drive.					Construct Unit.	(919) 536-4000
			Install sidewalk.						
Wake	05	SS-6205I	I-540 between US 401 and US 1 in Raleigh.	\$180,000	8/11/2022	50559	100%	Plans completed by Signing. Signs have been order. Waiting for signs to arrive and will then give project to contractor for install. Project completed.	Ashley Lowery (919) 536-4000
			Replace overhead sign sheeting to current standards along overhead sign structures.						
Wake	05	SS-LAPP-TB	SR 1003 (Rolesville Road) at SR 2320 (Riley Hill Road). **This is a LAPP submittal for 20% local match.**	\$248,000	1/1/2099		10%	Plans are needed from Division Design Construct Unit. LAPP project - Div needs to notify TMSD when ready for 20% match.	Ashley Lowery (919) 536-4000
			Intersection realignment.						
Wake	05	SS-6205L	SR 1010 (Ten-Ten Road) at SR 2728 (Rand Road).	\$120,000	3/2/2023	50754	10%	Plans needed from Signals section.	Ashley Lowery (919) 536-4000
			Install a wood pole traffic signal.						
Wake	05	SS-6205W	SR 2320 (Riley Hill Road) at SR 2329 (Lizard Lick Road).	\$35,000	3/7/2024	51335	10%	Plans not needed.	Ashley Lowery (919) 536-4000
			Convert intersection to all-way stop control.						
Wake	05	SS-6205X	SR 2921 (Raleigh Boulevard) at Oakwood Avenue.	\$63,000	3/7/2024	51336	10%	Signal plan update needed.	Ashley Lowery (919) 536-4000
			Install 3-section bimodal left turn arrow heads and protect left turns on both Raleigh Blvd approaches. Install backplates.						
Wake	05	SS-6205M	US 401 at Fairview Road interchange, SR 1841 (Victory Church Road) near Upper Barton Creek, SR 2215 (Buffaloe Road) near Beaverdam Creek and SR 2052 (Rogers Road) eat of Heritage Branch Road.	\$150,000	6/8/2023	50873	10%	Plans needed by the Division. Currently working with guardrail contractor to get guardrail installed. Project still ongoing due to utility issues.	Ashley Lowery (919) 536-4000
			Install new shoulder guardrail.						
Wake	05	SS-6205O	SR 1618 (Waldo Rood Blvd) at SR 3011 (Jenks Carpenter Rd).	\$21,000	9/7/2023	51105	100%	Plans not needed.	Ashley Lowery (919) 536-4000
			Convert intersection to all-way stop control.						
Wake	05	SS-6205Q	SR 1828 (Howard Road) between SR 1826 (Ray Road) and NC 50 (Creedmoor Road).	\$30,000	12/7/2023	51263	10%	Plans not needed.	Ashley Lowery (919) 536-4000
			Install wide edgeline and centerline pavement markings.						
Wake & Durh	05	5 SS-4905EI	Westbound NC 540 approaching NC 54	\$55,000	5,000 3/9/2017	46954.3.1	80%	Signing plans received. Plan to let with W-5705M. Markings are complete. Overlay delivered. Waiting on contractor to install. Work order placed for install 1/18/2022. Remaining signs ordered for exit 69. Waiting for delivery so we can installed. All sign work completed, waiting for contractor to complete final pavement markings.	Ashley Lowery (919) 536-4000
			Provide advance notification of the Exit Only condition.						

Page 49 2/28/2024

COUNTY	DIV	TIP No.	DESCRIPTION	TOTAL (TMSD)	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Watauga	11	SS-6211N	SR 1116 (Watauga River Road) curve is 0.45 mile north of NC 194. Install new and updated guardrail.	\$42,000	9/7/2023	51120	10%	DDC to prepare plans if needed.	Kenny Heavner (828)268-6026
Wayne	04	SS-4904DW	SR 1958 (Bennetts Bridge Road) between the Duplin County Line and 0.27 mile north of the Duplin County Line, a length of 0.27 mile. Install guardrail on bridge #117, and at drain pipe #E2213 610' north of the bridge. Flatten curve and improve superelevation between 0.17 and 0.27 mile north of bridge #117.	\$305,000	12/1/2016	44936.3.1	100%	Send to RTE for final approvals and close out. All work complete	Addison Gainey: (252) 640-6428.
Wayne	04	SS-6004AF	SR 1002 (Pikeville-Princeton Road) at SR 1324 (Nor-Am Road). Install an all-way stop.	\$25,000	3/4/2021	49530.3.1	10%	Project is still on hold	Addison Gainey: (252) 640-6428.
Wayne	04	SS-6204D	(1) SR 1744 (Indian Springs Road) at SR 1915 (Arrington Bridge Road); (2) NC 55 at NC 403/SR 1745 (Pineview Cemetery Road). Convert two two-way stop control intersections to all-way	\$70,000	1/6/2022	49948	10%	On schedule for March 2024	Addison Gainey: (252) 640-6428.
Wayne	04	SS-6204AJ	stop control. SR 1744 (Indian Springs Road) at SR 1932 (Emmaus Church Road). Install splitter islands on SR 1932 (Emmaus Church Road) and move the supplemental stop signs from the left shoulder to the island. Install 8 inch mini skips across SR 1932.	\$25,000	12/7/2023	51262	10%	New Project Dec agenda	Addison Gainey: (252) 640-6428.
Wayne/Duplin	04	SS-6204S	SR 1937 (Kelly Springs Road)/SR 1558 (Graham Road) between NC 55 in Wayne County and NC 403 in Duplin County. Add 6" markings between NC 403 and NC 55. Add CL and EL rumble stripes between the northbound reverse curve warning sign with 35 MPH advisory speed plaque ~ 1,090' north of SR 1559 (Jones Turner Road) in Duplin County and the southbound curve warning sign with 45 MPH advisory speed plaque ~ 3,100' south of NC 55.	\$33,000	9/8/2022	50575	10%	Construction complete pending sign install	Addison Gainey: (252) 640-6428.
Wilkes	11	SS-4911AU	SR 1002 between NC 18 and SR 1957 (Rock Creek Road). Widen 8 curves 2-4 feet, overlay 100 feet per curve, restripe pavement markings add additional signing and install approximately 750 feet of guardrail.	\$548,000	6/1/2017	47342.3.1	50%	[Re-opened 2/7/24 to complete work. Will increase CON funds to \$548K at 4/4/24 Board. CBMillikin]	Brian Hamby: (336) 903-9150

Page 50 2/28/2024

COUNTY	DIV	TIP No.	<u>DESCRIPTION</u>	TOTAL (TMSD)	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wilkes	11	SS-6011R	NC 18 at SR 1194 (Moravian Falls Road) / SR 2483 (Brocktown Road).	\$24,000	9/2/2021	49838.3.1	99%	Signal plan to be developed by the Signal Design Section. Signal Plan Transmittal 1/26/2022	Chris Brown: (336)903-9132
			Clear vegetation in right of way to maximize sight distance. Install advance flasher with Vehicle Entering signs.						
Wilson	04	SS-6204I	SR 1330/SR 1421 (Upchurch Road) at SR 1368 (Elm City Road).	\$28,000	3/10/2022	50304	10%	Completed 6/21/23	Addison Gainey: (252) 640-6428.
			Convert intersection to all-way stop control, including concrete islands in the northwest and southwest quadrants for stop signs.						
Wilson	04	SS-6204V	1) US 301 at SR 1420 (Beauvue Road) 2) US 301 at SR 1421 (Sharon Acres Road/Upchurch Road).	\$12,000	12/1/2022	50659	75%	Clearing complete, traffic to complete this winter	Addison Gainey: (252) 640-6428.
			Install centerline and directional arrow pavement markings in the median opening. Remove trees in the US 301 median south of the intersection to improve entering sight distance.						
Wilson	04	SS-6204AA	US 301 just north of the I-587 interchange bridges.	\$35,000	3/2/2023	50774	100%	Construction complete, pending RTE final	Bobby Liverman 252-640-6404
			Replace the crash attenuator with a low-maintenance crash attenuator.						
Wilson	04	SS-6204AF	SR 1323 (Tilghman Road) between the Toisnot Middle School Driveway and SR 1446 (Phillips Road).	\$7,000	9/7/2023	51104	10%		Addison Gainey: (252) 640-6428.
			Mark edgelines along the curb and gutter between the Toisnot Middle School Driveway and NC 42 (Ward Boulevard). Install curve warning signs for the curve just north of SR 1446 (Phillips Road).						
Yadkin	11	SS-6211K	SR 1125 (Asbury Church Road) (MP 0.240) at SR 1175 (Rocky Branch Road) (MP 1.450).	\$48,000	12/1/2022	50675	20%	DDC to prepare plans if needed. Plans Completed 8/2023.	Chris Brown: (336)903-9132
			Channelization, All Way Stop with new pavement markings and signs.						

Total Number of Projects: 389