April 2024 - Summary of Schedule Changes

TIP	<u>WBS</u>	COUNTY	CHANGE
B-5614	45569.1.2	BEAUFORT	DELAYED FROM: 7/16/24 TO: 9/17/24
B-6040	48389.1.2	MCDOWELL	DELETED FROM 12MLL: 3/18/25
HL-0025	49491.1.1	MECKLENBURG	DELETED FROM 12MLL: 4/15/25
I-2513AA	34165.1.11	BUNCOMBE	DELAYED FROM: 4/16/24 TO: 7/16/24
I-2513AB	34165.1.12	BUNCOMBE	DELAYED FROM: 4/16/24 TO: 7/16/24
I-2513AC	34165.1.13	BUNCOMBE	DELETED FROM 12MLL: 11/19/24
I-5941	45884.1.1	DURHAM	DELAYED FROM: 2/20/24 TO: 4/16/24
I-5979	46963.1.1	RICHMOND	DELAYED FROM: 8/20/24 TO: 2/18/25
P-5717	46929.1.1	DURHAM	DELETED FROM 12MLL: 8/20/24
P-5720	46932.1.1	WAKE	DELAYED FROM: 4/16/24 TO: 5/28/24
R-2588B	34473.1.3	HENDERSON	DELETED FROM 12MLL: 1/21/25
R-4463A	35601.1.R2	CRAVEN	DELETED FROM 12MLL: 12/17/24
R-5717	50213.1.1	CURRITUCK, CAMDEN	DELETED FROM 12MLL: 3/18/25
R-5717B	50213.1.3	CURRITUCK, CAMDEN	DELETED FROM 12MLL: 3/18/25
R-5739	50197.1.1	NORTHAMPTON	DELETED FROM 12MLL: 11/19/24
R-5757A	44709.1.2	NORTHAMPTON	DELETED FROM 12MLL: 2/18/25
R-5757B	44709.1.3	NORTHAMPTON	DELETED FROM 12MLL: 2/18/25
R-5808	46972.1.2	GATES	DELAYED FROM: 5/21/24 TO: 9/17/24
U-4700CA	35993.1.10	BURKE, CATAWBA, CALDWELL	DELAYED FROM: 6/18/24 TO: 9/17/24
U-4700CB	35993.1.11	CALDWELL	DELAYED FROM: 6/18/24 TO: 9/17/24
U-4700CC	35993.1.12	CALDWELL	DELAYED FROM: 6/18/24 TO: 9/17/24
U-5302	48000.1.1	WAKE	DELETED FROM 12MLL: 10/15/24
U-5536	44108.1.2	FORSYTH	DELAYED FROM: 10/15/24 TO: 2/18/25
U-5747A	50167.1.2	WAKE	DELETED FROM 12MLL: 4/15/25
U-5747B	50167.1.3	WAKE	DELETED FROM 12MLL: 4/15/25
U-5750	50170.1.1	WAKE	DELETED FROM 12MLL: 4/15/25

* DESIGN-BUILD PROJECT

April 2024 - Summary of Schedule Changes

U-5835	50227.1.1	MCDOWELL	DELETED FROM 12MLL: 12/17/24
U-5875	44677.1.1	PITT	DELETED FROM 12MLL: 10/15/24
W-5710X	44856.1.24	MECKLENBURG	DELETED FROM 12MLL: 4/15/25
HE-0002	49745.1.1	WAKE	DELAYED FROM: 7/16/2024 TO: 12/17/2024

* DESIGN-BUILD PROJECT