

# NCDOT/CAGC Joint Cooperative Committee Agenda

# November 19,2015

#### AGENDA ITEMS:

1.	Introductions	
2.	Revenue Update	David Tyeryar / Burt / asaico
3.	Letting Projections	Randy Garris
4.	Legislative and Congressional Report	NCDOT Staff
5.	CAGC/DOT Joint Winter Training Conf. for 2016	Berry Jenkins / Kevin Bowen
6.	Railroad Coordination Meetings Update	Berry Jenkins / Paul Worley
7.	Program Delivery of DOT's Enhancement Program	Mike Holder
8.	MBE/WBE Goals on Division Let Projects – Banking Potent	ial Berry Jenkins
9.	Update on DEQ Sedimentation Control Enf. Policy	Don Lee/Berry Jenkins
10.	Open Discussion	



# STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION

PAT MCCRORY GOVERNOR ANTHONY J. TATA SECRETARY

December 4, 2015

MEMORANDUM TO:

AGC-DOT Joint Cooperative Committee Members

FROM:

Rodger Rochelle, PE

SUBJECT:

November 19, 2015 Minutes

The Joint Cooperative committee of the AGC – DOT met at 10:00 a.m. on November 19, 2015 in the Chief Engineer's Conference Room at the NCDOT Equipment and Maintenance Facility on Beryl Road in Raleigh with the following in attendance:

Bret Barton	Luke Blythe	Kevin Bowen	Kevin Burns
Terry Canales	Danny Eudy	Chuck Gallant	Adam Holcomb
Mike Holder	Berry Jenkins	Don Lee	Calvin Leggett
Mike Long	Dave Moyar	Alpesh Patel	Rodger Rochelle
Ron Shaw	Benny Sloan	David Tyeryar	Ricky Vick
Jason Williams	Paul Worley		

AGENDA AND DISCUSSION ITEMS

#### **Revenue Update**

**David Tyeryar** 

Mr. Tyeryar reported out on the end of September revenue review. Revenue was up 10% over the projections at an increase of \$350 million, due to the Highway Use Tax being up as well as the Motor Fuels tax.

Mr. Tyeryar pointed out the importance of the revenue model to stay on schedule with the expenditures. Currently there are projects that are behind that have contributed to construction being off 15% from where the project schedules stated they would be. Delays like these are hard to build into the model when projects are not completed or started on time. The thought is that monies that are not being spent due to delays, etc. may be able to be reallocated to other projects such as preconstruction.

The contractors stated that utility companies and railroads are primary contributors to delays. NCDOT and the AGC are however, making headway with the railroad companies to minimize these delays.

Currently there is a yearly pay out schedule for design build projects. Perhaps if they were revised every 6 months we can get a better handle on the expenditures. There were no objections from AGC members.

Design build projects were also discussed as their payouts are based on progress not quantities of line items. It was determined that a talk on how design build projects are administered different than design bid build may be a good topic for the upcoming training conferences. Contractors were advised to notify Rodger or Kevin if there were administration issues regarding payout, with which they may be able to assist.

#### **Letting Projections** (handout)

**Terry Canales** 

Ms. Canales provided a handout outlining the proposed Letting Projection Chart and the Let Summary Projection. From December 2015 through November 2016, \$1.434 billion in projects are currently scheduled including Design Build, TIP and TIP Bridge Replacement. These numbers do not reflect the additional funds being transferred back for transportation.

Ms. Canales reviewed the ten projects greater than \$20 million in the tentative 12-month let list, including five Design-Build projects, all totaling \$765.7 million. In the same 12 months, there are currently four bridge projects greater than \$10 million including one Design Build. These four projects have an estimated cost of \$263.7 million.

It was noted that the handouts do not include the additional funds coming from House Bill 97.

#### Program Delivery of DOT's Enhancement Program (handout)

Mike Holder / Alpesh Patel / Calvin Leggett

Calvin and Alpesh presented a PowerPoint presentation that outlined House Bill 97's additional funding for transportation construction over the next 10 years. The estimated amount of additional funding is valued at \$1.6 billion.

The 2016-2025 STIP was developed based on the 10-year forecast approved in 2014. With the additional revenue, the STIP will need to be updated to allow the Department to fund more projects and accelerate others. The movement up a category for projects may also be seen (i.e. Regional to State) with the reprogramming of the STIP. Approximately 182 projects will be impacted by either being new or being accelerated.

The STIP amendment is going to the Board of Transportation in December as Item N. Typically they take 30 days to review the amendment and will vote on it in January 2016. A website has been created to show the STIP amendments and there will be an interactive map coming soon.

The revised schedule for the STIP was also based on feedback from the Preconstruction Units and the Divisions since more projects will be pushed to the Divisions. Projects in the first five years are more or less "guaranteed" since they are so far in the process.

Contractors mentioned that they would like to see a 24-month let list in addition to the 12-month list that is currently on the web. A 24-month list will assist the contractors with their planning and budget knowing that things may change. Calvin mentioned that he is currently putting a proposal together for Rodger to look at.

The contractors also mentioned that a let list for the divisions would be beneficial for planning their work. Currently there is not a 12-month let list for the divisions and even a 6-month let list would help.

CAGC/NCDOT Joint Winter Training for 2016 Berry Jenkins / Kevin Bowen Tentative dates have been set for the three regional training workshops as follows: February 24 and 25, 2016, Atlantic Beach, Divisions 1- 4 and 6 March 8 and 9, 2016, Asheville, Divisions 10 – 14 March 21 and 22, 2016, Raleigh, Divisions 5, 7, 8 and 9

Topics are currently being worked on. If anyone has any ideas for a topic let Kevin Bowen know.

#### Rail Program Updates (handout)

Paul Worley / Jason Orthner

Paul stated that we are over half way in expenditures of the ARRA funds. \$329 million of the \$520 has been spent. Nine contracts totaling over \$200 thousand was awarded in October.

Paul stressed the importance of getting the projects completed on schedule. Berry stated that the meetings with CSX and Norfolk Southern were very positive and the contractors are encouraged with the meetings. The next step is to meet with the Alternative Delivery Unit. Teresa Bruton is setting up the smaller discussions. The objective is to try and keep the projects moving and address issues early.

#### MBE/WBE Goals on Division Let Projects – Banking Berry Jenkins

The contractors mentioned being able to bank on state funded division let projects and use the banking between divisions (i.e. be able to bank in Division 5 to use in Division 1). Benny stated that he will look into the possibility of doing the banking of division projects and what will be involved.

The contractors also brought up that there is no use of banking between design bid build and design build projects. This also will be looked into by Benny.

Update on DEQ Sedimentation Control Enf. Policy

As we are aware, the Sedimentation and Control Commission has enacted a zero tolerance policy. A meeting has been set up with the Secretary, Chief Engineer and AGC (Berry) to see if the Governor can take action and address some reasonableness in the sedimentation program.

#### Other environmental issues:

Kevin Bowen mentioned that they got feedback on the draft concrete washout provision and is doing some follow-up on how to improve the provision, yet comply with the mandate.

Don also wanted to bring to the AGC's attention that EPA has North Carolina on its watch list for air and water as it corresponds to the 401 and 404 permits. This is just a heads up and no action is currently needed. Don stated that we have a large program and are good stewards of the program. The only thing that the EPA has found over the past five years is paperwork needs.

Kevin Bowen mentioned that a special provision will need to be developed for asbestos inspections on bridges and we are working to include this provision in contracts by January or February of 2016. Any asbestos that is found will be paid as extra work under this provision. Ultimately, we hope to begin to include asbestos inspections into NCDOT's scheduled bridge inspections and any abatement will be part of upcoming contracts, if found.


Project Delivery Mike Holder

Chief Engineer Holder came in at the end of the meeting and discussed the project delivery summit that was held with CCPA, ACEC, CAPA, AGC and NCDOT on November 5<sup>th</sup>. The objective of the meeting was to set the expectations on the increased program that the Department will be delivering. Of the 90 or so projects that will be added to the 10 year STIP, around 30% will be outsourced to the divisions for the design and construction. There was also talk about what we can do collectively to deliver the program and be efficient to give the citizens of NC the transportation infrastructure the Legislature foresees with the budget transfers.


**Next Meeting Date** 

The next meeting is scheduled for January 21, 2016 at 10:00 a.m. in the Chief Engineer's Conference Room at the NCDOT Equipment and Maintenance Facility on Beryl Road in Raleigh.

Dollar Amount of Projects from December 2015 - November 2016




Number of Projects from December 2015 - November 2016



	MA.I	OR PROJEC	MA.IOR PRO.IECTS > \$20 MILLION	250 18 100	SCHEDULED FOR December 2015 To November 2016	
						DB
LET DATE Contract ID	TIP#	WBS#	FA#	County	DIV. Description	Latest Estimate Flag
(0	1-5504	45552.3.1	IMF-026-1(191)47	BUNCOMBE	I-26 AT THE NC 191 (BREVARD ROAD INTERCHANGE); WIDEN AND RECONSTRUCT I-26 FROM EAST OF NC 191 (BREVARD 13 ROAD) TO EAST OFPOND ROAD.	\$54,000,000 DB
					I-85 FROM LANE STREET (EXIT 63) IN CABARRUS COUNTY TO US 29-601 CONNECTOR (EXIT 68) IN ROWAN COUNTY (COMB W/I-	
1/19/2016 C203702	I-3802B	36780.3.GV3	NHIMF-085-2(78)63 ROWAN		9 3610,B-5365)	\$139,000,000 DB
2/16/2016 C203567	U-3308	34915.3.FR1	STP-0055(20)	DURHAM	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY)TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDENTO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN 5 RAILROAD BRIDGES.	\$32,200,000
3/15/2016 C203759A		U-2519CA 34817.3.GVS6	NHP-0620(31)	CUMBERLAND	FAYETTEVILLE - OUTER LOOP FROM SOUTH OF US 401 TO SOUTH OF SR 1400 (CLIFFDALE ROAD) * PLANNING DOCUMENT FOR U-2519 INCLUDES X-0002B & X-0002C *	\$81,100,000 DB
5/17/2016 #	1-5507	43609.3.2	#	MECKLENBURG 10	10 I-485 FROM I-77 TO US 74 (INDEPENDENCE BOULEVARD)	\$212,000,000 DB
7/13/2016	U-2827B	34872.3.4	NHP-0421(087)	FORSYTH	US 158/US 421/NC 150/BUSINESS 40, WEST OF FOURTH STREET TO EAST OF CHURCH STREET; PAVEMENT REHAB, REPLACE BRIDGES: 178,278,286,288,291,293,305,312,313,336.	\$74,200,000 DB
9/20/2016 C203792	U-2524D	34820.3.GVS	NHF-	GUILFORD	GREENSBORO WESTERN LOOP FROM US 220 (BATTLEGROUND 7 AVE) TO SR 2303 (LAWNDALE DR)	\$60,100,000
10/18/2016 #	U-3440	39010.3.2	#	CABARRUS	KANNAPOLIS - NC 3 FROM PROPOSED WEST SIDE BYPASS (U- 2009) TO SR 1691 (LOOP RD)	\$24,200,000
11/15/2016	R-2915C	34518.3.FR3	STP-0221(41)	ASHE	US 221 FROM NORTH OF SOUTH FORK NEW RIVER TO SOUTH OF 11 NC 194	\$62,600,000
11/15/2016	R-3100A	34522.3.FR3	STP-0016(52)	CATAWBA	NC 16 FROM NORTH OF SR 1814 (CALDWELL ROAD) TO SR 1895 (TOWER ROAD)	\$26,300,000
	ig o Gogadina kanada Sala Sala Sala Sala Sala Sala Sala S		and the second s	December 2015	December 2015 To November 2016 TOTAL COST ESTIMATE FOR PROJECTS > \$20 MIL	\$765,700,000

				の 一般の 一般の 一般の 一般の 一般の 一般の 一般の 一般の 一般の 一般		等一分別的 各人的過去 法人的的复数人的复数人的
12/15/2015:C203474	B 2	32635.3.FR7	BRNHF-0012(56) DARE	DARE 1	RODANTHE ON NG 12 LONG-TERM IMPROVEMENTS (PHASE II)	\$174,400,000 DB
5/17/2016 C203659	61	33727.3.FS1	BRNHS-0024(24)	CUMBERLAND 6	REPLACE BRIDGE 116 OVER CSX RR, NORFOLK SOUTHERN RR, & HILLSBORO ST ON NC 24-210 (ROWAN STREET)	\$18,000,000
		The state of the s	and the state of t	go i popularina esta un espesibilitar notario.	e en en personale estado de propieto en estado de la constitución de l	0000 4000 4000 4000
6/21/2016 C203751	B-5121	42263.3.1	##	WAKE	5 W/W-531/) KEPLACE BRIDGE	420,000,000,000
8/16/2016 C203789	B-4929	40233.3.1	#	PENDER 3	REPLACE BRIDGE 16 OVER INTRACOASTAL WATERWAY ON NC 50-210	\$46,000,000
er in experiment of the second states of the second	And delicated the second of th	angelon, sa j'hoperennandare en alendadeken aktaf meddelekkal kolleksakkenenen vol.		December 2015 T	December 2015 To November 2016 TOTAL COST ESTIMATE FOR BRIDGES > \$10 MIL	\$263,700,000

12 Month Totals For December 2015 To November 2016 \$1,433,849,472 - BRIDGES AFFECTED BY (17 BP, BK, BP) BRIDGE PRESERVATION PROJECTS 41 - BRIDGES AFFECTED BY 42 TIP BRIDGE PROJECTS



#### Spent to Date of \$520M (eff. 10/31/2015)

Component	Expenditure
PD&A/ROW	\$48,279,932
Equipment Procurement & Rebuild	\$26,933,812
Stations & Facilities	\$38,397,186
Track & Structures	\$ 213,975,063
CRISP	\$2,180,376
Program Totals	\$329,766,369

Nine new contracts totaling \$208,551 were awarded in October.

# Commitments to Date of \$520M (eff. 10/31/2015)

Cu	urrent Commitments		\$471M
Pe	ending Commitments	Anticipated Date	\$42.7M
	Charlotte Maintenance Facility Cor	struction 3/16	\$33M
	PIDS Construction	1/16	\$1.5M
	PD&A	Through '16	\$8.2M
Ва	alance		\$6.3M

# **PIP Milestones**

**Salisbury** – Both new main tracks were put into service across the new railroad bridge over Klumac Road on November 1 and 2. Removal of the double track detour is underway. The completion of this work allows road construction to continue underneath the new bridge.

**Graham** – Completion of track and roadway work at the Pomeroy Street grade crossing allowed the reopening of the roadway on October 23. The new



double track crossing has a much improved roadway profile across the railroad and features medians to channelize traffic across the crossing.

**Raleigh** – The Tryon Road siding located in South Raleigh was placed into service on October 16. This new 1.4 mile siding replaces yard capacity in downtown Raleigh and will allow for the construction of the station tracks for the new Raleigh Union Station.

# Piedmont Improvement Program Project Photos October 2015




P-5206 Reid to North Kannapolis, track construction



P-5206 Reid to North Kannapolis, grading



P-5208A Haydock to Junker, Rocky River Bridge Construction



P-5208 Haydock to Junker, Grier Road area grading



P-5208 Haydock to Junker, arch culvert construction



P-5500C Tryon Siding, complete CP "South Raleigh"



# 2016-2025 State Transportation Improvement Program Amendments

Through a combination of increased fees for Division of Motor Vehicle services and redirected existing revenue, the General Assembly took steps in the state budget, House Bill (HB) 97, that will result in an estimated \$1.6 billion in additional funding for transportation construction over the next 10 years.

# What We're Doing

The recently approved 2016–2025 State Transportation Improvement Program (STIP) was developed based on the 10-year revenue forecast approved in 2014. Now that there is an updated budget forecast that includes additional funding, we will update the STIP following Strategic Transportation Investments law requirements. The additional funding will allow us to fund more projects and also accelerate some projects that were previously included in the STIP. Additional projects will be identified from those previously scored based on the same Prioritization 3.0 weights and criteria (data) used to develop the 2016–2025 STIP.

#### **Division Needs**

This category will receive 30% of the available revenue, about \$500 million, shared equally across NCDOT's 14 Transportation Divisions, which are groupings of local counties. Scores were based 50% on local rankings by area planning organizations and the NCDOT Transportation Divisions, and 50% on data using the following P3.0 criteria:

- Congestion (20%)
- Benefit/Cost (20%)
- Safety (10%)

#### Regional Impact

This category will receive 30% of available revenue, about \$500 million. Projects on this level compete within regions made up of two adjoining NCDOT Transportation Divisions, with funding divided among the regions based on population. Scores were based 70% on data and 30% local rankings using the following P3.0 criteria:

- Congestion (25%)
- Benefit/Cost (25%)
- Safety (10%)
- Accessibility/Connectivity (10%)

	MEETING SIGN-IN SHEET	N SHEET	
CAGC/NCDOT Joint Cooperative Committee	itee	Meeting Date: November 19, 2015	15
		Place/Room: Chief Engineer's C	Place/Room: Chief Engineer's Conference Room (Beryl Road)
Name PRINT	Company	Phone	E-Maily
Don has	NWOOT-POST	919-707-292	919-707-292) Slee a NEDUT-SA
WIKE LONG	BUCKEYE BADGE, LLC	828-226-3989	828-226-3989 mhmoduckophidgellelon
FON SHAW	LEVE CONST. COMPANY OF THE CORDUNAS IN	204-588-5272	RPSHAN @ Lecconsumo.com
CHUCK GALLANT	BYTHE CNOTO, INC.	704-634-7248	chock. gallant @ blytheconstruction.com
Daday End	Construction	704-309-3831	Do rusy (0)
Jerry Canales	DOT- CS & D	919-707-6916	tcanales@nodot.gov
Kein Bouen	DOT - Construction Unit	919-707-7438	Kabowen @ ordot. god
V BENNY SLOAN	NCOST - 6040 OPONTONIA	919-508-1940	bfsloan@acdot.gov
KEVIN BURNS	R.E. BURNS & Sins 6 IN	704-924-8646	Kevine reburns, com
V Rodger Rochelle	NCDOT		
Mike Holder	NCDCT		
Y Paul Morfey	NCDOT		

CAGC/NCDOT Joint Cooperative Committee    Meeting Date: November 19, 201   Place/Room: Chief Engineer's Co	Meeting Date: November 19, 2015  Place/Room: Chief Engineer's Conference Room (Beryl Road)
	Place/Room: Chief Engineer's Conference Room (Beryl

E-Mail	ADAM COMNECONSTRUCTION. COM	ricky estwerp.com	Dien Kins PCArolinows C. Ost	DMOYAK @ WALSHGAOUD. COM	Bret BARTEL & GOLDE COM	jason. Williams Offedsmithcompeny net	est 224 luke Debly Hedevelopment, com	agested enedotigou	cleggetto wicket. gov	different 10 ne 6 4900	CHUCK. GALLANT @ BLYTHE CONSTRUCTION . COM		
Phone	704-533-0070	5915 - 162 - 252	919781-3270	404-449-878-2128	801-831-6925	919-868-9150	704-588-0023 ext 224	919.707.400	112/2006 (616)	919.480-086			\
Company	DANE CONSTRUCTION INC.	5.T. Wooten Corposation	CAKELINDS A GC	ARCHER WESTERN	CTELAN ITE CONSTRUCTION	FRED SMITH COMPANY	Blythe Development Co.	NC357 - 20	NCDOT	UC BOT	31xTHE CONSTRUCTION, INC. 704634-7248		
Name PRINT	HOAM HOLCOMS	Row VICH	SERRY JOHRINS	DAVE MOVAR	Best Bargow	JASON WILLIAMS	Luke Blythe	Alour Patel	Min Leccet	HISTORY AND A	* Chuck Galler		