

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
1) Bladen, 2)	06	06-20-59694	1) NC 87 at NC 87 Business and SR 1704. 2) US 401 Business northbound ramp at SR 1404. 1) Signal upgrade to provide left turn phasing on NC 87. 2) Signal upgrade to provide near side head for US 401 Business approach.	\$62,100	6/4/2020	49260.3.1	10%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
1) Robeson, 2	06	06-20-59692	1) SR 1303 at SR 1312; 2) NC 87 at SR 2238; 3) US 401 Business between SR 1404 and SR 3950. 1) Upsize the stop signs and add Brightsides. 2) Install signal ahead signs. 3) Install slippery when wet signs.	\$3,600	6/4/2020	49261.3.1	10%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
Alamance	07	07-16-362	SR 1005 (Greensboro-Chapel Hill Rd) at SR 2369 (Sylvan School Road) and SR 2371 (Pleasant Hill Road). Convert two-way stop intersection to all way (4-way) stop intersection. Stop Ahead signs with flashers plus rumble strips will be required on southbound SR 1005 approach to the intersection because of sight distance issues. Radii improvements are required at intersection because of truck traffic.	\$175,500	6/2/2016	44757.3.1	85%	Plans by Division DDC. Design underway. AWS to be implemented 9/2017. 2/23/2018 - AWS to be implemented 2/2018; remains under construction. 7/27/2018- AWS complete 4/17/2018, ROW underway, radius work pending. 11/9/2018 - ROW Complete, utility relocation underway. 7/11/2019 - Pending radius work. 3/13/2020 - Pending radius work. 6/5/2020 - Radius work on hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Alamance	07	07-18-863	NC 62 at SR 2029/SR 2030 (also, but incorrectly, known as NC 62 at NC 49). Install all-way (4-way) stop at intersection. Upgrade existing overhead flasher to flash all-red on all intersection approaches.	\$99,000	12/6/2018	48306.3.1	20%	Plans by Division 7 DDC. 11/9/2018 - Planning and design underway. 7/11/2019 - Pending construction. 3/13/2020 - Construction delayed/on hold due to cash balance. 6/5/2020 - Construction delayed/on hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Alamance	07	07-19-6872	NC 49 at SR 1005 (West Greensboro Chapel Hill Road). Convert two way stop intersection with overhead flasher to four (all) way stop intersection with overhead flasher. Install thermoplastic rumble strips on NC 49 approaching the new stop condition.	\$61,200	9/5/2019	48886.3.1	15%	Plans by Division 7/11/2019 - Pending BOT approval. Planning activities underway. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - Construction delayed/on hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Alamance	07	07-19-6874	SR 1529 (Durham Street) at SR 1530 (Elmira Street). Convert intersection from two way stop to four (all) way stop.	\$32,400	9/5/2019	48887.3.1	10%	Plans by Division 7/11/2019 - Pending BOT approval. Planning activities underway. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - Construction delayed/on hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Alamance	07	07-19-9135	NC 62 (Rauhut Street) at SR 1537 (Sharpe Road). Install pedestrian countdown heads at two existing crosswalks.	\$20,700	3/5/2020	49118.3.1	10%	Plans by Signal Design Section. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Alamance	07	07-19-9439	NC 49 at SR 1130 (Friendship Patterson Mill Road), south of Burlington. Install overhead flasher.	\$9,900	3/5/2020	49117.3.1	10%	Plans to be prepared by NCDOT Signal Design Section. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Alexander	12	12-17-201	US 64 at SR 1005 (Old Mountain Road). Install reflective backing plates on US 64 signal heads. Recalculate clearance times based on current stop bar locations. Add 3 section FYA signal head for US 64 permissive left turns onto SR 1005 to bring attention to the signal. Remove stop bars in US 64 right turn lanes and replace with yield markings, these movements are not controlled by the signal.	\$6,300	12/7/2017	47689.3.1	90%	Signal Design to prepare plan. 9/14/18 - Backplates complete. 10/23/18 - Traffic Services to complete pavement markings. 11/20/18 - Byron to follow up on. 4/22/19 - No document needed. 6/25/18 - Work to be completed and Byron to send me completion date.	Byron Engle: (980) 552-4214
Alexander	12	12-20-202	US 64 at SR 1604 (Boston Rd.) Install overhead fully actuated flasher with loops on major actuating red flashers with "Watch For Approaching Vehicle" sign and loops on minor actuating yellow flashers with "Vehicle Entering" sign. Red Flasher on stop sign on shoulder of road. Oversize Stop signs on shoulder of road and double indicated stop sign in island with retroreflective strip on all posts. Double indicate stop ahead signs with retroreflective strip on all posts.	\$76,500	6/4/2020	49272.3.1	10%	Signals Design to prepare flasher designs.	Byron Engle (980) 552-4214
Alleghany	11	11-19-208	NC 18 (Whitehead Street) at US 21 Truck/SR 1206 (Sparta Parkway). Install double indicated oversize W3-1 stop ahead warning signs with bright reflective strips on posts for SR 1206. Install double indicated oversize R1-1 stop regulatory signs with flashing beacons, W4-4P Cross Traffic Does Not Stop warning plaques and bright reflective strips on posts for SR 1206. Install new stop ahead pavement markings and stop bars on SR 1206.	\$9,000	3/5/2020	49126.3.1	10%	Plan are to be developed by the Signal Design Section.	Daniel Adams: (336) 903-9136
Anson	10	10-19-217	NC 218 and SR 1002 (Mitchum Road/ New Home Church Road). Install an all-way stop.	\$13,500	3/5/2020	49124.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.
Anson	10	10-19-229	NC 742 and SR 1418 (Ansonville Polkton Road). Install an all-way stop.	\$13,500	3/5/2020	49122.3.1	10%	Plans to be developed by the Division.	Sean Epperson (704) 983-4400.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Anson	10	10-19-231	US 52 North at US 74 & US 52 South at US 74. Two intersections. Refresh a miniskip guide line through the intersection for the dual left turns from US 52 North to US 74, Install a miniskip guide line through the intersection for the dual left turns from US 52 South to US 74, add retroreflective backplates to signal heads on US 74 at US 52 North and US 74 at US 52 South, and pull back the stop bar for the westbound left turn lane at US 52 North and US 74 by 15'-20'.	\$9,000	3/5/2020	49123.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.
Ashe	11	11-19-203	NC 163 at SR 1155 (Frank Dillard Road). Clear vegetation and cut bank back to improve sight distance.	\$273,600	3/5/2020	49141.3.1	10%	DDC to prepare plans if needed.	Ethan Osborne (336)246-5287
Avery	11	11-16-201	SR 1153 near Rabbit Hill Lane. Install guardrail on two sections of shoulder. (approximately 1200 feet).	\$28,800	6/2/2016	44765.3.1	99%	Avery Maint has sent request (12 Jan 2017) to on-call contractor (Bullington). Contractor has not responded as of 20 Jan 2017 Project complete, awaiting RTE final inspection. Add'l guardrail recommended to be installed when capacity to spend funds. Project is on hold.	Travis Henley: (828) 733-2776
Avery	11	11-18-204	US 221 Between NC 194 and SR 1503 (Mill Timber Creek Rd.) Install shoulder guardrail.	\$45,000	6/6/2019	48766.3.1	99%	Guardrail installed fall 2019	Travis Henley: (828) 733-2776
Beaufort	02	02-19-55839	NC 33 at SR 1123 (Old Blounts Creek Road). Install a shoulder-mounted "Vehicle Entering When Flashing" warning system on major, loop on minor.	\$31,500	9/5/2019	48869.3.1	10%	Plans are to be developed by the Signal Design Section. Division will provide a surveyed base map for the flasher plans. BOT Action Sept 2019. To discuss at RTE monthly meeting on 6/8/2020.	Steve Hamilton: (252)439-2816.
Bertie	01	01-17-49292	(1) SR 1247 (Mt. Olive Road) between SR 1225 (Republican Road) and NC 308, a length of 3.31 miles. (2) SR 1260/SR 1225 (Republican Road) between NC 308 and SR 1247 (Mt. Olive Road), a length of 6.72 miles. (3) SR 1257 (School Road) between NC 308 and US 13, a length of 2.84 miles. (4) SR 1312 (Meadow Road) between SR 1001 (Wakelon Road) and SR 1319 (Crandal Freeman Road), a length of 5.35 miles. Restripe all sections with 6" edgelines and 4" centerlines. Upgrade all existing warning and regulatory signing on all sections. Regrade and stabilize soil shoulders at select locations along all roads. Install appropriate guardrail on SR 1257 at bridge #070149.	\$231,568	3/8/2018	47756.3.1	100%	Sign replacement underway. Should be completed by end of August 2019	Jason Davidson: (252) 482-1857
Bertie	01	01-18-53520	NC 308 (Governors Road) between the Lewiston Town Limits and SR 1134 (Griffins Quarter Road), a length of 1.9 miles. Install milled rumble strips and upgrade to 6" pavement marking lines.	\$34,200	12/6/2018	48284.3.1	10%	Plans by Division 1. Design Underway CURRENTLY ON HOLD DUE TO BUDGET	Jason Davidson: (252) 482-1857

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Bertie	01	01-18-53585	US 13/17 between the Roanoke River Bridge and SR 1521 (Cedar Landing Road), a length of 3.98 miles. Widening, milled rumble strips and 6" long-life markings.	\$360,000	12/6/2018	48285.3.1	10%	Plans by Division 1. Work cannot be accomplished in the Refuge-Reduce funds and close.	Jason Davidson: (252) 482-1857
Bertie	01	01-19-56614	NC 308 between Windsor and Lewiston Woodville. Install shoulder and centerline rumble stripes. Upgrade signs to current best practices along the corridor.	\$94,500	9/5/2019	48859.3.1	10%	Plans by Division 1. CURRENTLY ON HOLD DUE TO BUDGET	Jason Davidson: (252) 482-1857
Bertie	01	01-19-57690	US 17 from the US 17/US 17 Bypass split to approximately 1,200 feet east of the Salmon Creek Bridge. Install sinusoidal rumble stripes along either side of the two-way left turn lane.	\$74,700	12/5/2019	48965.3.1	10%	Plans by Division 1. CURRENTLY ON HOLD DUE TO BUDGET	Jason Davidson: (252) 482-1857
Bertie/Northa	01	01-19-56760	NC 308 between SR 1134 (Griffins Quarter Road) in Bertie County and US 258 in Northampton County. Install shoulder and centerline rumble stripes. Upgrade signs to current best practices along the corridor.	\$56,700	9/5/2019	48866.3.1	10%	Plans by Division 1. CURRENTLY ON HOLD DUE TO BUDGET	Jason Davidson: (252) 482-1857
Bladen	06	06-18-54099	NC 41 from US 701 to Sampson County line; **** This project to be done in conjunction with an upcoming resurfacing project that is scheduled for 2019-2020 ***. Install centerline rumble stripes and edgeline rumble strips both sides of the road throughout the project.	\$310,500	3/7/2019	48483.3.1	97%	Plans by Division. Will be handled under resurfacing package DF00218	Scott Pridgen: (910) 364-0603.
Brunswick	03	03-17-47278	SR 1115 (Old Ferry Connection Rd) and SR 1124 (Stanbury Rd). Improve Sight Distance Triangle by buying right of way, removing vegetation and pulling ditches back to new property line.	\$36,000	5/31/2018	47922.3.1	10%	Plans to be done by Division.	To Be Determined (Coke Gray)
Brunswick	03	03-18-48384	SR 1115 (Old Ferry Connection) at SR 1120 (Sabbath Home Road). Convert two way stop controlled intersection to an all-way stop controlled intersection.	\$9,000	9/5/2019	48870.3.1	10%	No plan required. Waiting on WBS to proceed with work.	Jessi Leonard (910) 341-2200
Brunswick	03	03-18-48386	NC 904 (Seaside Road) and NC 179/SR 1163 (Old Georgetown Road). Install backplates on signal heads for the eastbound and westbound approaches (Old Georgetown Road). Install advance signal heads for the northbound and southbound approaches (Seaside Road).	\$14,400	12/6/2018	48295.3.1	10%	Signal Design received. Work being scheduled.	Jessi Leonard (910) 341-2200
Brunswick	03	03-19-54545	US 17 (Ocean Highway) at NC 904 (Seaside Road/Longwood Road). Project will upgrade traffic signal by adding near side heads on all approaches.	\$26,100	9/5/2019	48872.3.1	10%	Plans to be done by Signal Design Unit.	Jessi Leonard (910) 341-2200

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Brunswick	03	03-20-59796	SR 1437 (Old Fayetteville Road) and SR 1438 (Lanvale Road). Install an all way stop with existing overhead flashers.	\$22,500	6/4/2020	49243.3.1	10%	Plans to be done by Division Traffic.	Jessi Leonard (910) 341-2200
Buncombe	13	13-15-202	US 25 (Merrimon Ave.) at I-240 Westbound On-Ramp, Annadale Ave., Spears Ave., Coleman Ave., and Midland Dr. in Asheville. Install an actuated traffic signal at Coleman Ave. Install actuated pedestrian warning flashers at Annadale Ave., Spears Ave., and Midland Dr. Install crosswalk across the I-	\$290,000	5/7/2015	44422.3.1	75%	Signal plans sent to Div on 5/5/15. (SIN 13-0224). Merrimon and Coleman signal installation complete 11/30/15. RRFB installation at Wembley completed 12/14/16. Annadale signs will be refreshed. The I-240 Ramp RRFBs were installed 09/21/17. HAWK to be designed for Spears.	Anna Henderson: (828) 250-3000.
Buncombe	13	13-15-206	US 25 (Biltmore Ave) at Hilliard Ave./Market St. in Asheville. Upgrade traffic signal to include Flashing Yellow Arrow.	\$184,000	12/3/2015	44586.3.1	20%	Project on hold due to ROW acquisition. SIN: 13-0249. Signal plans sent to Division 1/19/17. PUE's and TCE's have been set. Description has been sent Bob Haskett in R/W. Two of the three ROW issues have been resolved.	Anna Henderson: (828) 251-6171
Buncombe	13	13-17-201	US 74A/SR 3238 (Fairview Rd.) from Bleachery Blvd. to NC 81, in Asheville. Total Length = 0.889 mile. Install pedestrian signals (5 intersections), a sidewalk and crosswalks along US 74A.	\$337,500	9/7/2017	47340.3.1	100%	Contract awarded. Availability date 2/14/2018 and completion date 10/27/18. Construction is underway. - PROJECT COMPLETE	Chris Medlin (828) 298-2741.
Buncombe	13	13-18-220	US 25 (Merrimon Avenue) from Midland Road (eastern intersection) to Glen Falls Road, in Asheville. Total Length = 0.61 mile.	\$9,900	3/7/2019	48493.3.1	10%	Plans to be prepared by the Division.	Anna Henderson: (828) 250-3000.
Buncombe	13	13-19-217	I-240 Westbound Off-Ramp at US 70 Eastbound Ramp (Exit 7), in Asheville. Install dual red "T" signal indications for the I-240 Westbound approach.	\$10,800	3/5/2020	49132.3.1	10%	Plans to be developed by the Signal Design Section.	Anna Henderson (828)250-3000
Buncombe	13	13-20-200	US 19-23-74 ALT (Smokey Park Hwy) from the I-40 Westbound Ramps to the Ingles Shopping Center (Cooper Blvd), in Asheville. Total Length = 0.753 mile. Install sidewalks along Smokey Park Highway and install pedestrian signal with crosswalks at Old Haywood Rd.	\$344,700	6/4/2020	49278.3.1	10%	Plans to be developed by the Division.	Chris Medlin (828) 298-2741.
Buncombe	13	13-20-201	US 19-23 (Smokey Park Hwy) at SR 1141 (Luther Rd.), near Candler. Install a traffic signal.	\$73,800	6/4/2020	49277.3.1	10%	Plans to be developed by the Signal Design Section.	Anna Henderson (828)250-3000
Buncombe	13	13-20-202	NC 63 (Leicester Hwy) at SR 1374 (Odonald Rd.)/Asheville Springs Cir, near Asheville. Install a traffic signal.	\$55,800	6/4/2020	49276.3.1	10%	Plans to be developed by the Signal Design Section.	Anna Henderson (828)250-3000
Buncombe	13	13-20-211	I-40 EB weigh station near MM 40.5. Connect power to weigh in motion and tire anomaly devices.	\$0	8/6/2020	49342.3.1	0%		

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Buncombe &	13	13-18-210	I-40 near Old Fort Mountain (EB MM 64.5, WB MM 75.5), near Old Fort. Total Length = 7.67 miles. Install two Dynamic Message Signs on I-40 (EB at MM 64.5, WB at MM 75.5).	\$165,000	10/11/2018	48293.3.1	95%	Plans to be developed by the Mobility and Safety Division. Project let 06/05/2019. Under Construction. DMS Signs are in Test Mode.	Anna Henderson: (828) 250-3000.
Burke	13	13-18-209	SR 1621 (Icard-Rhodhiss Road) from SR 1618 to SR 1611, near Icard. Total Length = 3.21 miles. Install ±2700' of shoulder guardrail on SR 1621.	\$326,700	9/6/2018	48258.3.1	10%	Plans to be developed by the District Office. Scheduled to be approved at September 2018 Board meeting.	Chris Guffey (828) 803-6100.
Burke	13	13-18-215	NC 126 from SR 1308 to SR 1281, near Nebo. Total Length = 0.52 mile. Install ±375' of shoulder guardrail.	\$32,400	12/6/2018	48315.3.1	10%	Plans to be developed by the District Office.	Chris Guffey (828) 803-6100.
Burke	13	13-19-200	NC 181 from SR 1414 to SR 1263, near Morganton. Total Length = 10.2 miles. Install sinusoidal centerline rumblestrips with long life pavement markings on NC 181.	\$180,900	6/6/2019	48768.3.1	10%	Plans to be prepared by the Division.	Anna Henderson: (828) 250-3000.
Burke	13	13-19-212	US 70 from the Morganton city limit to 0.3 mile east of SR 1525 (e.i.), near Morganton. Total Length = 2.612 miles. Install sinusoidal centerline rumblestrips with long-life pavement markings on US 70.	\$90,900	12/5/2019	48991.3.1	10%	Plans to be developed by the Division.	Anna Henderson: (828)250-3000
Cabarrus	10	10-17-261	SR 1431 (Weddington Road) from approximately Bennington Drive to Lexington Drive in Concord. Wedging throughout the horizontal curve in order to improve superelevation.	\$151,200	9/7/2017	47461.3.1	10%	Plans by Division. Requested to drop and be addressed by maintenance 8/29/18. 8/16/18 regrade ditches and at cross pipe and upgrade scope because superelevation is good and water is the problem.	Sean Epperson (704) 983-4400.
Cabarrus	10	10-18-234	SR 1304 (Roberta Road) and SR 1306 (Cochran Road)/ Brookville Ave.near Concord. This location was discussed with JKL 10/29/18. Install a mini roundabout.	\$193,500	3/7/2019	48485.3.1	10%	Plans are to be developed by the Division.	Sean Epperson (704) 983-4400.
Cabarrus	10	10-19-201	NC 73 (Davidson Highway) at Central Drive in Concord. Install a lane separator to restrict left turns out of and into the driveways for the BP and Exxon. Install mini-skips for eastbound traffic on NC 73 due to the existing skew. Repaint the double yellow lines on south leg of Central Drive.	\$20,700	12/5/2019	48986.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.
Cabarrus	10	10-19-225	NC 73 (Church Street) at SR 1002 (Cabarrus Avenue) in Concord. Add retro-reflective backplates on all signal heads for all 4 approaches. Change Left-turn only lane control signs to Left turn yield on green ball signs on Cabarrus Avenue only. Add mini-skips across the intersection to denote the significant lane shift along Cabarrus Avenue through the intersection.	\$2,250	12/5/2019	48987.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Caldwell	11	11-16-200	US 321 and SR 1109 (Pinewood Rd.). Construct dual left turn lanes on the WB approach of SR 1109 and add pedestrian crosswalk across US 321 and SR 1109.	\$300,000	6/2/2016	44764.3.1	25%	Division to prepare plans. (SIN: 11-0082). Est. ROW date is 12/2017. Companion R-5775. Consultant Assigned - Moffatt & Nichol NTP issued 3/21/2017. Design currently at 100%. R/W began 2/26/2018. All phases state funded - 20% match to R-5775.	Ramie Shaw: (336) 667-9111
Caldwell	11	11-17-201	SR 1751 (Grace Chapel Road) in the vicinity of SR 1856 (Grace Drive) MP 9.6 - MP 10.2. Install three sections of shoulder guardrail.	\$66,285	6/1/2017	47344.3.1	99%		Jim Pendry: (828) 726-2512
Caldwell	11	11-18-205	SR 1933 (Southwest Blvd.) grass median from MP 0.85 to MP 4.51. Install 13 sections of double face cable guiderail in the grass median totaling 17,500 feet.	\$207,000	9/5/2019	48894.3.1	10%	Plans are to be developed by the Division DDC.	Ramie Shaw: (336) 667-9111
Camden	01	01-14-29571-	SR 1224 (Old Swamp Road) between 550' south of SR 1225 (Lilly Road) and 1200' north of SR 1225 (Lilly Road), a length of 1750'. Overlay with BST as interim treatment to R-5717 to increase pavement friction.	\$20,000	10/5/2017	47664.3.1	6%	W-5601HW approved by Kevin Lacy in statewide W-project selection meeting on 1/8/16. Per Barry Hobbs, R-5717 will modernize this location in 3/2021. It has been decided to drop W-5601HW and add SS-4901BE as an interim treatment to increase pavement friction. AST will be added to DA00325 by Supplemental Agreement. 06/28/18 - AST contractor not willing to perform work for liability reasons. Division will expedite letting of superelevation and geometric improvements as sub-project of R-5717. Project combined with R-5717A. R/W acquisition in progress. Contract DA00463 Awarded to RPC Contracting 5/17/19	Barry Hobbs: (252) 482-1862
Camden	01	01-18-54172-	(1) US 17 at SR 1251 (Morgan's Corner Road). (2) US 17 Northbound and US 17 Business. (1) Close median opening. (2) Install 2-phase signal with dynamic red extension at US 17 NB and US 17 Business.	\$185,400	12/5/2019	48966.3.1	10%	ON HOLD DUE TO BUDGET	Jason Davidson: (252) 482-1857
Carteret	02	02-20-59905	NC 24 at SR 1297 (Harbor Drive)/Walmart access road. Install dual-indicated advance "Be Prepared to Stop" sign and flasher assemblies on both approaches of NC 24, construct monolithic concrete median island in common turn lane for median eastbound flasher, add pedestrian heads for crossing the east leg on NC 24, revise three WCR ramps for ADA compliance, tie sidewalk along NC 24 into the parking lots on each side of Walmart access drive, and revise existing and install new pavement markings.	\$90,900	6/4/2020	49240.3.1	10%	Plans by TMSD Signal Design Section. Waiting for PE funds to be released.	Steve Hamilton: (252)439-2816.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Catawba	12	12-13-207	SR 1491 (Section House Rd.) @ SR 1492 (Sipe Rd.) Install a left turn lane on the SB SR 1491 approach and realign/rework SR 1492 at the intersection to improve the skew angle.	\$400,000	4/3/2014	44152.3.1	20%	11/20/18 RTE to email Division with letter to possibly remove project due to constructibility and cost issues. 2/19/19 Per Spot Safety Meeting we plan to tee up intersection and delete left turn lane to avoid drainage issues that has stalled project. 4/3/19 Micheal Poe to get Mark Stafford and Kevin Lacey together to talk about the tee up option and advise DDC with the direction of project. Once design option is chosen need to set revised schedule. 6/25/19 Michael to check with Mark and Kevin and advise with direction for project. 5/5/20 - Per Randy Steskal, in a meeting with Lacy and Galloway, determined because still a crash pattern we need to keep the project open and address the issue the best we can. JKLacy recommended installation of a flasher SB on Section House Road to warn of stopped traffic turning left on to Sipe Road, which will address major issue of rear end collisions. Then we can close the project and continue to monitor with HSIP. If it continues to be an issue, we can create a W-Project in future to install the turn lane. Div. to review with recommendations and estimates to rescope this project.	Ronnie Humpries: (980)552-4230
Catawba	12	12-14-216	US 70/US 321 Bus. @ SR 1476/1283 (Fairgrove Church Rd.) Realign the WB US 70 right turn slip lane to bring the right turns under signal control. Install backplates with reflective borders for the EB, WB, and SB signal heads. Install mini-skip markings to delineate the SB SR 1476 dual left turns through the intersection.	\$168,000	9/3/2015	44549.3.1	40%	6.1.17-- Met with Duke Energy agreed on spot for relocation. Awaiting their estimate and schedule. 7.28.17--Utility conflict worked out. Had to request signal plan revision. Duke to get pole removed. Waiting on Revised signal plan; 10.3.17 - Milestone let date is 10/13/17 and project is scheduled for letting on 10/24/17. Jackie to request schedule change from SMO due to Duke Power delays.; 2.1.18 - Bids were opened on 10/24/17. 1 bid received at +72% of Eng. Estimate. Planning to re-let in March 2018; 10/2/18 Project to be bundled and relet in Aug. 2019. 6/25/19 Project to be bundled and relet 9/30/2019. Plans are being revised to meet 2018 Specs. Project on schedule to make let.	Josh Carpenter (980) 552-4220
Catawba	12	12-18-202	NC 127 at SR 1306 (2nd Ave. NE.) Upgrade signal to provide 4 section FYA for southbound left turn. Upgrade to full actuation. Add backing plates with reflective borders on all heads. Reposition heads over lanes for EB approach. Add near-side head for NB approach. Mount one way signs on spanwire.	\$18,000	5/31/2018	47945.3.1	10%	Signal plans will be provided by Signals Design Unit. 9/14/18 - Byron to get started. 4/22/19 - Byron to complete documents, estimated start construction date is 10/19. 6/25/19 - On Schedule.	Byron Engle: (980) 552-4214
Catawba	12	12-18-228	SR 1400 (Kool Park Rd.) at Bridge #31 over Snow Creek. Install bridge approach guardrail on all four corners.	\$95,400	3/7/2019	48491.3.1	10%	Plans are to be developed by the Division DDC. 4/24/19 - Plans and documents to be completed by the Dist. Office. 6/25/19 - Travis is working with Byran Sowell on the design for this project.	Travis Jordan (704) 748-2400
Catawba	12	12-19-203	US 70/US 321 Business at SR 1462 (10th Ave. Dr. SE) / SR 1171 (6th St. SE). Remove Bituminous Concrete Median to provide offset left turns.	\$64,800	12/5/2019	48989.3.1	10%	Plans are to be developed by the Division.	Travis Jordan (704) 748-2400

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Chatham	08	08-19-59426	US 15-501 at SR 1721 (Lystra Road). Increase left turn lane on southbound US 15-501.	\$32,400	3/5/2020	49157.3.1	10%	Plans are needed from Division Design Construct Unit. 6/4/2020 - on hold due to cash balance, survey/design not started.	Michael Ricketts: (910) 773-8033
Chatham	08	08-20-002	US 15-501 at Northwood High School Road. Intersection improvements.	\$675,000	6/4/2020	49286.3.1	10%		Jeron Monroe (336-318-4000)
Chatham	08	08-20-60190	US 15-501 at SR 1812 (Weathersfield Road). Create directional median opening to allow left-turns & U-turns.	\$170,100	6/4/2020	49264.3.1	10%	Plans are needed from Division Design Construct Unit. 6/4/2020 - on hold due to cash balance, survey/design not started.	Michael Ricketts: (910) 773-8033.
Cherokee	14	14-19-203	SR 1428 (Airport Rd.) from SR 1374 to 0.4 mile west of SR 1376, near Marble. Total Length = 0.47 mile. Install ±1500' of shoulder guardrail.	\$68,400	6/6/2019	48771.3.1	10%	Plans to be developed by the District Office.	Andy Russell: (828) 321-4105.
Clay and Mac	14	14-18-210	US 64 from SR 1349 (w.i.) in Clay County to 0.1 mile west of SR 1448 in Macon County, in between Hayesville and Franklin. Total Length = 16.8 miles. Install centerline rumblestrips on US 64 for the entire length of the project (16.8 miles) and edgeline rumblestrips from the end of the climbing lane project to the Macon County line (3.3 miles). Restripe centerline and edgeline with long-life pavement markings.	\$253,800	12/6/2018	48316.3.1	10%	Plans to be prepared by the Division. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185
Cleveland	12	12-17-212	NC 216 (Battleground Avenue) at SR 2245 (Bethlehem Road). Install Actuated Vehicle Entering When Flashing signs. Post Mounted Signs and Flashers on NC 216, Loop on SR 2245.	\$24,300	12/7/2017	47685.3.1	85%	Signal Design to prepare plan. 9/14/18 - Work complete. 10/2/18 - Emailed RTE requesting completion letter. 11/20/18 - RTE found during review that the wrong poles were installed and the heights of the signs were wrong, Byron to follow up on and inform RTE and Div. when issues are corrected. 4/22/19 - Byron to complete documents, Estimated construction start date to correct problems 6/2019, completion 8/2019. Documents needed by 6/1/19. 6/25/19 - Byron to complete Documents. Work to begin soon.	Byron Engle: (980) 552-4214
Cleveland	12	12-17-219	NC 180 at SR 1107 (Davis Road). Install post mounted actuated flashers on NC 180 and continuous flashers on stop signs.	\$31,500	6/4/2020	49271.3.1	10%	Signals Design to prepare flasher designs.	Byron Engle (980) 552-4214
Cleveland	12	12-18-221	US 74 Business (Marion Street) from NC 150/SR 1958 (Dekalb Street) to Morgan Street. ***STATE PE Funds Needed.*** Revise Streetscape plans, for US 74 Business (Marion Street), reducing cross section from four	\$43,000	10/11/2018	N/A	10%	Streetscape plans 90% complete by Stantec hired by City of Shelby. 10/2/18 - Need to request files from RTE. 11/20/18 - Jackie to talk to Cindy about funding. 6/25/19 - Jackie to talk to Cindy about funding.	Josh Carpenter (980) 552-4220
Cleveland	12	12-19-204	SR 1149 (Patrick Avenue) from NC 150 (College Avenue) (MP 0.000) to School Road (MP 1.058). Install 1050 feet of guardrail and 2 end units on SR 1149, Install Snowplowable markers pavement markers on SR 1149.	\$90,000	3/5/2020	49130.3.1	10%	DDC to prepare plans if needed.	Blake Guffey (980) 552-4104

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Columbus	06	06-17-45024-	US 74 Business at SR 1005 (Peacock Road). Convert to All-Way Stop (Interim Treatment to W-5706X future roundabout).	\$21,600	12/5/2019	48974.3.1	10%	Plans by Division. All-way stop as interim treatment to W-5706X (roundabout).	Scott Pridgen: (910) 364-0603.
Columbus	06	06-17-48355	SR 1700 (Red Hill Rd) at SR 1701 (Green Elkins Rd). Division intends to Let/Construct with the related bridge project. Realign curve and intersection on SR 1700 at SR 1701; Change stop condition from SR 1701 to SR 1700. Widen pavement on both roads from 18ft to 22ft, with 2ft paved shoulders on SR 1701.	\$358,200	3/8/2018	47811.3.1	96%	Plans by Division. To be handled with 17BP.6.R.92	Scott Pridgen: (910) 364-0603.
Columbus	06	06-19-56869	US 76 at NC 242/SR 1407 (Powell Street). Convert to All-Way Stop.	\$66,600	9/5/2019	48884.3.1	10%	Plans to be provided by the Division. Project on hold	Scott Pridgen: (910) 364-0603.
Columbus	06	06-19-58737-	NC 11 at SR 1740 (Old Lake Road). Convert to an All-Way Stop (Interim for Roundabout).	\$40,500	3/5/2020	49112.3.1	10%	Plans to be provided by the Division.	Scott Pridgen: (910) 364-0603.
Craven	02	02-15-45250	SR 1232 (Asbury Road) between 1001 and NC 55, a length of 7.55 miles. Restripe entire length with 6-inch edgelines and 4-inch centerlines. In the vicinity of SR 1289 and SR 1247, flatten the curve, widen the pavement, sever the southern connection of SR 1289, regrade shoulders and modify warning signs to match the new curve. At the intersection with SR 1245, flatten the curve, widen the pavement, realign roadway, and regrade shoulders. At the curve one mile south of SR 1245, flatten the curve, widen the pavement, improve the superelevation, regrade shoulders and install	\$247,106	9/7/2017	47438.3.1	10%	Plans by Division. Reached out to Gordy Eure for further info per Steve H - Gordy was unfamiliar with the project. Talked with Jeff, and touched base with Chris Smith - waiting to hear back from Chris. -- Awaiting to assign consultant to begin design. Utility Engineer checked utility estimate. Lang checked project for design and sent updated estimate to Haywood. Kevin has approved the updated estimate.	Steve Hamilton: (252)439-2816.
Craven	02	02-17-46888	NC 55 (Neuse Boulevard) at SR 1309/SR 1402 (Glenburnie Road). Revise signal head configuration on northbound Glenburnie Road to include one head per lane, add advance overhead lane control signs and lane use markings on northbound Glenburnie Road, and revise the mini-skips to micro mini-skips for the northbound left turn movement from Glenburnie Road onto westbound NC 55.	\$18,000	6/6/2019	48739.3.1	10%	Signal plans by TMSD. Signal Plans were completed in November 2019. Waiting for spending authority.	Steve Hamilton: (252)439-2816.
Craven	02	02-17-48897	US 17 0.4 mile north of SR 1645 (Rance Buck Road). Install guardrail centered on culvert C63 at the Palmetto Swamp.	\$135,900	3/8/2018	47760.3.1	10%	Plans by Division 2. Need to coordinate with Lang Jones so that design work can begin. Requested for funds to be released for Division design.	Steve Hamilton: (252)439-2816.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Craven	02	02-18-52752	(1) SR 1395 (Martin Luther King Boulevard) at Degraffenreid Avenue/Jefferson Avenue (SIN 02-0199); (2) SR 1395 at SR 1215 (Simmons Street) (SIN 02-020); (3) SR 1395 at Pinetree Drive (SIN 02-0403); (4) SR 1395 at Hotel Drive (SIN 02-052); (5) SR 1395 at US 70 Westbound Ramps (SIN 02-0775); (6) US 17 Business (Martin Luther King Boulevard) at US 70 Eastbound Ramps (SIN 02-0356); (7) US 17 Business at New Bern Mall/Walmart (SIN 02-0355); (8) US 17 Business at Lowe's Boulevard (SIN 02-0374); (9) US 17 Business at Red Robin Lane (SIN 02-043); (10) US 17 Business at McCarthy Boulevard (SIN 02-0673). Upgrade signals to current preferred standard of at least one signal head per through lane.	\$135,000	6/6/2019	48740.3.1	10%	Signal plans by TMSD. Need PE funds released. Waiting on spending authority.	Steve Hamilton: (252)439-2816.
Craven	02	02-19-56161	***SYSTEMIC*** US 17 southbound at US 70 eastbound Exit 417A-B. Replace existing median approach guardrail end unit with a low-maintenance crash cushion.	\$35,000	5/2/2019	48738.3.1	10%	Plans by Division 2. Waiting on spending authority	Steve Hamilton: (252)439-2816.
Cumberland	06	06-16-40379	US 401 (Ramsey Street) at Summerchase Drive. Construct a two phase traffic signal.	\$202,500	9/8/2016	44898.3.1	98%	Project complete 9/6/17. Project opened back up in order to address pedestrian accommodations. Division waiting for City to complete sidewalk; then ped signals will be installed.	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-17-47747	NC 24/87 (Bragg Blvd.) at Mike Street and Johnson Street. Construct a signalized crosswalk on the north leg of Bragg Boulevard, construct sidewalk and upgrade ramps to meet ADA requirements.	\$166,500	12/7/2017	47671.3.1	99%	Revised signal plans needed. Possibly handled by state forces. Signal complete 3/13/19. Sidewalk to be done by District	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-18-51382	NC 87 from the Bladen Co. line to SR 2212 (Doc Bennett Rd). Install shoulder rumble stripes with 4" thermoplastic markings on NC 87 from the Bladen County line to SR 2212 (Doc Bennett Road).	\$359,100	5/31/2018	47935.3.1	99%	Plans by Division if needed. Division has a standard drawing they've used in the past. 3/2/18 - Scope changed from: "Install milled edgeline rumble stripes with 6" long life pavement marking (to include centerlines). Project will companion with existing resurfacing project.	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-19-57623	SR 1168 (Whitfield) at Camden (Fayetteville). Construct mini-roundabout. Provide crosswalks and connect to existing sidewalk.	\$297,000	6/4/2020	49262.3.1	10%	Plans by Division	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-19-58837	I-95 Bus./US 301 (Eastern Boulevard) between Person Street and NC 24/210 (Grove Street), in the City of Fayetteville. Install midblock pedestrian crossing with RRFB's, modify median island for pedestrian refuge, and extend sidewalk.	\$53,100	3/5/2020	49139.3.1	10%	Plans to be provided by the Division. Pedestrian signal plans by M&S.	Scott Pridgen: (910) 364-0603.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Dare	01	01-20-59668	US 158 at Ocean Acres Drive; US 158 at Neptune Drive; US 158 at Fifth Street. Revise stop bar placements and mark crosswalks on the side streets. Install R10-15 "Turning Vehicles Yield to Pedestrians" signs.	\$29,700	6/4/2020	49235.3.1	10%	Plans by Division 1. On Hold	Jason Davidson: (252) 482-1857
Dare	01	01-20-59670	US 158 at Landing Drive. Install wheelchair ramp and sidewalk in the northeast quadrant of the intersection. Install backplates on the US 158 signal heads.	\$27,900	6/4/2020	49238.3.1	10%	Plans by Division 1. On Hold	Jason Davidson: (252) 482-1857
Davidson	09	09-19-5958	NC 150 northbound from the end of existing approach guardrail located on the northbound shoulder of NC 150, located north of Freyes Creek, northward for 900' feet to SR 3271 (Meadowlark Drive). Install shoulder guardrail on northbound NC 150 and widen northbound shoulder to 12'. 4' paved shoulder plus 4' grass shoulder to new guardrail plus 4' shoulder beyond guardrail for approximate total shoulder width of 12'.	\$324,000	6/6/2019	48761.3.1	10%	Plans by Division 9 DDC. 7/11/2019 - Planning and design underway. 3/13/2020 - On hold due to cash balance. 6/5/2020 - On hold due to cash balance.	Brett Abernathy: (336) 747-7800
Davidson	09	09-19-7602	SR 2055 (Liberty Drive)/SR 2165 (Turner Street) at SR 2053 (Blair Street) in Thomasville. Upgrade traffic signal 09-0324 from permissive only displays to FYA permissive only displays. Provide metal strain poles in SE	\$76,500	12/5/2019	48983.3.1	10%	Plans to be prepared by Signal Design Section. 3/13/2020 - On hold due to cash balance. 6/5/2020 - On hold due to cash balance.	J. P. Couch: (336) 747-7800
Davidson	09	09-19-9463	If selected, put funds on Hi Lo project.*** SR 2184 (Cedar Lodge Road) at SR 2055 (Liberty Drive)/SR 2119 (Forrest Drive), in Thomasville. Convert four leg intersection to two offset T-intersections. Spot Safety funds are intended as companion funds to Division 9 High Impact Low Cost project WBS 47795.	\$90,000	6/4/2020	49265.3.1	5%	Plans to be prepared by Division 9 DDC. 6/5/2020 - Planning activities underway.	Brett Abernathy: (336) 747-7800
Davie	09	09-19-9152	NC 801 at SR 1410 (Farmington Road). Install four (all) way stop at the intersection. Upgrade existing overhead flasher to flash red on all approaches.	\$16,200	3/5/2020	49121.3.1	10%	Plans by Division 3/13/2020 - On hold due to cash balance. 6/5/2020 - Planning activities underway. On hold due to cash balance.	J. P. Couch: (336) 747-7800
Davie	09	09-20-0114	Bridge # 290036 over Dutchman's Creek on US 601. Install bridge approach guardrail and MASH compliant end units on all 4 corners of Bridge # 2900036.	\$112,500	6/4/2020	49266.3.1	10%	Plans by Division 9 DDC. 6/5/2020 - Planning activities underway.	Brett Abernathy: (336) 747-7800
Division 1	01	01-17-001	Division 1 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47377.3.1	10%	Project ongoing - no change in status.	Jason Davidson: (252) 482-1857

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Division 10	10	10-17-001	Division 10 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47386.3.1	25%	No plans needed.	Sean Epperson (704) 983-4400.
Division 11	11	11-17-001	Division 11 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47387.3.1	10%	No plans needed.	Daniel Adams: (336) 903-9136
Division 12	12	12-17-001	Division 12 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47388.3.1	25%	No plans needed. Open ended Contract.	Byron Engle: (980) 552-4214
Division 13	13	13-17-001	Division 13 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47389.3.1	10%	No plans needed.	Anna Henderson: (828) 250-3000.
Division 14	14	14-17-001	Division 14 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47390.3.1	60%	No plans needed. 1/31/2018 Approximately 200 miles completed to date. 6/26/2018 90.369 miles completed in Division 14 in 2017 & 2018. 5/22/2020 295.608 Miles completed. Waiting to sign 82.856 miles, due to budget constraints.	Steve Buchanan: (828) 631-1185
Division 2	02	02-17-001	Division 2 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47378.3.1	25%	No plans needed.	Steve Hamilton: (252)439-2816.
Division 3	03	03-17-001	Division 3 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47379.3.1	10%	Coke has indicated this WBS will remain open for the annual statutory speed limit reviews.	Coke Gray (910) 371-2520
Division 4	04	04-17-001	Division 4 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47380.3.1	10%	No plans needed.	Andy Brown

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Division 5	05	05-16-001	Solar Powered Markers Install at various locations in Division 5.	\$30,000	7/1/2016	44836.3.1	100%	Project complete. Chris Howard/Matt Springer handling. REMOVE FROM LIST! Checked SAP PE and Construction WBS are closed Status C-100 by GPDavenport	Jeremy Warren (919)-536-4000
Division 5	05	05-17-001	Division 5 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47381.3.1	25%	No plans needed.	Jeremy Warren (919)-536-4000
Division 6	06	06-17-001	Division 6 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47382.3.1	10%	No plans needed. Under investigation by RTE. This number was set up for Division Traffic to charge to for any signing related work. This will be an ongoing project.	Scott Pridgen: (910) 364-0603.
Division 7	07	07-17-001	Division 7 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47383.3.1	50%	No plans needed. 2/23/2018 - Division has opted not to use this funding, but may reconsider.	Brian Thomas : (336) 896-7037
Division 8	08	08-17-001	Division 8 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47384.3.1	50%	No plans needed. (No change)	David Willett: (910) 944-3930
Division 9	09	09-17-001	Division 9 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47385.3.1	15%	No plans needed. 2/23/2018 - Division has opted not to use these funds to date. 11/13/2018 -No change. 7/11/2019 - Division will begin using these funds. 6/5/2020 - Division would like to use these funds once able.	J. P. Couch: (336) 631-1376
Duplin	03	03-17-34020	SR 1102 (Charity Rd) and SR 1162 (Bay Rd). Improve Sight Distance Triangle by buying right of way, removing vegetation an pulling ditches back to new property line.	\$40,500	3/8/2018	47763.3.1	10%	Plans to be done by Dvision.	To Be Determined (Coke Gray)
Duplin	03	03-19-59450	SR 1501 (Garner Chapel Road) and SR 1502 (Bennetts Bridge Road). Convert Intersection to an All Way Stop.	\$19,800	6/4/2020	49247.3.1	10%	Plans to be done by Division Traffic.	Jessi Leonard (910) 341-2200
Durham	05	05-17-49859	NC 98 at SR 1825 (Clayton Rd). Add protective permissive left-turn phase.	\$18,000	3/8/2018	47810.3.1	15%	Plans needed by Signals Unit. 11/13/19 plans are complete. Possible Robert project	Jeremy Warren (919)-536-4000

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Durham	05	05-18-51210	SR 1121 (Cornwallis Road) at SR 1954 (Northeast Creek Parkway). Replace the EB "doghouse" signal head on Cornwallis Road with a 4 section FYA signal head. Install a 4 section FYA signal head for WB Cornwallis Road. Install backplates on all signal heads. These improvements require new metal poles and mast arms.	\$69,300	5/31/2018	47925.3.1	10%	Revised signal plans needed by signals unit. Plan number 05-2115. Ready for construction.	Jeremy Warren (919)-536-4000
Durham	05	05-18-53851	NC 55 (Apex Highway) at I-40 Eastbound Exit Ramp (Exit 278)/Park Forty Plaza. Change "Doghouse" Protected-Permitted to FYA Protected-Permitted on both approaches of NC 55.	\$22,500	12/6/2018	48301.3.1	10%	Plans are needed from the Signal Design Section. Possible Robert project or city system project.	Jeremy Warren (919)-536-4000
Durham	05	05-19-57072	US 15-501 and NC 147. Install warning signs and snow plowable markers, update pavement markings and perform vegetation clearing.	\$90,000	9/5/2019	48882.3.1	20%	Plans in hand. Warning signs installed. Need additional work. Clearing work with state forces	Jeremy Warren (919)-536-4000
Durham	05	05-19-57076	SR 1656 (Hebron Road) at SR 1648 (Danube Lane). Install a traffic signal with protected/permitted left turn phases.	\$118,800	9/5/2019	48881.3.1	10%	Plans needed by Signals Unit. Ready for construction	Jeremy Warren (919)-536-4000
Durham	05	05-19-59422	SR 1669 (E. Club Boulevard) from Glenbrook Road to Ambridge Street. **Companion funds for City of Durham Sidewalk Project**. Construct sidewalk.	\$135,000	3/5/2020	49104.3.1	10%	Plans will be provided by the City of Durham.	
Edgecombe	04	04-18-52126	US 64 Alternate/NC 111 (Western Boulevard) at NC 111/SR 1350 (W Wilson Street). Upgrade detection and add flashing yellow arrow left turn heads on both approaches of Wilson Street.	\$27,000	9/6/2018	48248.3.1	10%	On hold due to funding.	Addison Gainey: (919) 640-6428.
Edgecombe	04	04-19-56759	NC 43 at NC 111. Install an all-way stop.	\$36,000	6/4/2020	49251.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Edgecombe	04	04-19-57819	US 258/NC 11/NC 122 (Mutual Blvd) at US 64 ALT/NC 33 (Main Street). Upgrade signal including flashing yellow arrow left turn heads on all approaches, revised signal timing, and remarked intersection.	\$22,500	12/5/2019	48972.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Edgecombe	04	04-19-58115	NC 97 (Cool Spring Road) between NC 97 (Atlantic Avenue) and SR 1401 (Tanner Road), a length of 0.109 mile. Install guardrail along both shoulders of NC 97 (Cool Spring Road).	\$67,500	6/4/2020	49252.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Forsyth	09	09-17-907	US 158 (Reidsville Road) at SR 2377/Old Greensboro Road (N/S). Offset the existing left turn lanes on both approaches on US 158. Convert the yield condition at the slip ramp from SR 2377 to US 158 eastbound to a merge condition by extending the lane northward and utilizing existing pavement. Upgrade the 5-section "doghouse" signal heads over the left turn lanes on US 158 to 4-section FYA heads. Provide a separate signal head over each through lane on	\$216,500	3/8/2018	47829.3.1	35%	Plans by Division. 2/23/2018 - Pending funding approval at 3/2018 BOT. 7/11/2018 - Design underway. 11/13/2018 - Design underway. 7/11/2019 - Pending begin construction. 3/13/2020 - On hold, let may slip. 6/5/2020 - On hold, let may slip.	J. P. Couch: (336) 747-7800
Forsyth	09	09-19-7926	NC 67 (Silas Creek Parkway) at the Bolton Street interchange bridge. Install guardrail, end units and attenuators to protect motorists from hitting the bridge center bent (piers) and end bents	\$77,850	12/5/2019	48982.3.1	10%	Plans by Division DDC 3/13/2020 - On hold due to cash balance. 6/5/2020 - Planning activities underway. On hold due to cash balance.	Brett Abernathy: (336) 747-7800
Forsyth	09	09-19-7997	SR 3011 (Old Salisbury Road) from 350' south of SR 2985 (Greenhouse Road) northward to Ridge Meadow Road. Repair curve superelevation and improve road crown for positive drainage.	\$225,000	12/5/2019	48984.3.1	10%	Plans by Division 9 DDC 3/13/2020 - On hold due to cash balance. 6/5/2020 - Planning activities underway. On hold due to cash balance.	Brett Abernathy: (336) 747-7800
Forsyth	09	09-19-9465	US 158 at SR 2991 (Fraternity Church Road), southwest of Winston-Salem. Rebuild traffic signal to include installation of near side supplemental signal head and relocate US 158 loops as needed for observed approach speeds (09-0884). Install advance 'BE PREPARED TO STOP WHEN FLASHING' advance warning sign/flasher assembly on eastbound US 158	\$85,500	3/5/2020	49140.3.1	10%	Plans to be prepared by NCDOT Signal Design Section. 3/13/2020 - On hold due to cash balance. 6/5/2020 - Planning activities underway.	J. P. Couch: (336) 747-7800

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Gaston	12	12-15-212	Two sections of US 29/74 (Franklin Blvd.) 1.) Between SR 1136 (Myrtle School Rd.) and US 321 SB. 2.) Between NC 274 and Thomas St./ Belvedere.) Convert existing 6 lane cross section to a 4-lane with TWLTL.	\$288,000	3/3/2016	44727.3.1	90%	6.1.17-- Contract was let and awarded to Asphalt Paving of Shelby. Plan to start after they finish US 74 in Cleveland Co. in 5 to 6 weeks. 7.28.17-- under construction; 10.3.17 - still under construction; 2.1.18 - Having issues with thermoplastic pavement markings. Project not anticipated to be completed until spring 2018. 10/2/18 - Emailed RTE requesting completion letter. 11/20/18 - RTE reviewed project and found issues with curb ramps and pavement markings; Dist. 1 Office to look into and correct curb ramp issues and Byron to correct pavement marking issues. RTE to review once corrections have been made. 12/13/18 - update from Dist. 1 Office- pavement markings have been corrected; all curb ramps were installed RTE needs to notify Dist. Office which ramps are not correct. 2/19/19 - Josh to contact Brian Fletcher with TGS and see if they have completed survey of this area for the Div. 12 Master Curb Ramp List. 4/3/19 Awaiting TGS to submit Master Curb Ramp List for Cleveland County. All missing ramps from this project will be completed under the TAP Program for 2019 (Project R-5792). 6/25/19 - 2019 TAP Fund project has been compiled and all missing ramps are included. This curb ramp project will be let in the fall of 2019. There will be an ICT put into contract to have these ramps constructed first.	Blake Guffey (980) 552-4104
Gaston	12	12-17-202	NC 274 at NC 275/SR 1312. Install flashing yellow arrow for NC 274 approaches and install backing plates with reflectorized sheeting. Add mini skips for SB left turn and object markers on islands.	\$18,000	9/7/2017	47470.3.1	99%	Signals Design to prepare revised signal plans. Scheduled to be funded at Sept. 2017 Board.; 2.1.18 - Plans received need to schedule w/ contractor. Also looking for delinators. 11/2/18 - Need to complete markings. 11/20/18 - Byron to schedule work to be completed with state forces. 4/22/19 - Documents not complete, Byron to start. Estimated construction start date 12/2019 completion 3/2020. Documents needed by 11/1/19. 6/25/19 - Project on schedule. 3/10/2020 Requested completion letter from RTE. Project completed on 1/31/2019.	Byron Engle: (980) 552-4214
Gaston	12	12-17-209	US 29/US 74/NC 274 Franklin Blvd. at US 321 Southbound Couplet Chester St. Long Life Pavement Markings, Backing plates on all signal heads with Reflective Bands	\$18,000	9/7/2017	47468.3.1	10%	Signals Design to prepare revised signal plans. 10.3.17 - Anticipate funding at the Dec. BOT meeting; 2.1.18 - Awaiting signal plans. Pavement markings to be completed at same time as SS-4912CJ; 11/2/18 - Pavement marking contract is being worked on. Byron to complete Enviro. Docs. for Trish. Pavement markings to be bundled with SS-4912CJ. 4/22/19 - Documents complete, Estimated start date for backing plates 5/2019. Estimated Let date for bundled striping contract 7/2019. 6/25/19 - On schedule to let pavement marking contract in July, 2019. 3/6/2020 Pavement Marking plans are complete, awaiting approval to LET.	Josh Carpenter (980) 552-4220

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Gaston	12	12-17-211	US 321 NB Couplet (York St) at NC 7 (Long Ave). Install near side signal head for westbound NC 7; Install Signal Ahead warning signs in all approaches; Install One Way signs on near right and far left corners for NC 7 traffic; Install Do Not Enter signs on south side of intersection on US 321 northbound; Install Lane Drop pavement markings on US 321 northbound for left turn to westbound NC7; Install Left Turn Lane pavement markings on eastbound NC 7 for left turn to Northbound US 321 Couplet, N. York St. and Dr. M.L.K. Jr. Way.	\$18,000	12/7/2017	47688.3.1	75%	Signal Design to prepare plan. 9/14/18 - On current schedule. Pavement markings to be completed. 11/2/18 - Byron still working on Enviro. Docs. for Trish, markings to be scheduled with SS-4912CD. 4/22/19 - Byron to get Documents complete, Estimated Let date for bundle striping contract 7/19. Need Documents by 7/1/19. 6/25/19 - Documents complete, on schedule to make Let. 3/6/2020 Pavement Marking plans complete, awaiting approval to LET.	Josh Carpenter (980) 552-4220
Gaston	12	12-17-215	NC 279 (New Hope Rd) at SR 2329 (Redbud Rd). Add FYA displays on all 4 approaches for left turns, Add reflectorized back plates to all signal heads, Add pedestrian signals and crosswalks on all 4 approaches, Construct small section of sidewalk to fill the gap, upgrade WCRs as needed.	\$68,400	3/8/2018	47834.3.1	99%	Signals design to prepare revised signal plans. Division 12 to provide any needed plans for concrete work. Scheduled to be funded at March 2018 Board.; 2.1.18 - Once funded and once signal plans are completed, District will schedule on-call contractor to perform concrete work.; 9/14/18 - Funded March 2018. 11/2/18 - Need Enviro. Doc. Wes and Byron to get together. 11/20/18 - Doc. still not complete. 4/22/19 - Documents complete, crosswalks need to be installed, estimated construction start date 7/19 completion 10/19. 6/25/19 - Project is complete. Completed on April 18, 2019. Need completion letter from RTE. 3/10/2020 Requested completion letter from RTE.	Blake Guffey (980) 552-4104
Gaston	12	12-18-212	SR 1133 (Linwood Road) at SR 1131 (Chapel Grove Road/Linwood Road). Construct 2' conc. median island , widen pavement to maintain lane width and pavement markings to square up traffic from side street.	\$108,900	5/31/2018	47943.3.1	10%	The Division 12 Staff will have any needed plans prepared. 8/28/18 - Still in concept phase. 9/14/18 - Concept approved, waiting for surveys, due 10/19/18. Need to set schedule. 10/23/18 - Survey date revised to 12/7/18. 2/19/19 - Surveys were put on hold but will now be ordered. 4/3/19 - Survey to begin next week 4/8/2019. 4/25/19 - Survey to be complete 5/17/19, ROW 10/1/19, LET 6/9/2020. 6/25/19 - Field work for survey complete waiting for Location and Surveys to send final basemap. 3/6/2020 Survey has been recieved and design 85% complete. Due to budget constraints project will not make ROW or LET date. Project to be Rescheduled.	Josh Carpenter (980) 552-4220
Gaston	12	12-18-223	SR 2329 (Redbud Drive)/ SR 2446 (Hoffman Road) at SR 1255 (E. Hudson Boulevard). Install Shoulder mounted signs (W3-4) and (W16-13P) with flashers southbound SR 2329, Install reflective backing plates on all signal heads, install louvers in right turn arrows and signs adjacent to heads (R10-10) southbound SR 2329, increase curb return radius for right turns from southbound SR 2329 to westbound SR 1255, install all new special pavement markings.	\$180,000	12/6/2018	48314.3.1	10%	Signals Design to prepare plans. 11/2/18 - Need to request files from RTE. Thad to let us know if DDC needs to do design. 11/20/18 - Need signal plans. RTE to check about deleting dual right turns at this intersection, traffic counts needed. 4/3/19 - Curb radius work has been deleted. Proposed work now consist of signal improvements and pavement markings. Byron to get plans for signal improvements and pavement markings. 4/22/19 - Byron to request plans and complete documents; estimated construction 9/20 completion 10/20. 6/25/19 - Byron to check and update as soon as he knows the status of this project.	Byron Engle: (980) 552-4214

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Gaston	12	12-18-225	SR 2200 (Cox Rd.) at RxR (inventory #716212J) 270+/- feet south of NC 7. Install que cutter signal south of RxR crossing on metal pole with mast arm and install loop north of RXR crossing.	\$68,400	3/7/2019	48492.3.1	10%	Signals Design to prepare Que cutter signal design. 4/22/19 - Byron to request plans and complete documents; estimated construction 5/20 completion 6/20. 6/25/19 - Need to get in touch with Railroad. May need to revise schedule. 3/6/2020 Traffic Services working will Rail Division on issues with RR ROW.	Josh Carpenter (980) 552-4220
Gaston	12	12-18-229	SR 2000 (Hickory Grove Rd.) at Bridge #190 over the Railroad. Install bridge approach guardrail on all four corners.	\$40,500	3/7/2019	48490.3.1	10%	Plans are to be developed by the Division DDC. 4/24/19 - Plans and documents to be completed by the Dist. Office. 6/25/19 - No further update at this time. 3/6/2020 District 1 preparing estimate for rail installation.	Blake Guffey (980) 552-4104
Gaston	12	12-19-205	SR 2200 (Ranlo-Spencer Mountain Road) from Ranlo Municipal limits to SR 2003 (Main Street). Install Shoulder and centerline Rumble Strips, Thermo Pavement Markings and Snowplowable Markers.	\$117,000	3/5/2020	49143.3.1	10%	DDC to prepare plans if needed.	Blake Guffey (980) 552-4104
Gaston	12	12-19-210	SR 2209 (Wesleyan Dr.) at US 29/74 (Wilkinson Blvd.) Install pedestrian heads and crosswalks with curb ramps across SR 2209 and quick curb with flexible delineators between modes of traffic.	\$75,000	10/3/2019	48934.3.1	10%		Byron Engle (980) 552-4214
Gaston	12	12-19-214	NC 279 (New Hope Road) @ SR 1255 (Hudson Boulevard) / SR 2478 (Titman Road). FYA on all approaches. Retroreflective backing plates on all approaches. Install Pedestrian heads for existing crosswalk across SR 2478.	\$33,300	3/5/2020	49128.3.1	10%	Plans are to be developed by the Signal Design Section.	Byron Engle (980) 552-4214
Gaston	12	12-19-217	SR 2519 (Armstrong Ford Road) in the vicinity of SR 2518 (Hills Road). Centerline and edgeline milled rumble strips to be placed between milepost 0.338 and milepost 1.174. Snowplowable pavement markings with long life pavement markings to be placed between milepost 0.0 and milepost 1.174.	\$76,500	3/5/2020	49129.3.1	10%	Plans are to be developed by the DDC.	Blake Guffey (980) 552-4104
Gaston	12	12-20-205	SR 1255 (Hudson Boulevard) at Lyon Street / Lynhaven Drive. Install FYA on Lynhaven Drive and Lyon Street approaches. Install retroreflective backing plates on all approaches. Convert existing advance overhead School speed reduction flasher to "Be Prepare To Stop" for the traffic signal.	\$36,000	6/4/2020	49273.3.1	10%	Signals Design to prepare designs.	Byron Engle (980) 552-4214

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Gaston/Clevel	12	12-17-214	<p>Freeways ending on US 321 southbound in Gastonia, US 321 northbound in Hickory, US 74 westbound near Shelby, US 74 eastbound in Shelby, NC 16 southbound near Charlotte and NC 16 northbound north of Denver.</p> <p>Freeway Ends 1 mile and End Freeway signs on both sides of road at 6 locations in Division 12.</p>	\$18,900	3/8/2018	47835.3.1	10%	No plans needed. Scheduled to be funded at March 2018 Board. 2.1.18 - Once funded. Traffic Services will install signs. 10/23/18 - Project in progress. 11/20/18 - Signs have been ordered. Jackie to check with Mike. 4/22/19 - Signs have been received and to be installed beginning 5/19 comp by 6/19. Documents needed. 6/25/19 - Work has been completed, still need documents.	Byron Engle: (980) 552-4214
Graham	14	14-18-217	<p>NC 28 near the Swain County line (Milepost 20.40-20.65), near Fontana Dam. Total Length = 0.25 mile.</p> <p>Resurface NC 28 with a High Friction Surface Treatment (HFST) overlay. Clear sight distance to and around curve.</p>	\$343,800	3/7/2019	48495.3.1	10%	Plans to be prepared by the Division. Contract Availability Date: April 27, 2020	Andy Russell: (828) 321-4105.
Graham	14	14-19-210	<p>US 129 (Tapoco Rd.) from SR 1156 to SR 1117, near Robbinsville. Total Length = 0.32 mile.</p> <p>Install a sidewalk on the southbound shoulder of US 129.</p>	\$234,000	12/5/2019	48994.3.1	10%	Plans to be developed by the District Office.	Andy Russell: (828) 321-4105.
Guilford	07	07-17-735	<p>1. Guilford County NB I-73 at Exit 2 (Friendly Avenue) [Milepost 15.83 - 15.93] 2. Guilford County SB I-73 at Exit 1 (I-40 WB) [Milepost 14.9 - 14.9] 3. Guilford County SB I-73 at Exit 97A (US 29/US 70) [Milepost 7.805 - 7.805] 4. Guilford County I-85 SB at Exit 121 (I-73 NB) [Milepost 8.595 - 8.595]</p> <p>Install severe duty impact attenuators.</p>	\$130,500	5/31/2018	47938.3.1	30%	11/17/17 - Approved by Kevin Lacy in statewide W-project selection meeting. 3/7/18 - Per JKLacy, project will be funded with SS funds instead. 7/27/2018 - purchase order contract preparation underway. 11/9/2018 - Pending construction. 7/11/2019 - Pending Purchasing approval of PO and construction. 3/13/2020 - POs issued. Construction delayed/on hold due to cash balance. Pending approval to proceed with the work. 6/5/2020 - On hold due to cash balance.	Bobby Norris: (336) 487-0100.
Guilford	07	07-18-442	<p>SR 1278 (University Parkway) at Davis Avenue in High Point.</p> <p>Install traffic signal with pedestrian count down heads. Traffic signal to be supported by metal strain poles.</p>	\$175,500	9/6/2018	48252.3.1	35%	Plans by Signals. Scheduled to be approved at September 2018 Board meeting. 7/27/2018 - Planning and design underway. 11/9/2018 - Planning and design underway. 7/11/2019 - Design and MA with City for signal pole betterment to mast arms are underway. 3/13/2020 - MA for pole betterment complete, pole design and fabrication underway. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-18-4615	<p>US 220 (Battleground Ave) at Green Valley Rd/Pembroke Rd; US 70 (Wendover Ave) at Elwell Ave; SR 2526 (Summit Ave) at Sixteenth St; SR 3841 (Market St) at Edgeworth St; US 220 (Battleground Ave) at Edney Ridge Rd; US 220 (Battleground Ave) at Markland Dr; and US 29 at E.Cone Blvd. (State Funds for all phases.)</p> <p>Upgrade traffic signals for eight intersections to install FYA signal heads, to implement more restrictive left turn phasing changes, and/or to provide a dedicated signal head per lane.</p>	\$200,700	3/7/2019	48631.3.1	30%	Plans by Greensboro DOTSignal designs provided by Greensboro DOTNo right of way needed. 7/11/2019 - Under construction. City to provide dates/schedule. 3/13/2020 - City asked to delay start. On hold due to cash balance and City staff availability. 6/5/2020 - On hold due to cash balance and City staff availability.	Dawn McPherson: (336) 487-0175.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Guilford	07	07-18-4796	US 70 (Wendover Ave) at Gatewood Ave; SR 3163 (Market St) at English St; SR 4240 (Gate City Blvd) at Willow Rd; SR 1007 (Randleman Rd) at W Elmsley Dr/Nestleway Dr; SR 1007 (Randleman Rd) at Glendale Dr; SR 1007 (Randleman Rd) at Vandalia Rd; US 220 (Battleground Ave) at Cornwallis Dr; and SR 1008 (Market St) at Holden Rd. (State Funds for all phases.) Install FYA left turn displays at eight existing signal controlled intersections on the State maintained system in the City of Greensboro.	\$67,500	3/7/2019	48630.3.1	30%	Signal plans have been prepared by City of Greensboro at no cost to NCDOT. 7/11/2019 - Under construction. City to provide dates/schedule. 3/13/2020 - City asked to delay start. On hold due to cash balance and City staff availability. 6/5/2020 - On hold due to cash balance and City staff availability.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-18-606	NC 150 at SR 4963 (Chesterbrooke Drive) in Summerfield. Construct left turn lane on NC 150.	\$270,000	9/6/2018	48254.3.1	45%	Plans by Division DDC. Scheduled to be approved at September 2018 Board meeting. 7/27/2018 - Planning and design underway. 11/9/2018 - Planning and design underway. 7/11/2019- ROW acquisition underway. 3/13/2020 - Design complete. ROW acquisition complete. Construction delayed/on hold due to cash balance. 6/5/2020 - On hold due to cash balance.	Chris Smitherman: (336) 487-0075.
Guilford	07	07-18-835	US 29 at Lakeview Memorial Park Cemetery Entrance. Construct directional cross-over in the median on US 29 to prohibit left turns onto US 29 from Lakeview Memorial Park Cemetery. U-turns at proposed median channelization will be limited to passenger vehicles only (there will be signing to prohibit trucks from making the U-turn)..Left turns will be allowed from US 29 Southbound into Lakeview Memorial Park Cemetery.	\$270,000	12/6/2018	48304.3.1	20%	Plans by Division 7 DDC. 11/9/2018 - Planning and design underway. 7/11/2019 - Planning and design underway. 3/13/2020 - Design underway. 3/13/2020 - On hold due to cash balance.	Chris Smitherman: (336) 487-0075.
Guilford	07	07-18-839	Four concrete bridge rail ends located on bridge 4000156 over Reedy Fork Creek on SR 2819 (McLeansville Road). Install bridge approach guardrail and MASH compliant end units to concrete bridge rail ends. (4 lines of bridge approach guardrail).	\$36,900	12/6/2018	48305.3.1	15%	Plans by Division 7 DDC. 11/9/2018 - Planning and design underway. 7/11/2019 - Planning and design underway. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - Construction delayed/on hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-19-5961	SR 4240 (W Gate City Boulevard) at Fulton Street in Greensboro. Install traffic signal with pedestrian heads for crossing Fulton Street and east approach of SR 4240 (Gate City Blvd). Revise sidewalk and install curb cut on south side of SR 4240. Install crosswalk markings at signalized pedestrian crossings. Design and installation to be performed by City of Greensboro DOT.	\$90,000	6/4/2020	49289.3.1	10%	Plans to be prepared by City of Greensboro DOT. 6/5/2020 - Planning and design activities underway.	Dawn McPherson: (336) 487-0175.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Guilford	07	07-19-5963	SR 1113 (Kivett Drive) at SR 1145 (Riverdale Drive), east of High Point. Convert intersection to all way stop operation with new overhead mast arm mounted flasher and stop sign on westbound SR 1113 approach and post-mounted flashers on the SR 1113 stop ahead signs. Minor radius improvements within the right-of-way in northeast and southeast quadrants where turning traffic	\$94,500	6/6/2019	48759.3.1	30%	Plans to be prepared by Division 7 and NCDOT Signal Design Section. 7/11/2019 - Pending BOT approval. Planning activities underway. 3/13/2020 - Under construction. 6/5/2020 - Under construction.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-19-6914	I-85 North at Exit 126 A-B collector ramp to US 421 South, south of Greensboro. Install severe duty impact attenuator on I-85 North at Exit 126 A-B collector ramp to US 421 South. Coordinates: 35.996935, -	\$35,000	6/6/2019	48784.3.1	10%	No plans needed. 3/13/2020 - POs issued. Construction delayed/on hold due to cash balance. Pending approval to proceed with the work. 6/5/2020 - On hold due to cash balance.	Bobby Norris: (336) 487-0100.
Guilford	07	07-19-7450	SR 2565 (Hicone Road) at SR 2835 (McKnight Mill Road), northeast of Greensboro. Install traffic signal.	\$94,500	6/4/2020	49290.3.1	10%	Plans to be prepared by NCDOT Signal Design Section. 6/5/2020 - Planning activities underway.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-19-9128	SR 1115 (Rehobeth Church Road) at West Vandalia Road. Install 3-section FYA signal heads over the left turn lanes which currently do not have a dedicated head for the left turn lane approach to the intersection (3 FYA heads to be installed). Provide a dedicated signal head per lane on all approaches.	\$4,500	3/5/2020	49119.3.1	15%	Plans by Greensboro Dept. of Transportation. Signal head installation by Greensboro Dept. of Transportation. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - Construction delayed/on hold due to cash balance. Agreement pending for construction by City of Greensboro.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-19-9132	SR 3336 (Coble Church Road) at SR 3093 (Old Julian Road). Install all-way stop with overhead flashing beacon at the intersection.	\$66,780	3/5/2020	49156.3.1	10%	3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-19-9461	SR 1005 (Alamance Church Road) at SR 3093 (Old Julian Road), southeast of Greensboro. Convert intersection to all way stop and install overhead all red flasher.	\$28,800	3/5/2020	49116.3.1	10%	Plans to be prepared by NCDOT Signal Design Section. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-20-0181	SR 4121 (Gate City Boulevard) at Patterson Street. Install FYA heads on both approaches of SR 4121 and for the southbound Patterson Avenue approach to the intersection. Lengthen mast arm #17 for improved lateral positioning for the recommended FYA for the southbound Patterson Avenue approach.	\$9,900	6/4/2020	49263.3.1	10%	Plans by City of Greensboro 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Halifax	04	04-19-59335	NC 125 at SR 1600 (Aurelian Springs Road). Install an all-way stop utilizing the existing overhead flasher.	\$36,000	3/5/2020	49101.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Halifax	04	04-20-59726	SR 1400 (Thelma Road) at Bridge #86. Upgrade guardrail and end units.	\$85,500	6/4/2020	49288.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Harnett	06	06-19-56980	SR 1551 (Baileys Crossroads Road) from SR 1309 to SR 1557 AND SR 1581 (Baileys Crossroads Road) from SR 1557 to NC 27. Install six inch edgelines and centerlines.	\$61,200	9/5/2019	48885.3.1	10%	Plans to be provided by the Division. Project on hold	Scott Pridgen: (910) 364-0603.
Harnett	06	06-19-57580	NC 55 at SR 1532 (Oak Grove Church). Interim to R-5705 (Construction LET Date 2023). Convert to All-Way Stop.	\$29,700	3/5/2020	49113.3.1	10%	Plans by Division. Project on hold	Scott Pridgen: (910) 364-0603.
Harnett	06	06-19-57584	(1) SR 1703 (Red Hill Church Road) at SR 1725 (Ashe Avenue). (2) SR 1516 (Sheriff Johnson Road) at SR 1542 (Johnson Farm Road/Old Buies Creek Road). (3) SR 1513 (Neils Creek Road) at SR 1516 (Old Coats Road/Sheriff Johnson Road). (1) Convert to All-Way Stop. Change indication on existing flasher to red on all approaches. (2) Convert to All-Way stop. (3) Convert to All-Way stop.	\$54,900	12/5/2019	48975.3.1	10%	Plans by Division. Project to be resubmitted in July 2020. Project on hold	Scott Pridgen: (910) 364-0603.
Harnett	06	06-19-58801-	SR 1115 (Buffalo Lake Road) at SR 1141 (Alpine Road). Convert to All-Way Stop (as interim to proposed Roundabout project 06-19-58801).	\$17,100	3/5/2020	49110.3.1	10%	Plans by Division.	Scott Pridgen: (910) 364-0603.
Harnett	06	06-19-58968	NC 55 at SR 1006 (Old Stage Road). Interim to R-5953 (ROW 2029; Construction currently in Post Year). Convert to All-Way Stop.	\$31,500	3/5/2020	49111.3.1	10%	Plans by Division.	Scott Pridgen: (910) 364-0603.
Haywood	14	14-18-213	SR 1523 (Old Clyde Road) near Pearl Drive (MP 2.51-2.58), near Clyde. Total Length = 370'. Install ±150' of shoulder guardrail on SR 1523.	\$19,800	3/7/2019	48494.3.1	10%	Plans to be prepared by the Division. Plans are ready. Awaiting approval to let.	Chris Lee: (828) 497-7333.
Haywood	14	14-19-208	I-40 Westbound Off-Ramp to US 74 Westbound (Exit 27), Mileposts 13.26-13.32, near Clyde. Total Length = 0.06 mile. Install ±100' of shoulder guardrail.	\$16,200	12/5/2019	48992.3.1	10%	Plans to be developed by the District Office.	Chris Lee: (828) 497-7333.
Haywood	14	14-19-218	US 23-74 Westbound near Exit 103 (US 19), Mileposts 9.41-9.67, in Lake Junaluska. Total Length = 0.26 mile. Resurface with an open graded friction course.	\$162,900	3/5/2020	49134.3.1	10%	Plans to be developed by the District Office.	Chris Lee: (828) 497-7333.
Haywood	14	14-20-201	US 276 (Jonathan Creek Rd.) from US 19 (w.i.) to I-40, near Dellwood. Total Length = 5.876 miles. Install signing and pavement markings at various secondary road intersections to prevent wrong way vehicles/crashes.	\$25,200	6/4/2020	49279.3.1	10%	Plans to be developed by the Division Traffic Office.	Steve Buchanan: (828) 631-1185
Henderson	14	14-15-209	SR 1127 (Crab Creek Rd.) from Transylvania County to SR 1123, near Flat Rock. Total Length = 7.34 miles. Install +/- 9,050' of guardrail along this 7.34 mile section of SR 1127.	\$333,000	3/3/2016	44730.3.1	100%	Under construction. Plans to be developed by the Division. Packet submitted for Let. Scheduled Let 6/2017, 2/12/2020 Project is complete.	Rusty Darnell: (828) 891-7911

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Henderson	14	14-17-200	US 25 Business (Asheville Hwy) at the Ingles (#11) Gas Station Entrance/Exit, in Hendersonville. Install pedestrian signals, ramps and crosswalks.	\$40,500	6/1/2017	47337.3.1	30%	Plans to be developed by Ingles (Mattern & Craig). 1/31/2018 SIN 14-1300 Plans Complete. 6/26/2018 Waiting on Ingles to install signal. 3/12/2020 Ingles has initiated soil tests for traffic signal pole foundations. 5/22/2020 Ingles continues to work on signal.	Steve Buchanan: (828) 631-1185
Henderson	14	14-17-201	SR 1734 (Sugarloaf Rd.) from SR 1006 to SR 1783, near Hendersonville. Total Length = 3.535 miles. Install ±600' of shoulder guardrail along SR 1734.	\$45,000	6/1/2017	47339.3.1	10%	Plans to be developed by the District Office. 2/12/2020 Shoulder widening portion of project complete, G/R portion on hold, plans 75% complete	Rusty Darnell: (828) 891-7911
Henderson	14	14-17-205	Various intersections (14) along the US 64 and US 25 Business one-way pairs in downtown Hendersonville. Various traffic signal, signing and pavement marking	\$49,500	9/7/2017	47478.3.1	100%	Plans to be developed by the Division. 6/26/2018 Thermoplastic Symbols have been ordered & some signal equipment has been ordered. 3/12/2020 - 100% Complete	Steve Buchanan: (828) 631-1185
Henderson	14	14-17-207	US 176 (Spartanburg Hwy) from SR 1764 (S. Grove St.)/S. Charleston Lane to SR 1722 (Old Spartanburg Rd.), in Hendersonville. Total Length = 0.267 mile. Install pedestrian signals, crosswalks, and curb ramps at the intersections of US 176 at	\$103,500	9/7/2017	47480.3.1	30%	Plans to be developed by the Signal Design Section. 1/31/2018 Plans completed in October 2017. 6/26/2018 Contract Let to install curb ramps. Signalized Ped Crossings to be installed after curb ramp work is complete. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185
Henderson	14	14-17-208	SR 1328/SR 1322 (Turnpike Road) from SR 1325 to SR 1316. Install +/- 2,600' of shoulder guardrail along the steep fill slopes along SR 1328/1322 and install horizontal alignment warning signs.	\$103,500	9/7/2017	47477.3.1	10%	Plans to be prepared by the Division. 2/12/2020 project on hold, plans 75% complete	Rusty Darnell: (828) 891-7911
Henderson	14	14-19-206	SR 1127 (Kanuga Rd.) from SR 1123 to SR 1164, near Hendersonville. Total Length = 2.85 miles. Install sinusoidal centerline rumblestrips with long life pavement markings on SR 1127.	\$95,400	9/5/2019	48897.3.1	10%	Plans to be developed by the Division. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185
Henderson	14	14-19-214	SR 1328 (Turnpike Rd.) near SR 1319, Mileposts 3.92-4.07, near Mills River. Total Length = 0.15 mile. Improve superelevation in reverse curve on SR 1328.	\$72,900	3/5/2020	49135.3.1	10%	Plans to be developed by the District Office.	Lonnie Watkins: (828) 891-7911
Henderson	14	14-19-215	US 176 (Spartanburg Hwy) at SR 1783 (Upward Rd./N. Highland Lake Rd.), in Hendersonville. Install dual red "T" signal indications with retroreflective backplates for both approaches on US 176 and implement time	\$40,500	3/5/2020	49136.3.1	10%	Plans to be developed by the Signal Design Section. 3/12/2020 Signal modifications can be completed by plan of record. Project on hold due to budget constraints.	Steve Buchanan: (828) 631-1185
Henderson	14	14-19-216	US 25 (Hendersonville Rd.) at SR 2025 (Rockwell Dr.), near Fletcher. On US 25 southbound, install a rumblestripe with long-life pavement markings on the lane line separating the median thru-lane and the left turn lane and install plastic curbing with reflective pylons on the double yellow centerline.	\$45,900	3/5/2020	49137.3.1	10%	Plans to be developed by the Division. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Henderson	14	14-20-202	SR 1006 (Howard Gap Rd.) at SR 1793 (Tracey Grove Rd.)/SR 1795 (Staton Rd.), near Hendersonville. Install an all-way stop (with flashers).	\$14,400	6/4/2020	49280.3.1	10%	Plans to be developed by the Signal Design Section.	Steve Buchanan: (828) 631-1185
Hertford	01	01-19-57692	NC 561/NC 461 at NC 561/SR 1141 (Menola St. John Road). Install an all-way stop.	\$19,800	6/4/2020	49239.3.1	10%	Plans by Division 1.	Jason Davidson: (252) 482-1857
Hertford	01	01-20-59933	SR 1408 (Saluda Hall Road) at SR 1409 (Hall Siding Road). Install an all-way stop.	\$7,200	6/4/2020	49237.3.1	10%	Plans by Division 1. On Hold	Jason Davidson: (252) 482-1857
Hoke	08	08-18-51362	SR 1408 (Club Pond Rd) 0.3 miles north of SR 1406 (Rockfish Rd). Install shoulder guardrail along both sides of SR 1408.	\$150,000	5/31/2018	47939.3.1	25%	Plans needed from Division Design Construct Unit. 11-9-2018 - DDC completed plans. Awaiting determination for the possible relocation of waterline that may be in conflict with guardrail installation 7-9-2019 - Requested additional construction funding for widening roadway away from waterline to be able to place guardrail without moving the waterline in conflict. Let date is undetermined at this time. 8/12/19 - App'd add'l \$13K for PE, and add'l \$126K for CON.	Matt Kitchen: (910) 944-2344.
Hyde	01	01-19-57892	NC 12 at Silver Lake Ferry Terminal on Ocracoke. Relocate the pedestrian-only passenger ferry ticket booth to the base of the gangway.	\$0	11/7/2019	48961.3.1	10%	Plans by the Department of Information Technology and the Ferry Division. Per email from Cat Peele dated 5/29/20- this project is no longer needed and can be closed.	Jason Davidson: (252) 482-1857
Iredell	12	12-14-206	SR 2321 (Broad St.) at Elm St. Install EB and WB turn lanes.	\$95,000	10/2/2014	44279.3.1	10%	4.4.17--Sent email to City asking for documentation of their request to fund rest of project and design and construct. . 7.28.17 RTE received final approval of \$75,000 safety fund contribution. 10.3.17 - City to initiate workflow; Trish to handle environmental Document. Tentative Construction schedule Summer 2018.; Need to get municipal agreement; 2.1.18 - City has submitted concept design plans and Division has reviewed with comments. Awaiting City responses and or revised drawings. 10/2/18 Dist. 2 office said Enviro. Docs are being worked on. Plans are ready for let awaiting City to make decision. 2/15/19 Statesville City Council to vote on Feb. 19th, 2019. if Council votes down then project reverts back to original plan to eliminate median break. 4/3/19 Functional design and estimate completed by DDC for left turn lanes. Jackie to inform of next step. Need to set Dates. 5/15/2020 - Department is currently in communication with City of Statesville to remove 2 trees in the west side median. Once tree work completed, project can be closed out as per Kevin Lacy.	John Cook: (704) 380-6070.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Iredell	12	12-18-215	NC 3 (Coddle Creek Highway) and SR 1142 (Johnson Dairy Road). Signalize intersection with 250' northbound left turn lane with Flashing Yellow Arrow. [Companion to 12-18-220 - set up 1 number under Mobility project.]	\$360,000	9/6/2018	48271.3.1	10%	Plans by Division. Spot Mobility (12-18-220), Spot Safety (12-18-215) project combo. Will need to show it twice in project status update since using two TMSD funding sources. However, funded under only one TIP number and one WBS (SM-5712C, 48271) for the mobility and safety portions. 9/14/18 - Need to set schedule and get concept design approved. Once approved get concept design to Byron. 11/2/18 - Files received from RTE, Project sent to Locations for survey. Survey due 1/31/19. 2/19/19 - Surveys got pushed back and are due 2/28/19. 4/3/19 - Design work under way project will be sent to Hydro with in a week. 6/25/19 - Hydro is complete and under review. Project on schedule. 3/6/2020 Due to budget constraints project will not make ROW date.	Ronnie Humpries: (980)552-4230
Iredell	12	12-18-224	NC 150 at SR 1164/SR 2397 (Oakridge Farm Hwy at Selma Drive/Overhead Bridge Road). Install advance Vehicle Entering When Flashing signs on NC 150 with actuated beacons with detection and Flashers on stop signs of SR 1164 & SR 2397.	\$19,800	12/6/2018	48313.3.1	10%	Signals Design to prepare plans. 10/2/18 - Need to request files from RTE. Byron to set schedule. 11/20/18 - Byron to get Enviro. Doc. and set schedule. 4/22/19 - Plans have been received; Byron to complete documents; estimated construction 9/20 completion 10/20. 6/25/19 - Project on schedule.	Byron Engle: (980) 552-4214
Jackson	14	14-18-203	NC 107 from SR 1132 to 0.63 mile south of SR 1158, near Glenville. Total Length = 5.8 miles. Install centerline and edgeline rumblestrips with long-life	\$181,800	5/31/2018	47947.3.1	10%	Plans to be prepared by the Division. 6/26/2018 Developing Contract Quantities & Verifying Other Construction Schedules. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185
Jackson	14	14-19-207	US 23-74 from 150' west of the Exit 85 overpass to 1000' west of the Blue Ridge Parkway, near Sylva. Total Length = 8.16 miles. Remark lane lines with 6" wide long life pavement markings on US 23-74.	\$302,400	9/5/2019	48898.3.1	10%	Plans to be developed by the Division. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185
Jackson & Sw	14	14-19-217	US 441 from US 74 in Jackson County to US 19 in Swain County, near Cherokee. Total Length = 5.03 miles. Install sinusoidal centerline rumblestrips with long-life pavement markings on both sides of the center two-way left turn lane on US 441.	\$135,900	3/5/2020	49138.3.1	10%	Plans to be developed by the Division. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185
Johnston	04	04-16-40033	NC 39 at SR 1934 (Old Beulah Road). Construct concrete splitter islands on both approaches of SR 1934 to provide an additional stop sign and aid in squaring up side street traffic to NC 39. Install 2' long and 6" wide mini-skips on 6' spacing and 6" line extensions on NC 39 through the intersection. Upgrade existing warning and regulatory signing to current standards. Improve sight distance in the southwest, northeast, and southeast quadrants by removing vegetation.	\$30,841	3/9/2017	46943.3.1	10%	On-call contractor assigned. On hold due to funding.	Addison Gainey: (919) 640-6428.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Johnston	04	04-17-45355	SR 1003 (Buffalo Road) between North Street in Smithfield to the US 70 eastbound ramps south of Selma, a length of 2.82 miles Restripe entire length with 6" edgelines and 4" centerlines, install appropriate curve warnings signs and chevrons for the curve between MP 1.94 and MP 2.02, upgrade existing curve warning signs and chevrons to current standards for the curve between MP 2.314 and MP 2.702, flatten both curves and provide improved shoulders by piping or relocating ditches as determined by the design engineer.	\$292,010	3/8/2018	47804.3.1	10%	Combine with project 80052. Design complete. Construct with OCC and Maintenance. On hold due to funding.	Addison Gainey: (919) 640-6428.
Johnston	04	04-19-55811	NC 42 between Johnson Estate Road and the US 70 westbound ramps, a length of 715 feet. Revise markings and signing to provide lane continuity for motorists on westbound NC 42.	\$6,750	6/6/2019	48746.3.1	95%	95% complete, need 200' material to complete markings on bridge	Addison Gainey: (919) 640-6428.
Johnston	04	04-19-56679	SR 1555 (Barber Mill Road) between SR 1010 (Cleveland Road) and NC 42. Widen asphalt shoulders on both sides of SR 1555.	\$355,500	9/5/2019	48879.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Johnston	04	04-19-58281	SR 1532 (White Memorial Church Road) at SR 1533 (Mt. Pleasant Road). Install an all-way stop.	\$18,000	3/5/2020	49099.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Johnston	04	04-19-59348	SR 1201 (Richardson Bridge Road) between SR 1007 (Brogden Road) and SR 1008 (Harper House Road). ***STATE FUNDS ONLY*** Install horizontal curvature warning signs.	\$1,800	3/5/2020	49102.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Lee	08	08-17-8060	US 421 Bus/NC 87 (Homer Blvd) from SR 1140 to US 1. Revise several traffic signals to FYA along corridor.	\$157,950	12/7/2017	47678.3.1	25%	Plans received from Signals Section. (No change)	David Willett: (910) 944-3930
Lee	08	08-19-57075	SR 1415 (Seventh Street) from SR 1560 (East Weatherspoon Street) to SR 1514 (Bragg Street). Implement road diet and convert signalized intersections at Charlotte Street and McIver Street to all way stop. This is a contribution to resurfacing on 7th Street.	\$90,000	9/5/2019	48890.3.1	99%	Plans needed from Division Design Construct Unit. 7-9-2019 - Plans were drawn and presented to the Town by District Engineer. Plans submitted to resident engineer for current resurfacing contractor to implement changes. Signal work will need to be coordinated. 3/11/2020 - currently under construction, existing signals have been removed, contractor working on remaining pavement markings. 6/4/2020 - project completed.	Michael Ricketts: (910) 773-8033
Lee	08	08-19-57795	SR 1001 (Edwards Road) at SR 1144 (Greenwood Road/Swanns Station Road). Remove the unwarranted traffic signal and convert to an all-way stop.	\$10,800	12/5/2019	48980.3.1	10%	No plans are needed. (No changes)	David Willett: (910) 944-3930

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Lenoir	02	02-17-45696	NC 11 at SR 1121 (Gray Branch Church Road/Davis Mill Road). Construct 6" monolithic concrete splitter islands on both approaches of NC 11 to better guide left turning traffic. Install Yield signs on the splitter islands for crossing traffic on SR 1121. Construct concrete median nose islands on both approaches of NC 11 to better delineate and control rutting by left turning traffic from SR 1121 onto NC 11. Restripe intersection including stop bars on both approaches of SR 1121.	\$33,679	12/7/2017	47644.3.1	10%	Plans by Division 2. Design in progress. Going to discuss at RTE monthly meeting on 6/8/2020.	Steve Hamilton: (252)439-2816.
Lenoir	02	02-18-55034	(1) SR 1570 (Herritage Street) at Doctor's Drive/Emergency Hospital Entrance. (2) SR 1570 (Herritage Street) at SR 1578 (Airport Road). Upgrade signals with flashing yellow arrow on all approaches with a dedicated left turn lane.	\$63,000	9/5/2019	48868.3.1	10%	Plans to be developed by the Signal Design Unit. BOT Action Sept 2019. Plans completed on 12/16/2019. Waiting on spending authority.	Steve Hamilton: (252)439-2816.
Lincoln	12	12-19-200	NC 27/150 (East Main Street) at SR 100 1 (Salem Church Road). Relocating stop bar on western approach closer to the zero-foot y-line to minimize distance and time required to clear the intersection. Revising signal timing to allow for a longer protected left-turn phase. Install new pavement markings and install retro-reflective backing plates on all signal heads.	\$4,500	6/6/2019	48767.3.1	10%	Plans are to be developed by the Division DDC.	Byron Engle: (980) 552-4214
Lincoln	12	12-19-206	NC 73 at both intersection entrances to Lowe's/Walmart. Signal numbers 12-1733 & 12-1735. Upgrade signals to FYA and near side heads on NC 73 , add reflective backing plates on all heads and new pavement markings.	\$54,000	12/5/2019	48990.3.1	10%	Plans are to be developed by the Signal Design Section.	Byron Engle (980) 552-4214
Macon	14	14-19-200	**SYSTEMIC** US 64/NC 28 near NC 106 and near US 441. Install actuated (long vehicle detection) flashers on the existing truck restriction signs located on US 64 westbound near NC 106 and US 64 eastbound just to the west of US 441.	\$40,500	5/2/2019	48737.3.1	100%	Plans to be developed by the Signal Design Section. 3/12/2020 - Configured and installed by Division 14 staff.	Steve Buchanan: (828) 631-1185
Madison	13	13-17-211	SR 1143 (Upper Brush Creek Road) from SR 1381 to Bridge #148, near Walnut. Total Length = 0.63 mile. Install ±3100' of shoulder guardrail on SR 1143.	\$111,000	4/4/2019	48732.3.1	100%	5/18/18 - Approved by Kevin Lacy in statewide W-project selection meeting. Package sent to Proposal Engineer for Contract completion. Project advertised 7/25/18.	Chris Medlin (828) 298-2741.
McDowell	13	13-19-201	NC 226 from US 64 to SR 1794, near Marion. Total Length = 9.642 miles. Install sinusoidal centerline rumblestripes with long life pavement markings on NC 226.	\$171,900	6/6/2019	48769.3.1	10%	Plans to be prepared by the Division.	Anna Henderson: (828) 250-3000.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
McDowell	13	13-19-209	US 70 at US 221 BUS, in Marion. Install protected left turn phase on southbound US 221BUS and resurface/remark to positively offset southbound US 221BUS left turn lane.	\$95,400	9/5/2019	48896.3.1	10%	Plans to be developed by the Signal Design Section.	Anna Henderson: (828) 250-3000.
McDowell	13	13-19-219	US 221 at SR 1573 (Pitts Station Rd.)/SR 1566 (Peppers Creek Rd.), near Marion. Install flashing yellow arrows on both approaches of US 221.	\$28,800	3/5/2020	49133.3.1	10%	Plans to be developed by the Signal Design Section.	Anna Henderson (828)250-3000
Mecklenburg	10	10-16-231	I-77 SB Ramp and LaSalle Street and I-77 SB Ramp and 5th Street in Charlotte. Combined with 10-16-232 as one project per JKL. Install traffic signals.	\$142,650	12/7/2017	47680.3.1	10%	Plans by CDOT. JKL approved increase of \$55k for Construction 2/7/18. Waiting on the completion of LaSalle @ I-77 to be complete.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-17-204	SR 2136 (Gilead Rd) between Bradford Hills Ln and Wynfield Creek Pkwy in Huntersville. Install guardrail along both sides of the roadway throughout the horizontal curve. This will require extending a pipe culvert.	\$157,500	6/1/2017	47345.3.1	10%	Plans by Division.Maintenance funds to be added due to pipe needing to be replaced instead of extending. Scope to stay as guardrail and division has decided to install nested guardrail per JKL's suggestion.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-207	US 29 (Wilkinson Boulevard) at Alleghany Street in Charlotte. Installation of a traffic signal at this intersection.	\$40,500	9/6/2018	48257.3.1	10%	Plans by CDOT.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-209	SR 5223 (Wilgrove Mint Hill Road) between Lancashire Drive and Davis Road in Mint Hill. Stripe paved shoulder on southbound side of Wilgrove Mint Hill Road between Lancashire Drive and Davis Road, and install object markers just south of David Road to denote shoulder ending.	\$7,200	9/5/2019	48891.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-213	NC 51 (Matthews Township Parkway) and Sam Newell Rd in Matthews. (All phases state funded - 20% match to C-5613D). Install dual lefts on both NC 51 approaches.	\$328,500	7/1/2018	48180.3.1	10%	All phases state funded - 20% match to C-5613D. Plans by Division. PE phase to be funded at July 2018 Board meeting with funds transferred to 43735.1.4 (C-5613D, PE). Other phases to be funded when federal funds set up. Division to email Cindy Millikin when ROW and CON requested for C-5613D. Requested \$285k be set up and transferred to C-5613D in Sept. Board.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-216	US 29/NC 49 (Tryon St.) at Bennett Street in Charlotte. Installation of a pedestrian refuge and hybrid beacon.	\$126,000	3/7/2019	48487.3.1	10%	Plans to be developed by Division. Maintenance to build. Scope changed to installing a traffic signal at the intersection. Recalculated b/c is 15.69.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-226	NC 27 (Mt. Holly Road) and SR 1609 (Rhyne Road). [This project serves as a match for a larger DA funded project.] Install a traffic signal along with other roadway modifications	\$0	6/1/2099	48988.3.1	10%	Selected 8/22/19. This project serves as a match for a DA funded project. Need to know that project STIP number and its schedule prior to setting up funds. Plans by Signal Design Section.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-227	SR 1009 (Monroe Road) at Ashmore Drive in Charlotte. Relocating the bus shelter to improve sight distance and installing a pedestrian refuge.	\$81,000	6/6/2019	48763.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Mecklenburg	10	10-18-231	NC 27 (Freedom Drive) at Thriftwood Drive in Charlotte. Directional Crossover with no bulb outs at NC 27 (Freedom Drive) and Thriftwood.	\$169,200	3/7/2019	48486.3.1	10%	Plans are to be developed by the Division. Resolution from City to come.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-236	US 29/74 (Wilkinson Boulevard) Donald Ross Road in Charlotte. Install a half signal at the intersection. The half signal will accompany a City project of installing concrete islands that create a directional crossover at the intersection.	\$87,300	9/5/2019	48892.3.1	10%	Plans to be developed by Charlotte Department of Transportation.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-19-205	SR 1815 (Queen City Drive) and Mulberry Church Road (non-system) in Charlotte. Traffic signal and pavement marking modifications to help better control the vehicles through the intersection.	\$37,800	9/5/2019	48893.3.1	10%	Plans to be developed by Charlotte Department of Transportation.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-20-201	NC 27 (Mt. Holly Road) - Bridge 590027 over Long Creek. Approximately 150' guardrail for both east and west approaches/trailing ends including end units of the guardrails. Guardrail Installation. Approximately 150' of guardrail for all four ends including MASH end units.	\$44,100	6/4/2020	49270.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.
Mitchell	13	13-17-204	NC 197 from SR 1312/1316 to SR 1349, near Bakersville. Total Length = 1.49 miles. Install ±2700' of shoulder guardrail and warning signs along NC 197.	\$224,100	9/7/2017	47474.3.1	10%	Plans to be developed by the District Office.	Chris Guffey (828) 803-6100.
Moore	08	08-17-5149	SR 1309 (Morganton Rd) at SR 1905 (Felton Chapel Rd)/Beverly Lane. Install flashing yellow arrows.	\$18,000	6/1/2017	47353.3.1	15%	Plans needed from Signals Section. Materials ordered. (No Change)	David Willett: (910) 944-3930
Moore	08	08-18-51364	SR 1803 (Vass Carthage Road) at SR 1802 (Niagara Carthage Road). Install an all way stop.	\$9,000	12/6/2018	48307.3.1	99%	Plans not needed. (No change). Installed on 9/3/2019. Waiting for RTE to final.	David Willett: (910) 944-3930
Moore	08	08-19-57073	US 1 between the Richmond County line and Boston Avenue. Update pavement markings at intersections and median openings.	\$9,000	9/5/2019	48889.3.1	10%	No plans needed. (No change)	David Willett: (910) 944-3930
Moore	08	08-19-57861	SR 1205 (Morganton Rd) golf equipment crossing. Signing and delineation.	\$9,900	12/5/2019	48981.3.1	10%	Plans not needed. (No changes)	David Willett: (910) 944-3930
Moore	08	08-19-57881	NC 73 along the curve northeast of SR 1131 (Provost Road). Improve superelevation through the horizontal curve.	\$46,800	12/5/2019	48978.3.1	10%	No plans are needed. (No changes)	Matt Kitchen: (910) 944-2344.
Moore	08	08-19-59421	SR 1802 at SR 1843, SR 1802 at SR 1831, and SR 1803 at SR 1831. Convert to all way stops.	\$54,000	3/5/2020	49120.3.1	10%	Plans needed from Division Design Construct Unit.	David Willett: (910) 944-3930

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Nash	04	04-18-52125	NC 581 at SR 1306 (N Old Franklin Road). Realign skewed intersection to improve sight distance.	\$294,300	9/6/2018	48247.3.1	10%	Plans by District 2. ROW acquisition required. On hold due to funding.	Addison Gainey: (919) 640-6428.
Nash	04	04-19-55917	SR 1714 (Bethlehem Road) between SR 1544 (Halifax Road) and Garden Gate Drive. Widen the inside shoulder of eastbound SR 1714 along the curve just east of SR 1544. Widen the inside shoulder of westbound SR 1714 along the curve just west of Garden Gate Drive. Mill, fill, and overlay SR 1714 between SR 1544 and Garden Gate Drive with an OGAF. Reconstruct shoulders, pull ditches, reseed, and stabilize. Restripe with 4" thermoplastic markings to provide 11' lanes and 1' paved shoulders. Improve sight distance in the southeast quadrant of SR 1714 at SR 1544 by cutting undergrowth in the vicinity of Maple Creek.	\$315,000	9/6/2019	48878.3.1	10%	Let as part of Nash County resurfacing package. DOA 6-1-20	Addison Gainey: (919) 640-6428.
Nash	04	04-19-58117	SR 1604 (Hunter Hill Road) at SR 1544 (Halifax Road). Upgrade warning signs and pavement markings at the intersection. Delineate the alignment shift of SR 1604 with wide mini skips and chevrons. Trim vegetation and overhanging limbs on all four intersection approaches. Install guardrail in the northwest and southwest intersection quadrants, on the bridge approaches just south of the intersection, and at the drop-off 1,000' east of the intersection.	\$112,500	6/4/2020	49254.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Nash	04	04-19-59331	US 301 (Wesleyan Boulevard) at SR 1545 (Bishop Road). Revise northbound US 301 display for a signal head over each lane and install a near-side signal head on both US 301 approaches.	\$8,100	3/5/2020	49098.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Nash	04	04-20-59728	SR 1542 (Airport Road) between 200 feet west of Construction Drive and 900 feet east of Construction Drive. Install 35 mph advisory speed plaques and chevrons through the curve.	\$1,800	6/4/2020	49253.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
New Hanover	03	03-17-46900	US 117/NC 132 (College Rd) and SR 2313 (Wilshire Blvd). Replace 5-section "Doghouse" heads on all four approaches with 4-section FYA.	\$52,290	12/7/2017	47647.3.1	10%	Traffic is working to coordinate installation with the resurfacing contract.	Jessi Leonard (910) 341-2200
New Hanover	03	03-17-48082	NC 133 (Castle Hayne Rd) at SR 1329 (Oakley Rd). Install a signal and median along northern leg of NC 133.	\$220,500	12/7/2017	47645.3.1	10%	Traffic & Maintenance to coordinate installation of signal & median work.	Jessi Leonard (910) 341-2200
New Hanover	03	03-17-49755	US 17 Bus. (Market St.) @ US 117 / NC 132 (College Rd.) / Gingerwood Dr. (Non-System). Modify Thru-Right lane to a Drop Right By installing Concrete	\$45,900	3/8/2018	47766.3.1	10%	Concrete design received from TIP design firm. Traffic & Maintenance to coordinate installation of signal & median work.	Jessi Leonard (910) 341-2200

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
New Hanover	03	03-18-48238	US 117/NC 132 (College Road) at SR 1175 (Peachtree/Kerr Avenue). Replace 5-Section Doghouse type heads with 4-Section FYA	\$34,200	9/6/2018	48244.3.1	10%	Plans to be done by Signal Design Unit. Scheduled to be approved at September 2018 Board meeting. Signal Design received. Work being scheduled.	Jessi Leonard (910) 341-2200
New Hanover	03	03-18-48960	US 17 Business (3rd St) at Castle Street (non-system). Convert 5 section doghouse head to four section Left Turn FYA with Time of Day Protection on 3rd St. approaches. Install High Visibility Crosswalk on all four legs of intersection.	\$173,000	12/6/2018	48290.3.1	10%	Signal Design received. Work being scheduled.	Jessi Leonard (910) 341-0302
New Hanover	03	03-18-49202	US 117/NC 132 (College Road) at University Drive (Non-System). Install high visibility Crosswalk across northern leg of US 117. Upgrade pedestrian pushbutton signal to APS. On US 117 northbound replace 5 section doghouse head with four-section FYA left turn. On US 117 southbound add 3 section FYA left turn. On University Drive eastbound change to three section FYA left turn.	\$50,400	9/5/2019	48871.3.1	10%	Plans to be done by Signal Design Unit.	Jessi Leonard (910) 341-2200
New Hanover	03	03-18-51619	SR 1318 (Blue Clay Road) and SR 1322 (N. Kerr Avenue). Install 4-Section FYA on all left turn approaches. Going from Permitted Only to Protected Permitted.	\$35,100	9/6/2018	48245.3.1	10%	Scheduled to be approved at September 2018 Board meeting. Signal Design received. Work being scheduled.	Jessi Leonard (910) 341-2200
New Hanover	03	03-18-52216	US 117/NC 132 (College Road) and SR 2048 (Gordon Road). Install backplates on westbound approach. Install advance flasher on US 117 southbound approach. Time of day protection on US 117 southbound between 7am and 11 am. Install 4 section FYA left on eastbound SR 2048. Improve sight distance by removing vegetation on eastbound SR 2048.	\$38,700	3/7/2019	48454.3.1	10%	Tree clearing to be done by maintenance forces. Waiting on signal plans.	Jessi Leonard (910) 341-2200
New Hanover	03	03-18-52326	US 17-76 (Dawson Street) and US 421 (3rd Street). Upgrade Signal with Near Side Heads on US 421.	\$10,800	12/6/2018	48294.3.1	10%	Signal Design received. Work being scheduled.	Jessi Leonard (910) 341-2200
New Hanover	03	03-19-48671	NC 132 (South College Road) and Seventeenth Street (Non-System)/Waltmoor Road (Non-System). Install near side heads on both approaches of NC 132 and on eastbound approach which is Seventeenth Street. Install pavement marking channelization for right turns off Seventeenth Street onto southbound NC 132. Refresh pavement markings.	\$24,300	3/5/2020	49095.3.1	10%	Plans to be done by the Signal Design Unit and Division Traffic.	Jessi Leonard (910) 341-2200
New Hanover	03	03-19-48672	US 17 Business (Market Street)/Market Street (non-system) and US 17 Business (3rd Street)/3rd Street (non-system). Install 4 section FYA left turn signal on 3rd street approaches.	\$35,100	6/6/2019	48743.3.1	10%	Plans to be done by Signal Design Unit.	Jessi Leonard (910) 341-2200

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
New Hanover	03	03-19-51617	I-140 (John Jay Burney Freeway) Westbound and Eastbound Ramps and NC 133 (Castle Hayne Road). Install Reflective Backplates on the Northbound and Southbound Signal Heads on NC 133.	\$33,300	6/4/2020	49244.3.1	10%	Plans to be done by Signal Design Unit.	Jessi Leonard (910) 341-2200
New Hanover	03	03-19-57641	US 421 (Lake Park Boulevard) and Cape Fear Boulevard (Non-System). Add 3-section FYA left turn signals on Cape Fear Boulevard. Add a lead pedestrian interval phase. Refresh pavement markings.	\$43,200	12/5/2019	48970.3.1	10%		Jessi Leonard (910) 341-2200
New Hanover	03	03-19-58132	US 74 Ramp from Isabel Holmes Bridge onto Martin Luther King Jr. Parkway. Install Oversized Ramp Speed Warning Sign on the left shoulder.	\$2,700	6/4/2020	49245.3.1	10%	Plans to be done by Division 3 Traffic.	Jessi Leonard (910) 341-2200
New Hanover	03	03-19-59208	US 17/76 (Oleander Drive/Dawson Street) and SR 1411 (Dawson Street). Install Backplates on all signal heads. Install solid lane lines on the northern leg of intersection.	\$16,200	6/4/2020	49246.3.1	10%	Plans to be done by the Signal Design Unit.	Jessi Leonard (910) 341-2200
New Hanover	03	03-20-59398	US 421 (Carolina Beach Road) and SR 1247 (Antoinette Drive). Install near side heads on southbound US 421.	\$13,500	6/4/2020	49248.3.1	10%	Plans to be done by Signal Design Unit.	Jessi Leonard (910) 341-2200
Onslow	03	03-15-35041	US 258 At SR 1250 (Bratton Drive). Install Raised Concrete Islands to Restrict Access to Right In Right Out.	\$4,600	9/3/2015	44505.3.1	75%	Right of Way acquisition for this project is currently on hold. This work is to be accomplished by U-5716 (funded and committed). Safety project is no longer needed.	Trace Howell (910) 341-2000
Onslow	03	03-15-38845	SR 1324 (Ramsey Road) and SR 1327 (Kellum Loop Road). Install Two Sets of "Stop Ahead" signs with Distance Plaques, dual STOP signs, brightsides.	\$1,350	6/2/2016	44745.3.1	100%	Final Inspection Complete and memo sent to Caitlin Marks from Doug Lafave 7/12/18.	Coke Gray (910) 371-2520
Onslow	03	03-18-52507	NC 24 and SR 1238 (Koonce Fork Road). Remove through traffic from northern leg of intersection by closing entrance to US 258.	\$163,800	6/4/2020	49249.3.1	10%	Plans to be done by Divison.	Jessi Leonard (910) 341-2200
Onslow	03	03-19-48239	SR 1308 (Gumbranch Road) and Williamsburg Parkway (Non-System). Install backplates and TOD Protection on SR 1308 approaches. Add four section FYA left turn heads on Williamsburg Parkway approaches.	\$31,500	6/6/2019	48744.3.1	100%	Plans to be done by Signal Design Unit. Work completed 8/15/19. Notice sent to Regional Office to complete final 8/26/19.	Jessi Leonard (910) 341-2200
Onslow	03	03-19-54178	US 17 Business (Wilmington Highway) and SR 1400 (Broadhurst Road). Install backplates on US 17 Business northbound and southbound approaches.	\$14,400	6/6/2019	48745.3.1	10%	Plans to be done by Signal Design Unit.	Jessi Leonard (910) 341-2200
Onslow	03	03-19-55861	US 17 at SR 1518 (Old Folkstone Road). Install a temporary superstreet.	\$77,400	9/5/2019	48874.3.1	10%	Plans to be done by Division Maintenance and Signal Design Unit.	Jessi Leonard (910) 341-2200

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Onslow	03	03-19-56341	Midblock Crossing on SR 1336 (Henderson Drive) in the vicinity of Jacksonville Highschool. Install Pedestrian Hybrid Beacon (HAWK).	\$121,000	6/6/2019	48782.3.1	100%	Plans to be done by Signal Design Unit. Work completed 10/24/19 under special request. Working to transfer charges from GMR.	Jessi Leonard (910) 341-2200
Onslow	03	03-19-59123	SR 1425 (Smith Road) and SR 1428 (Riggs Road). Install an All Way Stop.	\$21,600	3/5/2020	49097.3.1	10%	Plans to be done by Division Traffic.	Jessi Leonard (910) 341-2200
Orange	07	07-18-825	SR 1710 (Old NC 10) approximately 1400 feet west of SR 1561/SR 1709 (Lawrence Rd), east of Hillsborough. Repair superelevation in horizontal curve by wedging.	\$261,000	5/31/2018	47936.3.1	20%	Plans by Division. 7/27/2018 - Planning and design underway. 11/9/2018 - Planning and design underway. 7/11/2019 - Design and ROW acquisition underway. 3/13/2020 - ROW on hold. Construction delayed/on hold due to cash balance. 6/5/2020 - On hold due to cash balance.	Chris Smitherman: (336) 487-0075.
Orange	07	07-19-6876	NC 86 southbound shoulder located approximately 425 feet north of SR 1839 (Alexander Drive) from MP 6.703 to MP 6.808. Install 550 linear feet of guardrail including end units.	\$50,400	9/5/2019	48888.3.1	10%	Plans, if needed, will be by Division 7 DDC 7/11/2019 - Pending BOT approval. Planning activities underway. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/20 - Construction delayed/on hold due to cash balance.	Chad Reimakoski (336) 487-0075
Orange	07	07-19-9114	SR 1005 (Old Greensboro Road) at SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road). Install all way stop at the intersection. Convert existing	\$28,800	3/5/2020	49115.3.1	10%	Plans by Division. 3/13/2020 - Construction delayed/on hold due to cash balance. Schedule to be determined. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Pasquotank	01	01-17-48512	US 17 (N Road Street) at SR 1333 (Main Street). Construct offset left turn lanes on both US 17 approaches.	\$189,000	9/6/2018	48241.3.1	15%	Geometric plans by Division 1, signal plans by TMSD. Design underway by Division DDC. ON HOLD	Barry Hobbs: (252) 482-1862
Pender	03	03-18-52333	US 17 at SR 1582 (Washington Acres). Install backplates for US 17 northbound signals. Install advanced actuated flasher on US 17 southbound approaching signal. Install nearside heads on SR 1582 (Washington Acres) approach.	\$38,700	3/7/2019	48453.3.1	10%	Waiting on signal plans.	Jessi Leonard (910) 341-2200
Pitt	02	02-15-35438	SR 1753 (Stoketown-St. John Road) between SR 1755 (Blackjack-Simpson Road) and NC 118, a length of 10.721 miles. Upgrade existing overhead flashers to include shoulder mounted "Vehicle Entering When Flashing" sign and flasher assemblies at the intersections of SR 1753 with NC 43, NC 102 and SR 1725. Upgrade existing warning signs along entire route, with special emphasis on curves located just south of NC 43, just south of SR 1751, and just north of SR 1725. Restripe entire route with 6" edgelines and 4" centerlines. Remove vegetation restricting sight distance in the northeast and southeast quadrants of SR 1753 at SR 1725, and in the northwest	\$267,557	3/9/2017	46939.3.1	98%	Flasher plans by TMSD. All other plans by Division 2. Flasher plans completed. Signal contractor started 6/18/18, primary work started 4/16/18 6 in Edge lines installed. All warning signs have been upgraded and relocated to meet the new standards. Vegetation removal started on 3/3/2020. Vegetation was removed at NC102 at SR 1753 and working on removal of debris at SR 1753 at SR 1725 now.	Steve Hamilton: (252)439-2816.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Pitt	02	02-16-41744	NC 903 between 240 feet and 1,200 feet north of SR 1114 (Rountree Road), a length of 960 feet. Improve sight distance in the northeast quadrant by relocating the ditchline on the east side of NC 903 and removing the undergrowth in the right of way. Improve sight distance in the northwest quadrant by removing	\$171,524	3/8/2018	47761.3.1	10%	Plans by Division 2. Coordination with Lang Jones needs to be established so that design work can begin. -- Awaiting to assign consultant to begin design. Requested to release funds for design by the Division. PE funds not released, Jeff to resubmit in June.	Steve Hamilton: (252)439-2816.
Pitt	02	02-18-52767	SR 1598 (East 10th Street) at College Hill Drive. Improve signal timing to include a leading pedestrian interval.	\$13,500	9/5/2019	48867.3.1	10%	Signal plan revisions by TMSD. Plans completed on 12/19/2019. Waiting on spending authority.	Steve Hamilton: (252)439-2816.
Pitt	02	02-18-53594	SR 1206 (Bell Arthur Road) between 0.07 mile west of SR 1208 (Kinsaul-Willoughby Road) and 0.15 mile southeast of SR 1127 (Frog Level Road), a length of 0.30 mile. Revise roadway alignment warning signs on SR 1206. Construct a monolithic island on SR 1127 at its intersection with SR 1206 to assist motorists in approaching the intersection at close to 90 degrees and install a supplemental stop sign. Install a two-direction large arrow warning sign across from SR 1127 at its T-intersection with SR 1206. Improve the shoulders on the inside of the curve where there is significant rutting. Resurface and restripe edgelines centerlines, and stop bars.	\$166,500	6/6/2019	48741.3.1	10%	Plans by Division 2. Need pe funds released. Requested funds be released for Division design. Waiting on spending authority.	Steve Hamilton: (252)439-2816.
Pitt	02	02-19-56546	US 264 at DSM Dyneema entrance. Install shoulder-mounted "Be Prepared to Stop" sign and flasher assemblies on the median and right shoulders of both approaches of US 264.	\$40,500	12/5/2019	48969.3.1	10%	Plans by Signal Design Unit. Waiting for spending authority..	Steve Hamilton: (252)439-2816.
Pitt	02	02-19-57447	NC 33 at SR 1726 (Portertown Road). Upgrade signal with flashing yellow arrow on both NC 33 approaches. Install a near-side signal head for westbound NC 33 and signal ahead warning signs on both approaches.	\$31,500	3/5/2020	49094.3.1	10%	Plans by TMSD. Requested funds 12/13/2019. Waiting on PE funds to be released.	Steve Hamilton: (252)439-2816.
Pitt	02	02-19-57453	US 64 Alternate (Washington Street) between 150' east of Bethel Elementary School and 150' east of Blount Fertilizer eastern entrance. ***STATE FUNDS ONLY*** Install three new LED street lights and convert two existing street lights to LEDs.	\$9,000	12/5/2019	48968.3.1	10%	Plans by Division 2. Waiting on spending authority	Steve Hamilton: (252)439-2816.
Pitt	02	02-19-58584	US 264 Alternate (Greenville Boulevard) at Luci Drive. Implement access management by installing FG300 curbing and bollards in the two-way left turn lane.	\$36,000	6/4/2020	49242.3.1	10%	Plans by Division 2. Waiting on WBS to be released.	Steve Hamilton: (252)439-2816.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Pitt	02	02-19-59346	US 264 Alternate (Greenville Boulevard) at Moseley Drive. Install dual red T signal heads with reflective backplates on northbound Greenville Boulevard and upgrade southbound Greenville Boulevard with flashing yellow arrow.	\$22,500	6/4/2020	49241.3.1	10%	Plans by TMSD Signal Design Unit. Waiting on WBS to be released.	Steve Hamilton: (252)439-2816.
Randolph	08	08-17-5170	US 421 at SR 2407 (Shiloh Rd/Deviney Rd). Install concrete channelization and extend US 421 southbound right turn storage.	\$112,500	6/1/2017	47351.3.1	85%	Plans needed from Division Design Unit. Awaiting funding approval. DDC to work with District office to get on-call/maintenance to do the work. 7-27-17 District office to get on call contractor to place the island and have maintenance forces put in the turn lanes. To be signed and island to be painted by Traffic Services. Island painted and signed . Waiting for RTE to Final.	Jeron Monroe (336-318-4000)
Randolph	08	08-17-7135	SR 2261 (Old Liberty Rd) from US 220 Bus to US 421. Markings and Delineation.	\$360,000	6/1/2017	47352.3.1	25%	Plans not needed. (No change)	David Willett: (910) 944-3930
Richmond	08	08-16-3646	US 74 Bus at Gene Burrell Dr. and US 74 Bus at Raleigh St. Upgrade the traffic signals to FYA.	\$6,300	9/7/2017	47456.3.1	25%	Plans have been received from Raleigh No change.	David Willett: (910) 944-3930
Richmond	08	08-17-49852	SR 1650 (Long Dr) at SR 1648 (Rockingham Rd and SR 1624 (County Home Rd). Upgrade the both traffic signals to include FYA, additional 3 section heads and remove the existing pedestrian crosswalk at SR 1624.	\$67,500	3/8/2018	47826.3.1	15%	Plans needed by Signals Unit. Plans received 10/18. To be done. (No Change)	David Willett: (910) 944-3930
Richmond	08	08-19-57796	US 1 south of SR 1475 (Caddell Road). Install open graded friction course.	\$342,000	12/5/2019	48979.3.1	10%	No plans are needed. (No changes)	Matt Kitchen: (910) 944-2344.
Robeson	06	06-16-43594	NC 130, approximately 0.80 miles northwest of SR 1170 (Quinn Road). Improve the superelevation through the curve.	\$324,000	6/1/2017	47357.3.1	98%	Plans by Division. Surveys due 11/2017; Construction complete. Need to revisit to broaden shoulders	Scott Pridgen: (910) 364-0603.
Robeson	06	06-18-52397	NC 211 at SR 1002 (Old Allenton Rd). Install ground mounted actuated "Vehicle Entering When Flashing" signs with flashers on NC 211. Construct channelization along store quadrant to avoid confusion and reduce conflicts that might occur with vehicles entering/exiting at variable locations.	\$91,800	9/5/2019	48883.3.1	10%	Plans by Division. Project on hold	Scott Pridgen: (910) 364-0603.
Robeson	06	06-19-56141	NC 211 at SR 1318 (McQueen Road). Install All-Way Stop.	\$37,800	6/6/2019	48758.3.1	10%	Plans to be provided by the Division. Project on hold	Scott Pridgen: (910) 364-0603.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Robeson	06	06-19-57475	(1) US 301 at SR 1529 (Powersville Road/Mt Olive Church Road). (2) NC 72 at SR 1003 (Chicken Road). (3) SR 1527 (Pine Log Road) at SR 1532 (Norment Road). (4) SR 1001 (Shannon) at SR 1318 (McQueen). (5) US 74 Alternate at SR 1003 (Chicken Road). (6) SR 1945 (Meadow Road) at SR 1948 (Bee Gee Road). (7) NC 41 at NC 904. ROBESON COUNTY VISION ZERO HSIP LOCATIONS. Convert to All-Way Stops.	\$256,500	12/5/2019	48973.3.1	10%	Plans to be developed by the Division. Project on hold	Scott Pridgen: (910) 364-0603.
Robeson	06	06-19-57479	US 74 at NC 72. *Interim treatment to pending TIP Project R-5751* Install dual-posted 48 inch Intersection Warning signs with solar flashers.	\$13,500	3/5/2020	49114.3.1	10%	Plans by Division. Project on hold	Scott Pridgen: (910) 364-0603.
Robeson	06	06-19-57643-	NC 710 at SR 1340 (Prospect Road). ROBESON COUNTY IS CURRENTLY THE FOCUS OF VISION ZERO. Convert to All-Way Stop (as interim to proposed future roundabout). All signs 36" with bright side reflective panels; dual Stop signs each approach. Construct concrete islands on NC 710; dual Stop Ahead signs; flashers for each sign on the NC 710.	\$72,900	12/5/2019	48976.3.1	10%	Plans by Division. File was set up as 06-19-57521. Changed to 06-19-57643-1 because interim treatment to roundabout under 06-19-57643. Project on hold	Scott Pridgen: (910) 364-0603.
Rockingham	07	07-18-598	US 158 at SR 2422 (Monroeton Road)/SR 2426 (Cunningham Mill Road) southwest of Reidsville. Install traffic signal. Trim tree limbs overhanging the roadway on the eastbound US 158 approach.	\$135,000	9/6/2018	48253.3.1	25%	Plans by Division/TMSD. Scheduled to be approved at September 2018 Board meeting. 7/27/2018 - Planning and design underway. 11/9/2018 - Planning and design underway. 7/11/2019 - Design underway. 3/13/2020 - On hold due to cash balance. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Rockingham	07	07-19-7988	NC 65 at SR 2380 (Baker Crossroad Road) west of Reidsville. Install overhead intersection flasher.	\$14,400	12/5/2019	48977.3.1	10%	Plans to be prepared by Signal Design Section. 3/13/2020 - Construction delayed/on hold due to cash balance. 6/5/2020 - On hold due to cash balance.	Dawn McPherson: (336) 487-0175.
Rowan	09	09-18-831	Curve on SR 1002 (Old Concord Road) located 5233 feet south of NC 152. Repair superelevation in horizontal curve by wedging. ***STATE FUNDS ONLY***	\$283,500	3/7/2019	48484.3.1	15%	Plans by Division 9 DDC. 7/12/2019 - Planning and design underway. 3/13/2020 - On hold due to cash balance. 6/5/2020 - On hold due to cash balance.	Brett Abernathy: (336) 747-7800
Rowan	09	09-20-0226	SR 1243 (Daughtery Road) with SR 1221 (Bostian Road), east of Landis. Convert to all way stop operation. Install new all red overhead intersection flasher.	\$55,800	6/4/2020	49268.3.1	10%	Plans to be prepared by NCDOT Signal Design Section. 6/5/2020 - Planning activities underway.	J. P. Couch: (336) 747-7800
Rutherford	13	13-19-206	US 74 ALT (College Ave.) at SR 2201 (Thunder Rd./S. Oak St.), in Spindale. Install advanced signal warning flashers on US 74 ALT.	\$28,800	9/5/2019	48895.3.1	10%	Plans have been developed by the Signal Design Section.	Anna Henderson: (828) 250-3000.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Rutherford	13	13-20-203	NC 108 (Tryon Rd.) near SR 1199 (Della Rd.), Mileposts 5.50-5.82, in Rutherfordton. Total Length = 0.32 mile. Install ±1,175' of shoulder guardrail.	\$69,300	6/4/2020	49275.3.1	10%	Plans to be developed by the District Office.	Chris Guffey (828) 803-6100.
Rutherford	13	13-20-205	SR 1920 (Ellenboro Henrietta Rd.) at SR 1913 (Oak Grove Church Rd.)/SR 1982 (Bugger Hollow Rd.), near Ellenboro. Install an all-way stop (without flashers).	\$3,150	6/4/2020	49274.3.1	10%	Plans to be developed by the Division.	Anna Henderson (828)250-3500
Sampson	03	03-15-34761	SR 1233 (Autryville/Bonnettsville Road) from Western Municipal Limits of Salemburg to NC 24 in Autryville. Replace paint pavement markings with thermoplastic markings with highly reflective elements, add raised pavement markers, refresh pavement markings throughout, widen curves with shoulder rutting, add	\$250,486	12/3/2015	44578.3.1	10%	Plans to be done by Division. This is one that Maintenance could not do shoulder widening, so we have not proceeded with any work so it can be let as one project. Coke was supposed to work with Maintenance to discuss further.	Coke Gray (910) 371-2520
Sampson	03	03-17-47761	SR 1918 (Matthis Road) at SR 1919 (Old Warsaw Road). Install Actuated Flashers with Vehicle Entering When Flashing Signs. Purchase and clear sight distance triangles. Move ditches back to the boundary of new sight triangles.	\$115,200	12/6/2018	48296.3.1	10%	Plans received. Maintenance is working on the right of way / sight triangles before flasher installation.	Keith Jackson (910) 682-5160
Sampson	03	03-19-56009	SR 1214 (Boykin Bridge Road) Mile Post 12.497 at culvert. Install 150 feet of guardrail on both sides of SR 1214.	\$7,200	9/5/2019	48873.3.1	10%	Plans to be done by Division Maintenance with on Call Contractor.	Keith Jackson (910) 682-5160
Sampson	03	03-19-58048	US 701 and I-40 westbound and eastbound ramps. Install concrete median islands, refresh pavement markings, and upgrade warning signs.	\$22,500	3/5/2020	49096.3.1	10%	Plans to be done by Division.	Jessi Leonard (910) 341-2200
Stanly	10	10-20-202	SR 1214 (Austin Road) and SR 1400 (Old Salisbury Road) near Albemarle. Install an all-way stop condition.	\$13,500	6/4/2020	49269.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.
Statewide	SW	SW-15-001	STIC - WISE Software - NCDOT is proposing to use the \$25,000.00 STIC (State Transportation Innovation Council) incentive funding to hire a firm to procure and evaluate the FHWA WISE software program. Total Project cost = \$30,000; our state funds match (through Spot Safety) is \$5,000. STIC - WISE Software - NCDOT is proposing to use the \$25,000.00 STIC (State Transportation Innovation Council) incentive funding to hire a firm to procure and evaluate the FHWA WISE software program. Total Project cost = \$30,000; our state funds match (through Spot Safety) is \$5,000.	\$5,000	8/6/2015	N/A	10%	Steve Kite - STIC - WISE Software - NCDOT is proposing to use the \$25,000.00 STIC (State Transportation Innovation Council) incentive funding to hire a firm to procure and evaluate the FHWA WISE software program. Total Project cost = \$30,000; our state funds match (through Spot Safety) is \$5,000.	Steve Kite - (919) 662-4339
Statewide	SW	SW-16-001	Statewide - Wrong Way Driver Signing Initiative. Statewide - Wrong Way Driver Signing Initiative.	\$250,000	2/4/2016	44675.3.1	10%	Statewide - Wrong Way Driver Signing Initiative	

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Statewide	SW	SW-16-002	Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety. Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety.	\$150,000	3/3/2016	44739.3.1	10%	Statewide - Security Cameras for Rest Areas	
Statewide	SW	SW-19-001	Using Artificial Intelligence to Assess the Condition of Markings, Signs, and Pavement	\$80,000	5/2/2019	48756.3.1	10%	3/5/19 - Per Jeff Jaeger, JKLacy requested project be set up for "Using Artificial Intelligence to Assess the Condition of Markings, Signs, and Pavement."	
Stokes	09	09-20-0266	NC 89 southbound shoulder from SR 1983 northward for approximately 300 feet and NC 89 northbound shoulder from SR 1983 southward for approximately 300'. Pave rutted shoulders.	\$22,500	6/4/2020	49267.3.1	10%	No plans needed. Project to be done by Division Forces or by on call maintenance contract. 6/5/2020 - Planning activities underway.	Brett Abernathy: (336) 747-7800
Surry	11	11-19-205	SR 2053 (Pilot Mtn. Park Rd.) from MP 0.2 to MP 0.34. Install 400 feet of guardrail and 4 end units.	\$24,300	3/5/2020	49142.3.1	10%	DDC to prepare plans if needed.	Randall Miles: (336)530-6018
Surry	11	11-19-207	NC 89 (Independence Boulevard) at SR 1669 (South Street) Signal #11-0513. Install FYA on South Street approaches. Install Signal ahead warning signs on South Street approaches.	\$4,500	3/5/2020	49127.3.1	10%	Plan are to be developed by the Signal Design Section.	Daniel Adams: (336) 903-9136
Swain	14	14-19-209	US 19-74, 0.41 mile east of SR 1305, Mileposts 16.23-16.73, near Bryson City. Total Length = 0.5 mile. Install ±200' of shoulder guardrail on the US 19-74 Eastbound median shoulder.	\$19,800	12/5/2019	48993.3.1	10%	Plans to be developed by the District Office.	Chris Lee: (828) 497-7333.
Transylvania	14	14-16-212	US 276 approximately 1.0 mile south of the Haywood County line (MP 29.95-30.15), near Brevard. Total Length = 0.2 mile. Remove embankment to improve sight distance around switchback curve on US 276.	\$337,500	12/1/2016	44967.3.1	10%	Plans to be developed by the District Office. Awaiting USFS easement. Plans being Developed by Gannett Fleming, Danielle Schwanke is PM, PM has changed to Garrett Higdon and project has been placed on hold	Garrett Higdon (828)631-1172
Transylvania	14	14-18-204	SR 1536 (Cascade Lake Road) at SR 1591 (Staton Road) near Cedar Mountain. Install a center concrete island with an additional STOP sign on SR 1591 and resurface affected	\$46,800	9/6/2018	48259.3.1	10%	Plans to be developed by the District Office. Scheduled to be approved at September 2018 Board meeting. 2/12/2020 project on hold, plans 10% complete	Rusty Darnell: (828) 891-7911
Transylvania	14	14-19-201	US 64 from US 178 to SR 1337, near Rosman. Total Length = 4.514 miles. Install sinusoidal centerline rumblestrips and edgeline rumblestrips with long life pavement markings.	\$117,900	6/6/2019	48770.3.1	10%	Plans to be prepared by the Division. 3/12/2020 On hold due to budget constraints.	Steve Buchanan: (828) 631-1185

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Union	10	10-17-205	SR 1344 (Weddington Matthews Rd) at SR 1345 (Tilley Morris Rd) in Weddington. This project is being set up as a 20% companion match to allocated STPG-DA funds for the location. To be funded along with 10-17-207. Locations discussed with JKL on 1/10/18. Install a roundabout.	\$175,500	5/31/2018	48163.3.1	10%	Plans by Division. This project is being set up only as a 20% companion match to allocated STPG-DA funds for the location. Funds will be transferred from SS-4910DH (WBS 48163) to U-6090 (WBS 47884) to cover the 20% state match needed. \$81k to cover school improvements; PE increase \$75k, Const increase \$108k per 4/5/19 email.	Sean Epperson (704) 983-4400.
Union	10	10-17-207	SR 1344 (Matthews Weddington Rd) at SR 1362 (Chestnut Ln) near Stallings. This project is being set up as a 20% companion match to allocated STPG-DA funds for the location. To be funded along with 10-17-205. Locations discussed with JKL on 1/10/18. Install a roundabout.	\$174,600	5/31/2018	48162.3.1	10%	Plans by Division. PE increase \$75k, ROW increase \$5k requested 4/5/19. U-6091.	Sean Epperson (704) 983-4400.
Union	10	10-17-208	SR 1315 (New Town Road) and SR 1312 (Marvin Road) in Marvin. This project is being set up only as a 20% companion match to allocated STPG-DA funds for the location. Install a roundabout.	\$175,500	5/31/2018	48164.3.1	10%	Plans by Division. \$25k increase ROW, \$22k increase construction per 4/5/19 email.	Sean Epperson (704) 983-4400.
Union	10	10-17-227-1	NC 200 and NC 522 and SR 1007 (S. Rocky River Road) and SR 1146 (Parkwood School Rd). This project is being set up only as a 20% companion match to allocated STP-DA funds for the location. (Companion to W-5710Z). Install a 5 legged RAB.	\$46,000	4/2/2020	N/A	10%	11/17/17 - Approved by Kevin Lacy in statewide W-project selection meeting. Plans by Division. Moving federal funds to state funds PE\$49k, ROW \$9,250 and construction \$257,348. Additional state funds include \$40k PE, \$8K ROW, and \$215k construction per 4/10/19 email. 10/14/19 - Scheduled for 6/2020 Let. This project is being set up only as a 20% companion match to allocated STP-DA funds for the location. Transferred \$39,000 from SS-6010K (49175.1.1) to W-5710Z (44859.1.26) to cover the 20% state match needed.	Sean Epperson (704) 983-4400.
Union	10	10-19-230	SR 1627 (New Salem Road) and SR 1658 (New Hope Church Road). Install an all-way stop.	\$18,000	3/5/2020	49125.3.1	10%	Plans to be developed by Division.	Sean Epperson (704) 983-4400.
Vance	05	05-17-49874	US 158 Business at SR 1295 (Tiny Broadwick Blvd.) Install 4 section FYA signal heads on both approaches of SR 1295 (Tiny Broadwick Blvd.	\$24,300	3/8/2018	47808.3.1	15%	Plans needed by Signals Unit. 11/13/19 plans are complete. Possible Robert project	Jeremy Warren (919)-536-4000
Vance	05	05-17-8013	SR 1148 (Vanco Mill Rd) at SR 1538 (Garrett Rd)/ US 1 NB Ramp. Install a traffic signal with wood poles.	\$67,500	12/7/2017	47668.3.1	100%	Plans needed from Signals Section. Plans received 1/18, division will install. On-call installing in December. 11/18/19 - Ready for final inspection.	Jeremy Warren (919)-536-4000
Vance	05	05-18-53853	SR 1501 (Allison Cooper Road) at Fishing Creek Bridge. Install bridge guardrail on both approaches.	\$22,500	12/6/2018	48302.3.1	40%	No plans are needed. On-call contractor will install.	Jeremy Warren (919)-536-4000

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Various	08	08-16-0825	***SYSTEMIC - GUARDRAIL END UNITS*** - Various NHS Routes in Montgomery and Richmond Counties - Project #3 Replace substandard guardrail end units.	\$407,500	9/8/2016	44890.3.1	99%	Plans not needed. To be Let 10/11/16 with completion date of 6/30/17. 4-7-17 construction is on going. 7/24/18 Actual project did not get constructed. Let this project along with W-5708F and W-5708H on 6-26-2018 but received no bids. Will re-let in August 2018 with a longer contract time. 11-9-18 Project let on October 23rd. Awarded. 7-17-2019 Construction should be completed by end of July 2019. 3/11/2020 - Project completed. Awaiting RTE final inspection.	Michael Ricketts: (910) 773-8033
Wake	05	05-14-0789	SR 1379 (Penny Road) at SR 1382 (Olde South Road). Install an All Way Stop with channelization.	\$22,500	9/7/2017	47448.3.1	15%	Layout needed from Division Design Unit to provide to Traffic Services. Scheduled to be funded at Sept. 2017 Board. Working with on-call contractor to schedule flatwork. Installed on 10/24/18 awaiting RTE final inspection. 11/2019 - scope changed to install signal. Need signal plans.	Jeremy Warren (919)-536-4000
Wake	05	05-14-8133-1	(1) NC 42 from SR 5330 to SR 5367. (2) NC 42 at SR 2727 (Sauls Road). (1) Widen NC 42 to a 3-lane cross section. (2) Construct an eastbound left turn lane on NC	\$410,500	8/8/2019	48839.3.1	50%	6/11/19 - Incorporated W-5601EY into W-5601EX by adding "(2)" part to scope. Will now be LAPP project - SS-6005A to be used for State match.	Reid Davidson (919)220-4717
Wake	05	05-15-8083	SR 1119 (Buckhorn Duncan Rd) from SR 1116 (Cass Holt Rd) to SR 1123 (Duncan Cook Rd.) Enhance the pavement markings, signing and address shoulder rutting along SR 1119.	\$18,000	3/3/2016	44630.3.1	10%	Plans needed from Division Traffic/Traffic Services.	Jeremy Warren (919)-536-4000
Wake	05	05-16-0739	I-495 and US 64 between Rogers Lane and east of NC 96. Apply transverse grooving to Bridge 955 (Eastbound I-495 over Crabtree Creek) and implement drainage improvements along this section.	\$243,000	9/8/2016	44904.3.1	100%	Project to be administered by Division Freeway Management Engineer. 2/21/18: division coordinating work with contractor - Ready for RTE final inspection WBS closed Status C-100 4/29/20 GPDavenport	Jeremy Warren (919)-536-4000
Wake	05	05-16-2071	*VULNERABLE USERS* - Downtown Raleigh Arterial Pedestrian Project - SR 2298 (Edenton St), SR 5809 (Morgan St), US 70 (McDowell St) and US 70/US 401 (Dawson St) in Raleigh. Install high visibility crosswalks at the signalized intersections.	\$68,400	12/1/2016	44947.3.1	80%	Plans not needed. City of Raleigh coordinating signal work.	Jeremy Warren (919)-536-4000
Wake	05	05-16-2076	VULNERABLE USERS - US 401 at SR 2108/SR 2036 (New Hope Road) and US 401 at Calvary Drive. Install pedestrian improvements to include pedestrian signal heads with pedestals, concrete	\$54,000	12/1/2016	44939.3.1	60%	Plans received, coordinating work with division on call contractors. COR to install crosswalks. Fulcher on hold for installation. Browe to install concrete island on calvary. Island installed on Hope.	Jeremy Warren (919)-536-4000
Wake	05	05-16-3661	VULNERABLE USERS: SR 1670 (Blue Ridge Road) at Ed Drive. Install a traffic signal with metal strain poles, pedestrian accommodations, and connect	\$117,000	3/9/2017	47110.3.1	60%	Plans needed from Signals Section. Having to acquire ROW for temporary pole. ROW office coordinating easements with property owner.	Jeremy Warren (919)-536-4000
Wake	05	05-16-3665	SR 2041 (Spring Forest Road) at Hollenden Drive. Install flashing yellow arrows and add high visibility crosswalks.	\$22,500	6/1/2017	47364.3.1	90%	Plans needed from Signals Section. 11/13/19 signal work complete. COR to install high visibility crosswalk.	Jeremy Warren (919)-536-4000

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wake	05	05-16-3671	*VULNERABLE USERS* US 1/US 401 (Capital Boulevard) at several signalized intersections in Raleigh from Crabtree Blvd. to SR 2041 (Spring Forest Rd.). Install high visibility crosswalks and reset truncated domes in median refuge islands.	\$76,500	3/9/2017	46949.3.1	10%	Plans needed from Signals Section. 11/13/19 plans complete. RTE to check with COR on status.	Jeremy Warren (919)-536-4000
Wake	05	05-16-9346	NC 54 at SR 1002 (Aviation Pkwy)/SR 3014 (Morrisville Carpenter Rd). Install overhead street lighting, Markings and Delineation.	\$117,000	6/2/2016	44751.3.1	100%	Waiting on Duke Power to install street lights. Waiting on RTE final inspection.	Jeremy Warren (919)-536-4000
Wake	05	05-16-9410	VULNERABLE USERS - SR 1625 (Green Level Church Road) at Dennison Lane/Jewel Creek Drive. Install a pedestrian hybrid beacon.	\$81,000	12/1/2016	44944.3.1	100%	Project under construction. Waiting on Duke Energy. Complete and waiting on RTE final inspection WBS closed 5/4/20 GPDavenport	Jeremy Warren (919)-536-4000
Wake	05	05-17-002	US 264. I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I-5111 is let.	\$10,000	10/5/2017	47665.3.1	100%	I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I-5111 is let. 11/13/19 Complete and ready to close. WBS closed 4/30/20 GPDavenport	Jeremy Warren (919)-536-4000
Wake	05	05-17-49842	SR 2921 (Raleigh Blvd.) at Glascock Street. Install 4 section protected/permissive FYA signal heads on both approaches of SR 2921 (Raleigh Blvd.)	\$46,800	3/8/2018	47807.3.1	15%	Plans needed by Signals Unit. 11/13/19 COR has plans awaiting construction	Jeremy Warren (919)-536-4000
Wake	05	05-17-5129	NC 50 (Creedmoor Road) at SR 1830 (Baileywick Road), Brennan Drive/Blandford Way, Stonehenge Drive and Sawmill Road. Install flashing yellow arrows.	\$108,000	6/1/2017	47361.3.1	80%	Plans needed from Signals Section .Plans received 8/17. 2/21/18:coordinating with division contractor to complete work.11/13/19 check with COR on status	Jeremy Warren (919)-536-4000
Wake	05	05-17-6455	SR 1613 (Davis Dr.) at SR 1635 (McCrimmon Parkway). Upgrade the traffic signal to 4 section FYA on both approaches of SR 1635 (Davis Dr).	\$45,000	9/7/2017	47449.3.1	95%	Plans needed from Signals Unit. Plans Received, town of Cary to install.waiting on mast arm from on-call contractor. Check if mast arm has been replaced	Jeremy Warren (919)-536-4000
Wake	05	05-18-51359	SR 2542 (Rock Quarry Rd) at SR 2550 (Pearl Rd). Install a traffic signal at SR 2550 (Pearl Rd). Pearl Rd will be under signal control at for 05-2264 and restripe SR 2542 for a westbound left turn lane.	\$22,500	5/31/2018	47926.3.1	10%	Signal plans needed by Signals Unit. COR to construction	Jeremy Warren (919)-536-4000
Wake	05	05-19-57074	SR 2542 (Rock Quarry Road) at SR 2564 (Sanderford Road). Install pedestrian signal and high visibility crosswalk.	\$45,000	9/5/2019	48880.3.1	10%	Plans needed by Signals Unit.	Jeremy Warren (919)-536-4000
Wake	05	05-19-57124-	NC 98 at SR 2057-4465 (Moore's Pond Road). Install All-Way Stop.	\$13,500	12/5/2019	49038.3.1	10%	8/23/19 - Roundabout W-project approved by Kevin Lacy in statewide W-project selection meeting. AWS as interim treatment.	Jeremy Warren (919)-536-4000
Wake	05	05-19-59376-	NC 42 at SR 1101 (Piney Grove Wilbon Road).***Interim treatment for W Project 05-19-59376***. Install backplates and near side signal head. Add a second of all red.	\$9,000	3/5/2020	49109.3.1	10%	Plans needed from Signals Section.	Jeremy Warren (919)-536-4000

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	05-19-59425	SR 2506 (Major Slade Road) at SR 2507 (Turnipseed Road). Convert to all-way stop.	\$13,500	3/5/2020	49105.3.1	10%	No plans are needed.	Jeremy Warren (919)-536-4000
Wake	05	05-20-60185	SR 3009 (Edwards Mill Road) at John Humphries Wynd/Ed Drive. Upgrade traffic signal to include FYA and pedestrian improvements.	\$73,800	6/4/2020	49256.3.1	10%	Plans needed by Signals Unit.	
Wake	05	05-20-60187	SR 1820 (Lead Mine Road) at Sawmill Road. Upgrade traffic signal to FYA on all approaches.	\$42,300	6/4/2020	49257.3.1	10%	Plans needed by Signals Unit.	
Wake	05	05-20-60188	US 64 Business (New Bern Avenue) at SR 2205 (Trawick Road). Add a crosswalk with pedestrian signals on the southwest leg of the intersection.	\$91,800	6/4/2020	49259.3.1	10%	Plans needed by Signals Unit.	
Wake	05	05-20-60189	SR 1009 (Lake Wheeler Road) at SR 4746 (Centennial Parkway). Revise lane assignment to provide dual left turn lanes on northbound SR 1009 and revise the traffic signal to dual FYA with TOD phasing.	\$60,300	6/4/2020	49258.3.1	10%	Plans are needed from Division Design Construct Unit.	
Wake	05	05-20-60193	NC 96 between SR 2315 (Doyle Road) and US 401. Install wide pavement marking lines and snow plowable pavement markers.	\$108,000	6/4/2020	49255.3.1	10%	No plans are needed.	
Wake & Durha	05	05-16-3663	Westbound NC 540 approaching NC 54 Provide advance notification of the Exit Only condition.	\$90,000	3/9/2017	46954.3.1	40%	Signing plans received. Plan to let with W-5705M	Jeremy Warren (919)-536-4000
Warren	05	05-19-59423	US 158 at SR 1305 (Warren Plains Road). Convert to all-way stop.	\$13,500	3/5/2020	49103.3.1	10%	No plans are needed.	Jeremy Warren (919)-536-4000
Watauga	11	11-16-212	SR 1117 (Mast Gap Road). Install shoulder guardrail.	\$110,250	9/8/2016	44880.3.1	99%	No plans needed. The On Call Contractor has been notified to start ASAP. Project complete, awaiting RTE final inspection. 4/20/20 - CON WBS re-opened in order to install add'l guardrail. Project is not complete.	Kevin Whittington: (828) 268-6044.
Watauga	11	11-19-200	US 321/US 421/W. King Street at SR 1102 (Water Street) in Boone. Upgrade signal with led time for pedestrians.	\$4,500	6/6/2019	48764.3.1	100%	RTE final inspection memo 4/7/2020	Daniel Adams: (336) 903-9136
Watauga	11	11-19-201	NC 194 in the vicinity of SR 1328 (Brookshire Rd.) Install an electronic LED (solar powered) blinker sign. Install wider edge lines. Install reflectors on existing guardrail.	\$8,100	6/6/2019	48765.3.1	99%	Gap section in guardrail evaluated and not feasible due to utility conflicts. Project Complete	Daniel Adams: (336) 903-9136

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wayne	04	04-15-36806	SR 1958 (Bennetts Bridge Road) between the Duplin County Line and 0.27 mile north of the Duplin County Line, a length of 0.27 mile. Install guardrail on bridge #117, and at drain pipe #E2213 610' north of the bridge. Flatten curve and improve superelevation between 0.17 and 0.27 mile north of bridge #117.	\$260,000	12/1/2016	44936.3.1	10%	On schedule, to be combined with B-4844	Addison Gainey: (919) 640-6428.
Wayne	04	04-17-52430	US 13/117 at NC 581. Combine traffic signals 04-0219 (for US 13/117 northbound) and 04-0417 (for US 13/117 southbound) to operate under one controller, install louvered heads for westbound NC 581 left turns onto southbound US 13/117, add backplates to all signal heads, install dual shoulder-mounted "Be Prepared to Stop When Flashing" sign and flasher assemblies on both approaches of US 13/117, upgrade supplemental guide signs and route markers, restripe the intersection, and cut trees and undergrowth in the south side of the median.	\$63,900	9/5/2019	48876.3.1	10%	On hold due to funding, funds not released.	Addison Gainey: (919) 640-6428.
Wayne	04	04-18-53549	SR 2234 (Mark Edwards Road) between Bridge #121 and SR 1714 (Parkstown Road), and SR 1714 (Parkstown Road) between SR 2234 (Mark Edwards Road) and SR 2233 (unnamed), a length of 0.21 mile. (ROW Cost Only) Flatten the curve on SR 2234 and SR 1714, and improve the skew of the intersection of SR 2234 with SR 1714 and SR 2234.	\$153,900	3/7/2019	48481.2.1	10%	To be combined with project 17BP.4.R.110. Work nearing completion.	Addison Gainey: (919) 640-6428.
Wayne	04	04-18-55242	SR 1926 (Old Mount Olive Highway) at SR 1930 (Outlaw Road). Install an all-way stop.	\$22,500	9/5/2019	48877.3.1	10%	On hold due to funding.	Addison Gainey: (919) 640-6428.
Wayne	04	04-19-57133	SR 1534 (Big Daddy's Road) at SR 1543 Lancaster Road. Install an all-way stop.	\$18,000	12/5/2019	48971.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Wilkes	11	11-16-215	SR 1002 between NC 18 and SR 1957 (Rock Creek Road). Widen 8 curves 2-4 feet, overlay 100 feet per curve, restripe pavement markings add additional signing and install approximately 750 feet of guardrail.	\$143,100	6/1/2017	47342.3.1	10%	Division will provide any needed plans.	Brian Hamby: (336) 903-9150
Wilson	04	04-10-7463	US 264A (Raleigh Road) from SR 1165 (Forest Hills Road) to Heritage Drive Widen US 264A between Chili's PVA and SR 1165 for dual lefts onto SR 1165; remove signal at Chili's PVA and construct westbound-only leftover; install signal at Wolf Trap Drive; construct median between Chili's PVA and Target PVA w/ opening	\$250,000	10/7/2010	43077.3.1	50%	Remaining work from project description falls within project limits of project U-5941. Design to begin on U-5941 March 2018. Signal installation complete 9/29/10.	Addison Gainey: (919) 640-6428.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wilson	04	04-20-59915	SR 1149 (Rock Ridge Sims Road) at SR 1136 (Old Raleigh Road). Install an all-way stop.	\$22,500	6/4/2020	49250.3.1	10%	On hold due to funding. Funds not released	Addison Gainey: (919) 640-6428.
Yancey	13	13-17-212	NC 197 from SR 1330 (n.i.) to a point 350' south of SR 1330 (n.i.), near Burnsville. Total Length = 350'. Remove rock embankment and install guardrail on shoulder of	\$82,800	3/8/2018	47838.3.1	10%	Plans to be developed by the District Office. Scheduled to be funded at March 2018 Board. -PROJECT COMPLETE. 2/27/20 - Per RTE, construction has not started.	Chris Medlin (828) 298-2741.
Yancey	13	13-19-216	US 19E at SR 1121 (Prices Creek Rd.), near Burnsville. Install an actuated traffic signal.	\$42,300	3/5/2020	49131.3.1	10%	Plans to be developed by the Signal Design Section.	Anna Henderson (828)250-3000

Total Number of Projects: 347