

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|--|-------------------------------------|
| Alamance | 07 | 07-11-935 | Intersection of US 70 (Fisher St.) and Fulton Street, in Burlington. Install traffic signal with metal poles and loop detection on Fulton, to prevent backup onto N. Church Street. Fiber will need to be run from the cabinet at Church and Ireland to include the new signal into the existing signal system. | \$84,000 | 7/12/2012 | 43573.3.1 | 10% | Plans by Signals. | Rob Ziemba: (919) 661-4832. |
| Beaufort | 02 | 02-11-126 | NC 33 between 1000' east and 1000' west of NC 306 Widen existing 24' pavement to 32' for 4' paved shoulders | \$162,500 | 10/6/2011 | 43374.3.1 | 10% | Plans by Division. | Steve Hamilton: (252) 830-3490. |
| Beaufort | 02 | 02-11-138 | NC 33 at SR 1936 (Old Sandhill Road). Realign SR 1936 to reduce the skew angle and construct an eastbound right turn lane on NC 33. | \$125,000 | 1/5/2012 | 43464.3.1 | 60% | Plans by Division. [Amended to TIP 1/2012. Let date is 3/12. HRRR funds to be used.] Estimated completion date is 10/2012. | Steve Hamilton: (252) 830-3490. |
| Beaufort | 02 | 02-12-153 | US 264 (5th Street) at SR 1403 (15th Street/Clarks Neck Road) Install Flashing Yellow Arrow left turn heads on existing signal (SI# 02-0404) | \$32,000 | 10/4/2012 | 43621.3.1 | 10% | Plans by TMSD. | Pam Alexander: (919) 661-5951. |
| Bertie | 01 | 01-12-194 | NC 45 between SR 1347 (Basnight Road) and 2000' north of SR 1347 (Basnight Road) Add 2' paved shoulders, resurface, and reconstruct soil shoulders. | \$68,000 | 10/4/2012 | 43615.3.1 | 10% | Plans by Division. | Jason Davidson: (252) 482-7977 |
| Brunswick | 03 | 03-10-206 | US 17 and US 17 business south of Shallotte. Signalized intersection. Construct offset lefts on US 17 and install flashing yellow arrow on US 17. | \$235,000 | 10/7/2010 | 43034.3.1 | 10% | Plans to be done by Division. Estimated let date is 6/2012. | Scott Cooke: (910) 341-2000 |
| Brunswick | 03 | 03-11-163 | US 17 at SR 1303 (Hickman Road). Install actuated flashers on Vehicle Entering When Flashing Signs on US 17 South. Install Actuated Flashing Red Beacons on Dual Mounted Stop Signs on SR 1303. Install Actuated Flashing Yellow Beacons on Stop Ahead Sign on SR 1303 approaching US 17 South. | \$52,000 | 7/12/2012 | 43550.3.1 | 25% | Plans to be done by Signals Design Section transmitted to Division on 7/26/12. | Katherine Hite: (910) 341-2000. |
| Brunswick | 03 | 03-11-881 | NC 130 at SR 1132 (Shell Point Rd/Civietown Rd.) Four legged intersection with left turn lanes on NC 130. Intersection is under stop sign control. The project consists of buying and clearing sight triangles. Monuments will be set by NCDOT to permanently mark sight triangles. | \$56,000 | 10/6/2011 | 43378.3.1 | 10% | Plans to be done by Location and Surveys for Right of Way to make purchase. Plans to survey in May, 2012. | Coke Gray: (910) 371-2520 |
| Buncombe | 13 | 13-08-202 | I-240 from a point 0.35 mile west of Exit 8 (Fairview Road) eastward to a point 0.25 mile east of Exit 8 in Asheville. Install two lines of single-faced guardrail in median. | \$193,000 | 10/2/2008 | 42430.3 | 99% | Complete 5/1/2012. Waiting on final inspection. | Chad Bandy: (828) 298-2741 |
| Buncombe | 13 | 13-11-201 | SR 3116 (Mills Gap Rd.) at SR 3121 (Pinners Cove Rd.) in Royal Pines. Install an actuated flasher on SR 3116. | \$8,000 | 10/6/2011 | 43387.3.1 | 95% | Work complete, pending payment. | Anna Henderson: (828) 251-6171. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|---|-------------------------------------|
| Buncombe | 13 | 13-11-204 | SR 3556 (Meadow Road) between Amboy Road and Victoria Road. Resurface roadway in a sharp curve to improve the superelevation and install centerline rumblestripes throughout the section. | \$240,000 | 7/7/2011 | 43318.3.1 | 99% | Complete 9/2012. Waiting on final inspection. | Chad Bandy: (828) 298-2741. |
| Buncombe | 13 | 13-12-201 | SR 3548 (Haywood Road) at Ridgelawn/Beverly Road. Install an actuated traffic signal, make some minor pavement marking/lane assignment changes and install pedestrian crosswalks. | \$80,000 | 7/12/2012 | 43584.3.1 | 15% | SIN 13-0049. Signal plans sent to Division on 7/9/12. | Anna Henderson: (828) 251-6171. |
| Buncombe | 13 | 13-12-202 | SR 3238 (Fairview Rd.) at I-240 Eastbound Ramps in Asheville. Construct a right turn lane on Westbound SR 3238 and make signal improvements. | \$80,000 | 7/12/2012 | 43583.3.1 | 10% | SIN 13-0465. Signal Design Section waiting on plans from Division. Est. completion date is 4/30/13. | Chad Bandy: (828) 298-2741. |
| Buncombe | 13 | 13-12-203 | US 19-23 (Future I-26) northbound exit ramp (Exit 19B) at SR 1725-Weaver Boulevard, Weaver Boulevard from the US 19-23 exit ramp to the first Ingles entrance. Install an actuated traffic signal & queue detection on the ramp, and construct an additional lane on SR 1725 between the exit ramp and the first Ingles entrance. | \$240,000 | 7/12/2012 | 43559.3.1 | 85% | Roadway plans to be developed by the Division. Traffic signal plans delivered to Division on 7/10/12. SIN: 13-1239. Lane addition under construction. | Anna Henderson: (828) 251-6171. |
| Buncombe | 13 | 13-12-204 | US 25/70 at SR 1756 (Jupiter Road). Install an actuated traffic signal. | \$96,000 | 10/4/2012 | 43626.3.1 | 10% | Plans to be developed by the Signal Design Section. | Tim Williams (919) 661-3274. |
| Buncombe | 13 | 13-12-205 | SR 3539 (Fanning Bridge Rd.) from NC 280 to Henderson County in Buncombe County. Install guardrail and widen right turn lane at NC 280. SR 1358 (Fanning Bridge Rd.) from Buncombe County to SR 1471 in Henderson County. Install guardrail. Length = 0.46 mile. Install +/- 1700' of shoulder guardrail and widen right turn slip lane at SR 3539 and NC 280. | \$80,800 | 10/4/2012 | 43623.3.1 | 10% | Plans to be developed by the Division. | Anna Henderson: (828) 251-6171. |
| Buncombe | 13 | 13-12-207 | SR 3136 (Cane Creek Rd.) from SR 3142 to SR 3354 near Fairview. Pipe ditch and widen shoulder in subject curve. | \$16,800 | 10/4/2012 | 43622.3.1 | 10% | Plans to be developed by the Division. | Anna Henderson: (828) 251-6171. |
| Burke | 13 | 13-11-203 | SR 1726 from US 70 to SR 1843 and SR 1843 from US 1726 to SR 1737, near Valdese. Install shoulder guardrail on SR 1726 and SR 1843. | \$125,000 | 7/7/2011 | 43320.3.1 | 99% | Project complete. Waiting on final inspection. | Anna Henderson (828) 251-6171 |
| Burke | 13 | 13-11-207 | SR 1653 from just east of SR 1658 to +/- 0.36 mile north of SR 1625. Length = +/- 0.30 mile. Install 2-4' paved shoulder, upgrade and extend guardrail throughout the curve, and install additional warning signs | \$50,000 | 10/6/2011 | 43386.3.1 | 80% | Roadway work complete, Traffic to upgrade signs. | Anna Henderson: (828) 251-6171 |
| Burke | 13 | 13-11-208 | SR 1956 from SR 2002 to SR 2021. Length = 1.2 miles Widen roadway to 20' and install warning signs in the low speed curves. | \$240,000 | 10/6/2011 | 43384.3.1 | 95% | Under contract. Estimated completion is 9/2012. | Anna Henderson: (828) 251-6171 |
| Cabarrus | 10 | 10-09-229 | NC 73 (Davidson Highway) at Chadbourn Avenue. Install left turn lane on NC 73 at Chadbourn Ave. | \$111,120 | 7/12/2012 | 43577.3.1 | 10% | Plans by Division. Est. completion Spring 2013. | Scott Cole: (704) 982-0101 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|-------------------------------------|
| Cabarrus | 10 | 10-11-208 | US 29 and SR 1432 (Concord Farms Road) in Concord. Install a directional crossover at the intersection using a ballard/curb system. Widen radius at intersection of US29 and Samual Adams Circle to allow for easier U-turn movement at this location. | \$80,000 | 7/7/2011 | 43311.3.1 | 90% | Final inspection by RTE/DTE on 9/11/12. Letter to go out once changes are made. | Scott Cole: (704) 982-0101 |
| Cabarrus | 10 | 10-12-203 | SR 1100 (Reed Mine Road) in the vicinity of a horizontal and vertical curve. Install guardrail along the shoulder of the road for approximately 1200' - 1600'. | \$28,000 | 10/4/2012 | 43618.3.1 | 10% | Plans by District. | Scott Cole: (704) 982-0101 |
| Caldwell | 11 | 11-11-201 | SR 1001 (Connelly Springs Rd.) @ SR 1130 (Cajah Mtn. Rd.) Install a left-turn lane on the southbound approach of SR 1001. Revise existing signal to provide a flashing yellow arrow for the southbound SR 1001 left turn. | \$352,000 | 4/5/2012 | 43506.3.1 | 20% | S.I.N.: 12-1086. Signal Design Section waiting on DDC plans. ROW acquisition to begin 9/2012. | Joe Laws: (336) 667-9111 |
| Carteret | 02 | 02-06-204 | US 70 at SR 1147 (McCabe Road). Construct a mainline leftover. | \$125,000 | 4/2/2009 | 42596.3.1 | 10% | Plans complete. Plan to be revised due to Town's request. Estimated let date is 9/2012. | Steve Hamilton: (252) 830-3490. |
| Catawba | 12 | 12-05-201 | NC 127 from SR 1128 to SR 1176 (0.5 miles). Construct continuous left turn lane. | \$1,145,00 | 4/2/2009 | 42662.3.1 | 50% | Kevin Lacy approved funds increased to ROW/Utilities = \$570,000 and CON = \$575K. Project let. Estimated completion date is 12/2012. | Byron Engle: (704) 480-9032. |
| Catawba | 12 | 12-11-203 | NC 127 at SR 1400 (Cloninger Mill Road/SR 1351 (Kool Park Road). Revise signal to change SB NC 127 protected-permitted left-turn phase to fully protected. | \$10,000 | 4/7/2011 | 43198.3.1 | 99% | SIN: 12-1018. Project work complete 4/25/2012. Division reports that RTE has inspected and project can be closed. Awaiting final inspection letter from Regional Traffic Engineer. | Byron Engle: (704) 480-9032. |
| Catawba | 12 | 12-11-212 | SR 1453 (Springs Rd.) @ SR 1484 (County Home Road). Realign horizontal curve on SR 1453, improve skew angle of SR 1484, install a SB left turn lane for SR 1453, and signalize the intersection. | \$390,000 | 1/5/2012 | 43456.3.1 | 15% | S.I.N.: 12-1791. Plans to Division on 2/28/2012. Sent to ROW. To be let in 3/2013. Anticipated completion in 10/2013. | Byron Engle: (704) 480-9032. |
| Catawba | 12 | 12-11-213 | SR 1005 (McDonald Parkway at the intersections of the I-40 EB ramps and SR 3003/Fifteenth Ave. SE) At the I-40 EB ramps: install FYA for SB left turns, add additional 3 section signal head for SB through approach. Install back plates with reflective borders for NB and SB approaches. Convert right turn slip lane to signal control. At the SR 3003/ Fifteenth Ave SE intersection, construct an additional SB left turn lane to provide dual left turns. | \$300,000 | 4/5/2012 | 43491.3.1 | 20% | SIN: 12-1493 & 12-1746. Project has been let. Estiamted completion date 11/1/2012. | Byron Engle: (704) 480-9032. |
| Catawba | 12 | 12-12-201 | NC 127 @ SB US 321 Ramps. 1. Install a queue loop detector on the SB US 321 off-ramp. 2. Install a Flashing Yellow Arrow for SB NC 127 left turning vehicles. 3. Restripe the SB US 321 off-ramp at the intersection to improve the skew angle of the right-turn lane and bring the right-turning vehicles under signal control. 4. Install flexible delineators to block out the existing SB US 321 off-ramp right-turn lane. | \$20,000 | 7/12/2012 | 43581.3.1 | 30% | SIN 12-1642. Signal plans sent to Division 7/27/12. Will schedule with State and Contractor forces as soon as possible. | Byron Engle: (704) 480-9032. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|-------------------------------------|
| Catawba | 12 | 12-12-204 | SR 2231 (2nd Ave. SW) @ 13th St. SW. Remove the NB 13th St. SW right turn slip lane and concrete island. Rework the pavement/markings to create a right turn lane under signal control. | \$28,000 | 10/4/2012 | 43628.3.1 | 10% | Division to prepare plans. | Byron Engle: (704) 480-9032. |
| Catawba | 12 | 12-12-205 | US 70 at NC 10. Expedited Supplemental "STOP Ahead" measures, CMS, Transverse Thermo Rumble Strips, Signage, Division Force Account (State Funds) and Traffic Control Modifications. | \$16,000 | 10/4/2012 | 43631.3.1 | 25% | No plans necessary | Byron Engle: (704) 480-9032. |
| Catawba | 12 | 12-12-206 | US 70 at NC 10. Construct roundabout | \$320,000 | 9/6/2012 | 43663.3.1 | | DDC to prepare plans and let for bids. Anticipated completion is 11/30/13. | Byron Engle: (704) 480-9032. |
| Cherokee/Cla | 14 | 14-11-211 | Bridge #223 on SR 1548/SR 1100. DN00064 Install bridge approach guardrail. | \$75,000 | 10/6/2011 | 43379.3.1 | 99% | Contract complete. Awaiting final inspection. | Wesley Grindstaff: (828) 321-4105. |
| Chowan | 01 | 01-11-131 | NC 32 between the southern intersection with SR 1316 (Greenhall Road) at Hancock and the northern intersection with SR 1317 (Brayhall Road). Overlay with open-graded asphalt friction course. | \$280,000 | 1/5/2012 | 43441.3.1 | 25% | Under contract. | Scott Fenwick: (252) 482-7977. |
| Cleveland | 12 | 12-11-202 | SR 2033 in the vicinity of bridge numbers 220025 and 220034. Install bridge approach guardrail and guardrail at various segments along SR 2033. | \$175,000 | 10/6/2011 | 43390.3.1 | 99% | Awaiting final inspection from Regional Traffic Engineer. | Byron Engle: (704) 480-9032. |
| Cleveland | 12 | 12-11-206 | SR 2263 (Margrace Road) at SR 2487 (Dixon School Road). Install actuated flashing beacons on Intersection Warning signs on SR 2487. | \$35,000 | 4/7/2011 | 43187.3.1 | 99% | SIN: 12-1781. Final inspection on 2/7/2012. Adjustments recommended. Division reports that RTE has inspected and project can be closed. Awaiting final inspection letter from Regional Traffic Engineer. | Byron Engle: (704) 480-9032 |
| Columbus | 06 | 06-11-105 | SR 1001 (Hallsboro Rd), curve located approximately 0.5 mile south of SR 1915 Wedging along the curve; resurfacing | \$125,000 | 10/6/2011 | 43407.3.1 | 10% | Plans by Division. State forces to begin construction in October 2012. | Drew Cox: (910) 642-3760 |
| Craven | 02 | 02-11-174 | NC 55, 0.08 mile east of SR 1445 (Turkey Quarter Creek Road) over a branch of the Neuse River at double culvert structure #240051. Install guardrail on the north side of NC 55 on both approaches to culvert #240051. | \$69,600 | 7/12/2012 | 43562.3.1 | 10% | Plans by Division. To be done by State forces. Estimated completion date is 10/15/12. | Steve Hamilton: (252) 830-3490. |
| Cumberland | 06 | 06-09-203 | SR 1403 (Reilly Road) at SR 1400 (Cliffdale Road) in Fayetteville. Install concrete island channelization on all four legs of the intersection. | \$75,000 | 7/7/2011 | 43298.3.1 | 99% | Project complete. Awaiting final inspection. | Richie Hines: (910) 486-1496 |
| Cumberland | 06 | 06-10-202 | SR 1402 (Rim Road) south of SR 1400 (Cliffdale Road). Install a 2' monolithic center island for approximately 300 feet. | \$16,000 | 7/7/2011 | 43301.3.1 | 99% | Project complete. Awaiting final inspection. | Richie Hines: (910) 486-1496 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|---|
| Cumberland | 06 | 06-11-130 | NC 24/87/Bragg Blvd at the intersections of Barrington Cross and McPherson Avenue; in the City of Fayetteville. Construct Directional Crossovers at both locations | \$100,000 | 1/5/2012 | 43447.3.1 | 10% | Plans by Division. Estimated let date is 12/19/12. | Scott Pridgen: (910) 437-2611. |
| Cumberland | 06 | 06-11-148 | US 401 (Pamalee Drive) from the intersection with Cain Rd / Helen Drive eastward towards Commonwealth; within the City of Fayetteville. Construct concrete median. | \$135,000 | 1/5/2012 | 43448.3.1 | 25% | Plans by Division. To be done by blanket contract by Dec. 2012. | Richie Hines: (910) 486-1496. |
| Cumberland | 06 | 06-11-165 | US 401/Pamalee Drive, from Commonwealth Drive westward for approximately 0.2 mile, in the City of Fayetteville Install drop inlets along curved/sag section of Pamalee Drive, and install a driveway drop inlet at the intersection with Commonwealth, to improve drainage. | \$51,000 | 4/5/2012 | 43503.3.1 | 25% | Plans by Division. To be done by blanket contract by Dec. 2012. | Richie Hines: (910) 486-1496. |
| Cumberland | 06 | 06-12-194 | US 401 (Pamalee Drive/Country Club Drive) at NC 210 (Murchison Road). Construct marked crosswalks on all four legs of the intersection and revise the signal to include pedestrian signal heads and push buttons. Also revise two existing mid-block crosswalks near intersection. | \$60,000 | 10/4/2012 | 43641.3.1 | 10% | Plans needed from Signal Design and Division (for curb ramps). Est. let date is 10/2013. | Scott Pridgen: (910) 437-2611. |
| Cumberland | 06 | 06-12-194 | NC 53 (Cedar Creek Road), just east of Bureau Drive. Construct a high visibility pedestrian crosswalk with concrete median refuge island. | \$14,800 | 10/4/2012 | 43642.3.1 | 10% | Plans by Division. | Scott Pridgen: (910) 437-2611. |
| Cumberland | 06 | 06-12-198 | SR 1137/Crystal Springs Rd from SR 1135 to SR 1003, near the City of Fayetteville and the Town of Hope Mills. Construct 2' symmetrical widening - with safety edge, wedging at the intersection with SR 4135/SR 3320 (Red Oak Dr.), then resurface | \$229,600 | 10/4/2012 | 43643.3.1 | 25% | Widening and resurfacing to be done with Resurfacing Contract - let May 2, 2012 with completion by Dec. 2012. Guardrail to be installed after pavement work is completed. | Richie Hines: (910) 486-1496. |
| Currituck | 01 | 01-08-204 | SR 1227 (South Mills Road) 1.15 miles west of SR 1313. Relocate curve (flatten horizontal alignment). | \$195,000 | 10/7/2010 | 42999.3.1 | 25% | Plans completed. Right-of-way is being purchased. | Scott Fenwick: (252) 482-7977. |
| Dare | 01 | 01-06-213 | SR 1217 (Colington Road) at the Methodist Church northwest of SR 1490 (Williams Drive) near Kill Devil Hills. Realign SR 1217 to remove severe horizontal curve. | \$250,000 | 4/5/2007 | 41377.3 | 30% | [*NOTE by TEB: As of 4/5/07, project given spending authority for construction.] Plans to be developed by the Division. Companion funds are from Small Construction. Project is delayed by a very complicated heir situation on a Right-of-Way purchase. This was caught up in ROW due to one property having 180 heirs that had to be contacted. That has been settled and the Division is waiting for utility plans from Dare County that the county wanted included in this project on a reimbursable basis. To be let 9/19/12, DOA 10/22/12. Estimated completion 5/17/13. | Scott Fenwick: (252) 482-7977. Michelle Pittman: (252) 332-8182. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|--|
| Dare | 01 | 01-12-182 | US 158 from Currituck County Line to US 64, a length of 18.06 miles Install 29 high visibility crosswalks at 24 signalized intersections, improve radii in the northwest quadrant of 8th Street and the northeast quadrant of Barnes Street, install pedestrian signal phases at 8th Street and at Cypress Knee Trail. | \$80,000 | 7/12/2012 | 43549.3.1 | 30% | Geometric and pavement marking plans by Division. Signal plans received. Work scheduled to begin 10/1/12. | Jason Davidson: (252) 482-7977. Pam Alexander: (919) 661-5951. |
| Dare | 01 | 01-12-187 | NC 12 (N. Virginia Dare Trail/Ocean Blvd.) at SR 1418 (Virginia Dare Trail)/SR 1493 (N. Croatan Hwy.) Upgrade existing traffic signal (SI# 01-0718) with flashing yellow arrows, restripe pavement markings, and install advance shoulder-mounted lane control signs on southbound NC 12. | \$5,600 | 10/4/2012 | 43613.3.1 | 10% | Plans by TMSD. | Pam Alexander: (919) 661-5951 |
| Davidson | 09 | 09-07-211 | NC 150 and SR 1453 (West Center Street) near Lexington. Construct a left turn lane with 150 feet of storage on NC 150. | \$360,000 | 1/5/2012 | 43470.3.1 | 10% | Plans by Division. [Amended to TIP 1/2012. ROW Let date is 10/13, CON Let date is 10/14. HRRR funds to be used.] | J. P. Couch: (336) 631-1376 |
| Davidson | 09 | 09-09-208 | SR 3010 (Old US 52) and SR 1499 (Enterprise Road)/SR 3262 (Welcome Center Boulevard) near Lexington. Installation of a flashing yellow arrow for the protected/permitted left turn phases on SR 3010. | \$46,000 | 10/6/2011 | 43400.3.1 | 85% | Will coordinate upgrade with Developer project. Project under construction with est. completion date of 10/1/12. | J. P. Couch: (336) 631-1376 |
| Davidson | 09 | 09-10-005 | SR 1508 (Hickory Tree Rd) and SR 1601 (Mendenhall Road) near Winston-Salem. Installation of left turn lane on Hickory Tree Road, with a 100 feet of storage. | \$200,000 | 10/6/2011 | 43399.3.1 | 10% | Plans by Division. | J. P. Couch: (336) 631-1376 |
| Davidson | 09 | 09-11-981 | Signalized intersection located at SR 1508 (Hickory Tree Road) and US 52 SB Off/On Ramp. Modification to the existing signal to include Wavetronix radar based vehicle detection device (advance dilemma zone detection) for the westbound approach to the intersection. A click module is also to be included with the Wavetronix system so that the Traffic Safety Evaluation Group can accurately log red light running data. | \$11,040 | 7/12/2012 | 43576.3.1 | 10% | Plans by Signals. | Rob Ziemba: (919) 661-4832. |
| Davidson | 09 | 09-11-982 | NC 109 at SR 1755/SR 1798 (Old Greensboro Road). Changing the left turn signal phasing from fully permitted to protected permitted on the northbound, southbound and westbound approaches to the intersection. | \$20,000 | 10/4/2012 | 43636.3.1 | 10% | Plans by Signals. | Boniface Maduabach: (919) 661-3266. |
| Davidson | 09 | 09-12-132 | Intersection of NC 8/SR 3010 at US 52 SB Off Ramp. Modification of existing signal to include a Wavetronix radar based detection system for the northbound approach to the intersection. A click module is also to be included with the Wavetronix system so that the Traffic Safety Evaluation Group can accurately log red light running data. | \$11,040 | 7/12/2012 | 43575.3.1 | 10% | Plans by Signals. | Rob Ziemba: (919) 661-4832. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|--|--|
| Davidson | 09 | 09-12-191 | SR 2229 (Conrad Hill Mine Rd) 0.2 mi S of SR 2226 (Conrad Hill Mine Rd) east of Lexington. Improve superelevation through curve. | \$56,800 | 10/4/2012 | 43638.3.1 | 10% | Plans by Division. | J. P. Couch: (336) 631-1376 |
| Davidson | 09 | 09-12-480 | US 52 at SR 1192 (Old US 64), US 64, and SR 1242 (W. Center St) overpasses northwest of Lexington. Upgrade median bridge approach guardrail to 2012 NCDOT standards. | \$12,000 | 10/4/2012 | 43637.3.1 | 10% | Plans by Division. | J. P. Couch: (336) 631-1376 |
| Duplin | 03 | 03-10-857 | NC 24 (Kenansville Bypass) at three signalized intersections NC 11, NC 50, NC 903. Install long vehicle detection and shoulder mounted actuated yellow flashing beacons (mounted on signal ahead warning signs) that flash when signal changes to red. | \$156,000 | 1/6/2011 | 43124.3.1 | 90% | Currently under construction. Per Ross Kimbro, waiting on software to complete. | Katie Hite: (910) 341-2000. |
| Durham | 05 | 05-11-502 | SR 1004 (Old Oxford Road) at SR 1648 (Danube Lane). Install a traffic signal and construct left turn lanes on SR 1004 (Old Oxford Road). | \$294,400 | 7/12/2012 | 43567.3.1 | 15% | Plans needed from Division Design Construct Unit and Signal Design Unit. | Al Grandy: (919) 220-4600. Rob Ziemba: (919) 661-4832. |
| Durham | 05 | 05-11-642 | SR 1158 (Cornwallis Road) at Hope Valley Road Install a traffic signal and include in Durham Signal System. | \$65,000 | 4/5/2012 | 43502.3.1 | 95% | Plans needed from Signal Design Unit. Signal design complete. | Rob Ziemba: (919) 661-4832 |
| Durham | 05 | 05-12-978 | SR 1407 (Carver Street) at Broad Street/Kenan Road. Construct a mini roundabout. | \$284,000 | 10/4/2012 | 43645.3.1 | 10% | Plans needed from Division Design Construct Unit. | Al Grandy: (919) 220-4600. |
| Edgecombe | 04 | 04-12-107 | US 258 at NC 42/43. Convert existing two-way stop to an all-way stop. | \$44,000 | 7/12/2012 | 43566.3.1 | 10% | Plans by TMSD. | Pam Alexander: (919) 661-5951. |
| Forsyth | 09 | 09-10-236 | SR 1891 (Peacehaven Road) and SR 1101 (Harper Road) in Clemmons. Associated with new school and developer funds. Install Roundabout Associated with new school and developer funds. Needs to be picked in January to provide funds for fall completion. | \$100,000 | 3/3/2011 | 43168.3.1 | 10% | Plans by Division. Village of Clemmons to purchase Right-of-Way. | J. P. Couch: (336) 631-1376 |
| Forsyth | 09 | 09-12-441 | US 311 near Reid Farm Rd (non-system), north of Walkertown. Improve deficient superelevation through two horizontal curves. | \$107,200 | 10/4/2012 | 43635.3.1 | 10% | Plans by Division. | J. P. Couch: (336) 631-1376 |
| Gaston | 12 | 12-11-205 | SR 1106 (Freedom Mill Road) at SR 1125 (Sparrow Springs Road). Realign side street to improve skew angle to main street. Install crosswalks and pedestrian flashers. | \$105,000 | 7/7/2011 | 43316.3.1 | 90% | Realignment, crosswalk, and pedestrian flashers have been completed. In process of installing a concrete island. Estimated completion is 11/15/2012. | Byron Engle: (704) 480-9032. |
| Gaston | 12 | 12-11-211 | NC 279 from Camp Sertoma Rd. to SR 1456 (White Jenkins Rd.). NC 274 from 500' north of SR 1443 (Dameron Rd.) to 1200' south of SR 1405 (Ramseur Rd.) Install centerline rumble strips and apply high visibility markings to centerline and edge lines. | \$100,000 | 1/5/2012 | 43471.3.1 | 10% | [Amended to TIP 1/2012. Let date is 4/12. HRRR funds to be used.] DDC to design plans and let for bids. Estimated completion is 10/2013. | Byron Engle: (704) 480-9032. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|---|---|
| Gaston | 12 | 12-12-203 | NC 16 @ SR 1912 (Horseshoe Bend Beach Rd.) / SR 1992 (Old NC 16). Install Dual "Be Prepared to Stop when Flashing" (or similar) signs with actuated flashers on NC 16 for the NB and SB approaches. | \$36,000 | 10/4/2012 | 43629.3.1 | 10% | Signals Design to prepare plans. | Tim Williams (919) 661-3274. |
| Gates | 01 | 01-11-058 | US 158 at SR 1002 (Acorn Hill Road). Install painted delineation islands on both approaches of SR 1002. | \$7,500 | 4/7/2011 | 43176.3.1 | 10% | Plans by Division. | Jason Davidson: (252) 482-7977. |
| Graham | 14 | 14-12-202 | US 129, 0.1 mile north of SR 1100, near Robbinsville. Install shoulder guardrail on US 129. | \$8,400 | 7/12/2012 | 43585.3.1 | 10% | Plans to be developed by the District. | Wesley Grindstaff: (828) 321-4105 |
| Graham, Swai | 14 | 14-11-210 | Seven spot locations on NC 143 in Graham County, US 129 in Swain County, and NC 28 in Graham and Swain Counties. Safety improvements which include additional warning signs, paved shoulders (select locations), speed reduction pavement markings (select locations) and guardrail (select locations). | \$240,000 | 5/5/2011 | 43266.3.1 | 50% | Warning signs and speed reduction markings are complete. Other work awarded with est. completion by 10/31/12. | Wesley Grindstaff: (828) 321-4105. |
| Granville | 05 | 05-11-472 | NC 56 at Robertson Creek. Install approximately 700 ft. guardrail along NC 56 at Robertson Creek. | \$263,500 | 1/5/2012 | 43467.3.1 | 75% | Plans needed from Division Design Construct Unit. [Amended to TIP 1/2012. HRRR funds to be used. Due to scope change, Lacy agreed to \$21,500 PE, \$15K ROW, \$248,500 CON. ROW let date moved to 8/12, CON 11/12.] | Al Grandy: (919) 220-4600. |
| Guilford | 07 | 07-01-211 | SR 2565 (Hicone Road) at SR 2790 (Eckerson Road) near Greensboro. Construct left turn lanes on SR 2565 (Hicone Road). | \$401,500 | 1/11/2007 | 41262.3 | 25% | JMM wants to use all Spot Safety funds for Right-of-Way. Request for \$250,000 Small Construction on March Agenda. In ROW. Estimated let date is 7/2012. Right-of-way for 1 parcel pending 5/2/12012. | Chris Smitherman: (336) 256-0553. |
| Guilford | 07 | 07-04-213 | SR 3037 (Lee Street Ext.) and SR 3033/3036 (Sharpe Road) near Greensboro. Construct left turn lanes on Lee Street Ext. and install a traffic | \$125,000 | 7/10/2008 | 42203.2 | 10% | Plans by Traffic Engineering Branch for Division Design Construct design. [7/08 TEB Note: Spot Safety funds are paying for ROW and PE only. Construction will be funded by Contingency. WBS 42169.] Design underway; (Add a right turn lane on Sharpe Rd. WB per VEB-right turn lane on Sharpe WB can be dropped to provide funds for signal. 8/14/09: Division budgeted project. Survey complete. Construction scheduled for 2012. Signal design pending. Final roadway plans. Needs Hydro design. Request additional PE Funds from Regional Engineer. | Boniface Maduabuchukwu: (919) 661-3266./Chris Smitherman: (336) 256-0553. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|--|--|
| Guilford | 07 | 07-07-215 | NC 68 and SR 2269 (Alcorn Road) in Oak Ridge Construct turn lanes on Alcorn Road approaches and upgrade signal. The T intersection north of Alcorn, SR 2132, will be closed due to history of rearend collisions. | \$467,000 | 7/9/2009 | 42484.3.1 | 10% | Plans by Division. Request for resolution to Town and MPO 12/11/08 - Survey pending. [6/09 Note by M&S Div.: Division to request HRRR funds when ROW/Utilities and Construction funds are set up. HRRR funds to fund entire project.] Division Design Construct to determine final scope. Need to add right turn lane on NC 68. Rquires Cultural Resources Review. 10/18/10: No restriction imposed. Scoping Meeting with Hatch, Mott, MCDonald held 11/16/2010. Manday estimate to R. Stroupe for for approval 1/14/2011; Approved 1/26/2011. Additional PE funds approved 2/18/2011. To right-of-way for abstract; pending right-of-way authorization. Plans to Division on 7/29/2011. Request additional PE funds from Regional Engineer. Plan revisions to fit existing right-of-way. Designed, in ROW, ROW issue with property owner. Right-of-way negotiations continue. | Chris Smitherman: (336) 256-0553. |
| Guilford | 07 | 07-09-203 | SR 1539 (Willard Road) and SR 1523 (Hickwood Road) in High Point. Widen radii, move utilities, install a four-way stop and flasher. | \$148,500 | 1/6/2011 | 43130.3.1 | 10% | Plans by Division. Division Design Construct to coordinate utility relocation. Survey complete. One guy to be relocated. Plan to Utility 8/19/2011. Chris meeting with property owners. Right-of-way verification with Utility owners underway. Designed and waiting on utilities to be moved. Utility relocation is underway. | Dawn McPherson: (336) 256-0551. Chris Smitherman: (336) 256-0553 |
| Guilford | 07 | 07-09-208 | SR 1278 (College Drive) and SR 1300 (Green Drive) in High Point. Install pedestrian signal heads with pushbuttons, new handicap ramps, crosswalks and two new loop detectors in the eastbound approach. | \$23,000 | 1/6/2011 | 43129.3.1 | 10% | Plans by Signal Design Section to Division on 3/29/2011. City to install concrete WCR. DOT to install signals and markings after City completes construction. High Point contracting concrete islands with other projects - waiting on High Point to complete asphalt. | Boniface Maduabach: (919) 661-3266. Dawn McPherson: (336) 256-0551. |
| Guilford | 07 | 07-10-892 | SR 3303 (Vandalia) and SR 3307 (Riverdale Road) near Greensboro. Install flasher and relocate utility pole to improve sight distance. | \$30,000 | 7/7/2011 | 43302.3.1 | 99% | Plans by Traffic Signals Unit. PO Maintenance Contract to begin 11/21/2011. Flasher installed 12/15/2011. Waiting to get utilities and pole moved. | Boniface Maduabach: (919) 661-3266. Dawn McPherson: (336) 256-0551. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|---|-------------------------------------|
| Guilford | 07 | 07-11-010 | <p>Six intersection locations. (1) US70/E. Wendover Ave. @ N. English St.; (2) SR 1008(Market St.) @ N. Lindell Rd.; (3) SR 1008 (Market St.) @ Muirs Chapel Rd./Spring Garden St.; (4) SR 1008 (Market St.)@ Montrose St.; (5) SR 1008 (Market St.) @ Norwalk St.; (6) SR 1008 (Market St.) @ SR 2175 (Green Valley Rd.).</p> <p>US 70 @ N. English -Install Additional thru lane signal heads, Convert English St to FYA. SR 1008 @ Muirs Chapel - Replace 5-section heads over left turn lanes on SR1008 w/FYA. SR 1008 @ Norwalk- Replace 5-Section Heads over left turn lane on SR 1008 w/FYA. SR1008 @ Montrose - Replace 5-section heads over left turn lane on SR 1008 w/FYA. SR 1008 @ Green Valley -Replace 5-Section head over left turn lane on SR 1008 w/FYA. SR 1008 @ N. Lindell-Replace 5-section head over left turn lane on SR 1008 w/FYA.</p> | \$14,000 | 10/6/2011 | 43406.3.1 | 10% | Plan Revision By City of Greensboro. M.A. needed with City. Will be covered under a municipal agreement. | Dawn McPherson: (336) 256-0551. |
| Guilford | 07 | 07-12-414 | <p>Three intersections on SR 1007 (Randleman Rd) in Greensboro</p> <ol style="list-style-type: none"> 1. I-40 WB Ramp 2. I-85 Bus NB Ramp/JJ Drive 3. Creek Ridge Road <p>Install FYAs at three intersections on Randleman Road.</p> | \$12,000 | 7/12/2012 | 43572.3.1 | 10% | Plans by City of Greensboro. | Dawn McPherson: (336) 256-0551. |
| Halifax | 04 | 04-07-232 | <p>NC 43 at SR 1346 (Rosser Home Road).</p> <p>Wedge curve on NC 43 to improve superelevation.</p> | \$110,000 | 1/5/2012 | 43466.3.1 | 50% | [Amended to TIP 1/2012. Let date is 3/12. HRRR funds to be used.] Pipe work and initial shoulder work complete. Pending asphalt work. | Andy Brown: (252) 237-6164. |
| Halifax | 04 | 04-10-974 | <p>NC 125 at SR 1683 (American Legion Road).</p> <p>Construct left turn lane on NC 125</p> | \$175,000 | 4/7/2011 | 43178.3.1 | 25% | Plans by Division. ROW complete. Est. begin date is Sept. 2012. | Andy Brown: (252) 237-6164. |
| Harnett | 06 | 06-11-128 | <p>SR 1718 (Dunn-Erwin Rd) at Powell Avenue, in the Town of Dunn</p> <p>Change lane marking pattern from 4 lanes to an offset left turn lane and one through lane in each direction. Project includes resurfacing to improve marking visibility, addition of a signal head for the left turn lane, and relocation of the through heads.</p> | \$173,000 | 10/6/2011 | 43397.3.1 | 10% | Signal plans by TSU, all other plans by Division. District to assemble contract once signal plans are complete. Estimated ROW let date is 7/2012, Construction let is 7/2013. | Scott Pridgen: (910) 437-2611. |
| Harnett | 06 | 06-11-129 | <p>US 401 (Main St) intersections at NC 27 and SR 2016 (McNeil), in the Town of Lillington</p> <p>Signalize intersection of Main St at NC 27. Close W McNeil leg. Combine new signal with the signal at McNeil, and operate as one</p> | \$225,000 | 10/6/2011 | 43401.3.1 | 25% | Signal plans to Division on 11/16/2011. Public workshop complete 1/30/2012. Estimated ROW is 3/2012 and construction is 3/2013. | Scott Pridgen: (910) 437-2611. |
| Harnett | 06 | 06-12-175 | <p>SR 1725 (Ashe Avenue), from 300' west of Bridge 129 to 300' east of Bridge 131. Located approximately a half mile west of the Town of Dunn.</p> <p>Wedge curve, construct 2' paved shoulders (both sides of the roadway). Upgrade bridge rail for both bridges, install approach/trailing guardrail for both bridges, (to run unbroken between the bridges, both sides of the road); and install LDS on guardrail.</p> | \$253,600 | 7/12/2012 | 43570.3.1 | 10% | Plans by Division. Est. let date is | Richie Hines: (910) 486-1496. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|---|-------------------------------------|
| Haywood | 14 | 14-09-203 | US 276 from SR 1102 to SR 1105 (MP 9.16 - 13.78). DN00047 Install shoulder guardrail on US 276. | \$130,000 | 4/7/2011 | 43189.3.1 | 60% | A new contract will be developed to finish project after utilities are resolved. Waiting on AT&T to move utilities. Est. completion Oct. 2012. | Jonathan Woodard: (828) 497-7333 |
| Haywood | 14 | 14-09-208 | US 23-74 Westbound at Exit 103 (US 19). Lengthen exit ramp, widen gore area for improved transition and relocate existing impact attenuator. | \$125,000 | 10/8/2009 | 42777.3.1 | 20% | Joel Setzer has instructed the District to move forward with the project ASAP. The estimated let date is 10/9/2012 and the projected completion date is 12/2012. | Jonathan Woodard: (828) 497-7333. |
| Haywood | 14 | 14-11-214 | US 19-23 at SR 1532/SR 1800 (Jones Cove Road) Channelize and install median divider to restrict movements on the side streets. | \$150,000 | 10/6/2011 | 43375.3.1 | 30% | Plans to be developed by the Division. Estimated let date is Sept. 25, 2012. | Jonathan Woodard: (828) 497-7333. |
| Haywood | 14 | 14-12-208 | US 23 Business (South Main St.) from Balsam Drive northward for 0.3 mile, in Waynesville. Install +/- 1250' of shoulder guardrail. | \$48,000 | 10/4/2012 | 43617.3.1 | 10% | Plans to be developed by the Division. | Scott Cook: (919) 631-1185 |
| Henderson | 14 | 14-08-209 | SR 1316 (Ray Hill Road) from SR 1328 (Turnpike/Gash Road) to SR 1317 (Brannon/Maple Swamp Road). DN00087 Install guardrail along the steep fill sections along SR 1316. | \$60,000 | 1/5/2012 | 43474.3.1 | 80% | [Amended to TIP 1/2012. HRRR funds to be used.] Contract awarded. Estimated completion date is Sept. 30, 2012. | Steve Cannon: (828) 891-7911 |
| Henderson | 14 | 14-11-204 | NC 191 near SR 1350 and SR 1351 in Mills River. Improve the sight distance on NC 191 by cutting down the vertical curve. | \$240,000 | 4/7/2011 | 43193.3.1 | 30% | Estimated let date is Sept. 25, 2012. | Steve Cannon: (828) 891-7911. |
| Henderson | 14 | 14-11-220 | SR 1359 (Rutledge Road) between Wiltshire Circle and the Buncombe County Line. Length = +/- 0.20 mile. Install actuated flashers (only flash when vehicles are approaching) on the existing curve warning signs, reset and extend guardrail, and place delineators/markers throughout the 15 mph curve. | \$30,000 | 4/5/2012 | 43510.3.1 | 60% | Signal project complete. Guardrail est. completion is Nov. 2012. | Steve Cannon: (828) 891-7911. |
| Henderson | 14 | 14-11-222 | SR 1602 from US 64 to 0.5 mi north of SR 1604 (Mileposts 5.97 - 11.01), near Edneyville. Install approximately 6000' of steel beam guardrail along the steep fill sections along SR 1602. | \$136,000 | 7/12/2012 | 43586.3.1 | 10% | Plans to be developed by the District. | Steve Cannon: (828) 891-7911 |
| Hertford | 01 | 01-12-179 | SR 1108 (Boone Farm Road) between 500' north and 500' south of SR 1129 (Rea Road) Improve superelevation. | \$200,000 | 10/4/2012 | 43616.3.1 | 10% | Plans by Division. | Jason Davidson: (252) 482-7977 |
| Hoke | 08 | 08-07-204 | SR 1413 (Pittman Grove Church Road) and SR 1406 (Rockfish Rd) near Rockfish. Modify the grade on the western leg of SR 1406 due to angle type pattern and construct a roundabout. | \$640,000 | 1/5/2012 | 43468.3.1 | 80% | Plans to be completed by the Division. [10/5/11 - Project to be HRRR funded and changed from SS-4908N to SF-4908M. PE funds still under SS-4908N (WBS 42209.1). ROW/Util. and CON will be under SF-4908M. [Amended to TIP 1/2012. ROW Let date is 5/12, CON Let date is 6/12.] Division to put HRRR project on hold (for probably at least a year) while they evaluate four-way stop installation. Four-way stop installed on 6/18/2012. Currently being monitored. | Chuck Dumas: (910) 944-7621. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|--|-------------------------------------|
| Hoke | 08 | 08-12-837 | US 401 at SR 1304 (Hobson Rd). Construct a directional crossover at SR 1304 and construct a U-turn at appropriate location south of SR 1304. | \$165,600 | 7/12/2012 | 43574.3.1 | 10% | Plans needed from DDC. Scope being reevaluated with respect to proposed developer modifications under current proposal. | Allison Whitesell: (910) 944-2344. |
| Iredell | 12 | 12-09-201 | NC 115 and SR 1138 (Presbyterian Road). Install a two phase traffic signal. | \$55,000 | 1/6/2011 | 43136.3.1 | 99% | SIN: 12-1782. Awaiting RTE inspection. | Bryron Engle: (704) 480-9032. |
| Johnston | 04 | 04-03-214 | US 301 just north of SR 2141. Regrade the crest vertical curve. | \$450,000 | 7/7/2005 | 39921 | 25% | Roadway plans and utility plans are ready. ROW acquisition in progress. | Andy Brown: (252) 237-6164. |
| Johnston | 04 | 04-09-205 | SR 1330 (Raleigh Road) at SR 1517 (Sanders Road). Construct a left turn lane on SR 1330 (Raleigh Road) at SR 1517 (Sanders Road). | \$280,000 | 1/5/2012 | 43465.3.1 | 10% | [Amended to TIP 1/2012. ROW Let date is 7/12, CON Let date is 2/13. HRRR funds to be used.] Surveys completed. Plans drawn. Plans sent to District Engineer for review. | Andy Brown: (252) 237-6164. |
| Johnston | 04 | 04-11-119 | US 301 (Brightleaf Blvd) between SR 1921 (Hospital Road) and North Street Install a center median with a mainline directional leftover into both Turner Drive and the Medical Mall northern access. | \$150,000 | 10/6/2011 | 43385.3.1 | 95% | Project complete except for final pavement markings. | Andy Brown: (252) 237-6164. |
| Johnston | 04 | 04-12-146 | SR 1309 (Old Fairgrounds Road) between 0.3 mile north of SR 1322 (Stephenson Road) and SR 1313 (Massengill Pond Road). (1) Realign the T-intersection of SR 1309 at SR 1313 so the northern leg of SR 1309 is the leg that stops; (2) Regrade soil shoulders along SR 1309 and paved the inside shoulders of curves between 0.3 mile north of SR 1322 and 0.2 mile north of SR 1313, piping ditches as needed to obtain adequate widening. | \$220,000 | 10/4/2012 | 43646.3.1 | 10% | Plans by Division. | Andy Brown: (252) 237-6164. |
| Lee | 08 | 08-09-205 | US 1 at US 15/501 and SR 1179 (Rocky Fork Church Road). Construct positive offset left turn lanes for US 1 northbound and southbound. Signal revision will need to include 3 section flashing yellow arrow for offset left turns. | \$139,000 | 10/8/2009 | 42772.3.1 | 75% | Signal revision planned for addition of protective left phase. Awaiting revised signal plan. | David Willett: (910) 947-3930. |
| Lee | 08 | 08-09-208 | US 1 at SR 1333 (Westover Drive) and US 1 at SR 1192 (Keller-Andrews Road). Construct directional crossovers at both locations. | \$285,500 | 7/9/2009 | 42708.3.1 | 50% | Plans needed from Division. Project scope being re-evaluated based on public input. [Scope and location changed at 12/1/11 Board. Previous description was: US 1 at SR 1133/SR 1154 Crossover (northern crossover). Close crossover.] Scope still being reviewed by TEB. Revised let date 08/2013. | Allison Whitesell: (910) 944-2344. |
| Lee | 08 | 08-11-484 | SR 1140 (Frank Wicker Rd) / McDougald Rd at SR 1144 (Swanns Station Rd) Revise existing overhead actuated flasher to an all way stop operation with appropriate signs and pavement markings | \$15,000 | 1/5/2012 | 43450.3.1 | 30% | Plans needed from Signals Section. Four-way stop to be installed on 10/2/12, | Boniface Maduabach: (919) 661-3266. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|---|-------------------------------------|
| Lenoir | 02 | 02-11-164 | NC 11 at SR 1161 (Albrittons Road/Greene Haynes Road) Install advance actuated shoulder-mounted "Vehicle Entering When Flashing" warning system on both NC 11 approaches to SR 1161, and lengthen the existing concrete monolithic island on the northern leg of NC 11 by 500'. | \$77,600 | 10/4/2012 | 43620.3.1 | 10% | Plans by TMSD. | Pam Alexander: (919) 661-5951 |
| Lenoir | 02 | 02-11-164 | NC 11 at SR 1143 (Liddell Road). Install advance actuated shoulder-mounted "Vehicle Entering When Flashing" warning system on both NC 11 approaches to SR 1143. | \$50,000 | 4/5/2012 | 43496.3.1 | 99% | Project complete. Waiting on final inspection from RTE. | Steve Hamilton: (252) 830-3490. |
| Lenoir | 02 | 02-12-195 | SR 1803 (British Road) between 1600' south and 1000' north of SR 1807 (Seth West Road) Remove four trees from the clear zone and repair soil shoulders | \$20,000 | 10/4/2012 | 43625.3.1 | 10% | Plans by Division. | Steve Hamilton: (252) 830-3490. |
| Macon | 14 | 14-10-213 | NC 106 at SR 1628 (Old Mud Creek Road) near Sky Valley. Install an actuated flasher that warns both the side street and the mainline and make sight distance improvements in the southeast quadrant. | \$60,000 | 7/7/2011 | 43325.3.1 | 60% | SIN: 14-0939. Estimated completion Oct. 2012. | Scott Cook: (919) 631-1185 |
| Madison | 13 | 13-12-208 | NC 213 (Cascade St.) from SR 1609 (Main Street) to SR 1560-Park Dr./Athletic St. Install new overhead lighting on the western section of NC 213 near the location where the pedestrian was hit on 10/4/2011 and upgrade the lighting on the eastern section of NC 213 closer to Main St. | \$32,000 | 10/4/2012 | 43619.3.1 | 10% | The lighting plan layout and design was prepared by the Lighting and Electrical Squad. | Anna Henderson: (828) 251-6171. |
| Martin | 01 | 01-10-782 | NC 11/42 at NC 903. Install advance actuated shoulder mounted "Vehicle Entering" signs with beacons on both approaches of NC 11/42 and improve pavement markings on both approaches of NC 903. | \$8,000 | 4/7/2011 | 43194.3.1 | 90% | Materials are in. Estimated completion 8/1/12. | Chad Edge: (919) 661-5951. |
| Martin | 01 | 01-11-131 | SR 1142 (Prison Camp Road) between 0.3 mile south of Bridge #53 and 0.2 mile north of SR 1155 (Race Track Road), a length of 0.7 mile. Regrade soil shoulders, install guardrail at Bridge #53, and install warning signs. | \$51,000 | 7/7/2011 | 43286.3.1 | 10% | Plans by Division. | Scott Fenwick: (252) 482-7977. |
| McDowell | 13 | 13-07-208 | NC 226 from NC 226A to the Mitchell County line. Upgrade and actuate existing truck speed warning flasher and upgrade signing. | \$175,000 | 10/4/2007 | 41779.3 | 75% | Under construction. | Anna Henderson: (828) 251-6171. |
| McDowell | 13 | 13-11-209 | I-40 EB offramp at SR 1001-Sugar Hill Road (Exit 81). Lengthen the EB off ramp and add additional warning signs. Construct a left turn lane on SR 1001. | \$150,000 | 1/5/2012 | 43458.3.1 | 90% | Punch list items remaining. Sign construction. | Anna Henderson (828) 251-6171 |
| Mecklenburg | 10 | 10-07-205 | NC 160 (Steele Creek Rd) and SR 1119 (Sledge Road). Install turn lane and signal. | \$200,000 | 7/10/2008 | 42213.3 | 20% | Plans to be prepared by Charlotte DOT for signal. DDC revising design to accommodate relocating utilities. Estimated let date is Nov. 2012. | Scott Cole: (704) 982-0101. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|--|---|
| Mecklenburg | 10 | 10-08-213 | NC 160 (Steele Creek Road) and SR 1118 (Sam Neely Road). Install turn lanes on Steele Creek Road and install a fully actuated 2 phase traffic signal. | \$375,000 | 4/2/2009 | 42614.3.1 | 20% | Roadway plans to be prepared by DDC. Signal plans will be prepared by CDOT. In right-of-way, \$150,000 per Charlotte DOT. Estimated let date is 10/2012. | Scott Cole: (704) 982-0101. |
| Mecklenburg | 10 | 10-08-216 | NC 24/27 and SR 3102 (Cabarrus Road). Install directional crossover and jug handle on NC 24/27 at Cabarrus Road (with improvements to accommodate U-turns). | \$381,000 | 10/6/2011 | 43393.3.1 | 10% | Directional crossover plan to be prepared by DDC. Scope change and additional funds approved at 7/12/12 Board. | Scott Cole: (704) 982-0101 |
| Mecklenburg | 10 | 10-09-204 | SR 2480 (Browne Road and SR 2481 (Hucks Road) Install left and right turn lanes on Browne Road, install a right turn lane on Hucks Road, and realign the curve on Browne Road to improve horizontal alignment. | \$250,000 | 7/9/2009 | 42712.3.1 | 40% | Project under construction by CDOT. | Scott Cole: (704) 982-0101. |
| Mecklenburg | 10 | 10-09-211 | I-85 NB Ramp at WB SR 2472 (Mallard Creek Church Road) near Charlotte. Install dual right turn lanes on I-85 NB Ramp to WB Mallard Creek Church Road. Install a fully actuated signal with a protected/permitted phases for SB Mallard Creek Church Road traffic onto I-85 NB Ramp. | \$233,000 | 7/7/2011 | 43310.3.1 | 10% | Traffic Signal plans by Charlotte DOT. Waiting on a MA with Charlotte DOT. | Scott Cole: (704) 982-0101 |
| Mecklenburg | 10 | 10-10-016 | SR 2805 (Harrisburg Road) at SR 5047 (Cambridge Commons Drive) near Harrisburg. Install a roundabout with a slip lane for motorists heading north on Harrisburg Road towards I-485. | \$225,000 | 4/7/2011 | 43197.3.1 | 10% | Plans by DDC. Estimated let date is Spring 2013 due to bridge detour. | Scott Cole: (704) 982-0101 |
| Mecklenburg | 10 | 10-10-204 | I-277 (Brookshire Freeway) Outer Loop at I-77 Northbound Ramp in Charlotte. Install advance queue detection on I-277 at I-77 NB Ramp. | \$138,000 | 7/7/2011 | 43313.3.1 | 50% | Plans to be developed by the Mobility and Safety Division. Estimated let date is 9/1/2012. Estimated completion date is 11/12. | Neil Avery: (919) 661-4833 |
| Mecklenburg | 10 | 10-11-224 | SR 1441 (Carowinds Blvd) and SR 1124 (Choate Circle/ Catawba Avenue) in Charlotte. Extend the WB left turn lane storage along SR 1441, install positive offset left turn lanes in both the EB and WB directions along SR 1441. | \$168,500 | 1/5/2012 | 43453.3.1 | 10% | Plans by Charlotte DOT. S.I.N: 10-1083 Estimated completion date 11/2012. | Scott Cole: (704) 983-4400 |
| Mecklenburg | 10 | 10-11-228 | SR 3998 (South Boulevard) and Grover Road (non-system) in Charlotte. Create offset left turn lanes along South Boulevard. | \$54,400 | 7/12/2012 | 43578.3.1 | 10% | Plans by Division. Est. completion Spring 2013. | Scott Cole: (704) 982-0101 |
| Mecklenburg | 10 | 10-11-229 | NC 49 (Tryon Road) and General Drive/York Center in Charlotte. Create offset left turn lanes. | \$129,600 | 7/12/2012 | 43579.3.1 | 10% | Plans by Division. Est. completion Spring 2013. | Scott Cole: (704) 982-0101 |
| Mecklenburg | 10 | 10-12-201 | NC 115 and SR 2140 (Stumptown Road). Install a left turn lane on northbound NC 115 and eastbound SR 2140 (Stumptown Road), install a right turn lane on southbound NC 115, and install a fully actuated traffic signal. | \$120,000 | 10/4/2012 | 43633.3.1 | 10% | Plans by M&S for signal. | Scott Cole: (704) 982-0101. Tim Williams (919) 661-3274. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|---|
| Mitchell | 13 | 13-11-212 | US 19E from just east of SR 1122 to east of SR 1142. Length = +/- 0.28 mile. Extend the existing three lane section through the SR 1137 and SR 1142 intersections. | \$150,000 | 4/5/2012 | 43509.3.1 | 25% | Contract awarded. | Doug McNeal: (828) 652-3344 |
| Moore | 08 | 08-11-242 | NC 690 at curve west of SR 2011. Increase the radius of the curve to improve the horizontal alignment. | \$235,000 | 7/7/2011 | 43356.3.1 | 99% | Project complete. Awaiting final inspection. | Allison Whitesell: (910) 944-2344. |
| Moore | 08 | 08-11-660 | NC 211 at SR 2063 (Pee Dee Road). Install a traffic signal. | \$56,000 | 10/4/2012 | 43639.3.1 | 10% | Plans needed from Signal Design Unit. | Boniface Maduabach: (919) 661-3266. |
| Nash | 04 | 04-07-221 | NC 58 at SR 1145 (Old Spring Hope Road). Construct left turn lanes on both approaches of NC 58 and install a two-phase signal. | \$180,000 | 10/6/2011 | 43381.3.1 | 10% | Signal plans by TMSD. Geometric plans in progress by Division. Right-of-way acquisition in progress. | Andy Brown: (252) 237-6164; Pam Alexander: (919) 661-5951. |
| Nash | 04 | 04-07-224 | SR 1544 (Halifax Road) at SR 1765 (Community Drive). Construct a left turn lane on northbound SR 1544 (Halifax Road). | \$81,000 | 1/5/2012 | 43444.3.1 | 20% | District Engineer reviewing final plans. | Andy Brown: (252) 237-6164. |
| Nash | 04 | 04-09-110 | US 301 from 0.053 mile south of Main Street to 0.04 mile north of SR 1733 (Mill Branch Road), a total length of 700'. Install a combination of concrete islands and a curb and delineator system, allowing full movement at the signalized intersection of US 301 and SR 1733. | \$18,750 | 10/6/2011 | 43394.3.1 | 25% | Plans by Division. Curb and delineator system ordered. Final striping plans in progress. Est. begin date is Oct. 12. | Andy Brown: (252) 237-6164. |
| Nash | 04 | 04-12-194 | US 301 between 0.85 mile and 2.2 miles south of SR 1516 (Johnston Road), a length of 1.35 miles. Widen US 301 2' each side to match B-5124, which will replace bridges 80, 141, and 151. | \$60,000 | 10/4/2012 | 43647.3.1 | 10% | Plans by Division. | Andy Brown: (252) 237-6164. |
| Nash | 04 | 04-12-208 | I-95 in the vicinity of Mile Marker 137. Install approximately 750 feet of W-beam guardrail in the median on the trailing end of the railroad overpass bridge northbound and lengthen the existing 300 feet of approach guardrail in the median southbound to 750 feet. | \$28,000 | 10/4/2012 | 43673.3.1 | 10% | Plans by Division | Andy Brown: (252) 237-6164. |
| New Hanover | 03 | 03-09-218 | Bridge #30 on US 421 (Carolina Beach Road) over Intracoastal Waterway (Snow's Cut). Install bridge approach guardrail. | \$185,000 | 7/7/2011 | 43290.3.1 | 10% | Plans by Division Design Construct. | Scott Cooke: (910) 341-2000. |
| New Hanover | 03 | 03-10-220 | SR 1175 (Kerr Avenue) between south of Infantry to SR 1327 (Gordon Road). 2' symmetrical widening to provide a 2' paved shoulder. | \$161,830 | 4/7/2011 | 43202.3.1 | 20% | Plans by New Hanover Maintenance. Trying to extend project limits with other funds. Let date 9/2012. | Jerry Taylor: (910) 341-0500. |
| New Hanover | 03 | 03-12-188 | SR 1573 (Dow Road) between US 421 (Carolina Beach Road) and K Avenue. Project will widen road with paved shoulders. Soil shoulders will be improved. Thermoplastic pavement markings and snowplowable pavement markers will be installed. | \$312,000 | 10/4/2012 | 43649.3.1 | 10% | Plans are being done by DDC. | Katherine Hite (910) 341-2000 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|--|
| Onslow | 03 | 03-06-202 | NC 53 and SR 1109 (Holly Shelter Road). Install a left turn lane along NC 53 and realign SR 1109 to form more of a "T" intersection instead of a skewed intersection. | \$195,000 | 1/5/2012 | 43463.3.1 | 10% | Plans by Division. [Amended to TIP 1/2012. HRRR funds to be used.] Waiting on environmental approval. Estimated let date 11/2012. | Robert Vause: (910) 396-2040. |
| Onslow | 03 | 03-08-206 | NC 53 (Western Boulevard) (formerly SR 1470) and Cross Point/Lowe's Entrance in Jacksonville. Install offset left turn lanes and left turn flashing yellow arrows along SR 1470. | \$220,000 | 1/8/2009 | 42463.3.1 | 10% | Signal plans by Traffic Engineering Branch. Awaiting roadway plans from the Division. 8/14/09: Robert Vause is sending plans to DTE for review. DTE to send to Pam Alexander. Estimated let date is 11/2012. | Robert Vause: (910) 346-2040. |
| Onslow | 03 | 03-11-116 | SR 1503 (Bear Creek Rd.) between SR 1566 (Old Sandridge Rd.) and Bridge No. 21. The project is to widen road 2 feet on each side to provide paved shoulders. | \$235,000 | 7/7/2011 | 43289.3.1 | 10% | Plans are to widen the road by 2 feet on each side to provide some paved shoulders and a wider travel lane for vehicular traffic. Estimated let date is 7/2012. | Robert Vause: (910) 346-2040. |
| Onslow | 03 | 03-11-117 | The intersection of US 258/ NC 24 and NC 111 north of Jacksonville. This is a three legged unsignalized intersection. US 258/ NC 24 is a five lane section with a 55 mph speed limit. NC 111 is a two lane, two way roadway with a 45 mph speed limit. The project is to improve safety by installing a traffic signal. The traffic signal should reduce the number of the left turn same road crashes. It should also improve congestion on NC 111 thus reducing the number of rear end collisions on NC 111. | \$135,700 | 4/5/2012 | 43499.3.1 | 20% | Plans to be done by Signals and Geometrics. Plans transmitted on 3/20/2012. | Robert Vause: (910) 346-2040 |
| Onslow | 03 | 03-12-181 | SR 1107 (Dawson Cabin Road) between US 17 and SR 1105 (Haws Run Road). Install Vibraline edgelines with current resurfacing contract. | \$42,000 | 6/7/2012 | 43592.3.1 | | Road is under contract to be paved. | Katherine Hite (910) 341-2000 |
| Orange | 07 | 07-07-209 | SR 1713 (Mt. Herman Church Road) and SR 1710 (Old NC 10) near Hillsborough. Improve sight distance on SR 1710 by lowering crest vertical on the westbound approach to the intersection. | \$70,000 | 7/10/2008 | 42205.2 | 50% | Plans by Division. Division Design Construct. [7/08 TEB Note: Spot Safety funds are paying for ROW and PE only. Construction will be funded by Contingency. WBS 42171.] Under Force Account construction. To be completed in June 2012. | Chris Smitherman: (336) 256-0553. Churck Edwards: (336) 570-6833. |
| Orange | 07 | 07-08-205 | SR 1005 (Old Greensboro Road) and SR 1951 (Atwater Road/White Cross Road) near White Cross. Realign intersection to reduce skew angle. | \$165,000 | 10/2/2008 | 42423.3 | 20% | Plans by Division. Resolution to County 10/7/08; VEB has provided more info to CBS - Survey pending. Met property owners on site. Scheduled for construction 2013. Design by Consultant. Flasher has been installed using a different WBS. Under design by consultant. ROW estimate is 7/1/12. | Dawn McPherson: (336) 256-0551. Chris Smitherman: (336) 256-0553. |
| Orange | 07 | 07-12-501 | NC 86 (Martin Luther King Jr., Blvd.) and SR 1750 (Estes Drive) in Chapel Hill. Improve sight distance by cutting back the bank in the northeast quadrant of the intersection. Cyclists cannot see the cars at the stop bar and the motorists cannot see the cyclists. | \$26,400 | 10/4/2012 | 43640.3.1 | 10% | Plans by district. | Dawn McPherson: (336) 256-0551. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|---|--|
| Pender | 03 | 03-11-154 | Signalized intersection of US 117 at NC 133 (Winding Creek Road). Both roads are two-lane two-way ditch section Project will update the US 117 northbound five section head to a four section flashing yellow arrow. | \$26,400 | 4/5/2012 | 43498.3.1 | 20% | Plans to be done by Signals and Geometrics. Plans transmitted on 3/9/2012. | Robert Vause: (910) 346-2040. |
| Pitt | 02 | 02-09-205 | NC 43 (Charles Boulevard) from US 264A (Greenville Boulevard) to Red Banks Road. Construct a landscaped median island. | \$200,000 | 1/6/2011 | 43122.3.1 | 10% | Pending coordination with City of Greenville. | Steve Hamilton: (252) 830-3490. |
| Pitt | 02 | 02-09-206 | SR 1755 (Galloway Crossroads Road) at SR 1760 (Moble's Bridge Road). Widen radii and construct islands to improve the skew angle on both approaches of SR 1760. | \$45,000 | 4/7/2011 | 43201.3.1 | 10% | Plans by Division. Utilities need to be moved. | Steve Hamilton: (252) 830-3490. |
| Pitt | 02 | 02-11-131 | NC 903 at SR 1524 (Brown Road). Construct a left turn lane on southbound NC 903 and a concrete channelization island on the SR 1524 approach to improve the skew angle. | \$188,000 | 4/5/2012 | 43497.3.1 | 10% | Plans by Division. | Steve Hamilton: (252) 830-3490. |
| Pitt | 02 | 02-12-167 | SR 1200 (Stantonsburg Road) between 0.18 mile south of SR 1296 (Radio Station Road) and SR 1206 (Bell Arthur Road), a length of 4.59 miles. Approximately 0.5 mile is within the Greenville City Limits. Widen SR 1200 to 24' and overlay. Stripe roadway for 11' lanes and 1' paved shoulder using enhanced 6" edgelines and a standard 4" centerline. | \$272,600 | 5/3/2012 | 43548.3.1 | 99% | construction complete. Awaiting final inspection. | Steve Hamilton: (252) 830-3490. |
| Pitt | 02 | 02-12-183 | US 264 at SR 1523 (Whichard Road) Install an advance actuated shoulder-mounted "Vehicle Entering When Flashing" system on US 264 westbound approach to SR 1523. | \$28,000 | 10/4/2012 | 43627.3.1 | 10% | Plans by TMSD. | Pam Alexander: (919) 661-5951 |
| Pitt | 02 | 02-12-503 | 1) US 264 at US 264A/NC 33, and 2) US 264A/NC 33 (Greenville Boulevard) at SR 1534 (Old Pactolus Road). 1) Install advance overhead guide signing with route shield and number pavement markings; 2) Install advance shoulder mounted "Vehicle Entering When Flashing" signs on both approaches of US 264A/NC 33. | \$312,000 | 7/12/2012 | 43563.3.1 | 25% | Plans by TMSD transmitted to Division on 7/19/12. | Steve Hamilton: (252) 830-3490. |
| Polk | 14 | 14-11-215 | SR 1151-Green River Cove Road from SR 1150 to Bridge #202. Length = 3.42 miles. DN00093 Install guardrail along the steep fill sections along this section of roadway. | \$100,000 | 1/5/2012 | 43475.3.1 | 99% | [Amended to TIP 1/2012. HRRR funds to be used.] Project complete 8/30/12. Waiting for final inspection. | Steve Cannon: (828) 891-7911. |
| Randolph | 08 | 08-11-242 | US 64 at SR 2235 (Andrew Hunter Road)/SR 2261 (Foxfire Road) Install a Prepare to Stop When Flashing sign with actuated flasher on both approaches of US 64. | \$20,000 | 10/6/2011 | 43402.3.1 | 99% | Installed on 7/3/12. Awaiting final inspection. | Boniface Maduabach: (919) 661-3266. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|--|-------------------------------------|
| Richmond | 08 | 08-09-204 | US 1 SB at US 220 NB, within the City of Rockingham Remove Southbound US 1 crossover movement. Re-route SB US 1 traffic via US 220 SB. Extend on-ramp for SR 1124 on US 220 NB southward to existing SB US 1 to provide a free flow right turn movement to SR 1124 (and access to SB US 220). | \$245,000 | 7/9/2009 | 42705.3.1 | 10% | Interim steps to install rumble strips and stop sign flashers completed due to city/public opposition on closure. Accidents being monitored. | Allison Whitesell: (910) 944-2344. |
| Robeson | 06 | 06-11-105 | NC 41 (MLK Blvd) at SR 2207 (Popes Crossing Road) / SR 2316 (Sanchez Road). Remove a large tree that is causing a sight obstruction for motorists entering the intersection from eastbound SR 2316 (Sanchez | \$21,000 | 10/6/2011 | 43398.3.1 | 25% | Plans not needed. Acquiring right-of-way. State forces to remove tree once right-of-way is secured. ROW will have to be condemned. | Churck Miller: (910) 618-5546 |
| Robeson | 06 | 06-11-130 | Four median gap locations along I-95 in the vicinity of: SR 1723, SR 1718, SR 1726, SR 1529. Construct cable guiderail. | \$135,000 | 10/6/2011 | 43403.3.1 | 25% | Plans by Division. Bids opened 8/15/12. Low bidder is Bullington Construction (\$69,110.) | Chuck Miller: (910) 618-5546 |
| Robeson | 06 | 06-12-175 | US 74Alt at NC 710. Located within two miles of the Town of Pembroke. [Signal Inv. No. 06-0376]. Install new approach loops on NC 710, add additional signal head to NC 710 approaches, revise signal timing, and provide gap time for phases 4 and 8. | \$14,800 | 7/12/2012 | 43571.3.1 | 50% | Construction has started. | Frank West: (910) 486-1452. |
| Rockingham | 07 | 07-10-889 | SR 1604 (Old 770/Washington Street) and SR 1565/2281 (Old 135) near Eden. Realign SR 2281 to intersect SR 1604 at approximately 75-80 degrees. | \$61,000 | 1/5/2012 | 43449.3.1 | 10% | Plans by Division. F.A. construction pending. | Dawn McPherson: (336) 256-0551. |
| Rowan | 09 | 09-10-468 | SR 1002 (Old Concord Road) 0.55 mile south of NC 152 east of China Grove. Flatten horizontal curve from ~10 degrees to ~5 degrees. Proposed new curve will have 55 MPH design speed. | \$190,500 | 7/1/2010 | 42950.3.1 | 10% | Plans by Division. In ROW acquisition. | J. P. Couch: (336) 631-1376. |
| Rutherford | 13 | 13-11-205 | SR 2179 (Oak St.) at SR 2178 (Hardin Rd.) in Forest City. Remove concrete island and positive offset the left turn lane on westbound SR 2179. | \$60,000 | 7/7/2011 | 43319.3.1 | 95% | Estimated completion date 9/2012. | Anna Henderson: (828) 251-6171 |
| Rutherford | 13 | 13-11-206 | US 74 Business at the western intersection of SR 1595 (Old US 74), near Forest City. Construct a left turn on US 74 Business. | \$150,000 | 7/7/2011 | 43317.3.1 | 99% | Awaiting final inspection. | Doug McNeal: (828) 652-3344. |
| Rutherford | 13 | 13-11-211 | SR 1306 (Buffalo Creek Road) from SR 1314 eastward for 0.60 mile. Install approximately 1,400' of steel beam guardrail along the steep fill sections. | \$28,000 | 7/12/2012 | 43582.3.1 | 99% | Project complete. Waiting on final inspection. | Doug McNeal: (828) 652-3344. |
| Rutherford | 13 | 13-11-213 | US 221A at SR 2210 (Chase High School Road) Realign intersection to improve skew angle, construct right turn lane, install actuated traffic signal, and install paved shoulders. | \$190,000 | 4/5/2012 | 43508.3.1 | 25% | Project awarded. | Doug McNeal: (828) 652-3344. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|--|
| Rutherford | 13 | 13-11-214 | SR 2159 (Piney Ridge Rd.) at SR 2241 (Oak St. Ext) near Forest City. Install a traffic signal and construct a left turn lane on SR 2241. | \$140,000 | 10/4/2012 | 43624.3.1 | 10% | Plans to be developed by the Signal Design Section. | Tim Williams (919) 661-3274. |
| Rutherford | 13 | 13-11-215 | SR 1510 (Hudlow Rd.) and SR 1538 (Whitesides Rd.) near Rutherfordton. Install a four-way stop and concrete raised islands for channelization. | \$37,000 | 1/5/2012 | 43457.3.1 | 10% | Plans to be developed by the Division. | Anna Henderson: (828) 251-6171. |
| Scotland | 08 | 08-11-153 | US 74 at SR 1251 (Murdock Street)/SR 1312 (Church Street). Construct a directional crossover and provide a u-turn point approximately 1000 feet east of the intersection. | \$173,000 | 7/7/2011 | 43308.3.1 | 20% | Plans needed from Division Design. Public meeting completed. Right-of-way to be acquired. Revised let date 6/2013. | Allison Whitesell: (910) 944-2344. |
| Scotland | 08 | 08-11-475 | US 15-501 at NC 144. Install shoulder mounted "Vehicle Entering When Flashing" on both approaches on US 15-501. | \$35,000 | 1/5/2012 | 43451.3.1 | 99% | Installed on 6/21/12. Currently being monitored. | Boniface Maduabach: (919) 661-3266. |
| Scotland, Hok | 08 | 08-11-473 | US 15-501 from Laurinburg to Aberdeen. Install centerline and shoulder rumble strips. | \$200,000 | 1/5/2012 | 43454.3.1 | 25% | Estimated let date 3/2013. | Allison Whitesell: (910) 944-2344. |
| Stanly | 10 | 10-11-212 | US 52 in the vicinity of North Stanly High School and the intersections with SR 1214 (Austin Road) and SR 1529 (Gene Road) in New London. Signalize US 52 at each of the state road intersections with one controller so that the two intersections will function as one, consolidate some drives at the NSHS, close private drive, and remark US 52 accordingly. The school will be responsible for the traffic flow modifications needed on campus in order to make the signalization and traffic flow work. | \$177,000 | 8/4/2011 | 43368.3.1 | 90% | Final inspection by RTE on 8/15/12. Verifying work is complete. Letter to go out on Duke Power has made adjustments. | Scott Cole: (704) 982-0101. |
| Statewide | SW | SI-4735 | Safety Management Initiatives | \$1,107,00 | 8/7/2003 | 37561 | | Safety Management Initiatives | |
| Statewide | SW | SW-06-00 | Blue Star Memorial Highway Signing. Install signs at various locations. | \$250,000 | 4/6/2006 | 40820.3.1 | | Blue Star Memorial Highway Signing. | |
| Swain, Graha | 14 | 14-11-216 | US 129 in Swain County and northern Graham County. Install truck regulatory/restriction signs with flashers in three locations along US 129. The signs will give the truck size restrictions for this section of US 129. | \$45,000 | 1/5/2012 | 43473.3.1 | 99% | [Amended to TIP 1/2012. HRRR funds to be used.] No flasher. Project complete. Waiting on final inspection. | Scott Cook: (828) 631-1185 |
| Union | 10 | 10-10-207 | SR 1501 (Secret Shortcut Rd) and SR 1518 (Faith Church Road) in Hemby Bridge. Install a left turn lane along SR 1501, install a right turn lane on SB SR 1501, and install a traffic signal. | \$346,000 | 10/6/2011 | 43392.3.1 | 75% | SIN: 10-2115 Plans to Division on 11/28/2011. Additional funding requested 4/19/2012. Estimated completion 8/2012. Final inspection by RTE on 9/11/12. Letter to go out once adjustments done. | Scott Cole: (704) 982-0101. |
| Union | 10 | 10-11-201 | SR 1524 (Stevens Mill Road) and SR 1501 (Idlewild Road) in Stallings. Install a right turn lane along SB Stevens Mill Road. | \$86,000 | 10/4/2012 | 43632.3.1 | 10% | Plans by Division. | Scott Cole: (704) 982-0101 |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|--|--|
| Union | 10 | 10-11-214 | SR 1751 from SR 1002 to SR 1772. Widen the overall pavement width from 18' to 22' utilizing safety edge. | \$725,000 | 1/5/2012 | 43490.3.1 | 50% | Plans by Division. [Amended to TIP 1/2012. ROW Let date is 1/12, CON Let date is 4/12. HRRR funds to be used.] Estimated completion 8/2012. | Scott Cole: (704) 982-0101 |
| Union | 10 | 10-11-223 | A median crossover located along US 74 (Roosevelt Blvd) between SR 1223 (Dickerson) and Hanover Street in Monroe. Install a concrete monolithic island eliminating EB left turn and U-turn movements in the crossover. | \$140,000 | 4/5/2012 | 43455.3.1 | 50% | Plans by Division. Estimated completion 10/2012. | Scott Cole: (704) 982-0101 |
| Union | 10 | 10-12-202 | SR 1009 (Old Monroe Road) and SR 1364 (Pleasant Plains Road) in Stallings. Install a left turn lane on SR 1009 (Old Monroe Road) onto SR 1364 (Pleasant Plains Road) and install a concrete island between Rock Store parking lot and the roadway. | \$104,800 | 10/4/2012 | 43634.3.1 | 10% | Plans by Division. | Scott Cole: (704) 982-0101 |
| Wake | 05 | 05-04-224 | SR 2542 (Rock Quarry Road) at SR 2551 (Barwell Road). Install a traffic signal, construct a left turn lane on Rock Quarry Road and a right turn lane on Barwell Road. | \$250,000 | 4/7/2005 | 40181 | 90% | Traffic signal installed by NCDOT. Right turn lane installed by Barwell Road Elementary School. Utility issues have hampered the left turn lane construction, but construction should start on it in April 2012 and be completed by June 2012. | Mike Kneis: (919) 220-4600. |
| Wake | 05 | 05-09-209 | SR 1381 (Yates Mill Pond Road) at SR 1380 (Countryview Lane). Improve the skew angle of the intersection, install a concrete island, flatten the horizontal curve. | \$200,000 | 7/7/2011 | 43295.3.1 | 75% | Plans needed from Division. Currently resolving utility issues. Estimated let date is 7/2012. | Al Grandy: (919) 220-4600. |
| Wake | 05 | 05-10-674 | US 64 at Shepherds Vineyard Drive and US 64 at SR 1521 (Lake Pine Drive). Install a directional crossover on US 64 at Shepherds Vineyard Drive, and construct a dual left on northbound SR 1521 (Lake Pine Drive) at US 64 to accommodate | \$205,000 | 10/6/2011 | 43395.3.1 | 95% | Awaiting final inspection. | Al Grandy: (919) 220-4600; Boniface Maduabach: (919) 661-3266. |
| Wake | 05 | 05-11-146 | SR 2697 (New Hope Road) at Rogers Lane. Install a traffic signal with metal strain poles and pedestrian heads on all approaches. | \$65,000 | 7/7/2011 | 43296.3.1 | 35% | Plans to Division on 8/11/11. SIN: 05-2426 | Al Grandy: (919) 220-4600. |
| Wake | 05 | 05-11-154 | SR 1002 (Aviation Parkway) at Dominion Drive. Install a traffic signal with metal strain poles. | \$60,000 | 10/6/2011 | 43396.3.1 | 30% | Plans to Division on 10/31/2011. SIN: 05-2429 | Al Grandy: (919) 220-4600. |
| Wake | 05 | 05-11-473 | US 401 at SR 1375 (Simpkins Rd). Extend the NB left turn lane storage and construct a SB right turn lane. Install "Prepare to stop when flashing" for the NB approach. Revise the traffic signal to "Flashing Yellow Arrow". Improve radii and shoulders and extend cross-drain pipes as required. | \$300,000 | 1/5/2012 | 43445.3.1 | 25% | Plans needed from the Division Design Construct Section and Signal Design Section. Right-of-way to be acquired. Utility conflicts. | Al Grandy: (919) 220-4600. |
| Wake | 05 | 05-11-484 | SR 1010 (Ten Ten Rd.) from SR 1377 (Blaney Franks Rd.) to SR 1404 (Johnson Pond Rd.) Construct a three-lane section on SR 1010 from SR 1377 to SR 1404. | \$205,000 | 1/5/2012 | 43443.3.1 | 15% | Plans needed from Division Design Construct. Project needs survey. | Al Grandy: (919) 220-4600. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|---|--------------|----------------------------|--------------------|------------------------------------|---|--|
| Wake | 05 | 05-11-649 | US 1 Southbound Off Ramp at NC 55. Widen US 1 southbound off ramp at NC 55 for a two lane exit. | \$94,000 | 4/5/2012 | 43521.3.1 | 10% | Plans needed from Division Design Construct and Transportation Mobility & Safety Division. Estimated let date 8/2012. | Rob Ziemba: (919) 661-4832 |
| Wake | 05 | 05-12-816 | SR 1820 (Lead Mine Road) at Bridgeport Drive (southern intersection). Install a traffic signal with metal strain poles. Add ped heads and crosswalks to all approaches and interconnect to the Raleigh Signal System. | \$80,000 | 7/12/2012 | 43569.3.1 | 20% | Plans needed from Signal Design Unit. | Rob Ziemba: (919) 661-4832. |
| Wake | 05 | 05-12-816 | Several impact attenuator locations in Wake County to include SB US 1 to Crossroads Blvd., WB NC 540 to EB NC 55, EB Wade Ave. to EB I-440, Western Blvd. at I-440 EB and WB. Replace the existing impact attenuators with the SCI Smart Cushion system and evaluate its benefits of higher durability, reduced down time of impact attenuator, reduced worker exposure, and improved life cycle cost. | \$132,000 | 7/12/2012 | 43568.3.1 | 10% | Plans needed. | Kelly Becker: (919) 773-2870. |
| Wake | 05 | 05-12-983 | US 64 Business at Parkside Commons Dr./Bozeman Dr. Install a traffic signal with wood poles and interconnect to the signal system along US 64 Business. | \$76,000 | 10/4/2012 | 43644.3.1 | 10% | Plans needed from Signals Section. | Boniface maduabuchukwu: (919) 661-3266 |
| Wayne | 04 | 04-11-147 | SR 1930 (Outlaw Road) between SR 1932 (Emmaus Church Road) and US 117 Alternate Widen 2' on each side, overlay with chip seal, and restripe; improve shoulders; and update signing to 2009 MUTCD standards. | \$238,000 | 4/5/2012 | 43500.3.1 | 75% | Widening complete. Chip seal in progress. | Andy Brown: (252) 237-6164. |
| Wayne | 04 | 04-11-147 | SR 1927 (Genoa Road) between SR 1930 (Outlaw Road) and US 13/117. (1) Widen 2' each side between SR 1918 (Pecan Road) and SR 1926 (Old Mt. Olive Road), improve superelevation, overlay with chip seal, and restripe. (2) Update the signing along the total length of the project to 2009 MUTCD standards. | \$251,000 | 4/5/2012 | 43519.3.1 | 50% | Widening complete. Wedging scheduled for October. | Andy Brown: (252) 237-6164. |
| Wayne | 04 | 04-11-147 | SR 1130 (Woodland Church Road) between SR 1219 (Old Grantham Road) and SR 1120 (Oberry Road). Widen 2' on each side, overlay with chip seal, and restripe; improve shoulders; and update signing to 2009 MUTCD standards. | \$395,000 | 4/5/2012 | 43501.3.1 | 75% | Widening complete. Chip seal in progress. | Andy Brown: (252) 237-6164. |
| Wayne | 04 | 04-11-147 | US 13 between SR 1006 (Corbett Hill Road) and US 117/SR 1927 (Genoa Road). Remove existing pavement markings as needed, install 6" thermoplastic pavement markings, and upgrade signing to 2009 MUTCD standards. | \$138,500 | 4/5/2012 | 43520.3.1 | 75% | Request for pavement marking revisions sent to contractor. Sign revisions in progress. | Andy Brown: (252) 237-6164. |

ACTIVE SPOT SAFETY PROJECTS

| <u>COUNTY</u> | <u>DIV</u> | <u>FILE</u> | <u>DESCRIPTION</u> | <u>TOTAL</u> | <u>BOARD APPROVAL DATE</u> | <u>WBS ELEMENT</u> | <u>ESTIMATE % PROJECT COMPLETE</u> | <u>PROJECT STATUS</u> | <u>CONTACT PERSON AND PHONE NO.</u> |
|---------------|------------|-------------|--|--------------|----------------------------|--------------------|------------------------------------|--|---|
| Wayne | 04 | 04-11-164 | US 117 at US 13 and SR 1927 (Genoa Road). 1) Upgrade signal with metal strain poles, add near-side heads on both approaches of US 117 and northbound US 13, and revise southbound US 13/117 right turn overlap; 2) Extend southbound US 13/117 right turn lane; 3) Improve radii in northwest and southwest quadrants; 4) Restripe entire intersection including pavement arrows; 5) Remove vegetation in northwest quadrant to improve sight distance; 6) Upgrade signing to 2009 MUTCD standards. | \$144,000 | 7/12/2012 | 43565.3.1 | 10% | Plans by Division except signal plans to be done by TMSD. | Andy Brown: (252) 237-6164. Pam Alexander: (919) 661-5951. |
| Wayne | 04 | 04-12-195 | SR 1932 (Emmaus Church Road) between 900 feet and 2,100 feet south of SR 1120 (Sleepy Creek Road). Widen the pavement 1'-2' on both sides of the roadway, improve the superelevation, and reestablish the ditch on the east side of the road. | \$60,000 | 10/4/2012 | 43648.3.1 | 10% | Plans by Division. | Andy Brown: (252) 237-6164. |
| Wilkes | 11 | 11-02-221 | NC 16/18 from the intersection of NC 16 and NC 18 north to SR 2545 (Plaza Drive). New Description: Install a two-way left turn lane from NC 16 and NC 18 north to SR 2545 (Plaza Drive) and install a SB left turn lane on NC 16/18 at SR 2545. Old Description: Widen NC 16/18 to provide a left turn lane. Old ROW Cost = \$1K, Old Const. Cost = \$150K. | \$151,000 | 10/4/2007 | 41710.3 | 85% | Project is under construction. Project was delayed by utility relocation. | Chris Absher: (336) 903-9140 |
| Wilkes | 11 | 11-11-202 | US 421 Bus./NC 115 at SR 2318 (Old 60). Construct SB left turn lane on US 421 Bus. at SR 2318 (Old 60). | \$312,000 | 10/4/2012 | 43630.3.1 | 10% | Division to prepare plans. | Joe Laws: (336) 667-9111 |
| Wilkes | 11 | 11-12-200 | NC 16 from SR 1559 (Colvard Rd.) to the Ashe County Line. Install various warning signs (alignment, advisory speed panels, etc.) along the mountainous section of NC 16. | \$36,000 | 7/12/2012 | 43580.3.1 | 10% | Division to prepare plans. Estimated completion is Jan. 2013. | Chris Brown: (336) 903-9132 |
| Wilson | 04 | 04-09-113 | SR 1165 (Forest Hills Road) from NC 42 (Tarboro Street) to Wooten Boulevard, a length of 0.18 mile. Install a median on SR 1165 between NC 42 and Wooten Boulevard and install a traffic signal at the intersection of SR 1165 and | \$100,000 | 10/6/2011 | 43383.3.1 | 10% | Plans by Division and Transportation Mobility & Safety Division. Pending resolution from City of Wilson about median. City council to meet on 3/15/2012. Est. begin date is Oct. 2012. | Andy Brown: (252) 237-6164 |
| Wilson | 04 | 04-10-746 | US 264A (Raleigh Road) from SR 1165 (Forest Hills Road) to Heritage Drive Widen US 264A between Chili's PVA and SR 1165 for dual lefts onto SR 1165; remove signal at Chili's PVA and construct westbound-only leftover; install signal at Wolf Trap Drive; construct median between Chili's PVA and Target PVA w/ opening at EI | \$250,000 | 10/7/2010 | 43077.3.1 | 25% | Signal at Wolftrap Drive completed. Pending resolution from the City of Wilson. Pending completion of wolftrap Drive Extension and Westwood Avenue Extension. | Andy Brown: (252) 237-6164 |

Total Number of Projects: 199

Total Cost of Projects: \$25,693,873