

Users Guide

[New Search](#)

Contract Number: C202848	Route: US-70
Physical Division: 2	County: Carteret
Administrative Division: 2	TIP Number: R-3307
Length: 3.755 miles	Federal Aid Number: STPNHF-0070(132)
Resident Engineer: Brad T. McMannen, PE	RE Phone Number: (252)514-4759
Location Description: US-70 FROM EXISTING 4 LANE AT RADIO ISLAND TO US-70 NORTH OF SR-1429 (OLGA RD).	
Type of Work: GRADING, DRAINAGE, PAVING, SIGNALS, AND STRUCTURES.	
Contractor Name: CONTI ENTERPRISES, INC	
Contract Amount: \$66,437,774.00	Cost Overrun/Underrun: 1.41%
Availability Date: 03/03/2014	Letting Date: 01/21/2014
Completion Date: 01/11/2019	Work Began: 03/25/2014
Revised Completion Date: 01/13/2019	Estimated Completion: 01/11/2019
Last Estimate Thru: 10/22/2015	Scheduled Progress: 38%
Last Estimate Paid: 11/03/2015	Actual Progress: 36.16%

