

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Alamance	07	07-16-362	SR 1005 (Greensboro-Chapel Hill Rd) at SR 2369 (Sylvan School Road) and SR 2371 (Pleasant Hill Road). Convert two-way stop intersection to all way (4-way) stop intersection. Stop Ahead signs with flashers plus rumble strips will be required on southbound SR 1005 approach to the intersection because of sight distance issues. Radii improvements are required at intersection because of truck traffic.	\$175,500	6/2/2016	44757.3.1	75%	Plans by Division DDC. Design underway. AWS to be implemented 9/2017. 2/23/2018 - AWS to be implemented 2/2018; remains under construction. 7/27/2018- AWS complete 4/17/2018, ROW underway, radius work pending	Dawn McPherson: (336) 487-0175.
Alamance	07	07-16-678	SR 1530 (Birch Bridge Rd) at SR 1515 (Flora Ave), north of Burlington. Install a traffic signal.	\$67,500	12/7/2017	47675.3.1	90%	Plans by Signals & Geometrics. 2/23/2018 - Design underway. 7/27/2018 - Under construction.	Dawn McPherson: (336) 487-0175.
Alamance	07	07-18-863	NC 62 at SR 2029/SR 2030 (also, but incorrectly, known as NC 62 at NC 49). Install all-way (4-way) stop at intersection. Upgrade existing overhead flasher to flash all-red on all intersection approaches.	\$99,000	12/6/2018	48306.3.1	0%	Plans by Division 7 DDC.	
Alexander	12	12-17-201	US 64 at SR 1005 (Old Mountain Road). Install reflective backing plates on US 64 signal heads. Recalculate clearance times based on current stop bar locations. Add 3 section FYA signal head for US 64 permissive left turns onto SR 1005 to bring attention to the signal. Remove stop bars in US 64 right turn lanes and replace with yield markings, these movements are not controlled by the signal.	\$6,300	12/7/2017	47689.3.1	10%	Signal Design to prepare plan.	Byron Engle: (980) 552-4214
Ashe	11	11-14-206	US 221 Business/East Main St. @ SR 1664 (Hospital Ave.). Reconfigure intersection to provide additional channelization.	\$171,000	6/2/2016	44763.3.1	90%	Division to prepare plans. Est. Let is 4/2017. CSF Will be coordinated with Contract Resurfacing in Spring 2018. Concrete island removed and resurfacing complete.	Ethan Osborne: (336) 246-5287
Ashe	11	11-16-209	SR 1315 (Big Laurel Road) from NC 88 to SR 1316 (Big Branch Road). Install 4 new sections and extend one existing section of guardrail.	\$72,000	3/9/2017	47125.3.1	99%	No plans needed. On-call contractor. Project complete, awaiting RTE final inspection.	Ethan Osborne: (336) 246-5287
Avery	11	11-16-201	SR 1153 near Rabbit Hill Lane. Install guardrail on two sections of shoulder. (approximately 1200 feet).	\$28,800	6/2/2016	44765.3.1	99%	Avery Maint has sent request (12 Jan 2017) to on-call contractor (Bullington). Contractor has not responded as of 20 Jan 2017 Project complete, awaiting RTE final inspection.	Travis Henley: (828) 733-2776
Bertie	01	01-13-235	SR 1315 (Sally Freeman Road) between structure #29 and NC 42, a length of 1.95 miles. Apply skid treatment overlay (tyregrip) to 350' long curve located 0.6 mile south of NC 42. Remove existing markings and place 6" thermoplastic markings for entire project length.	\$50,000	10/2/2014	44256.3.1	90%	Skid treatment overlay complete. Installation of 6" thermoplastic markings pending.	Jason Davidson: (252) 482-1857

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Bertie	01	01-17-454	#1) SR 1100 (Ghent Street/Grabtown Road) between SR 1106 and US 13, a length of 5.93 miles. #2) SR 1500 (Woodard Road) between US 13 and SR 1529, a length of 6.24 miles. #3) SR 1106 (St. Francis Road) between US 13 and SR 1100, a length of 3.63 miles. #4) SR 1101 (Madre Road) between SR 1100 and NC 308, a length of 1.69 miles. Restripe all sections with 6" edgelines and 4" centerlines. Regrade and stabilize shoulders. Upgrade warning signs on SR 1100 at curve at MP 5.68 and on SR 1500 at curves between MP 3.28 and 3.58.	\$139,833	9/7/2017	47436.3.1	25%	Plans by Division. CSF to begin 08/01/18	Jason Davidson: (252) 482-1857
Bertie	01	01-17-492	(1) SR 1247 (Mt. Olive Road) between SR 1225 (Republican Road) and NC 308, a length of 3.31 miles. (2) SR 1260/SR 1225 (Republican Road) between NC 308 and SR 1247 (Mt. Olive Road), a length of 6.72 miles. (3) SR 1257 (School Road) between NC 308 and US 13, a length of 2.84 miles. (4) SR 1312 (Meadow Road) between SR 1001 (Wakelon Road) and SR 1319 (Crandal Freeman Road), a length of 5.35 miles. Restripe all sections with 6" edgelines and 4" centerlines. Upgrade all existing warning and regulatory signing on all sections. Regrade and stabilize soil shoulders at select locations along all roads. Install appropriate guardrail on SR 1257 at bridge #070149.	\$231,568	3/8/2018	47756.3.1	10%	Plans by Division. CSF to begin 08/01/18	Jason Davidson: (252) 482-1857
Bertie	01	01-18-535	NC 308 (Governors Road) between the Lewiston Town Limits and SR 1134 (Griffins Quarter Road), a length of 1.9 miles. Install milled rumble strips and upgrade to 6" pavement marking lines.	\$34,200	12/6/2018	48284.3.1	0%	Plans by Division 1.	
Bertie	01	01-18-535	US 13/17 between the Roanoke River Bridge and SR 1521 (Cedar Landing Road), a length of 3.98 miles. Widening, milled rumble strips and 6" long-life markings.	\$360,000	12/6/2018	48285.3.1	0%	Plans by Division 1.	
Bladen	06	06-17-478	NC 41 at NC 410 Convert the intersection to all-way stop control	\$24,300	12/7/2017	47669.3.1	99%	Plans are not needed.	Scott Pridgen: (910) 364-0603.
Brunswick	03	03-14-191	NC 87 from Hunters Ridge Drive to Leigh Court. Widen roadway with paved shoulders in curves.	\$44,509	9/3/2015	44508.3.1	100%	Final Inspection Complete-Memo to Follow	Coke Gray (910) 371-2520
Brunswick	03	03-14-289	NC 179/NC 904 at NC904(Causeway Drive)/ SR 1184(Ocean Isle Beach Road). Remove a signal and construct a roundabout.	\$156,000	1/8/2015	44315.3.1	99%	Under construction.	Daniel Waugh (910) 398-3100

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Brunswick	03	03-15-118	NC 130 (Whiteville Road) and SR 1321 (Longwood Road)/SR 1330 (Waccamaw School Road). Realign A Skewed 4-Legged Intersection to be Two 3-Legged Intersections.	\$315,000	3/3/2016	44620.3.1	10%	Plans being done by Division 3 using a PEF (Summit).	Brian Harding (910) 341-2000
Brunswick	03	03-17-464	SR 1137 (Boones Neck Rd) and SR 1141 (Kirby Rd). Convert Intersection from 2-way stop to All Way Stop.	\$9,000	9/7/2017	47440.3.1	10%	Sign work completed and information sent to Coke & Doug to final.	Coke Gray (910) 371-2520
Brunswick	03	03-17-472	SR 1115 (Old Ferry Connection Rd) and SR 1124 (Stanbury Rd). Improve Sight Distance Triangle by buying right of way, removing vegetation and pulling ditches back to new property line.	\$36,000	5/31/2018	47922.3.1	10%	Plans to be done by Division.	To Be Determined (Coke Gray)
Brunswick	03	03-18-483	NC 904 (Seaside Road) and NC 179/SR 1163 (Old Georgetown Road). Install backplates on signal heads for the eastbound and westbound approaches (Old Georgetown Road). Install advance signal heads for the northbound and southbound approaches (Seaside Road).	\$14,400	12/6/2018	48295.3.1	0%	Plans to be done by the Signal Design Unit.	
Brunswick	03	03-18-526	US 74/76 and NC 87 (Maco Road)/SR 1419 (Northwest Road NE). Replace 5 Section "Doghouse" Style Signal Heads on US 74/76 with 4-section Flashing Yellow Arrow.	\$10,800	9/6/2018	48246.3.1	10%	Plans to be done by Signal Design Unit. Scheduled to be approved at September 2018 Board meeting.	Jessi Leonard (910) 341-0300
Brunswick	03	03-18-537	SR 1115 (Stone Chimney Road/Old Ferry Connection) and SR 1119 (Stanley Road). Install two sets of dual 36 inch Stop Ahead signs with BriteSides and distance plaques on both approaches of Stanley Road. Install dual 36 inch Stop signs with BriteSides and Stop Bars on both approaches of Stanley Road. Install distance plaques and BriteSides on Intersection Warning Signs on Stone Chimney/Old Ferry Connection.	\$4,500	12/6/2018	48297.3.1	0%	Plans to be done by Division 3 Traffic.	
Buncombe	13	13-15-202	US 25 (Merrimon Ave.) at I-240 Westbound On-Ramp, Annandale Ave., Spears Ave., Coleman Ave., and Midland Dr. in Asheville. Install an actuated traffic signal at Coleman Ave. Install actuated pedestrian warning flashers at Annandale Ave., Spears Ave., and Midland Dr. Install crosswalk across the I-240 Westbound On-	\$290,000	5/7/2015	44422.3.1	50%	Signal plans sent to Div on 5/5/15. (SIN 13-0224). Merrimon and Coleman signal installation complete 11/30/15. RRFB installation at Wembley completed 12/14/16. Annandale signs will be refreshed. The I-240 Ramp RRFBs were installed 09/21/17. Looking at options for Spears.	Anna Henderson: (828) 251-6171
Buncombe	13	13-15-206	US 25 (Biltmore Ave) at Hilliard Ave./Market St. in Asheville. Upgrade traffic signal to include Flashing Yellow Arrow.	\$184,000	12/3/2015	44586.3.1	10%	Project on hold due to ROW acquisition. SIN: 13-0249. Signal plans sent to Division 1/19/17. PUE's and TCE's have been set. Description has been sent Bob Haskett in R/W.	Anna Henderson: (828) 251-6171

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Buncombe	13	13-16-204	NC 280 (Airport Rd.) from SR 3568 to Birch Circle (n.i.) in Asheville. Total Length = 1.15 miles. Install pedestrian signals and crosswalks at six existing traffic signals and construct a sidewalk along the north side of NC 280.	\$339,300	6/2/2016	44768.3.1	100%	Signal plans sent to Div Nov 2016. (SIN 13-0820, 13-0821, 130830, 13-1185, 13-1244). Construction plans by Division. Sidewalk and Curb Ramp contract complete. Pedestrian signals are under complete. Awaiting RTE Final Inspection.	Anna Henderson: (828) 251-6171
Buncombe	13	13-16-223	SR 1004 (Newfound Rd.) from NC 63 to SR 1297, near Leicester. Total Length = 4.27 miles. Widen paved shoulder, resurface and install shoulder rumblestripe with long-life pavement markings.	\$338,400	12/1/2016	44964.3.1	40%	Project let with Buncombe County 2017 Resurfacing project.	Troy Wilson: (828) 298-2741
Buncombe	13	13-16-228	I-26 EB/I-240 WB near the Patton Avenue Overpass (Jackson's Curve), in Asheville. Total Length = 350-ft. Extend double-faced guardrail ±350' around curve to the end of the raised concrete median island.	\$27,900	3/9/2017	47128.3.1	100%	Contract awarded. Availability date 2/14/2018 and Completion date 6/30/2018. Project complete.	Troy Wilson: (828) 298-2741
Buncombe	13	13-17-201	US 74A/SR 3238 (Fairview Rd.) from Bleachery Blvd. to NC 81, in Asheville. Total Length = 0.889 mile. Install pedestrian signals (5 intersections), a sidewalk and crosswalks along US 74A.	\$337,500	9/7/2017	47340.3.1	40%	Contract awarded. Availability date 2/14/2018 and completion date 10/27/18. Construction is underway.	Troy Wilson: (828) 298-2741
Buncombe	13	13-17-203	SR 2032 (New Haw Creek Rd.) from SR 2236 to the Antioch Christian Church, in Asheville. Total Length = 1.465 miles. Install ±2525' of shoulder guardrail along SR 2032.	\$143,100	9/7/2017	47488.3.1	75%	Contract awarded. Availability date date 2/14/2018 and completion date 10/27/2018	Troy Wilson: (828) 298-2741
Buncombe	13	13-18-203	SR 1224 (Monte Vista Rd.) at SR 1238 (Holbrook Rd./Edgewood Rd.), near Asheville. Install a traffic signal.	\$72,000	5/31/2018	47946.3.1	10%	Plans to be developed by the Signal Design Section.	Anna Henderson: (828) 251-6171
Buncombe &	13	13-13-213	I-40 from Exit 66 in Buncombe County to Exit 73 in McDowell County, near Old Fort. Total Length = 6.7 miles. Install snowplowable markers along the edgelines and upgrade the eastbound truck information station signs.	\$120,000	4/3/2014	44154.3.1	100%	Project completed 03/05/18. Awaiting RTE Inspection	Anna Henderson: (828) 251-6171
Buncombe &	13	13-18-210	I-40 near Old Fort Mountain (EB MM 64.5, WB MM 75.5), near Old Fort. Total Length = 7.67 miles. Install two Dynamic Message Signs on I-40 (EB at MM 64.5, WB at MM 75.5).	\$165,000	10/4/2018	48293.3.1	0%	Plans to be developed by the Mobility and Safety Division.	
Burke	13	13-18-209	SR 1621 (Icard-Rhodhiss Road) from SR 1618 to SR 1611, near Icard. Total Length = 3.21 miles. Install ±2700' of shoulder guardrail on SR 1621.	\$326,700	9/6/2018	48258.3.1	10%	Plans to be developed by the District Office. Scheduled to be approved at September 2018 Board meeting.	Chris Guffey (828) 652-3344.
Burke	13	13-18-215	NC 126 from SR 1308 to SR 1281, near Nebo. Total Length = 0.52 mile. Install ±375' of shoulder guardrail.	\$32,400	12/6/2018	48315.3.1	0%	Plans to be developed by the District Office.	

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cab, Stanly	10	10-17-271	<p>**SYSTEMIC PLASTIC SNOWPLOWABLE MARKERS** Plastic snowplowable markers for TIP projects W-5710M and W-5710N as test locations. These must be funded with State funds only.</p> <p>Install plastic snowplowable markers along the routes of NC 49 in Cabarrus and Stanly Counties and NC 3 in Cabarrus as test locations for the product.</p>	\$40,500	12/7/2017	47682.3.1	10%	Plans by Division.	Sean Epperson (704) 983-4400.
Cabarrus	10	10-16-221	<p>SR 1305 (Pitts School Road) in the vicinity of Morris Glen Drive in Concord.</p> <p>Widen for 4' outside soil shoulders and improve superelevation through the curve.</p>	\$153,000	9/8/2016	44884.3.1	10%	Plans by Division. Let Fall 2017	Sean Epperson (704) 983-4400.
Cabarrus	10	10-17-261	<p>SR 1431 (Weddington Road) from approximately Bennington Drive to Lexington Drive in Concord.</p> <p>Wedging throughout the horizontal curve in order to improve superelevation.</p>	\$151,200	9/7/2017	47461.3.1	10%	Plans by Division.	Sean Epperson (704) 983-4400.
Caldwell	11	11-11-201	<p>SR 1001 (Connelly Springs Rd.) @ SR 1130 (Cajah Mtn. Rd.)</p> <p>Install a left-turn lane on the southbound approach of SR 1001. Revise existing signal to provide a flashing yellow arrow for the southbound SR 1001 left turn.</p>	\$352,000	4/5/2012	45967	30%	S.I.N.: 11-1086. Signal plans to Div. on 11/15/12. 4/10/18 - 5/3/18 Board agenda will move 20% state match funding from SS-4911U (43506) to R-5805 (45967). Project will be built under R-5805, but will still need project status updates and RTE final inspection since our Spot Safety funds are being used.	Ramie Shaw: (336) 667-9111
Caldwell	11	11-16-200	<p>US 321 and SR 1109 (Pinewood Rd.).</p> <p>Construct dual left turn lanes on the WB approach of SR 1109 and add pedestrian crosswalk across US 321 and SR 1109.</p>	\$300,000	6/2/2016	44764.3.1	10%	Division to prepare plans. (SIN: 11-0082). Est. ROW date is 12/2017. Est. Let date is 4/2018. Companion R-5775. Consultant Assigned - Moffatt & Nichol NTP issued 3/21/2017. Deisgn currently at 90%. R/W began 2/26/2018	Ramie Shaw: (336) 667-9111
Caldwell	11	11-17-201	<p>SR 1751 (Grace Chapel Road) in the vicinity of SR 1856 (Grace Drive) MP 9.6 - MP 10.2.</p> <p>Install three sections of shoulder guardrail.</p>	\$66,285	6/1/2017	47344.3.1	25%	No plans needed.	Jim Pendry: (828) 726-2512
Caldwell	11	11-17-204	<p>US 64/NC 18 at SR 1143 (Rocky Road).</p> <p>Install reflectorized back plates, add double red tee heads for phase 2 & 6, change detection to volume density, refresh special markings.</p>	\$58,500	3/8/2018	47832.3.1	10%	Signals Design to prepare revised signal plan.	Daniel Adams: (336) 903-9136
Camden	01	01-14-295	<p>SR 1224 (Old Swamp Road) between 550' south of SR 1225 (Lilly Road) and 1200' north of SR 1225 (Lilly Road), a length of 1750'.</p> <p>Overlay with BST as interim treatment to R-5717 to increase pavement friction.</p>	\$20,000	10/5/2017	47664.3.1	10%	W-5601HW approved by Kevin Lacy in statewide W-project selection meeting on 1/8/16. Per Barry Hobbs, R-5717 will modernize this location in 3/2021. It has been decided to drop W-5601HW and add SS-4901BE as an interim treatment to increase pavement friction. AST will be added to DA00325 by Supplemental Agreement. 06/28/18 - AST contractor not willing to perform work for liability reasons. Division will expedite letting of superelevation and geometric improvements as sub-project of R-5717.	Barry Hobbs: (252) 482-1862

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Carteret	02	02-17-484	US 70 (Arendell Street) at SR 1749 (24th Street). Install dual red "T" displays on both through US 70 westbound signal heads. (Heads 28 and 29 on SI# 02-0251.)	\$9,000	5/31/2018	47921.3.1	10%	Plans by TMSD.	Steve Hamilton: (252) 830-3490.
Catawba	12	12-13-207	SR 1491 (Section House Rd.) @ SR 1492 (Sipe Rd.) Install a left turn lane on the SB SR 1491 approach and realign/rework SR 1492 at the intersection to improve the skew angle.	\$400,000	4/3/2014	44152.3.1	20%	Division 12 DDC to prepare plans. 6.1.17-- DDC sent RTE estimate, RTE to ask for more funding. 7.28.17--Money Approved by Traffic Safety DDC Starting up work again on project.; 2.1.18 - DDC to finalize plans and establish delivery schedule	Ronnie Humpries: (980)552-4230
Catawba	12	12-14-216	US 70/US 321 Bus. @ SR 1476/1283 (Fairgrove Church Rd.) Realign the WB US 70 right turn slip lane to bring the right turns under signal control. Install backplates with reflective borders for the EB, WB, and SB signal heads. Install mini-skip markings to delineate the SB SR 1476 dual left turns through the intersection.	\$168,000	9/3/2015	44549.3.1	40%	6.1.17-- Met with Duke Energy agreed on spot for relocation. Awaiting their estimate and schedule. 7.28.17--Utility conflict worked out. Had to request signal plan revision. Duke to get pole removed. Waiting on Revised signal plan; 10.3.17 - Milestone let date is 10/13/17 and project is scheduled for letting on 10/24/17. Jackie to request schedule change from SMO due to Duke Power delays.; 2.1.18 - Bids were opened on 10/24/17. 1 bid received at +72% of Eng. Estimate. Planning to re-let in March 2018;	Bryan Sowell: (980) 552-4221
Catawba	12	12-15-202	NC 127 @ 1st Ave. NE 1. Replace the NC 127 5-section signal heads with 4-section Flashing Yellow Arrow heads. 2. Install Pedestrian signals and crosswalks for peds crossing 1st Ave. on the east side of NC 127.	\$54,000	9/3/2015	44546.3.1	80%	11.23.16--Concrete island rebuilt, ADA ramps installed on all but one corner. Last ramp scheduled for Week of November 28th. 11.28.16 Traffic to install PED Pedestal. 6.1.17--This project is complete and RTE notified.; 10.3.17 - Signage, preemption, and signal plans needed; 2.1.18 - Asked Raleigh remove no left turn sign from plan of record. Traffic Services to check plan of record to see if any other signage is required.	Byron Engle: (980) 552-4214
Catawba	12	12-16-209	NC 10 at SR 1810 (Balls Creek Road)/ SR 1727 (Boggs Road). Upgrade overhead flasher to provide beacons on advance warning signs and detection on SR 1810/SR 1727.	\$23,400	3/9/2017	47127.3.1	10%	4.4.17--Signals Design to prepare plans. Signal plans transmitted to Division 4/27/17. (SIN: 12-1663);10.3.17 - Byron to advise of scheduled let date.; 2.1.18 - Traffic to schedule work w/ State forces or On-Call Contractor;	Byron Engle: (980) 552-4214
Catawba	12	12-17-206	US 70/US 321 Bus. at SR 1163 (Boundary St.) in Conover. Install a 2 phase traffic signal with wireless communication.	\$47,700	9/7/2017	47467.3.1	10%	Signals Design Section to prepare signal plans. --7.28.17 Waiting until funding of next project; 2.1.18 - Plans received need to schedule w/ contractor.	Byron Engle: (980) 552-4214
Catawba	12	12-18-202	NC 127 at SR 1306 (2nd Ave. NE.). Upgrade signal to provide 4 section FYA for southbound left turn. Upgrade to full actuation. Add backing plates with reflective borders on all heads. Reposition heads over lanes for EB approach. Add near-side head for NB approach. Mount one way signs on spanwire.	\$18,000	5/31/2018	47945.3.1	10%	Signal plans will be provided by Signals Design Unit.	Byron Engle: (980) 552-4214
Catawba	12	12-18-203	SR 1005 (Startown Rd) at SR 1167(23rd St Dr. SE). Move stop bar up, extend concrete island in median for right in right out SR 1167.	\$54,900	5/31/2018	47944.3.1	10%	District Engineer to prepare any needed plans.	Byron Engle: (980) 552-4214

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Chatham	08	08-14-813	NC 751 at SR 1733 (New Hope Church Road). Construct a southbound left turn lane on NC 751.	\$565,000	7/10/2014	44195.3.1	99%	Plans by DDC. Let 2/23/16, bids high. To be re-let 9/2016. Let 9/27/16. Requested add'l funds. Combined w/W-5601CL. 1/19/2017 Add'l funds approved. Construction started. Most construction is complete. Final markings and repair seeding remain. 7/24/2018 Project is complete and accepted.	Greg Davis: (910) 944-2344.
Chatham	08	08-16-014	SR 1731 (O'Kelly Chapel Road) between NC 751 and SR 1732 (Pittard Sears Road). Install rumble strips.	\$80,000	6/2/2016	44807.3.1	99%	Plans by DDC. Let 9/18/16 with other pavement marking projects. Est. completion date of 7/31/17. 6-2-2017 Work has been completed.	Greg Davis: (910) 944-2344.
Chatham	08	08-16-200	NC 902 at SR 1176 (Old US 421). *STATE FUNDS ONLY* Install an all way stop.	\$13,500	12/1/2016	44951.3.1	99%	Construction completed on 4/10/2017. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Chatham	08	08-16-210	US 15-501 at Lowes Dr/Powell Place Lane. Revise traffic signal to FYA on US15-501.	\$9,000	12/1/2016	44954.3.1	99%	Construction completed on 1/11/2017. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Clay and Mac	14	14-18-210	US 64 from SR 1349 (w.i.) in Clay County to 0.1 mile west of SR 1448 in Macon County, in between Hayesville and Franklin. Total Length = 16.8 miles. Install centerline rumblestrips on US 64 for the entire length of the project (16.8 miles) and edgeline rumblestrips from the end of the climbing lane project to the Macon County line (3.3 miles). Restripe centerline and edgeline with long-life pavement markings.	\$253,800	12/6/2018	48316.3.1	0%	Plans to be prepared by the Division.	
Cleveland	12	12-17-212	NC 216 (Battleground Avenue) at SR 2245 (Bethlehem Road). Install Actuated Vehicle Entering When Flashing signs. Post Mounted Signs and Flashers on NC 216, Loop on SR 2245.	\$24,300	12/7/2017	47685.3.1	10%	Signal Design to prepare plan.	Byron Engle: (980) 552-4214
Cleveland	12	12-17-216	SR 1308 (Randolph Road) Bridge #4. Add guardrail on all 4 corners of bridge to protect slope and bridge.	\$23,400	3/8/2018	47837.3.1	99%	District Engineer to prepare any needed plans. 2.1.18 - Work complete. Once funded, charges will be transferred.	Gary Spangler: (980) 552-4104
Cleveland	12	12-18-221	US 74 Business (Marion Street) from NC 150/SR 1958 (DeKalb Street) to Morgan Street. ***STATE PE Funds Needed.*** Revise Streetscape plans, for US 74 Business (Marion Street), reducing cross section from four lanes to three lanes.	\$43,000	10/4/2018	N/A	0%	Streetscape plans 90% complete by Stantec hired by City of Shelby.	
Cleveland, Ga	12	12-14-207	(1) Cleveland, NC 226 (Polkville Road) between Gragg Drive and Lester lane. (2) Gaston, SR 1918 (Stanley Lucia Rd.) between MP 4.2 and 4.86. (1) Overlay roadway surface with high friction treatment. (2) Install high friction surface treatment, snowplowable pavement markers, and 6 inch edgelines.	\$200,000	1/8/2015	44334.3.1	95%	6.1.17-- Striping was completed on 5/10/17. Ready for Final Inspection-- 7.28.17 NC 226 Accepted, Stanley-Lucia not accepted yet; 10.3.17 - Issues paying for repairs to Stanley-Lucia and Mark Stafford is going to discuss with Kevin Lacy.; 2.1.18 - Reapplied high friction treatment in the Fall. Restriping occurred on 1/31/18. Project complete.	Byron Engle: (980) 552-4214

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Columbus	06	06-17-483	SR 1700 (Red Hill Rd) at SR 1701 (Green Elkins Rd). Division intends to Let/Construct with the related bridge project. Realign curve and intersection on SR 1700 at SR 1701; Change stop condition from SR 1701 to SR 1700. Widen pavement on both roads from 18ft to 22ft, with 2ft paved shoulders on SR 1701.	\$358,200	3/8/2018	47811.3.1	25%	Plans by Division. To be handled with 17BP.6.R.92	Scott Pridgen: (910) 364-0603.
Columbus	06	06-18-525	SR 1429 (Slippery Log/Old Pine Log) at SR 1005 (Peacock). Convert to All-Way Stop.	\$8,100	9/6/2018	48250.3.1	10%	Plans by Division. Scheduled to be approved at September 2018 Board meeting.	Scott Pridgen: (910) 364-0603.
Craven	02	02-15-341	SR 1309 (Glenburnie Road) at Brunswick Avenue. Signal upgrade including near side head for southbound Glenburnie Road, stacked red LEDs on both Glenburnie approaches and pedestrian heads coordinated with New Bern multiuse trails project along both sides of Glenburnie from Elizabeth to Brunswick.	\$63,630	12/3/2015	44572.3.1	100%	Sent to contractor. Est. completion date is 6/2017. Holding for city to adjust utilities. Reviewing options to power adjustments. Original contractor defaulted, assigned to new contractor CP&S 2/8/18	Steve Hamilton: (252) 830-3490.
Craven	02	02-15-452	SR 1232 (Asbury Road) between 1001 and NC 55, a length of 7.55 miles. Restripe entire length with 6-inch edgelines and 4-inch centerlines. In the vicinity of SR 1289 and SR 1247, flatten the curve, widen the pavement, sever the southern connection of SR 1289, regrade shoulders and modify warning signs to match the new curve. At the intersection with SR 1245, flatten the curve, widen the pavement, realign roadway, and regrade shoulders. At the curve one mile south of SR 1245, flatten the curve, widen the pavement, improve the superelevation,	\$247,106	9/7/2017	47438.3.1	10%	Plans by Division. Reached out to Gordy Eure for further info per Steve H - Gordy was unfamiliar with the project. Talked with Jeff, and touched base with Chris Smith - waiting to hear back from Chris. -- Awaiting to assign consultant to begin design.	Steve Hamilton: (252) 830-3490.
Craven	02	02-17-476	US 70 at SR 1121 (Garner Road). Install a mainline leftover using FG300 IG curbing and bollards.	\$22,500	3/8/2018	47759.3.1	10%	Plan by Division 2. Project is Force Account.	Steve Hamilton: (252) 830-3490.
Craven	02	02-17-488	US 17 0.4 mile north of SR 1645 (Rance Buck Road). Install guardrail centered on culvert C63 at the Palmetto Swamp.	\$135,900	3/8/2018	47760.3.1	10%	Plans by Division 2. Need to coordinate with Lang Jones so that design work can begin.	Steve Hamilton: (252) 830-3490.
Craven/Pitt	02	02-18-519	NC 43 between NC 118/SR 1654 (Bailey Lane) in Craven County and SR 1729 (Bell Fork Road) in Pitt County. Install 6" edgelines and 4" centerlines.	\$270,000	9/6/2018	48243.3.1	10%	Plans by Division 2. Scheduled to be approved at September 2018 Board meeting.	Steve Hamilton: (252) 830-3490.
Cumberland	06	06-16-435	US 401 Business (Raeford Road) at SR 1007 (All-American Expressway). Install High Friction Surface Treatment (HFST) on the ramp from EB Raeford Road to SB All-American Expressway.	\$212,000	6/1/2017	47358.3.1	95%	Plans by Division.	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-16-436	NC 162 (Bingham Drive) at Pepperbush Drive and Greenock Avenue. Construct two unsignalized left-overs at the existing full movement crossovers.	\$174,500	3/9/2017	47118.3.1	80%	Plans by Division. Project to be handled by District Office and Traffic Services due to relative simplicity. Cost estimate reflects in-house design and construction through District.	Scott Pridgen: (910) 364-0603.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cumberland	06	06-17-463	NC 295 and US 13 from 850 feet west of US 301 (Dunn Road) to 950 feet east of SR 1933 (Pembroke Road). Upgrade advance warning signing for freeway ends and revise the existing speed limit from 55 to 45 mph.	\$40,500	9/7/2017	47453.3.1	95%	Plans have been developed by the Signing Unit.	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-17-477	NC 24/87 (Bragg Blvd.) at Mike Street and Johnson Street. Construct a signalized crosswalk on the north leg of Bragg Boulevard, construct sidewalk and upgrade ramps to meet ADA requirements.	\$166,500	12/7/2017	47671.3.1	25%	Revised signal plans needed. Possibly handled by state forces	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-17-489	NC 210 (Murchison Rd) at SR 1437 (Shaw Rd); City of Fayetteville. Revise signal (Inv.# 06-0452) to add "Time of Day" protected phasing to the existing four-section head on NB Murchison Rd; Construct channelization on Shaw Rd to restrict movements from store PVA.	\$40,500	3/8/2018	47813.3.1	10%	Plans by Division.	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-17-506	SR 2244 (John McMillan Rd) at SR 2252 (Chickenfoot Rd). Convert to All-Way Stop as interim treatment for proposed future roundabout.	\$10,800	5/31/2018	47934.3.1	25%	Plans by Division.	Scott Pridgen: (910) 364-0603.
Cumberland	06	06-18-513	NC 87 from the Bladen Co. line to SR 2212 (Doc Bennett Rd). Install shoulder rumble stripes with 4" thermoplastic markings on NC 87 from the Bladen County line to SR 2212 (Doc Bennett Road).	\$359,100	5/31/2018	47935.3.1	95%	Plans by Division if needed. Division has a standard drawing they've used in the past. 3/2/18 - Scope changed from: "Install milled edgeline rumble stripes with 6" long life pavement marking (to include centerlines). Project will companion with existing	Scott Pridgen: (910) 364-0603.
Dare	01	01-16-435	US 158 (Croatan Hwy) at SR 1206 (Kitty Hawk Road). Install double red indications for the through lanes on both approaches of US 158; add time of day protection for the left turns on both approaches of US 158 from 12-1 PM and 4-6 PM; construct a raised concrete island adjacent to the northbound US 158 left turn lane to restrict left turns into and from the convenience store in the southwest quadrant; improve the radii in the southwest and southeast quadrants, providing improved pedestrian ramps and extend the sidewalk to tie into the existing pedestrian facilities; install a "Do Not Block Driveway" sign on eastbound SR 1206 for the convenience store in the southwest quadrant.	\$72,000	9/7/2017	47437.3.1	10%	Geometric plans by Division 1, signal plans by TMSD. Sign materials ordered. Concrete work to be included in DA00368 letting 02/21/18. Under Contract	Jason Davidson: (252) 482-1857

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Davidson	09	09-13-788	NC 109 at SR 2067 (Lambeth Road) in Thomasville. Adding left turn lanes on NC 109 on both the northbound and south bound approaches to the Lambeth Road intersection and restriping the existing southbound right turn lane to make it a combination through and right turn lane.	\$247,500	6/2/2016	44808.3.1	100%	Construction underway. Pending punch list items. 6/2/2017 - Pending RTE final. 8/4/2017 - RTE final conducted, punchlist/remedial work complete, pending RTE final of remedial work. 2/23/2018 - RTE final of remedial work issued 11/14/2017. Substantial completion 12/9/2016 for evaluation purposes, final punchlist complete 6/15/2017. 7/27/2018 - RTE final issued 11/14/2017. Remove from list. See. S:\TSU\TOIS\Regional Offices\Central Region\Triad\Division 9\41000025788 SS 09-13-788\Final Inspection	Brett Abernathy: (336) 747-7800
Davidson	09	09-17-060	NC 8 at SR 1110 (Gray Road)/SR 2287 (Wafford Road). Install post mounted Vehicle Entering When Flashing Signs on NC 8 in advance of SR 1110/SR 2287. Place actuation loops on SR 1110 and on SR 2287. Move utility pole that is located in the southeast quadrant of the intersection out of the intersection sight line. Move the existing overhead flasher pole located in the northwest quadrant of the intersection out of the intersection sight line.	\$63,000	6/1/2017	47349.3.1	90%	Plans by Signals & Geometrics. 4/7/17 - J. P. Couch: PE funds approved, design and planning activities underway. 2/23/2018 - Under construction 7/11/2018 - Flasher installed, pending pole removal/punchlist & RTE final	J. P. Couch: (336) 631-1376
Davidson	09	09-17-386	NC 8 (Cotton Grove Road) at SR 1266 (Owens Road). Install traffic signal at intersection.	\$67,500	9/7/2017	47457.3.1	40%	Signal Design and plans by Signals. Scheduled to be funded at Sept. 2017 Board. 8/4/2017 - PE funds approved, design and planning activities underway. 2/23/2018 - Plans complete, pending metal signal poles. 7/27-2018 - Under Construction.	J. P. Couch: (336) 631-1376
Davidson	09	09-18-861	SR 1232 (Odell Owen Road) southbound shoulder, approximately 441 feet north of SR 1230. Extend guardrail length approximately 175' and install MASH compliant guardrail end unit.	\$23,400	12/6/2018	48309.3.1	0%	Plans by Division 9 DDC.	
Davidson	09	09-18-897	Curve on SR 2085 (Baptist Children's Home Road), located approximately 1650 feet north of SR 2776 (Optimist Park Road) and continuing northward for approximately 900 feet. Wedge curve on SR 2085 to repair superelevation. Provide 1.5 inch overlay over entire roadway width once wedging is complete. Note that project involves raising the super elevation on the high side of the curve (northbound SR 2085 direction). 11 of the run off road crashes occurred in southbound SR 2085 direction while 2 run off road crashes occurred in the northbound direction. The vehicle speeds are probably higher in the southbound direction coupled with motorists shying away from the edgeline because of close proximity of guardrail to the EP, vehicles are crossing the centerline in the curve to where the super elevation is deficient on the high side.	\$243,000	5/31/2018	47940.3.1	10%	Plans by Division 9 DDC. 7/27/2018 - Planning and design underway.	J. P. Couch: (336) 631-1376

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Davidson	09	09-18-921	SR 2097 (Mount Zion Church Road) at SR 2183 (Denton Road). Install actuated post mounted VEHICLE ENTERING WHEN FLASHING sign/flasher system. Post mounted signs/flashers to be installed on SR 2183 and actuation to be place on SR 2097. (Overhead flasher is already present).	\$77,400	12/6/2018	48311.3.1	0%	Plans by Signals.	
Davie	09	09-17-997	US 64 at NC 801. Install traffic signal at the intersection of US 64 at NC 801. The project will involve relocating two multi-use utility poles and possibly buying right of way for signal poles.	\$261,000	6/1/2017	47348.3.1	45%	4/7/17 - PE funds approved, design and planning activities underway. 8/4/2017 - design underway 2/23/2018 - Under construction. 7/27/2018 - Under construction.	J. P. Couch: (336) 631-1376
Division 1	01	01-17-001	Division 1 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47377.3.1	10%	No plans needed. Ongoing effort - no completion date.	Jason Davidson: (252) 482-1857
Division 10	10	10-17-001	Division 10 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47386.3.1	25%	No plans needed.	Sean Epperson (704) 983-4400.
Division 11	11	11-17-001	Division 11 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47387.3.1	10%	No plans needed.	Daniel Adams: (336) 903-9136
Division 12	12	12-17-001	Division 12 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47388.3.1	25%	No plans needed.	Byron Engle: (980) 552-4214
Division 13	13	13-17-001	Division 13 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47389.3.1		No plans needed.	Anna Henderson: (828) 251-6171
Division 14	14	14-17-001	Division 14 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47390.3.1	25%	No plans needed. 1/31/2018 Approximately 200 miles completed to date. 6/26/2018 90.369 miles completed in Division 14 in 2017 & 2018.	Steve Buchanan: (828) 631-1185

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Division 2	02	02-17-001	Division 2 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47378.3.1	25%	No plans needed.	Steve Hamilton: (252) 830-3490.
Division 3	03	03-17-001	Division 3 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47379.3.1	25%	We have completed all of the recent statutory ordinance sign changes. Jessi has checked with Coke on whether this is going to be a WBS that remains open.	Jessi Leonard (910) 341-0300
Division 4	04	04-17-001	Division 4 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47380.3.1	10%	No plans needed.	Addison Gainey: (919) 640-6428.
Division 5	05	05-16-001	Solar Powered Markers Install at various locations in Division 5.	\$30,000	7/1/2016	44836.3.1	85%	Project complete. Chris Howard/Matt Springer handling. REMOVE FROM LIST!	John Sandor: (919) 220-4600
Division 5	05	05-17-001	Division 5 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47381.3.1	25%	No plans needed.	John Sandor: (919) 220-4600
Division 6	06	06-17-001	Division 6 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47382.3.1	10%	No plans needed. Under investigation by RTE. This number was set up for Division Traffic to charge to for any signing related work. This will be an ongoing project.	Scott Pridgen: (910) 364-0603.
Division 7	07	07-17-001	Division 7 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47383.3.1	20%	No plans needed. 2/23/2018 - Division has opted not to use this funding, but may reconsider.	Brian Thomas : (336) 896-7037
Division 8	08	08-17-001	Division 8 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47384.3.1	50%	No plans needed.	David Willett: (910) 944-3930
Division 9	09	09-17-001	Division 9 Divisionwide - Secondary Road Statutory Speed Limit Signing - Improve safety at various locations on the Secondary Road system with appropriate speed limit and/or curve warning sign installations.	\$10,000	4/6/2017	47385.3.1	15%	No plans needed. 2/23/2018 - Division has opted not to use these funds to date.	J. P. Couch: (336) 631-1376

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Duplin	03	03-14-319	NC 41-SR 1163 (Teachey Road) at NC 41- SR 1173 (Southerland Street). Install a Traffic Signal.	\$20,700	3/9/2017	46942.3.1	90%	ROW and utilities were finalized by the end of April & May. We have the signal installed, but are waiting on a few of the bills to come in before we request a final / closeout.	Jessi Leonard (910) 341-0300
Duplin	03	03-16-438	NC 24 Business/NC 50 at SR 1900 (Lanefield Road). This is the main access to Warsaw Elementary School and future Warsaw Middle School. Construct a Right Turn Lane.	\$25,000	1/5/2017	Contingency w/SS is WBS 46908	10%	No PE funds, but plans have been completed by school developer. Keith to pursue getting this work underway.	Keith Eason (910) 592-6174
Duplin	03	03-17-340	SR 1102 (Charity Rd) and SR 1162 (Bay Rd). Improve Sight Distance Triangle by buying right of way, removing vegetation an pulling ditches back to new property line.	\$40,500	3/8/2018	47763.3.1	10%	Plans to be done by Dvision.	To Be Determined (Coke Gray)
Duplin	03	03-17-498	NC 241 and SR 1700 (Sarecta Rd). Two Sets of Dual Stop Ahead Signs with Distance Plaques on Each Approach to NC 241. Refresh Stop Bars. Add brightsides and Distance Plaques to Intersection Warning Signs on NC 241.	\$4,500	3/8/2018	47764.3.1	10%	We were requested to complete this priro to the WBS being open, so we are just waiting on the charges to be transferred before requesting a close out from Coke & Doug.	Jessi Leonard (910) 341-0300
Durham	05	05-12-978	SR 1407 (Carver Street) at Broad Street/Kenan Road. Construct a mini roundabout.	\$284,000	10/4/2012	43645.3.1	100%	6/6/16 - Project being monitored for 6 months to ensure no maintenance problems with "compact" roundabout. CON WBS should not be closed for at least 6 months. Project complete 5/12/16. Leaving on Project Status Report until monitoring is complete. Considering additional measures as recommended by Jim Dunlop and Mike Kneis.	Ben Upshaw (919)-220-4717
Durham	05	05-14-124	US 15-501 Business (Mangum Street) at SR 1365 (Morehead Avenue). Upgrade traffic signal and install pedestrian accommodations. **1.83 yrs of crash data was used due to recent intersection enhancements.**	\$60,000	1/8/2015	44321.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Durham	05	05-14-936	US 501 Bus. (Roxboro Street) from Club Blvd to Pacific Avenue. Upgrade 8 traffic signals along US 501 Bus. corridor to include flashing yellow arrows and pedestrian accommodations.	\$300,000	10/2/2014	44265.3.1	99%	Project complete. Awaiting RTE final inspection.	Rob Ziembra: (919) 661-3266
Durham	05	05-15-514	US 15-501 Bus (University Dr) at SR 1445 (Duke St). Upgrade the traffic signal to Flashing Yellow Arrow.	\$25,000	9/3/2015	44515.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Durham	05	05-15-518	NC 98 (Wake Forest Hwy) at Nichols Farms Dr & Oak Grove Parkway. Install a traffic signal.	\$126,000	6/2/2016	44814.3.1	99%	Signal Plans sent to Division 9/12/16. Construction to be completed with on-call contractor. 2/21 awaiting on RTE final inspection	John Sandor: (919) 220-4600
Durham	05	05-15-671	MOBILITY PROJECT: US 70 Bus (Hillsborough Road) at US 15-501 SB Ramp. *** NOTE: PE under SS-4905DU. ROW and CON under SM-5705B using Mobility funds. Widen for an eastbound right turn lane.	\$120,000	10/6/2016	47650.3.1	30%	MOBILITY PROJECT: *** NOTE: PE under SS-4905DU. Deleted SS-4905DU ROW and CON funds at 12/7/17 Board. ROW and CON under SM-5705B using Mobility funds.	Reid Davidson (919)220-4717

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Durham	05	05-16-200	SR 1959 (Miami Blvd) at SR 1954 (Ellis Rd). Revise traffic signal to FYA on SR 1959.	\$13,500	12/1/2016	44941.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Durham	05	05-16-210	VULNERABLE USERS - SR 1118 (Fayetteville Rd) at Cook Rd/Hillside High School. Revise traffic signal to FYA on SR 1118 and install pedestrian pedestals and pedestrian channelization.	\$22,500	12/1/2016	44943.3.1	99%	Project under construction. 2/21/18 - project completed in 8/2017	John Sandor: (919) 220-4600
Durham	05	05-16-364	VULNERABLE USERS: NC 55 at Burlington Ave. Install a traffic signal with metal pole mast arms and pedestrian accommodations.	\$112,500	3/9/2017	47115.3.1	99%	Plans needed from Signals Section. 2/21/18: plans received and proejct is under construction. Waiting on RTE final inspection	John Sandor: (919) 220-4600
Durham	05	05-17-498	NC 98 at SR 1825 (Clayton Rd). Add protective permissive left-turn phase.	\$18,000	3/8/2018	47810.3.1	10%	Plans needed by Signals Unit.	John Sandor: (919) 220-4600
Durham	05	05-17-517	NC 55 at Cecil St/Alston Ave, Linwood Ave, SR 1171 (Riddle Rd). Install flashing yellow arrows.	\$67,500	6/1/2017	47359.3.1	10%	Plans needed from Signals Section.	John Sandor: (919) 220-4600
Durham	05	05-17-645	NC 98 at Adams St. and NC 98 at Woodcrest St. Install a traffic signal at Adams St and connect to the Durham Signal System and construct right turn only channelization at Woodcrest St.	\$180,000	9/7/2017	47451.3.1	98%	Plans needed from Division Design Construct Unit and Signal Unit. All plans received, project given to division on-call contractor for completeion	John Sandor: (919) 220-4600
Durham	05	05-18-512	SR 1121 (Cornwallis Road) at SR 1954 (Northeast Creek Parkway). Replace the EB "doghouse" signal head on Cornwallis Road with a 4 section FYA signal head. Install a 4 section FYA signal head for WB Cornwallis Road. Install backplates on all signal heads. These improvements require new metal poles and mast arms.	\$69,300	5/31/2018	47925.3.1	10%	Revised signal plans needed by signals unit. Plan number 05-2115.	John Sandor: (919) 220-4600
Durham	05	05-18-538	NC 55 (Apex Highway) at I-40 Eastbound Exit Ramp (Exit 278)/Park Forty Plaza. Change "Doghouse" Protected-Permitted to FYA Protected-Permitted on both approaches of NC 55.	\$22,500	12/6/2018	48301.3.1	0%	Plans are needed from the Signal Design Section.	
Edgecombe	04	04-18-521	US 64 Alternate/NC 111 (Western Boulevard) at NC 111/SR 1350 (W Wilson Street). Upgrade detection and add flashing yellow arrow left turn heads on both approaches of Wilson Street.	\$27,000	9/6/2018	48248.3.1	10%	Plans by TMSD. Scheduled to be approved at September 2018 Board meeting.	Addison Gainey: (919) 640-6428.
Forsyth	09	09-16-247	***2016 SYSTEMIC - SEVERE DUTY IMPACT ATTENUATOR EFFORT*** Multiple routes in Division 9. Install severe duty impact attenuators in Division 9 at these select locations: 1. Forsyth County - EB I-40 @ Exit 188 US 421/I-40 Bus 2. Forsyth County - US 52 NB at Exit 109A (I-40 Bus. E/US 421 S) 3. Forsyth County - US 421 SB at NC 67 (Silas Creek Parkway)	\$123,000	5/31/2018	47941.3.1	40%	3/7/18 - Per JKLacy, project will funded with SS funds. 7/11/2018 -purchase order contract preparation underway	Brett Abernathy: (336) 747-7800

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Forsyth	09	09-17-820	MOBILITY PROJECT: SR 2691 (Wallburg Road) at Business Park Drive south of Winston-Salem. Install 2-phase traffic signal.	\$108,000	7/1/2017	47442.3.1	50%	Plans by NCDOT Signals & Geometrics. Scheduled to be funded at July 2017 Board. 8/4/2017 - Design underway. Mobility evaluation plan established. 11/14/17 - PE to be done under SS-4909BZ. ROW and CON to be done under SM-5709A. Division to transfer any expenditures from ROW and CON under SS-4909BZ to SM-5709A at appropriate time. 7/27/2018-Utility relocation underway	J. P. Couch: (336) 631-1376
Forsyth	09	09-17-907	US 158 (Reidsville Road) at SR 2377/Old Greensboro Road (N/S). Offset the existing left turn lanes on both approaches on US 158. Convert the yield condition at the slip ramp from SR 2377 to US 158 eastbound to a merge condition by extending the lane northward and utilizing existing pavement. Upgrade the 5-section "doghouse" signal heads over the left turn lanes on US 158 to 4-section FYA heads. Provide a separate signal head over each through lane on westbound US 158.	\$216,500	3/8/2018	47829.3.1	15%	Plans by Division. 2/23/2018 - Pending funding approval at 3/2018 BOT. 7/11/2018 - design underway.	J. P. Couch: (336) 631-1376
Forsyth	09	09-17-914	US 158 at SR 2014 (Vance Road) and Intersection of US 158 at SR 1965 (Belews Creek Road). Provide two traffic signals that will operated by one controller. Install traffic signal at US 158 at SR 2014 and install traffic signal at US 158 at SR 1965. Provide long vehicle detection for the signal system. Provide an actuated "BE PREPARED TO STOP" sign and flasher assembly on the westbound approach of US 158 in advance of the US 158 at SR 1965 intersection. The traffic signals to be supported by wood poles and span wire.	\$261,000	12/7/2017	47679.3.1	35%	Plans by Signals. 2/23/2018 - Signal design complete, pending construction. 7/27/2018 - Under construction.	J. P. Couch: (336) 631-1376
Forsyth	09	09-18-897	SR 2643 (Union Cross Road) at SR 2640 (Shields Road/Whicker Road) in Kernersville. Upgrade two phase traffic signal from permissive left turns to FYA protected-permitted left turns on phases 1, 3, and 5. Upgrade permissive display on phase 4 to 3 section FYA permissive.	\$99,000	12/6/2018	48310.3.1	0%	Plans are to be prepared by NCDOT Signal Design Section.	
Franklin	05	05-16-080	**VULNERABLE USERS** SR 1229 (North Main Street) between College Street and Clifton Street. Install pedestrian warning signs with flashers on both approaches of the crosswalks on SR 1229 between College Street and Clifton Street. Install high visibility crosswalks and improve the curb ramps as needed.	\$27,000	9/8/2016	44899.3.1	99%	Waiting on final markings/signs to be installed. Completed, ready for RTE final inspection	John Sandor: (919) 220-4600
Franklin	05	05-16-364	SR 1103 (Pilot Riley Rd) at SR 1730 (Williams White Rd). Install an all way stop.	\$9,000	3/9/2017	46947.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Gaston	12	12-15-200	US 74 at SR 2329 (Main St./Redbud), and US 74 at SR 2339 (Church/Schlotzky's Deli Drive). Extend the westbound US 74 turn lanes at both locations.	\$117,000	6/2/2016	44766.3.1	60%	3.30.2017-- Widening has been completed, and will be overlaid with resurfacing contract. 4.4.17-- RTE to modify scope to add turn lane in Belmont; 10.3.17 - Not going to pursue intersection in Belmont at US 29/74 & Park Street because that intersection is in the STIP for improvements.; 2.1.18 - Project complete & ready for final inspection by RTE.	Gary Spangler: (980) 552-4104
Gaston	12	12-15-212	Two sections of US 29/74 (Franklin Blvd.) 1.) Between SR 1136 (Myrtle School Rd.) and US 321 SB. 2.) Between NC 274 and Thomas St./Belvedere.) Convert existing 6 lane cross section to a 4-lane with TWLTL.	\$288,000	3/3/2016	44727.3.1	75%	6.1.17-- Contract was let and awarded to Asphalt Paving of Shelby. Plan to start after they finish US 74 in Cleveland Co. in 5 to 6 weeks. 7.28.17-- under construction; 10.3.17 - still under construction; 2.1.18 - Having issues with thermoplastic pavement markings. Project not anticipated to be completed until spring 2018.	Gary Spangler: (980) 552-4104
Gaston	12	12-16-204	SR 2209 (Wesleyan Drive) from approx. 400 feet south of NC 7 (Main Street)/SR 2000 (Hickory Grove Road) to NC 7 (Main Street)/SR 2000 (Hickory Grove Road). Install/upgrade sidewalks.	\$20,000	8/4/2016	44864.3.1	99%	6.1.17--Project is award and work has started; 2.1.18 - Project completed in Nov. 2017	Gary Spangler: (704) 480-2082
Gaston	12	12-16-208	SR 1103 (Crowders Creek Road) at SR 1112 (Chapel Grove School Road). Install guardrail over culvert for McGill Branch on both sides of road.	\$13,500	6/1/2017	47341.3.1	25%	No plans needed.--7.28.17 Sending RTE final cost; 10.3.17 - need to ask Gary Spangler for let date.; 2.1.18 - Project completed w/ on-call contractor on 11/15/17;	Gary Spangler: (980) 552-4104
Gaston	12	12-17-200	SR 2439 (Beaty Rd.) near SR 3066 (Beacon Hills). Upgrade existing guardrail and extend rail near Maple Crest Dr. using MASH standards. Install various horizontal alignment signs.	\$31,500	9/7/2017	47472.3.1	25%	No plans needed Scheduled to be funded at Sept. 2017 Board.; 2.1.18 - Guardrail work was completed on 11/15/17. Traffic services to check to see is signs have been installed.	Gary Spangler: (980) 552-4104
Gaston	12	12-17-202	NC 274 at NC 275/SR 1312. Install flashing yellow arrow for NC 274 approaches and install backing plates with reflectorized sheeting. Add mini skips for SB left turn and object markers on islands.	\$18,000	9/7/2017	47470.3.1	10%	Signals Design to prepare revised signal plans. Scheduled to be funded at Sept. 2017 Board.; 2.1.18 - Plans received need to schedule w/ contractor. Also looking for delinators	Byron Engle: (980) 552-4214
Gaston	12	12-17-204	SR 2200 (Cox Rd.) at Aberdeen Blvd. Add 4 section FYA for NB SR 2200 and 3 section FYA for SB SR 2200. Add backing plates with reflective borders on all signal heads.	\$22,500	9/7/2017	47473.3.1	10%	Signals design to prepare revised plans. Scheduled to be funded at Sept. 2017 Board.; 2.1.18 - Traffic Services to schedule on-call contractor to complete work.	Byron Engle: (980) 552-4214
Gaston	12	12-17-209	US 29/US 74/NC 274 Franklin Blvd. at US 321 Southbound Couplet Chester St. Long Life Pavement Markings, Backing plates on all signal heads with Reflective Bands	\$18,000	9/7/2017	47468.3.1	10%	Signals Design to prepare revised signal plans. 10.3.17 - Anticipate funding at the Dec. BOT meeting; 2.1.18 - Awaiting signal plans. Pavement markings to be completed at same time as SS-4912CJ;	Byron Engle: (980) 552-4214

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Gaston	12	12-17-211	US 321 NB Couplet (York St) at NC 7 (Long Ave). Install near side signal head for westbound NC 7; Install Signal Ahead warning signs in all approaches; Install One Way signs on near right and far left corners for NC 7 traffic; Install Do Not Enter signs on south side of intersection on US 321 northbound; Install Lane Drop pavement markings on US 321 northbound for left turn to westbound NC7; Install Left Turn Lane pavement markings on eastbound NC 7 for left turn to Northbound US 321 Couplet, N. York St. and Dr. M.L.K. Jr. Way.	\$18,000	12/7/2017	47688.3.1	10%	Signal Design to prepare plan.	Byron Engle: (980) 552-4214
Gaston	12	12-17-213	NC 275/NC 279 (Trade St) at SR 1001 (Oakland St). Install dog house signal head east bound for leading left turns with Que delay detection.	\$4,500	12/7/2017	47686.3.1	10%	Signal Design to prepare plan.	Byron Engle: (980) 552-4214
Gaston	12	12-17-215	NC 279 (New Hope Rd) at SR 2329 (Redbud Rd). Add FYA displays on all 4 approaches for left turns, Add reflectorized back plates to all signal heads, Add pedestrian signals and crosswalks on all 4 approaches, Construct small section of sidewalk to fill the gap, upgrade WCRs as needed.	\$68,400	3/8/2018	47834.3.1	10%	Signals design to prepare revised signal plans. Division 12 to provide any needed plans for concrete work. Scheduled to be funded at March 2018 Board.; 2.1.18 - Once funded and once signal plans are completed, District will schedule on-call contractor to perform concrete work.;	Gary Spangler: (980) 552-4104
Gaston	12	12-17-220	SR 2200 (Cox Rd.) at Court Drive. Revise traffic signal to provide a NB 4 section FYA display with alternate phasing capability. Install backing plates with reflectorized borders on all signal heads.	\$27,000	3/8/2018	47833.3.1	10%	Signals Design to prepare revised plans.	Byron Engle: (980) 552-4214
Gaston	12	12-18-212	SR 1133 (Linwood Road) at SR 1131 (Chapel Grove Road/Linwood Road). Construct 2' conc. median island , widen pavement to maintain lane width and pavement markings to square up traffic from side street.	\$108,900	5/31/2018	47943.3.1	10%	The Division 12 Staff will have any needed plans prepared.	Byron Engle: (980) 552-4214
Gaston	12	12-18-223	SR 2329 (Redbud Drive)/ SR 2446 (Hoffman Road) at SR 1255 (E. Hudson Boulevard). Install Shoulder mounted signs (W3-4) and (W16-13P) with flashers southbound SR 2329, Install reflective backing plates on all signal heads, install louvers in right turn arrows and signs adjacent to heads (R10-10) southbound SR 2329, increase curb return radius for right turns from southbound SR 2329 to westbound SR 1255, install all new special pavement markings.	\$180,000	12/6/2018	48314.3.1	0%	Signals Design to prepare plans.	
Gaston/Clevel	12	12-17-214	Freeways ending on US 321 southbound in Gastonia, US 321 northbound in Hickory, US 74 westbound near Shelby, US 74 eastbound in Shelby, NC 16 southbound near Charlotte and NC 16 northbound north of Denver. Freeway Ends 1 mile and End Freeway signs on both sides of road at 6 locations in Division 12.	\$18,900	3/8/2018	47835.3.1	10%	No plans needed. 2.1.18 - Once funded. Traffic Services will install signs.	Byron Engle: (980) 552-4214

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Graham	14	14-17-212	NC 143 (Cherohala Skyway) from the Tennessee State line to SR 1159, near Robbinsville. Total Length = 18.0 miles. Upgrade existing guardrail and install ±4500' of motorcycle "rub rail" at various locations along NC 143.	\$316,800	3/8/2018	47839.3.1	10%	District Office has purchased material. Awaiting delivery. Installation to be completed by District Guardrail Contractor	Andy Russell: (828) 321-4105
Granville	05	05-16-078	US 158 (Oxford Loop Rd) at US 15, NC 96 and US 158 Bus (Roxboro Rd). Install Dynamic Red Extension.	\$27,000	9/8/2016	44903.3.1	99%	Signal Plans sent to Division 3/6/17. Construction to be completed with on-call contractor. 2/21/18: completed by division traffic, now awaiting RTE final inspection	John Sandor: (919) 220-4600
Granville	05	05-17-512	US 15/SR 1100 (Gate One Road) at I-85 Northbound Ramp. Install a traffic signal to alleviate queuing down the ramp onto I-85.	\$18,000	6/1/2017	47363.3.1	99%	Signal plans received 8/2/2017 2/21/18: construction completed awaiting RTE final inspection	John Sandor: (919) 220-4600
Guilford	07	07-16-128	SR 1552 (Tarrant Rd) at SR 1541 (Wendover Ave) in High Point. Repair curve superelevation on the outside radius curve located on SR 1552 (Tarrant Rd) between SR 1541 (Wendover Ave) and a point 400 feet north of SR 1541.	\$243,000	12/1/2016	44950.3.1	90%	Plans by Division, design underway. MA underway to install sidewalk per City of High Point request. 8/4/2017: Force Account construction underway 2/23/2018 - Pending punchlist items 7/27/2018 - Pending punchlist items.	Donnie Huffines: (336) 487-0075.
Guilford	07	07-17-067	SR 2770 (Huffine Mill Road) at SR 2819 (McLeansville Road). Convert intersection from 2-way stop to 4-way (all-way) stop. Install overhead flasher at intersection. Widen turn radius on northeast quadrant and widen turn radius in southwest quadrant of intersection.	\$130,500	6/1/2017	47354.3.1	75%	Plans by Division 7. Scheduled to be funded at June 2017 Board. 6/2/17 - Design underway 8/4/17: Signal design underway, pending construction. 2/23/2018 - AWS operational 1/31/2018, radius improvements pending. 7/27/2018 - Radius work underway	Dawn McPherson: (336) 487-0175.
Guilford	07	07-17-430	SR 1113 (Kivett Drive) at SR 1129 (Groometown Road). Install vehicle entering when flashing system for intersection. Post mounted "Vehicle Entering When Flashing" signs to be placed on SR 1113 for each approach to SR 1129. Flasher actuation loops will be placed on SR 1129 (minor approaches to the intersection).	\$27,000	9/7/2017	47454.3.1	75%	Flasher design by Signals. 8/4/17: Planning and design activities underway 2/23/2018 - Design underway. 7/27/2018 - Under construction.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-17-481	SR 1193 (Baker Rd) at E. Springfield Rd (non-system) in High Point. Install two phase traffic signal.	\$135,000	12/7/2017	47676.3.1	15%	Plans by Signals & Geometrics. 2/23/2018 - Design underway. 7/27/2018 - Design complete, ROW certification underway, pending let.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-17-735	1. Guilford County NB I-73 at Exit 2 (Friendly Avenue) [Milepost 15.83 - 15.93] 2. Guilford County SB I-73 at Exit 1 (I-40 WB) [Milepost 14.9 - 14.9] 3. Guilford County SB I-73 at Exit 97A (US 29/US 70) [Milepost 7.805 - 7.805] 4. Guilford County I-85 SB at Exit 121 (I-73 NB) [Milepost 8.595 - 8.595] Install severe duty impact attenuators.	\$130,500	5/31/2018	47938.3.1	15%	11/17/17 - Approved by Kevin Lacy in statewide W-project selection meeting. 3/7/18 - Per JKLacy, project will be funded with SS funds instead. 7/27/2018 - purchase order contract preparation underway.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-18-442	SR 1278 (University Parkway) at Davis Avenue in High Point. Install traffic signal with pedestrian count down heads. Traffic signal to be supported by metal strain poles.	\$175,500	9/6/2018	48252.3.1	10%	Plans by Signals. Scheduled to be approved at September 2018 Board meeting. 7/27/2018 - Planning and design underway.	Dawn McPherson: (336) 487-0175.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Guilford	07	07-18-606	NC 150 at SR 4963 (Chesterbrooke Drive) in Construct left turn lane on NC 150.	\$270,000	9/6/2018	48254.3.1	10%	Plans by Division DDC. Scheduled to be approved at September 2018 Board meeting. 7/27/2018 - Planning and design underway.	Dawn McPherson: (336) 487-0175.
Guilford	07	07-18-835	US 29 at Lakeview Memorial Park Cemetery Entrance. Construct directional cross-over in the median on US 29 to prohibit left turns onto US 29 from Lakeview Memorial Park Cemetery. U-turns at proposed median channelization will be limited to passenger vehicles only (there will be signing to prohibit trucks from making the U-turn)..Left turns will be allowed from US 29 Southbound into Lakeview Memorial Park Cemetery.	\$270,000	12/6/2018	48304.3.1	0%	Plans by Division 7 DDC.	
Guilford	07	07-18-839	Four concrete bridge rail ends located on bridge 4000156 over Reedy Fork Creek on SR 2819 (McLeansville Road). Install bridge approach guardrail and MASH compliant end units to concrete bridge rail ends. (4 lines of bridge approach guardrail).	\$36,900	12/6/2018	48305.3.1	0%	Plans by Division 7 DDC.	
Halifax	04	04-12-105	US 158 (Julian Allsbrook Hwy) at SR 1745/1752 (Old Farm Road). Extend southbound right turn lane on SR 1752 to develop a five-lane section with center left turn lane. Upgrade signal 04-0631 to include a dual left turn from northbound SR 1754 onto westbound US 158.	\$303,584	1/10/2013	43694.3.1	40%	Project on hold per R. Keeter.	Addison Gainey: (919) 640-6428.
Halifax	04	04-17-472	US 158 westbound couplet (Second Street) at S. Walnut Street. Construct a mountable median island between the lanes of westbound US 158 across the Walnut Street intersection and supplement with flexible delineator posts. The design should accommodate crossing by emergency vehicles but discourage private vehicles from attempting to cross the island.	\$58,500	5/31/2018	47923.3.1	10%	To be completed with OCC	Addison Gainey: (919) 640-6428.
Harnett	06	06-14-292	SR 1500 (Benson Rd) at SR 1546 (Young Road). Cut hill on SR 1500 EB approach to the intersection with SR 1546, to improve sight distance.	\$304,000	10/2/2014	44269.3.1	100%	Plans by Division. ROW to be funded with SS-4906BZ. CON under W-5601DM (06-15-38307) due to increase in CON cost. 2/5/16 - 80% complete for ROW only. Let 5/18/16.	Scott Pridgen: (910) 364-0603.
Harnett	06	06-17-477	US 421 (E. Jackson Blvd) at SR 1703 (Red Hill Church Rd / Masonic Rd), in the Town of Erwin [Signal Inv. No. 06-0417]. Install the following on US 421: Dual-mounted (both directions) actuated "Prepare to Stop when flashing" warning signs; dual posted (WB approach) signal ahead warning signs; Near side heads (both directions).	\$27,000	12/7/2017	47674.3.1	90%	Signal plan to be done by the Signal Design Section, M&S Division	Scott Pridgen: (910) 364-0603.
Harnett	06	06-18-523	NC 55 (Raleigh Street) at SR 1441 (W. Williams Street), in the Town of Angier. Construct a "Right-In, Right-Out" concrete island on the Williams Street westbound approach.	\$67,050	12/6/2018	48303.3.1	0%	Plans by Division.	

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Harnett	06	06-18-525	US 401 at SR 2027 (Josey Williams Road / Horseshoe Bend Road). Install Actuated Vehicle Entering When Flashing (Post Mounted Signs and Flashers on Major, Loop on Minor).	\$46,800	9/6/2018	48249.3.1	10%	Design from Signals Unit. Scheduled to be approved at September 2018 Board meeting.	Scott Pridgen: (910) 364-0603.
Haywood	14	14-17-213	US 19 (Dellwood Rd.) at US 276 (Russ Ave.) (East Intersection.), near Lake Junaluska. Install dynamic red extension and signal ahead flashers on US 19.	\$40,500	12/7/2017	47691.3.1	20%	Plans to be developed by the Signal Design Section. 1/31/2018 Plan complete on 1/29/2018. 6/26/2018 Equipment has been ordered for this project.	Steve Buchanan: (828) 631-1185
Henderson	14	14-15-209	SR 1127 (Crab Creek Rd.) from Transylvania County to SR 1123, near Flat Rock. Total Length = 7.34 miles. Install +/- 9,050' of guardrail along this 7.34 mile section of SR 1127.	\$333,000	3/3/2016	44730.3.1	40%	Under construction. Plans to be developed by the Division. Packet submitted for Let. Scheduled Let 6/2017	Rusty Darnell: (828) 891-7911
Henderson	14	14-16-210	SR 1127 (Kanuga Rd.) at SR 1228 (Jearl Ln.), near Hendersonville. Install an actuated flasher.	\$40,500	12/1/2016	44966.3.1	40%	Signal plan transmitted to Div on 01-04-2017. (SIN 14-1294). Sent plans back-Utility Conflict. Signal Plans reviewed 1/4/2017. Work started 5/16/2017. 6/26/2018 R/W issues with property owners. Continuing to work with property owner to install.	Steve Buchanan: (828) 631-1185
Henderson	14	14-17-200	US 25 Business (Asheville Hwy) at the Ingles (#11) Gas Station Entrance/Exit, in Hendersonville. Install pedestrian signals, ramps and crosswalks.	\$40,500	6/1/2017	47337.3.1	25%	Plans to be developed by Ingles (Mattern & Craig). 1/31/2018 SIN 14-1300 Plans Complete. 6/26/2018 Waiting on Ingles to install signal.	Steve Buchanan: (828) 631-1185
Henderson	14	14-17-201	SR 1734 (Sugarloaf Rd.) from SR 1006 to SR 1783, near Hendersonville. Total Length = 3.535 miles. Install ±600' of shoulder guardrail along SR 1734.	\$45,000	6/1/2017	47339.3.1	10%	Plans to be developed by the District Office.	Rusty Darnell: (828) 891-7911
Henderson	14	14-17-205	Various intersections (14) along the US 64 and US 25 Business one-way pairs in downtown Hendersonville. Various traffic signal, signing and pavement marking improvements recommended as a result of a Road Safety Review.	\$49,500	9/7/2017	47478.3.1	25%	Plans to be developed by the Division. 6/26/2018 Thermoplastic Symbols have been ordered & some signal equipment has been ordered.	Steve Buchanan: (828) 631-1185
Henderson	14	14-17-207	US 176 (Spartanburg Hwy) from SR 1764 (S. Grove St.)/S. Charleston Lane to SR 1722 (Old Spartanburg Rd.), in Hendersonville. Total Length = 0.267 mile. Install pedestrian signals, crosswalks, and curb ramps at the intersections of US 176 at SR 1764 and US 176 at SR 1722.	\$103,500	9/7/2017	47480.3.1	30%	Plans to be developed by the Signal Design Section. 1/31/2018 Plans completed in October 2017. 6/26/2018 Contract Let to install curb ramps. Signalized Ped Crossings to be installed after curb ramp work is complete.	Steve Buchanan: (828) 631-1185
Henderson	14	14-17-208	SR 1328/SR 1322 (Turnpike Road) from SR 1325 to SR 1316. Install +/- 2,600' of shoulder guardrail along the steep fill slopes along SR 1328/1322 and install horizontal alignment warning signs.	\$103,500	9/7/2017	47477.3.1	10%	Plans to be prepared by the Division.	Rusty Darnell: (828) 891-7911

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Henderson	14	14-17-210	SR 1171 (Willow Rd.) at SR 1172 (Hebron Rd.) in Hendersonville. Upgrade existing flasher to current standards and install actuated flashers on the stop signs on SR 1171 (Willow Rd.).	\$31,500	12/7/2017	47690.3.1	20%	Plans to be developed by the Signal Design Section. 1/31/2018 Intersection is also in a U-5886. Continue with plans to upgrade. 6/26/2016 - Plans received in 2/2018. 6/26/2018 Material ordered & received. Contractor currently working on installation.	Steve Buchanan: (828) 631-1185
Hoke	08	08-16-364	Install all way stops at: 1) SR 1409 (Johnson Mill Rd) at SR 1413 (Pittman Grove Church Rd) - MP 1.108 2) SR 1406 (Rockfish Rd) at SR 1412 (Parker Church Rd/Posey Farm Rd) - MP 3.899 3) SR 1214 (Calloway Rd) at SR 1219 (Army Rd) - MP 5.394 4) SR 1413 (Pittman Grove Church Rd) at SR 1422 (Phillipi Church Rd) - MP 3.110 5) SR 1214 (Calloway Rd) at SR 1225 (Ashemont Rd) - 6.088 6) NC 211 at SR 1001 (Shannon Rd) - MP 6.563 Install all way stops at various locations in Hoke County	\$54,000	3/9/2017	47122.3.1	99%	Construction completed. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Hoke	08	08-17-498	SR 1105 (Old Wire Rd) at SR 1001 (Shannon Rd). Install an all way stop.	\$9,000	3/8/2018	47828.3.1	99%	Construction completed. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Hoke	08	08-18-513	SR 1408 (Club Pond Rd) 0.3 miles north of SR 1406 (Rockfish Rd). Install shoulder guardrail along both sides of SR 1408.	\$21,600	5/31/2018	47939.3.1	10%	Plans needed from Division Design Construct Unit.	Travis Morgan: (910) 944-2344.
Iredell	12	12-14-206	SR 2321 (Broad St.) at Elm St. Remove median crossover.	\$95,000	10/2/2014	44279.3.1	10%	4.4.17--Sent email to City asking for documentation of their request to fund rest of project and design and construct. . 7.28.17 RTE received final approval of \$75,000 safety fund contribution. 10.3.17 - City to initiate workflow; Trish to handle environmental Document. Tentative Construction schedule Summer 2018.; Need to get municipal agreement; 2.1.18 - City has submitted concept design plans and Division has reviewed with comments. Awaiting City responses and or revised drawings.	John Cook: (704) 380-6070.
Iredell	12	12-17-217	I 77 Southbound Exit 42 at US 21/NC 115. Oversize Exit and Ramp Curve warning signs including chevrons.	\$4,950	3/8/2018	47836.3.1	10%	District Engineer to prepare any needed plans. 2.1.18 - Once funded, Traffic Services to schedule work.	Byron Engle: (980) 552-4214
Iredell	12	12-18-215	NC 3 (Coddle Creek Highway) and SR 1142 (Johnson Dairy Road). Signalize intersection with 250' northbound left turn lane with Flashing Yellow Arrow. [Companion to 12-18-220 - set up 1 number under Mobility project.]	\$292,500	9/6/2018	48271.3.1	10%	Plans by Division. Spot Mobility (12-18-220), Spot Safety (12-18-215) project combo. Will need to show it twice in project status update since using two TMSD funding sources. However, funded under only one TIP number and one WBS (SM-5712C, 48271) for the mobility and safety portions.	Byron Engle: (980) 552-4214
Iredell	12	12-18-224	NC 150 at SR 1164/SR 2397 (Oakridge Farm Hwy at Selma Drive/Overhead Bridge Road). Install advance Vehicle Entering When Flashing signs on NC 150 with actuated beacons with detection and Flashers on stop signs of SR 1164 & SR 2397.	\$19,800	12/6/2018	48313.3.1	0%	Signals Design to prepare plans.	

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Jackson	14	14-15-220	SR 1002 (Old Cullowhee Rd.) from Riverbend Road (e.i.) to SR 1732, in Cullowhee. Total Length = 1.86 miles. Install +/- 5300' of guardrail along this 1.86 mile section of SR 1002.	\$94,500	3/3/2016	44729.3.1	100%	Project complete 7/29/2016. \$30,000 dollars left over. Looking into use for this money.	Chris Lee: (828) 497-7333.
Jackson	14	14-18-203	NC 107 from SR 1132 to 0.63 mile south of SR 1158, near Glenville. Total Length = 5.8 miles. Install centerline and edgeline rumblestrips with long-life pavement markings, including a 6"	\$181,800	5/31/2018	47947.3.1	10%	Plans to be prepared by the Division. 6/26/2018 Developing Contract Quantities & Verifying Other Construction Schedules.	Steve Buchanan: (828) 631-1185
Johnston	04	04-16-400	NC 39 at SR 1934 (Old Beulah Road). Construct concrete splitter islands on both approaches of SR 1934 to provide an additional stop sign and aid in squaring up side street traffic to NC 39. Install 2' long and 6" wide mini-skips on 6' spacing and 6" line extensions on NC 39 through the intersection. Upgrade existing warning and regulatory signing to current standards. Improve sight distance in the southwest, northeast, and southeast quadrants by removing vegetation.	\$30,841	3/9/2017	46943.3.1	10%	On-call contract list for 2018.	Addison Gainey: (919) 640-6428.
Johnston	04	04-17-453	SR 1003 (Buffalo Road) between North Street in Smithfield to the US 70 eastbound ramps south of Selma, a length of 2.82 miles Restripe entire length with 6" edgelines and 4" centerlines, install appropriate curve warnings signs and chevrons for the curve between MP 1.94 and MP 2.02, upgrade existing curve warning signs and chevrons to current standards for the curve between MP 2.314 and MP 2.702, flatten both curves and provide improved shoulders by piping or relocating ditches as determined by the	\$292,010	3/8/2018	47804.3.1	10%	Combine with project 80052	Addison Gainey: (919) 640-6428.
Johnston	04	04-18-001	US 70 from Wake County line to US 70 Business. Install milled rumble stripes.	\$55,000	5/31/2018	48161.3.1	10%	No milled rumble strips per R. Keeter. Project cancelled.	Signing Section
Johnston	04	04-18-534	SR 1700 (Covered Bridge Road) at SR 1720 (Applewhite Road/Thanksgiving Fire Road). Install an all-way stop.	\$31,500	12/6/2018	48299.3.1	0%	Plans by Division 4.	
Johnston	04	04-18-534	SR 1934 (Old Beulah Road) at SR 2127/2149 (Shoehel Road). Install "Stop Ahead" pavement markings on both approaches of SR 1934, "Stop Ahead" warning signs with brightsides on southbound SR 1934, and a concrete channelization island in the southeast quadrant to allow the stop sign in the store parking lot to be placed closer to the edge of pavement.	\$2,250	12/6/2018	48298.3.1	0%	Plans by Division 4.	

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Johnston/Nas	04	04-15-381	<p>(1) NC 48 between 0.06 mile south and 0.31 mile north of SR 1536 (Boseman Road), a length of 0.37 mile. (2) SR 1173 (Honeycutt Street) between US 301 and 0.10 mile southeast of US 301, a length of 0.10 mile.</p> <p>(1) Construct paved shoulders on the inside of the northbound curve in the vicinity of SR 1536 and cut the tree just behind the ditch; install combination curve/intersection warning signs supplemented with chevrons; regrade soil shoulders throughout section. (2) Install: a 15 MPH advisory speed plaque to combination turn/intersection warning sign; additional chevrons through the curve; one-direction large arrow northbound; supplemental stop sign on left shoulder at US 301; enhanced paint striping.</p>	\$84,600	12/1/2016	44957.3.1	100%	Project Complete	Addison Gainey: (919) 640-6428.
Jones	02	02-18-536	<p>NC 41 at SR 1002 (Wyse Fork Road/Ten Mile Fork Road).</p> <p>Install actuated flashers on the stop ahead warning signs and stop signs on SR 1002. These will be actuated by traffic on SR 1002 approaching the intersection and held in operation by presence loops at the stop bar. Install actuated flashers on the intersection warning signs on NC 41. These will also be actuated by traffic on SR 1002 approaching the intersection and held in operation by the presence loops mentioned above until the entering vehicle clears. Install supplemental stop signs on the left shoulders of both approaches of SR 1002, and install red Brightside strips on all four stop signs.</p>	\$31,500	12/6/2018	48287.3.1	0%	Plans by TMSD.	
Lee	08	08-14-124	<p>NC 87 from the Harnett County line to the Sanford Bypass.</p> <p>Install shoulder rumble strips, wide pavement markings and snowplow delineators.</p>	\$240,000	1/8/2015	44326.3.1	100%	Under construction. Construction to be finished in 8/2016. Added to resurfacing project Let in july as a supplemental. 6-2-2017 Project is complete 7-24-2018 Project Accepted.	Greg Davis: (910) 944-2344.
Lee	08	08-16-207	<p>NC 42 at SR 1009 (Carbonton Road)/SR 1318 (Steel Bridge Road). *STATE FUNDS ONLY*</p> <p>Install an all way stop.</p>	\$22,500	12/1/2016	44952.3.1	99%	Construction completed on 04/27/2017. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Lee	08	08-17-498	<p>NC 42 at SR 1107 (Plank Rd).</p> <p>Install an all way stop.</p>	\$9,000	3/8/2018	47827.3.1	99%	Construction completed. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Lee	08	08-17-806	<p>US 421 Bus/NC 87 (Horner Blvd) from SR 1140 to US 1.</p> <p>Revise several traffic signals to FYA along corridor.</p>	\$157,950	12/7/2017	47678.3.1	25%	Plans received from Signals Section.	David Willett: (910) 944-3930

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Lenoir	02	02-15-341	US 70 (W Vernon Avenue) at SR 1548 (Hill Farm Road)/Sussex Street Construct a concrete island adjacent to the westbound left turn lane to force U-turn movements into the intersection. Widen Sussex Street to construct a concrete median island from US 70 across the northernmost McDonald's driveway and provide a left turn lane into the southernmost McDonald's driveway. Construct a concrete splitter island on Sussex Street to better guide traffic on eastbound US 70 turning right onto southbound Sussex Street.	\$224,820	12/7/2017	47642.3.1	10%	Plans by Division 2. City has concurred with design concept. Design in progress by DDC	Steve Hamilton: (252) 830-3490.
Lenoir	02	02-15-356	NC 11 between SR 1735 (Ferrell Road) and SR 1835 (Grainger Station Road), a distance of 0.07 mile. Modify existing median openings to create an unsignalized synchronized street.	\$293,420	10/8/2015	44591.3.1	90%	Plans by Division 2 are in progress. Project Let on 7/2016. Construction 80% complete holding for construction of SB u-turn bulbout. Acquiring R/W. R/W signed Need to adjust power pole. Utility work in progress. Fiber needs to be relocated.	Steve Hamilton: (252) 830-3490.
Lenoir	02	02-15-375	NC 11 at NC 55 and SR 1341 (Tyree Road). Install flashing yellow arrow heads for the left turn movements and side-by-side dual red signal heads for all through lanes on both approaches of NC 11.	\$45,000	9/6/2018	48242.3.1	10%	Plans by TMSD. Scheduled to be approved at September 2018 Board meeting.	Steve Hamilton: (252) 830-3490.
Lenoir	02	02-16-416	US 258 at SR 1001 (Pauls Path Road)/SR 1557 (Hull Road). On both side street approaches, install permissive flashing yellow arrow left turn signal heads and replace the existing shared through/right turn lheads with standard three-section heads for the through lanes and exclusive right turn heads for the right turn lanes.	\$30,870	6/1/2017	47373.3.1	100%	Plans by TMSD. SIN# 02-0451 Reassigned to New Contractor CP&S 2/8/18	Steve Hamilton: (252) 830-3490.
Lenoir	02	02-16-441	SR 1838 (Vernon Avenue) at McLewean Street. Upgrade existing traffic signal with permissive flashing yellow arrow left turn heads on both approaches of SR 1838, utilizing horizontal heads for improved clearance. Retime traffic signal 02-0108 and verify timing of signal system along SR 1838. Restripe intersection.	\$45,293	9/7/2017	47439.3.1	10%	Plans by TMSD. Reviewing possible utility conflicts.	Steve Hamilton: (252) 830-3490.
Lenoir	02	02-17-456	NC 11 at SR 1121 (Gray Branch Church Road/Davis Mill Road). Construct 6" monolithic concrete splitter islands on both approaches of NC 11 to better guide left turning traffic. Install Yield signs on the splitter islands for crossing traffic on SR 1121. Construct concrete median nose islands on both approaches of NC 11 to better delineate and control rutting by left turning traffic from SR 1121 onto NC 11. Restripe intersection including stop bars on both approaches of SR 1121.	\$33,679	12/7/2017	47644.3.1	10%	Plans by Division 2. Design in progress	Steve Hamilton: (252) 830-3490.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Lenoir	02	02-18-528	1) US 70 Bus./258 Bus. (Vernon Avenue) at SR 1570 (College Street); 2) US 70 Bus./258 Bus. (Vernon Avenue) at Carey Road; 3) US 70 Bus./258 Bus. (Vernon Avenue) at Greenbrier Road. Install flashing yellow arrow heads for left turn movements on US 70 Bus./258 Bus. (Vernon Avenue), and upgrade all 8" signal heads to 12" heads.	\$135,000	12/6/2018	48286.3.1	0%	Plans to be developed by TMSD.	
Macon	14	14-13-205	US 19-74 near US 129 (Mileposts 0.0 - 0.6) near Tipton. Realign sharp curve on US 19-74.	\$240,000	10/3/2013	43936.3.1	100%	DN00378. Plans to be prepared by the District Office. In DDC. Est. let date is 7/28/2016. All bids rejected. New Let 10/25/16. Changed too DN00547. Est. let date is 01/24/2017	Andy Russell: (828) 321-4105.
Martin	01	01-18-508	US 17 between SR 1119 (Ralph Taylor Road) and Hampton Court, a length of 0.417 mile. Construct a synchronized street with mainline leftovers into both entrances of White Oak Drive, into Hampton Court, and a southbound U-turn bulbout at SR 1119 (Ralph Taylor Road).	\$328,500	5/31/2018	47919.3.1	10%	Plans by Division 1. Under contract DA00409	Barry Hobbs: (252) 482-1862
Mecklenburg	10	10-13-201	See W-5210K. SR 3128 (Lawyers Road) and SR 1004 (Bain School Road) and SR 1524 (Stevens Mill Road). Install a roundabout.	\$400,000	7/1/2017	47435.3.1	10%		Sean Epperson (704) 983-4400.
Mecklenburg	10	10-16-218	SR 2805 (Harrisburg Road) and SR 2808 (Camp Stewart) near Charlotte. Install traffic signal.	\$83,500	12/1/2016	44962.3.1	10%	Plans by CDOT. 8/4/17 - Additional \$35,000 app'd by JKLacy. R/W cert.7/23/18.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-16-230	SR 1009 (Monroe Road) and Covedale Road in Charlotte. Install traffic signal.	\$134,000	12/1/2016	44959.3.1	10%	2-13-16: Requested \$10K in PE and \$40K in ROW. Signal plans by CDOT. Requested additional \$35,000 on 8/2/17. R/W cert.5/24/18.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-16-231	I-77 SB Ramp and LaSalle Street and I-77 SB Ramp and 5th Street in Charlotte. Combined with 10-16-232 as one project per JKL. Install traffic signals.	\$142,650	12/7/2017	47680.3.1	10%	Plans by CDOT. JKL approved increase of \$55k for Construction 2/7/18.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-16-240	US 21 (Statesville Rd) and NC 24 (WT Harris Blvd) in Charlotte. Widen US 21 NB to install an additional left turn lane.	\$112,500	12/1/2016	44961.3.1	25%	Plans by Division. Fall 2017. Design complete. At CDOT for signal design.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-17-203	US 74 (Independence Blvd) and Wendover Road in Charlotte. Remove poles from the clear zone and install guardrail within 3 of the 4 quadrants on the interchange and upgrade exit speed signs to standard.	\$121,500	12/7/2017	47683.3.1	10%	Plans by Division.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-17-204	SR 2136 (Gilead Rd) between Bradford Hills Ln and Wynfield Creek Pkwy in Huntersville. Install guardrail along both sides of the roadway throughout the horizontal curve. This will require extending a pipe culvert.	\$157,500	6/1/2017	47345.3.1	10%	Plans by Division. RTE to request additional funds for PE.	Sean Epperson (704) 983-4400.

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Mecklenburg	10	10-17-272	SR 3168 (Sam Newell Rd) in the vicinity of Crown Point Elementary School in Matthews. This project was discussed with JKL 11/3/17 and will be part 1 of possible 2 projects for this location. Install chevrons and a "your speed is" sign throughout the horizontal curve.	\$18,000	3/8/2018	47830.3.1	10%	Plans by Division.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-206	SR 2540 (Graham Street) at SR 2621 (Equipment Drive) and SR 2480 (Sugar Creek Road) at SR 2619/SR2621 (Equipment Drive) in Charlotte. Installation of directional crossover median barrier (quick curb) at the intersection of Graham Street and Equipment Drive, as well as, the intersection of Sugar Creek Road and Equipment Drive.	\$29,700	9/6/2018	48256.3.1	10%	Plans by Division. Scheduled to be approved at September 2018 Board meeting.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-207	US 29 (Wilkinson Boulevard) at Alleghany Street in Charlotte. Installation of a traffic signal at this intersection.	\$40,500	9/6/2018	48257.3.1	10%	Plans by CDOT. Scheduled to be approved at September 2018 Board meeting.	Sean Epperson (704) 983-4400.
Mecklenburg	10	10-18-213	NC 51 (Matthews Township Parkway) and Sam Newell Rd in Matthews. (All phases state funded - 20% match to C-5613D). Install dual lefts on both NC 51 approaches.	\$328,500	7/1/2018	48180.3.1	10%	All phases state funded - 20% match to C-5613D. Plans by Division. PE phase to be funded at July 2018 Board meeting with funds transferred to 43735.1.4 (C-5613D, PE). Other phases to be funded when federal funds set up. Division to email Cindy Millikin when ROW and CON requested for C-5613D.	Sean Epperson (704) 983-4400.
Mitchell	13	13-17-204	NC 197 from SR 1312/1316 to SR 1349, near Bakersville. Total Length = 1.49 miles. Install ±2700' of shoulder guardrail and warning signs along NC 197.	\$224,100	9/7/2017	47474.3.1	10%	Plans to be developed by the District Office.	Chris Guffey (828)652-3344
Moore	08	08-14-125	US 1 from SR 1309 (Morganton Road) to SR 2025 (Causey Road). Install markings and delineation.	\$20,000	1/8/2015	44329.3.1	99%	Plans to be provided by Division Design Construct Unit. To be Let in 7/2016. Added to resurfacing project Let in July as a supplemental. 6-2-17 Contractor has started paving this section. Work should be completed by June 30th. 7-27-17 Resurfacing complete. Pavement markings and arrows being placed now. 7-24-2018 Project Complete	Greg Davis: (910) 944-2344.
Moore	08	08-17-514	SR 1309 (Morganton Rd) at SR 1905 (Felton Chapel Rd)/Beverly Lane). Install flashing yellow arrows.	\$18,000	6/1/2017	47353.3.1	10%	Plans needed from Signals Section.	David Willett: (910) 944-3930
Moore	08	08-18-513	SR 1803 (Vass Carthage Road) at SR 1802 (Niagara Carthage Road). Install an all way stop.	\$9,000	12/6/2018	48307.3.1	0%	Plans not needed.	
Moore	08	08-18-524	SR 1209 (Murdocksville Road) at SR 1216 (Juniper Lake Road). Convert the intersection to all-way stop control.	\$9,000	9/6/2018	48261.3.1	10%	No plans needed. Scheduled to be approved at September 2018 Board meeting.	David Willett: (910) 944-3930
Moore	08	08-18-525	SR 1004 (Hoffman Road) at SR 1113 (Rose Ridge Road). Convert the intersection to all way stop control. Construct concrete islands and improve turning radius.	\$67,500	9/6/2018	48255.3.1	10%	Plans needed from Division Design Unit. Scheduled to be approved at September 2018 Board meeting.	David Willett: (910) 944-3930

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Nash	04	04-17-462	SR 1603 (Old Carriage Road) at SR 1604 (Hunter Hill Road). Install an All-Way Stop.	\$22,500	5/31/2018	47924.3.1	10%	To be completed with OCC	Addison Gainey: (919) 640-6428.
Nash	04	04-18-521	NC 581 at SR 1306 (N Old Franklin Road). Realign skewed intersection to improve sight distance.	\$294,300	9/6/2018	48247.3.1	10%	Plans by Division 4. Scheduled to be approved at September 2018 Board meeting.	Addison Gainey: (919) 640-6428.
Nash	04	04-18-526	NC 58 at NC 97. Construct left turn lanes on NC 58 and revise the traffic signal.	\$166,500	12/6/2018	48300.3.1	0%	Plans by Division 4.	
New Hanover	03	03-16-436	US 117 (Shipyard Boulevard) @ Converse Road (Non-System). Convert Five Section Head "Doghouse" Style Heads to Four Section Flashing Yellow Arrow.	\$26,550	3/9/2017	46940.3.1	25%	Signal design received. Work being scheduled.	Jessi Leonard (910) 341-0300
New Hanover	03	03-17-452	US 74 (Eastwood Road) at SR 1409 (Military Cutoff Rd). Upgrade existing five section " dog house" signal head to four section flashing yellow arrow in the Eastbound US 74 Right Turn Lane.	\$20,250	9/7/2017	47443.3.1	10%	Signal work completed and information sent to Coke & Doug to final.	Coke Gray (910) 371-2520
New Hanover	03	03-17-464	SR 1209 and US 117 (Shipyard Blvd). Project will convert five-section heads "dog house" signal heads on SR 1209 to 4 section Flashing Yellow Arrow signal heads.	\$17,325	9/7/2017	47441.3.1	10%	Signal work completed and information sent to Coke & Doug to final.	Coke Gray (910) 371-2520
New Hanover	03	03-17-469	US 117/NC 132 (College Rd) and SR 2313 (Wilshire Blvd). Replace 5-section "Doghouse" heads on all four approaches with 4-section FYA.	\$52,290	12/7/2017	47647.3.1	10%	Ross is working to coordinate installation with the resurfacing contract.	Jessi Leonard (910) 341-0300
New Hanover	03	03-17-480	NC 133 (Castle Hayne Rd) at SR 1329 (Oakley Rd). Install a signal and median along northern leg of NC 133.	\$220,500	12/7/2017	47645.3.1	10%	Signal design received. Working with gas station on driveway access.	Jessi Leonard (910) 341-0300
New Hanover	03	03-17-495	US 421 @ US 74 / NC 133 (Isabel Holmes Bridge). Convert Southbound US 421 Left Turn from Protected-Permitted to Protected Only.	\$11,700	3/8/2018	47768.3.1	10%	Signal work completed and information sent to Coke & Doug to final.	Coke Gray (910) 371-2520
New Hanover	03	03-17-497	US 17 Bus. (Market St.) @ US 117 / NC 132 (College Rd.) / Gingerwood Dr. (Non-System). Modify Thru-Right lane to a Drop Right By installing Concrete Channelization.	\$45,900	3/8/2018	47766.3.1	10%	Signal design received. Working with design firm on island for restricting thru.	Jessi Leonard (910) 341-0300
New Hanover	03	03-18-482	US 117/NC 132 (College Road) at SR 1175 (Peachtree/Kerr Avenue). Replace 5-Section Doghouse type heads with 4-Section FYA with Time of Day Protection.	\$34,200	9/6/2018	48244.3.1	10%	Plans to be done by Signal Design Unit. Scheduled to be approved at September 2018 Board meeting.	Jessi Leonard (910) 341-0300
New Hanover	03	03-18-489	US 17 Business (3rd St) at Castle Street (non-system). Convert 5 section doghouse head to four section Left Turn FYA with Time of Day Protection on 3rd St. approaches. Install High Visibility Crosswalk on all four legs of intersection.	\$119,700	12/6/2018	48290.3.1	0%	Plans to be done by Signal Design Unit.	

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
New Hanover	03	03-18-516	SR 1318 (Blue Clay Road) and SR 1322 (N. Kerr Avenue). Install 4-Section FYA on all left turn approaches. Going from Permitted Only to Protected Permitted.	\$35,100	9/6/2018	48245.3.1	10%	Plans to be done by Signal Design Unit Scheduled to be approved at September 2018 Board meeting.	Jessi Leonard (910) 341-0300
New Hanover	03	03-18-523	US 17-76 (Dawson Street) and US 421 (3rd Street). Upgrade Signal with Near Side Heads on US 421.	\$10,800	12/6/2018	48294.3.1	0%	Plans to be done by the Signal Design Unit.	
Onslow	03	03-14-326	US 258 At SR 1135 (Morningside Drive). Install Raised Concrete Islands to Restrict Access to Right In, Right Out.	\$4,800	9/3/2015	44507.3.1	25%	This work is to be accomplished by U-5716 (funded and committed). Safety project is no longer needed.	Trace Howell (910) 341-2000
Onslow	03	03-15-350	US 258 At SR 1250 (Bratton Drive). Install Raised Concrete Islands to Restrict Access to Right In Right Out.	\$4,600	9/3/2015	44505.3.1	10%	This work is to be accomplished by U-5716 (funded and committed). Safety project is no longer needed.	Trace Howell (910) 341-2000
Onslow	03	03-15-388	SR 1324 (Ramsey Road) and SR 1327 (Kellum Loop Road). Install Two Sets of "Stop Ahead" signs with Distance Plaques, dual STOP signs, brightsides.	\$1,350	6/2/2016	44745.3.1	100%	Final Inspection Complete and memo sent to Caitlin Marks from Doug Lafave 7/12/18.	Coke Gray (910) 371-2520
Onslow	03	03-16-388	SR 1203 (Ben Williams Road) between SR 1204 and SR 1213. Install Vibraline Edgeline in Conjunction with Contract Resurfacing	\$72,000	6/2/2016	44747.3.1	100%	Pending Final Inpsection	Coke Gray (910) 371-2520
Onslow	03	03-16-413	SR 1119 (High Hill Road). Install Vibraline Edgeline.	\$31,500	12/1/2016	44934.3.1	100%	Pending Final Inpsection	Coke Gray (910) 371-2520
Onslow	03	03-16-420	NC 24 and SR 1509 (Queens Creek Road). Replace Doghouse Head with Four Section FYA on the Westbound Left Turn Lane	\$13,050	12/1/2016	44970.3.1	100%	Pending Final Inpsection	Coke Gray (910) 371-2520
Onslow	03	03-16-436	US 17 at NC 172. Installation of a temporary traffic signal with dynamic red extension and actuated signal ahead flashers.	\$132,500	6/1/2017	47370.3.1	10%	Coke / Kevin approve this safety upgrade ot be for a temporary signal instead of the flasher du eot wannrats being met. Signal Design request 5/23/18.	Jessi Leonard (910) 341-0300
Onslow	03	03-17-477	US 258/NC 24 and SR 1238 (Koonce Fork Road) & Richlands Primary School. On US 258 southbound convert 5 section Doghouse to 4 section left turn FYA. On northbound US 258 convert permissive left turn movement to 4 section FYA. Convert side street to split side phasing.	\$27,000	12/7/2017	47646.3.1	10%	Signal design received. Work being scheduled.	Jessi Leonard (910) 341-0300
Onslow	03	03-17-495	US 258 / NC 24 and NC 111 (Catherine Lake Rd.). Utilize Time Of Day Protection with 4 Section FYA on US 258. Add a near side head on NC 111.	\$15,417	3/8/2018	47765.3.1	10%	Signal design received. Work being scheduled.	Jessi Leonard (910) 341-0300

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Orange	07	07-16-438	NC 86 at SR 1545 (Sawmill Road)/ SR 1352 (Carr Store Road). Install overhead flasher at the intersection. Install post mounted actuated "Vehicle Entering When Flashing" signs on NC 86 with actuation loops on SR 1545 and SR 1352. Attempt to procure sight triangles at intersection. Install channelization in store parking lot to prevent parking in sight line if sight triangle can be procured.	\$99,000	3/9/2017	47121.3.1	90%	Plans by Division. 8/4/2017: Design revisions underway. 2/23/2018 - ROW acquisition underway; pending additional scheduling by DTE. 7/27/2018 - ROW complete, construction underway.	Dawn McPherson: (336) 487-0175.
Orange	07	07-16-550	US 70 @ SR 1114 (Buckhorn Rd), east of Mebane. Install traffic signal.	\$83,700	9/8/2016	44894.3.1	40%	Plans by NCDOT Signals & Geometrics. Signal Design complete, plans to Division 12/19/2016. 6/2/17 - ROW complete, pending let/. 8/4/2017: under construction 2/23/2018 - Pending metal signal poles; ROW reopened for additional acquisition. 7/27/2018 - Pending additional ROW and metal poles.	Dawn McPherson: (336) 487-0175.
Orange	07	07-18-825	SR 1710 (Old NC 10) approximately 1400 feet west of SR 1561/SR 1709 (Lawrence Rd), east of Hillsborough. Repair superelevation in horizontal curve by wedging.	\$261,000	5/31/2018	47936.3.1	10%	Plans by Division. 7/27/2018 - Planning and design underway.	Dawn McPherson: (336) 487-0175.
Pasquotank	01	01-17-485	US 17 (N Road Street) at SR 1333 (Main Street). Construct offset left turn lanes on both US 17 approaches.	\$189,000	9/6/2018	48241.3.1	10%	Geometric plans by Division 1, signal plans by TMSD. Scheduled to be approved at September 2018 Board meeting.	Barry Hobbs: (252) 482-1862
Pender	03	03-14-268	NC 50/210 (Roland Avenue) at Northern Food Lion Driveway. Install a traffic signal at the northern driveway to Food Lion and install median along NC 50/210.	\$176,000	7/10/2014	44178.3.1	100%	Final Inspection Complete-Memo to Follow	Coke Gray (910) 371-2520
Pender	03	03-16-423	US 17 and SR 1563 (Sloop Point Loop Road). Install Dynamic Red Extension and Actuated " Signal Warning" Signs.	\$90,000	6/1/2017	47372.3.1	100%	Pending Final Inspection	Coke Gray (910) 371-2520
Pender	03	03-17-446	US 421 at SR 1300 (Englishtown Rd.). Correct Length of Need, Upgrade Existing Sub-Standard Guardrail.	\$45,000	6/1/2017	47369.3.1	10%	Keith Eason to meet with Coke Gray on site specifics and coordinate installation with on-call guardrail contractor.	Keith Eason (910) 592-6174
Pender	03	03-17-446	SR 1001 (Willard Road) at Sills Creek. Install Guardrail.	\$29,700	6/1/2017	47368.3.1	10%	Keith Eason to meet with Coke Gray on site specifics and coordinate installation with on-call guardrail contractor.	Keith Eason (910) 592-6174
Pender	03	03-17-452	US 17 / NC 210 at SR 1569 (Hoover Rd.). Replace Doghouse Head with Four Section FYA.	\$21,150	6/1/2017	47367.3.1	25%	Completed work for FYAs. Stoney evaluating whether split sides are needed.	Jessi Leonard (910) 341-0300
Pender	03	03-17-497	US 117 and NC 210. US 117 Southbound convert left turn doghouse five section head to 4 section FYA left turn. Convert US 117 Northbound lefts from permissive only to Protected-Permitted utilizing 4 section FYA. Convert NC 210 to Split Side Phasing.	\$27,900	3/8/2018	47769.3.1	10%	Signal design received. Work being scheduled.	Jessi Leonard (910) 341-0300

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Pender	03	03-18-537	US 17 at SR 1533 (Shepards Road) and SR 1583 (Perkins Drive) and median opening approximately 2500 feet Northwest of SR 1533. Convert 3 median openings to leftovers and U-turns, utilizing dura-curb and temporary bollards.	\$25,000	9/6/2018	48281.3.1	0%		
Perquimans	01	01-17-479	US 17 Business (Edenton Street) at SR 1338 (Wynne Fork Road) and SR 1107 (Ballhack Road). Install an all-way stop.	\$33,900	12/7/2017	47641.3.1	25%	Plans by Division 1. All-way stop installed 11/20/2017. Concrete islands to be installed under DA00369 actual letting 02/21/18.	Jason Davidson: (252) 482-1857
Person	05	05-16-364	US 501 at SR 1745 (Ashley Ave). Install a traffic signal with metal poles and mast arms.	\$94,500	3/9/2017	46951.3.1	99%	Project under construction. 2/21/18: construction completed, awaiting RTE final inspectoin	John Sandor: (919) 220-4600
Pitt	02	02-15-354	SR 1753 (Stokestown-St. John Road) between SR 1755 (Blackjack-Simpson Road) and NC 118, a length of 10.721 miles. Upgrade existing overhead flashers to include shoulder mounted "Vehicle Entering When Flashing" sign and flasher assemblies at the intersections of SR 1753 with NC 43, NC 102 and SR 1725. Upgrade existing warning signs along entire route, with special emphasis on curves located just south of NC 43, just south of SR 1751, and just north of SR 1725. Restripe entire route with 6" edgelines and 4" centerlines. Remove vegetation restricting sight distance in the northeast and southeast quadrants of SR 1753 at SR 1725, and in the northwest quadrant of SR 1753 and NC 102.	\$267,557	3/9/2017	46939.3.1	50%	Flasher plans by TMSD. All other plans by Division 2. Flasher plans completed. Signal contractor started 6/18/18, primary work started 4/16/18	Steve Hamilton: (252) 830-3490.
Pitt	02	02-16-417	NC 903 between 240 feet and 1,200 feet north of SR 1114 (Rountree Road), a length of 960 feet. Improve sight distance in the northeast quadrant by relocating the ditchline on the east side of NC 903 and removing the undergrowth in the right of way. Improve sight distance in the northwest quadrant by removing the undergrowth in the right of way.	\$171,524	3/8/2018	47761.3.1	10%	Plans by Division 2. Coordination with Lang Jones needs to be established so that design work can begin. -- Awaiting to assign consultant to begin design.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-16-417	US 264 at SR 1579 (Staton Road)/SR 1612 (Sugg Road). Replace existing five-section protected-permissive left turn heads on both approaches of US 264 with four-section flashing yellow arrow heads. Restripe all approaches including stop bars and directional arrows.	\$34,774	3/9/2017	46938.3.1	100%	Plans by TMSD. SIN# 02-0740 Assigned to contractor 7/28/17. Work Complete hold for final insp by RTE	Steve Hamilton: (252) 830-3490.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Pitt	02	02-16-425	US 264 from 1,600 feet west of structures 457 & 458 eastward to the same structures. SR 1467 (Stantonsburg Road-US 264 Connector) from structures 457 & 458 eastward 2,000 feet to the taper for the right turn lane onto SR 1204 (B's BBQ Road). Install cable guardrail from the bridge pier of structure 457 to the beginning of the taper for the right turn lane onto SR 1204. Remove existing steel beam guardrail and end units and replace with new steel beam guardrail and end units at sign structures 473 and S474, and at overpass bridge piers for structures 458 & 457. Close all median openings between guardrail ends and cable barrier anchors during the installation of the new guardrail and median barrier.	\$54,000	6/1/2017	47374.3.1	10%	Plans by Division. Contractor work package in works. Work Assigned to On Call Contract. Awaiting instructions from Maintenance Engineer.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-17-462	SR 1729 (Bells Fork Road) at SR 1730 (Herman Garris Road). Install an all-way stop.	\$16,200	3/8/2018	47762.3.1	10%	Plan by Division 2.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-18-515	US 264 (Greenville Boulevard) at SR 1523 (Whichard Road). Construct offset westbound right turn lane on US 264 to improve sight distance for vehicles crossing or entering westbound US 264.	\$121,500	12/6/2018	48288.3.1	0%	Plans to be developed by Division 2.	
Pitt	02	02-18-516	US 264 Alternate at SR 1139 (Moye-Turnage Road). Reduce skew of intersection to improve available entering sight distance.	\$227,700	12/6/2018	48289.3.1	0%	Plans to be developed by Division 2.	
Randolph	08	08-13-714	US 311 at 1954 (Bowman Ave.)/SR 1511 (Heath Dairy Road). Construct left turn lanes on US 311.	\$354,000	10/2/2014	44272.3.1	99%	Project completed on 08/31/2016, awaiting RTE final inspection.	Greg Davis: (910) 944-2344.
Randolph	08	08-14-353	NC 42 at SR 1003 Clear sight distance in southeast quadrant.	\$45,000	6/4/2015	44452.3.1	99%	ROW acquired. To be cleared by Randolph Co. Maintenance. 7-27-17 Project complete. Awaiting RTE final inspection.	Greg Davis: (910) 944-2344.
Randolph	08	08-15-503	NC 62 at SR 1547 (Finch Farm Rd). Upgrade the traffic signal to FYA and restripe the northbound left turn lane to improve the offset.	\$75,000	9/3/2015	44523.3.1	99%	Construction completed on 03/24/2016. Awaiting RTE final inspection.	Rob Ziemba: (919) 661-3266
Randolph	08	08-17-517	US 421 at SR 2407 (Shiloh Rd/Deviney Rd). Install concrete channelization and extend US 421 southbound right turn storage.	\$112,500	6/1/2017	47351.3.1	75%	Plans needed from Division Design Unit. Awaiting funding approval. DDC to work with District office to get on-call/maintenance to do the work. 7-27-17 District office to get on call contractor to place the island and have maintenance forces put in the turn lanes.	Justin Richardson (336-318-4003)
Randolph	08	08-17-713	SR 2261 (Old Liberty Rd) from US 220 Bus to US 421. Markings and Delineation.	\$360,000	6/1/2017	47352.3.1	25%	Plans not needed.	David Willett: (910) 944-3930
Randolph	08	08-17-801	SR 2114 (Providence Church Rd) at SR 2116 (New Salem Rd). Install an All Way Stop.	\$13,500	12/7/2017	47677.3.1	99%	Construction completed. Awaiting RTE final inspection.	David Willett: (910) 944-3930

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Randolph	08	08-18-524	SR 2417 (Liberty Grove Road) at SR 2418 (Richland Church Road). Convert the intersection to all way stop control.	\$9,000	9/6/2018	48260.3.1	10%	Plans are not needed. Scheduled to be approved at September 2018 Board meeting.	David Willett: (910) 944-3930
Richmond	08	08-15-507	US 220 at SR 1405 (Lee St). 10 year crash data was used since this location was identified as chronic location under HSIP. *Limited movement incentive was applied to this project* US 220 at SR 1516 (Green St) Construct a directional crossover and upgrade the signal to FYA for the US 220 southbound approach at Green St.	\$182,000	9/3/2015	44522.3.1	99%	Plans needed from Division Design Construct Unit. Estimated to be let on 4-11-17. Received bids on 4/11/2017. Requested and received \$128K in additional funds on 4-18/2017. Awarded project. Preconstruction meeting on 5-25. Work to get underway.	Greg Davis: (910) 944-2344.
Richmond	08	08-15-805	US 74 Bus (Broad Ave) at US 220 and SR 1650 (Long Dr). Upgrade both traffic signals to FYA.	\$22,500	3/3/2016	44715.3.1	99%	Construction completed on 3/10/2017. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Richmond	08	08-16-072	SR 1900 (Battley Dairy Rd) at SR 1966 (Airport Rd). Install an all way stop.	\$13,500	9/8/2016	44891.3.1	99%	Construction completed on 4/26/2017. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Richmond	08	08-16-210	US 1 south of SR 1475 in Hoffman. Improve superelevation.	\$93,000	12/1/2016	44953.3.1	99%	Construction completed on 02/01/2017. Awaiting RTE final inspection.	Travis Morgan: (910) 944-2344.
Richmond	08	08-16-364	US 74 Bus at Gene Burrel Dr. and US 74 Bus at Raleigh St. Upgrade the traffic signals to FYA.	\$6,300	9/7/2017	47456.3.1	25%	Plans have been received from Raleigh	David Willett: (910) 944-3930
Richmond	08	08-17-498	SR 1103 (Old Cheraw Hwy) at SR 1109 (Ledbetter St). Install an all way stop.	\$9,000	3/8/2018	47825.3.1	99%	Construction completed. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Richmond	08	08-17-498	SR 1650 (Long Dr) at SR 1648 (Rockingham Rd and SR 1624 (County Home Rd). Upgrade the both traffic signals to include FYA, additional 3 section heads and remove the existing pedestrian crosswalk at SR 1624.	\$67,500	3/8/2018	47826.3.1	10%	Plans needed by Signals Unit.	David Willett: (910) 944-3930
Richmond/Sc	08	08-16-364	US 74 in Richmond and Scotland Counties, I 73/74/US 220 in Randolph County. Richmond Co US 74 – 0.00 to 17.79 Scotland Co US 74 – 0.00 to 18.58 Randolph Co I-74 – 19.830 to 21.080 I-73 – 3.98 to 5.98 Install slippery when wet warning signs along US 74 in Richmond and Scotland Counties and I 73/74/US 220 in Randolph County.	\$13,500	3/9/2017	47132.3.1	99%	Signs installed on 2/10/2017. Awaiting RTE final inspection.	David Willett: (910) 944-3930
Robeson	06	06-16-417	SR 2207 (Popes Crossing Road) at SR 2215/ SR 2289 (Alamac Road). Improve skew angle of intersection and remove slip ramps.	\$315,000	12/1/2016	44949.3.1	95%	Plans by Division.	Scott Pridgen: (910) 364-0603.
Robeson	06	06-16-431	NC 71 at SR 1001 (Shannon Road) Improve superelevation through the curve.	\$346,500	3/9/2017	47119.3.1	90%	Plans by Division (in-house). Surveys due 10/2017 Will be included in resurfacing package	Scott Pridgen: (910) 364-0603.
Robeson	06	06-16-435	NC 130, approximately 0.80 miles northwest of SR 1170 (Quinn) Improve the superelevation through the curve.	\$324,000	6/1/2017	47357.3.1	50%	Plans by Division. Surveys due 11/2017 Possibly handled with resurfacing package	Scott Pridgen: (910) 364-0603.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Robeson	06	06-17-476	NC 72 at SR 1527/SR 1549 (Pine Log Rd), less than a mile west of the Lumberton municipal limits. Signal Installation.	\$211,500	3/8/2018	47821.3.1	10%	Project by Division; Signal plan to be done by the Signal Design Section, M&S Division.	Scott Pridgen: (910) 364-0603.
Robeson	06	06-18-512	NC 71 from NC 211 to SR 1752 (Rennert Rd). Install milled centerline and edgeline rumble stripes. This is a companion project with a funded High Impact Low Cost project that will widen NC 71.	\$159,800	5/31/2018	47928.3.1	90%	Plans by Division if needed. Division has a standard drawing they've used in the past. Included in resurfacing packet. Construction to start spring of 2019.	Scott Pridgen: (910) 364-0603.
Robeson	06	06-18-525	SR 1006 (Morgan J Road / Great Marsh Church Road) at SR 1752 (Rennert Road). Convert to All-Way Stop.	\$8,100	9/6/2018	48251.3.1	10%	Plans by Division. Scheduled to be approved at September 2018 Board meeting.	Scott Pridgen: (910) 364-0603.
Rockingham	07	07-18-598	US 158 at SR 2422 (Monroeton Road)/SR 2426 (Cunningham Mill Road) southwest of Reidsville. Install traffic signal. Trim tree limbs overhanging the roadway on the	\$135,000	9/6/2018	48253.3.1	10%	Plans by Division/TMSD. Scheduled to be approved at September 2018 Board meeting. 7/27/2018 - Planning and design underway.	Dawn McPherson: (336) 487-0175.
Rowan	09	09-17-886	NC 153 (Rice Street) at SR 1197 (Cannon Farm Rd) in China Grove. Install interim All-way Stop prior to installation of roundabout under W-5709E.	\$10,000	10/4/2018	48340.3.1		9/4/18 - Installation of interim All-Way Stop prior to installation of roundabout under W-5709E.	
Rowan	09	09-18-870	SR 1503 (Grace Church Road) at SR 1506 (Shue Road). Install actuated post mounted VEHICLE ENTERING WHEN FLASHING sign/flasher system. Post mounted signs/flashers to be installed on SR 1503 and actuation to be place on SR 1506. (Overhead flasher is already present).	\$77,400	12/6/2018	48308.3.1	0%	Plans by Signals.	
Rutherford	13	13-17-213	NC 120 from US 74 to US 221A, near Cliffside. Total Length = 4.02 miles. Install ±3700' of shoulder guardrail on NC 120.	\$237,600	3/8/2018	47844.3.1	10%	Plans to be developed by the District Office. Project advertised, bid opening 7/18/18.	Chris Guffey (828) 652-3344.
Sampson	03	03-15-347	SR 1233 (Autryville/Bonnettsville Road) from Western Municipal Limits of Salemburg to NC 24 in Autryville. Replace paint pavement markings with thermoplastic markings with highly reflective elements, add raised pavement markers, refresh pavement markings throughout, widen curves with shoulder rutting,	\$250,486	12/3/2015	44578.3.1	10%	Plans to be done by Division. This is one that Maintenance could not do shoulder widening, so we have not proceeded with any work so it can be let as one project. Coke was supposed to work with Maintenance to discuss further.	Coke Gray (910) 371-2520
Sampson	03	03-15-356	Culvert on SR 1308 (Boone Road) 0.2 Mile South of SR 1316 (Murphy Road). Install Guardrail on Both Sides of SR 1308 in the Vicinity of Culvert.	\$11,790	3/3/2016	44622.3.1	40%	Work Has Not Begun. Scheduled for Summer 2018.	Coke Gray (910) 371-2520
Sampson	03	03-15-374	US 701 (Hobbton Highway) Just North of SR 1724 (Kenan Weeks Road). Pipe Ditch on the West Side of US 701 for Approximately 200 Feet.	\$20,295	3/3/2016	44623.3.1	40%	Work Has Not Begun. Scheduled for Summer 2018.	Coke Gray (910) 371-2520
Sampson	03	03-16-407	US 13 (Newton Grove Highway) in vicinity of culvert between SR 1809 (Wrye Branch Road) and SR 1639 (Blackman Road). Install guardrail.	\$27,900	9/8/2016	44866.3.1	10%	Keith Eason to meet with Coke Gray on site specifics and coordinate installation with on-call guardrail contractor.	Keith Eason (910) 592-6174

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Sampson	03	03-17-477	SR 1918 (Matthis Road) at SR 1919 (Old Warsaw Road). Install Actuated Flashers with Vehicle Entering When Flashing Signs. Purchase and clear sight distance triangles. Move ditches back to the boundary of new sight triangles.	\$115,200	12/6/2018	48296.3.1	0%	Plans to be done by Signal Design Unit.	
Sampson	03	03-17-498	NC 242 and SR 1006 (High House Rd). Two Sets of Dual Stop Ahead Signs with Distance Plaques on Each Approach to NC 242. Refresh Stop Bars. Add brightsides and Distance Plaques to Intersection Warning Signs on NC 242.	\$4,500	3/8/2018	47767.3.1	10%	We were requested to complete this priro to the WBS being open, so we are just waiting on the charges to be transferred before requesting a close out from Coke & Doug.	Jessi Leonard (910) 341-0300
Sampson	03	03-18-537	US 13 at SR 1472 (Wrench Road). Add Actuated Yellow Flashing Beacons to Existing Stop Ahead Signs on SR 1472.	\$69,300	12/6/2018	48291.3.1	0%	Plans to be done by Signal Design Unit.	
Statewide	SW	SW-15-00	STIC - WISE Software - NCDOT is proposing to use the \$25,000.00 STIC (State Transportation Innovation Council) incentive funding to hire a firm to procure and evaluate the FHWA WISE software program. Total Project cost = \$30,000; our state funds match (through Spot Safety) is \$5,000. STIC - WISE Software - NCDOT is proposing to use the \$25,000.00 STIC (State Transportation Innovation Council) incentive funding to hire a firm to procure and evaluate the FHWA WISE software program. Total Project cost = \$30,000; our state funds match (through Spot Safety) is \$5,000.	\$5,000	8/6/2015	N/A	10%	Steve Kite - STIC - WISE Software - NCDOT is proposing to use the \$25,000.00 STIC (State Transportation Innovation Council) incentive funding to hire a firm to procure and evaluate the FHWA WISE software program. Total Project cost = \$30,000; our state funds match (through Spot Safety) is \$5,000.	Steve Kite - (919) 662-4339
Statewide	SW	SW-16-00	Statewide - Wrong Way Driver Signing Initiative. Statewide - Wrong Way Driver Signing Initiative.	\$250,000	2/4/2016	44675.3.1	10%	Statewide - Wrong Way Driver Signing Initiative	
Statewide	SW	SW-16-00	Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety. Statewide - Add security cameras to rest areas in rest room lobbies to enhance public safety.	\$150,000	3/3/2016	44739.3.1	10%	Statewide - Security Cameras for Rest Areas	
Statewide	SW	SW-16-00	Statewide - Zipper Merge - Data collection, signing, pavement markings, and other enhancements at various locations for merge improvements. Statewide - Zipper Merge - Data collection, signing, pavement markings, and other enhancements at various locations for merge improvements.	\$92,185	6/2/2016	44815.3.1	10%	Statewide - Zipper Merge - Data collection, signing, pavement markings, and other enhancements at various locations for merge improvements.	

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Surry	11	11-16-210	US 601 at I 74 south bound off ramp and intersection US 601 at SR 1359 (McKinney Road). Upgrade signal to provide south bound FYA display w/alternate phasing. Install Backplates w/retroreflective borders on all signal heads. Repaint stop bars and arrows. Revise/refresh markings in south	\$20,700	3/9/2017	47126.3.1	99%	Signal Design to revise signal plan. (SIN: 11-1260). Signal plans received 4/24/2017. Project complete, awaiting RTE final inspection.	Daniel Adams: (336) 903-9136
Surry	11	11-17-203	US 601 at SR 2221 (Rockford Road). Signal Inventory # 11-1111. Install backing plates with reflectorized borders on the US 601 approaches. Install Dynamic Red Extension to the signal.	\$27,000	9/7/2017	47464.3.1	99%	Signals Design Section to prepare signal plan revisions. Scheduled to be funded at Sept. 2017 Board. Project complete, awaiting RTE final inspection.	Daniel Adams: (336) 903-9136
Transylvania	14	14-16-212	US 276 approximately 1.0 mile south of the Haywood County line (MP 29.95-30.15), near Brevard. Total Length = 0.2 mile. Remove embankment to improve sight distance around switchback curve on US 276.	\$337,500	12/1/2016	44967.3.1	10%	Plans to be developed by the District Office. Awaiting USFS easement	Rusty Darnell: (828) 891-7911
Transylvania	14	14-18-204	SR 1536 (Cascade Lake Road) at SR 1591 (Staton Road) near Cedar Mountain. Install a center concrete island with an additional STOP sign on SR 1591 and resurface affected area.	\$46,800	9/6/2018	48259.3.1	10%	Plans to be developed by the District Office. Scheduled to be approved at September 2018 Board meeting.	Rusty Darnell: (828) 891-7911
Union	10	10-15-237	SR 1315 (New Town Rd) @ SR 1321 (Cuthbertson Rd) in Wesley Chapel; SR 1315 (New Town Rd) @ SR 1329 (Billy Howie Rd) in Wesley Chapel; and SR 1315 (New Town Rd) @ SR 1162 (Potter Rd) near Wesley Chapel. Install LTL & upgrade "doghouse" signal to FYA @ New Town Rd and Cuthbertson Rd. Install All-Way	\$98,100	3/3/2016	44720.3.1	50%	Plans by Division. Signal plan sent to Div 12/12/16. (SIN: 10-2054). Two intersections completed. Needs ROW. Acquiring ROW. Let Summer 2017. \$40,707 takedn down from ROW and increased construction 2/7/18. Additional \$125k from Senator Tucker and possible additional \$125k from Rep. Brody.	Sean Epperson (704) 983-4400.
Union	10	10-17-205	SR 1344 (Weddington Matthews Rd) at SR 1345 (Tilley Morris Rd) in Weddington. This project is being set up as a 20% companion match to allocated STPG-DA funds for the location. To be funded along with 10-17-207. Locations discussed with JKL on 1/10/18. Install a roundabout.	\$175,500	5/31/2018	48163.3.1	10%	Plans by Division.	Sean Epperson (704) 983-4400.
Union	10	10-17-207	SR 1344 (Matthews Weddington Rd) at SR 1362 (Chestnut Ln) near Stallings. This project is being set up as a 20% companion match to allocated STPG-DA funds for the location. To be funded along with 10-17-205. Locations discussed with JKL on 1/10/18. Install a roundabout.	\$174,600	5/31/2018	48162.3.1	10%	Plans by Division.	Sean Epperson (704) 983-4400.
Union	10	10-17-208	SR 1315 (New Town Road) and SR 1312 (Marvin Road) in Marvin. This project is being set up only as a 20% companion match to allocated STPG-DA funds for the location. Install a roundabout.	\$175,500	5/31/2018	48164.3.1	10%	Plans by Division.	Sean Epperson (704) 983-4400.
Union	10	10-17-245	SR 1627 (New Salem Rd) and SR 1631 (Lawyers Rd). Modify roadway and shoulder grade to increase sight distance from the intersection.	\$222,500	9/7/2017	47460.3.1	10%	5/23/17 - Approved by Kevin Lacy in statewide W-project selection meeting. Plans by Division. R/W cert. 8/15/18.	Sean Epperson (704) 983-4400.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Union	10	10-17-254	SR 1367 (Unionville-Indian Trail Road) at the eastern intersection of SR 1508 (Poplin Rd). Remove the trees in the right of way to improve sight distance.	\$67,500	9/7/2017	47458.3.1	10%	Plans by Division. R/W cert. 8/13/18.	Sean Epperson (704) 983-4400.
Vance	05	05-17-498	US 158 Business at SR 1295 (Tiny Broadwick Blvd.) Install 4 section FYA signal heads on both approaches of SR 1295 (Tiny Broadwick Blvd.	\$24,300	3/8/2018	47808.3.1	10%	Plan revision needed by Signals Unit.	John Sandor: (919) 220-4600
Vance	05	05-17-801	SR 1148 (Vanco Mill Rd) at SR 1538 (Garrett Rd)/ US 1 NB Ramp. Install a traffic signal with wood poles.	\$67,500	12/7/2017	47668.3.1	65%	Plans needed from Signals Section. Plans received 1/18, division will install. On-call installing in August	John Sandor: (919) 220-4600
Vance	05	05-18-538	SR 1501 (Allison Cooper Road) at Fishing Creek Bridge. Install bridge guardrail on both approaches.	\$22,500	12/6/2018	48302.3.1	0%	No plans are needed.	
Various	08	08-16-082	***SYSTEMIC - GUARDRAIL END UNITS*** - Various NHS Routes in Montgomery and Richmond Counties - Project #3 Replace substandard guardrail end units.	\$407,500	9/8/2016	44890.3.1	25%	Plans not needed. To be Let 10/11/16 with completion date of 6/30/17. 4-7-17 construction is on going. 7/24/18 Actual project did not get constructed. Let this project along with W-5708F and W-5708H on 6-26-2018 but received no bids. Will re-let in August 2018 with a longer contract time.	Greg Davis: (910) 944-2344.
Wake	05	05-13-496	SR 1645 (Lumley Road) at SR 3109 (Brier Creek Parkway) Restripe for dual left turns for westbound SR 1645 (Lumley Road) and southbound SR 3109 (Brier Creek Parkway). Also remove existing concrete island on westbound Lumley Road and construct a leftover at Rink Road.	\$128,000	10/3/2013	43918.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Wake	05	05-13-677	SR 3009 (Creedmoor Road) at Crabtree Valley Avenue. Install a traffic signal with wood poles with interconnection to the Raleigh Signal System and pedestrian accommodations.	\$76,000	4/3/2014	44144.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Wake	05	05-14-078	SR 1379 (Penny Road) at SR 1382 (Olde South Road). Install an All Way Stop with channelization.	\$22,500	9/7/2017	47448.3.1	50%	Layout needed from Division Design Unit to provide to Traffic Services. Scheduled to be funded at Sept. 2017 Board. Working with on-call contractor to schedule flatwork	John Sandor: (919) 220-4600
Wake	05	05-14-102	SR 2036 (New Hope Road) north of SR 2215 (Buffaloe Road). Install a linear delineation system on guardrail for northbound SR 2036 in the curve just south of Fawn Glen Drive, replace the curve signing in both directions with fluorescent yellow signs, and install snowplowable markers along the centerline along the curve in both directions.	\$9,600	1/8/2015	44320.3.1	100%	Project complete. Awaiting RTE final inspection. 2/21/18 - division closing out project	John Sandor: (919) 220-4600
Wake	05	05-14-808	NC 55 at Marco Drive. Extend concrete island on NC 55 south of Marco Drive and construct a directional crossover on NC 55 at Marco Drive.	\$122,400	10/2/2014	44284.3.1	99%	Plans needed from DDC. Project to be let 3/2016. 1/28/15 - Project on hold. 4/8/16 - Project in ROW. Project under construction. Project Complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	05-15-386	US 64 in Apex. Safety improvements. (Dual left turn lanes.)	\$107,000	4/2/2015	44420.3.1	99%	Project complete 9/2016. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Wake	05	05-15-520	SR 1007 (Poole Road) at SR 5233 (Old Poole Road) (Western intersection). Install a traffic signal and interconnect to City of Raleigh Signal System.	\$129,000	9/3/2015	44513.3.1	99%	Project under construction. Awaiting installation of final pavement markings. Pavement markings completed. Project Complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Wake	05	05-15-805	US 70/US 401 (South Saunders St) at Illeagnes Rd and Pecan Rd/Carolina Pines Ave. Upgrde traffic signal to FYA for all approaches at Illeagnes Rd and install pedestrian accommodations at both intersections.	\$50,400	3/3/2016	44631.3.1	99%	Project under construction. 2/21/18 - project completed and waiting on RTE final	John Sandor: (919) 220-4600
Wake	05	05-15-807	SR 1157 (James Street) at SR 1158 (Hughes Street). Install an all way stop.	\$4,500	3/3/2016	44633.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Wake	05	05-15-808	SR 1119 (Buckhorn Duncan Rd) from SR 1116 (Cass Holt Rd) to SR 1123 (Duncan Cook Rd). Enhance the pavement markings, signing and address shoulder rutting along SR 1119.	\$18,000	3/3/2016	44630.3.1	10%	Plans needed from Division Traffic/Traffic Services.	John Sandor: (919) 220-4600
Wake	05	05-15-812	MOBILITY PROJECT: I-495/US 64 at I-540 Westbound. Widen to eliminate merge on ramp approaching westbound I-540.	\$310,500	3/3/2016	47651.3.1	95%	MOBILITY PROJECT: Plans completed in Nov. 2016. Division to combine with Wake Resurfacing for spring 2017 letting. Contract awarded. Under Construction. Once complete, Division to transfer Construction expenditures from SS-4905DF (44632.3.1) to SM-5705C (47651.3.1). Waiting on possible diamond grinding to eliminate shadow	John Sandor: (919) 220-4600
Wake	05	05-16-072	SR 2000 (Old Falls of Neuse Rd) at Wakefield Plantation Dr/Wakefalls Dr. Install a traffic signal and interconnect to the Raleigh signal system.	\$121,500	9/8/2016	44900.3.1	99%	Project under construction. 2/23/18: project complete. Awaiting RTE final inspection	John Sandor: (919) 220-4600
Wake	05	05-16-072	SR 1390 (Optimist Farm Rd) near Talicud Trail. Install sequential lighted chevron system.	\$33,500	9/8/2016	44902.3.1	100%	Project complete. Awaiting RTE final inspection. 2/21/18 - division closing out project DELETE	John Sandor: (919) 220-4600
Wake	05	05-16-073	I-495 and US 64 between Rogers Lane and east of NC 96. Apply transverse grooving to Bridge 955 (Eastbound I-495 over Crabtree Creek) and implement drainage improvements along this section.	\$243,000	9/8/2016	44904.3.1	30%	Project to be administered by Division Freeway Management Engineer. 2/21/18: divison coordinating work with contractor	Jason Holmes: (919) 733-4768
Wake	05	05-16-080	SR 2026 (Person Street) at SR 4363 (Martin Luther King Jr Boulevard). Install flashing yellow arrow.	\$9,000	9/8/2016	44901.3.1	80%	Signal Plans sent to Division 11/3/16. Construction to be completed with on-call contractor or city forces	John Sandor: (919) 220-4600
Wake	05	05-16-200	SR 1001 (Pearces Rd) at SR 2309 (Dukes Lake Rd). *STATE FUNDS ONLY* Install an all way stop.	\$22,500	12/1/2016	44940.3.1	99%	Plans needed from Division Traffic Services. 2/21/18: project completed, awaiting RTE final inspection	John Sandor: (919) 220-4600

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	05-16-207	*VULNERABLE USERS* - Downtown Raleigh Arterial Pedestrian Project - SR 2298 (Edenton St), SR 5809 (Morgan St), US 70 (McDowell St) and US 70/US 401 (Dawson St) in Raleigh. Install high visibility crosswalks at the signalized intersections.	\$68,400	12/1/2016	44947.3.1	80%	Plans not needed. City of Raleigh coordinating signal work.	John Sandor: (919) 220-4600
Wake	05	05-16-207	VULNERABLE USERS - US 401 at SR 2108/SR 2036 (New Hope Road) and US 401 at Calvary Drive. Install pedestrian improvements to include pedestrian signal heads with pedestals, concrete refuge islands and high visibility crosswalks.	\$54,000	12/1/2016	44939.3.1	40%	Plans received, coordinating work with division on call contractors	John Sandor: (919) 220-4600
Wake	05	05-16-209	NC 54 (NW Maynard Rd) at SR 1653 (Evans Rd). Revise traffic signal to FYA on NC 54.	\$22,500	12/1/2016	44945.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Wake	05	05-16-221	I-495 Northbound at SR 2036/SR 2697 (New Hope Rd) and I-495 Southbound at SR 2516 (Hodge Rd) - *STATE FUNDS ONLY* Improve the warning signing for the exit loop conditions.	\$13,500	12/1/2016	44946.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600
Wake	05	05-16-366	VULNERABLE USERS: SR 1670 (Blue Ridge Road) at Ed Drive. Install a traffic signal with metal strain poles, pedestrian accommodations, and connect to the Raleigh Signal System.	\$117,000	3/9/2017	47110.3.1	20%	Plans needed from Signals Section. Having to acquire ROW for temporary pole	John Sandor: (919) 220-4600
Wake	05	05-16-366	SR 2041 (Spring Forest Road) at Hollenden Drive. Install flashing yellow arrows and add high visibility crosswalks.	\$22,500	6/1/2017	47364.3.1	10%	Plans needed from Signals Section.	John Sandor: (919) 220-4600
Wake	05	05-16-366	US 401/NC 42/NC 55 (Main Street) at Hampton Square/Sunset Plaza. Install flashing yellow arrows.	\$9,000	9/7/2017	47446.3.1	99%	Plans needed from Signals Section. Scheduled to be funded at Sept. 2017 Board. 2/21/18: project completed, awaiting RTE final inspection	John Sandor: (919) 220-4600
Wake	05	05-16-367	*VULNERABLE USERS* US 1/US 401 (Capital Boulevard) at several signalized intersections in Raleigh from Crabtree Blvd. to SR 2041 (Spring Forest Rd.). Install high visibility crosswalks and reset truncated domes in median refuge islands.	\$76,500	3/9/2017	46949.3.1	10%	Plans needed from Signals Section.	John Sandor: (919) 220-4600
Wake	05	05-16-934	NC 54 at SR 1002 (Aviation Pkwy)/SR 3014 (Morrisville Carpenter Rd). Install overhead street lighting, Markings and Delineation.	\$117,000	6/2/2016	44751.3.1	90%	Waiting on Duke Power to install street lights.	John Sandor: (919) 220-4600
Wake	05	05-16-934	US 1 at NC 98 Southbound On Ramp. Install actuated flasher on the Yield Sign.	\$9,000	6/2/2016	44750.3.1	95%	Signal plans received. Construction to be completed with on-call contractor. Under construction by on-call contractor	John Sandor: (919) 220-4600
Wake	05	05-16-934	US 401 at Valley Stream Dr./Dansey Dr. Upgrade the traffic signal to FYA on US 401.	\$22,500	6/2/2016	44752.3.1	99%	Project complete. Awaiting RTE final inspection.	John Sandor: (919) 220-4600

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	05-16-941	VULNERABLE USERS - SR 1625 (Green Level Church Road) at Dennison Lane/Jewel Creek Drive. Install a pedestrian hybrid beacon.	\$81,000	12/1/2016	44944.3.1	95%	Project under construction. Waiting on Duke Energy	John Sandor: (919) 220-4600
Wake	05	05-17-002	US 264. I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I-5111 is let.	\$10,000	10/5/2017	47665.3.1	10%	I-87 route U-channel signing on main line (US 264) in Wake County. Interim signing until I-5111 is let.	John Sandor: (919) 220-4600
Wake	05	05-17-498	SR 2921 (Raleigh Blvd.) at Glascok Street. Install 4 section protected/permissive FYA signal heads on both approaches of SR 2921 (Raleigh Blvd.)	\$46,800	3/8/2018	47807.3.1	10%	Plans needed by Signals Unit.	John Sandor: (919) 220-4600
Wake	05	05-17-512	SR 1005 (Six Forks Road) at Atlantic Avenue. Provide a flashing yellow arrow for northbound Atlantic Avenue.	\$22,500	6/1/2017	47362.3.1	50%	Plans needed from Signals Section. Plans received 6/17.	John Sandor: (919) 220-4600
Wake	05	05-17-512	NC 50 (Creedmoor Road) at SR 1830 (Baileywick Road), Brennan Drive/Blandford Way, Stonehenge Drive and Sawmill Road. Install flashing yellow arrows.	\$108,000	6/1/2017	47361.3.1	50%	Plans needed from Signals Section .Plans received 8/17. 2/21/18:coordinating with division contractor to complete work.	John Sandor: (919) 220-4600
Wake	05	05-17-513	SR 1624 (Carpenter Fire Station Road) at Yates Store Road. *Discussed with Kevin to fund signal based on future growth and intersection configuration* Install at traffic signal with wood poles and connect to Cary signal system.	\$126,000	12/7/2017	47666.3.1	10%	Plans needed from Signals Unit.	John Sandor: (919) 220-4600
Wake	05	05-17-645	SR 1101 (Piney Grove Wilbon Rd) at SR 1100 (Wagstaff Rd). Improve sight distance triangle.	\$130,500	9/7/2017	47450.3.1	60%	Plans needed from Division Design Construct Unit. Acquiring R/W 7/2018	Reid Davidson (919)220-4717
Wake	05	05-17-645	SR 1613 (Davis Dr.) at SR 1635 (McCrimmon Parkway). Upgrade the traffic signal to 4 section FYA on both approaches of SR 1635 (Davis Dr).	\$45,000	9/7/2017	47449.3.1	95%	Plans needed from Signals Unit. Plans Received, town of Cary to install.waiting on mast arm from on-call contractor	John Sandor: (919) 220-4600
Wake	05	05-17-645	SR 2000 (Wake Forest Rd) at Navaho Dr. Upgrade the traffic signal to 4 section FYA on both approaches of SR 2000 (Wake Forest Rd)	\$36,000	9/7/2017	47445.3.1	40%	Plans needed from Signals Unit. Plans Received,city of Raleigh to install	John Sandor: (919) 220-4600
Wake	05	05-17-645	SR 1839 (Leesville Road) at SR 1840 (Hickory Grove Church Road). Upgrade the traffic signal to 4 section FYA on both approaches of SR 1839 (Leesville Rd) and install no right turn on red blank out sign for northbound approach of Leesville Rd.	\$9,000	12/7/2017	47667.3.1	99%	Plans needed from Signals Unit. Proeject completed, awaiting RTE final inspection	John Sandor: (919) 220-4600
Wake	05	05-17-645	SR 2041 (Spring Forest Rd) at SR 2042 (Fox Rd). Upgrade the traffic signal to 4 section FYA on all approaches.	\$36,000	9/7/2017	47447.3.1	40%	Plans needed from Signals Unit. Plans received 10/17, coordinating with city of Raleigh to install	John Sandor: (919) 220-4600
Wake	05	05-17-726	Bridge # 362 on SR 1162 (Apex Barbecue Rd) over Beaver Creek. Installlll approach and departure bridge guardrail.	\$20,000	8/3/2017	47614.3.1	99%	Scheduled to be funded at August 2017 Board. Awaiting RTE final inspection	John Sandor: (919) 220-4600

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	05-18-002	SR 2736 (Rock Service Station Road) from SR 1006 (Old Stage Road) to NC 42. Test three different types of snowplowable pavement markings. Signing and Delineation Standards Engineer Chris Howard will be	\$20,000	5/3/2018	47914.3.1	10%	Testing three different types of snowplowable pavement markings. Signing and Delineation Standards Engineer Chris Howard will be monitoring and evaluating.	Chris Howard: (919) 814-4944
Wake	05	05-18-513	SR 2542 (Rock Quarry Rd) at SR 2550 (Pearl Rd). Install a traffic signal at SR 2550 (Pearl Rd). Pearl Rd will be under signal control at for 05-2264 and restripe SR 2542 for a westbound left turn lane.	\$22,500	5/31/2018	47926.3.1	10%	Signal plans needed by Signals Unit.	John Sandor: (919) 220-4600
Wake & Durh	05	05-16-366	Westbound NC 540 approaching NC 54 Provide advance notification of the Exit Only condition.	\$90,000	3/9/2017	46954.3.1	40%	Signing plans received. Plan to let with W-5705M	John Sandor: (919) 220-4600
Washington	01	01-15-384	SR 1126 (Newland Road) at SR 1180 (B Canal Road). Improve geometry and widen the shoulders in the intersection radii, including replacement of drainage pipes.	\$247,500	6/2/2016	44742.3.1	90%	Asphalt complete - striping pending.; need to install flashers	Jason Davidson: (252) 482-1857
Washington	01	01-17-452	US 64 at NC 32 and SR 1357 (Washington Street). Install pedestrian crosswalks on US 64 (east approach) and NC 32 (south approach) and pedestrian countdown heads. Construct approximately 100 feet of sidewalk in the northeast quadrant to receive pedestrians crossing US 64. Modify three wheelchair ramps to conform to current standards. Install side-by-side dual red traffic signal heads and back plates with 3" yellow reflective sheeting on all through lanes on both approaches of US 64. Restripe the intersection including stop bars, lane lines, etc.	\$86,216	12/7/2017	47640.3.1	10%	Geometric plans by Division 1. Signal plans by TMSD. Sidewalk, crosswalk to be performed by supplemental agreement to DA00312. Supplemental agreement executed 07/09/18.	Jason Davidson: (252) 482-1857
Watauga	11	11-16-212	SR 1117 (Mast Gap Road). Install shoulder guardrail.	\$110,250	9/8/2016	44880.3.1	99%	No plans needed. The On Call Contractor has been notified to start ASAP. Project complete, awaiting RTE final inspection.	Kevin Whittington: (828) 268-6044.
Watauga	11	11-16-213	SR 1102 (Poplar Grove Road) between Grandview Heights and Highland Hills Avenue. Upgrade end units on existing guardrail and install new guardrail at various locations.	\$82,800	6/1/2017	47343.3.1	25%	No plans needed. Had to re-schedule due end units had changed.	Kevin Whittington: (828) 268-6044.
Watauga	11	11-17-200	US 321 between SR 1209 and SR 1128. Reset and install new shoulder guardrail.	\$26,100	12/7/2017	47684.3.1	25%	No plans needed.	Kevin Whittington: (828) 268-6044.
Watauga	11	11-17-202	VULNERABLE USERS: SR 1163 at Stadium Dr. (non system) This intersection is on the campus of Appalachian State University Revise signal to provide ped heads for the Stadium Dr. ped crossing. Install high visibility crosswalk. Reconstruct wheel chair ramps and adjust curbing as needed.	\$40,500	9/7/2017	47463.3.1	10%	Division to prepare any needed plans.	Chris Brown: (336) 903-9133

ACTIVE SPOT SAFETY PROJECTS

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wayne	04	04-15-368	SR 1958 (Bennetts Bridge Road) between the Duplin County Line and 0.27 mile north of the Duplin County Line, a length of 0.27 mile. Install guardrail on bridge #117, and at drain pipe #E2213 610' north of the bridge. Flatten curve and improve superelevation between 0.17 and 0.27 mile north of bridge #117.	\$189,000	12/1/2016	44936.3.1	10%	On schedule, to be combined with B-950117	Addison Gainey: (919) 640-6428.
Wayne	04	04-17-452	NC 55 at NC 403 and SR 1745 (Pineview Cemetery Road). Improve skew angle by constructing islands to channelize approaches for stop conditions on NC 403 and SR 1745 at NC 55 and revise existing flasher to current	\$191,970	6/1/2017	47365.3.1	10%	R/W acquisition complete. Utility relocation in progress.	Addison Gainey: (919) 640-6428.
Wayne	04	04-17-459	SR 1918 (Pecan Road) at SR 1927 (Genoa Road). Install an all-way stop.	\$22,500	3/8/2018	47806.3.1	10%	On scheduled for OCC	Addison Gainey: (919) 640-6428.
Wayne	04	04-17-463	US 70 at crossover east of SR 1326 (Claridge Nursery Road). Remove existing median crossover and extend eastbound right turn lane onto the service road	\$99,000	9/7/2017	47444.3.1	100%	Construction complete. Pending RTE final inspection.	Addison Gainey: (919) 640-6428.
Wayne	04	04-17-494	US 117 at US 13 and SR 1927 (Genoa Road). Shift southbound left turn lane toward the median to install a 4' monolithic concrete channelization island between the southbound US 117 left turn lane and adjacent through lane for approximately 240'.	\$138,150	3/8/2018	47803.3.1	10%	On-call contract list for 2018.	Addison Gainey: (919) 640-6428.
Wilkes	11	11-16-215	SR 1002 between NC 18 and SR 1957 (Rock Creek Road). Widen 8 curves 2-4 feet, overlay 100 feet per curve, restripe pavement markings add additional signing and install approximately 750 feet of guardrail.	\$143,100	6/1/2017	47342.3.1	10%	Division will provide any needed plans.	Brian Hamby: (336) 903-9150
Wilson	04	04-10-746	US 264A (Raleigh Road) from SR 1165 (Forest Hills Road) to Heritage Drive Widen US 264A between Chili's PVA and SR 1165 for dual lefts onto SR 1165; remove signal at Chili's PVA and construct westbound-only leftover; install signal at Wolf Trap Drive; construct median between Chili's PVA and Target PVA w/ opening at EI	\$250,000	10/7/2010	43077.3.1	50%	Remaining work from project description falls within project limits of project U-5941. Design to begin on U-5941 March 2018. Signal installation complete 9/29/10.	Addison Gainey: (919) 640-6428.
Yadkin	11	11-18-201	US 421 from I-77 to SR 1103. Install guardrail to protect the bridge piers in median of I 77, bridge piers in median of SR 1103 and the over head sign post in the median including the back of the guardrail.	\$63,000	7/1/2018	47942.3.1	10%	The Division Staff will have any needed plans prepared.	Ramie Shaw: (336) 667-9111
Yancey	13	13-17-212	NC 197 from SR 1330 (n.i.) to a point 350' south of SR 1330 (n.i.), near Burnsville. Total Length = 350'. Remove rock embankment and install guardrail on shoulder of NC 197.	\$82,800	3/8/2018	47838.3.1	10%	Plans to be developed by the District Office. Scheduled to be funded at March 2018 Board.	Troy Wilson: (828) 298-2741

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
---------------	-----------------	--------------------	--------------	----------------------------	--------------------	------------------------------------	-----------------------	-------------------------------------

Total Number of Projects: 359