

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Alamance	07	07-11-935	Intersection of US 70 (Fisher St.) and Fulton Street, in Burlington. Install traffic signal with metal poles and loop detection on Fulton, to prevent backup onto N. Church Street. Fiber will need to be run from the cabinet at Church and Ireland to include the new signal into the existing signal system.	\$84,000	7/12/2012	43573.3.1	10%	Awaiting plans by Signals.	Rob Ziemba: (919) 661-4832.
Beaufort	02	02-11-126	NC 33 between 1000' east and 1000' west of NC 306 Widen existing 24' pavement to 32' for 4' paved shoulders	\$162,500	10/6/2011	43374.3.1	10%	Plans by Division. To be let Feb. 2013.	Steve Hamilton: (252) 830-3490.
Beaufort	02	02-11-138	NC 33 at SR 1936 (Old Sandhill Road). Realign SR 1936 to reduce the skew angle and construct an eastbound right turn lane on NC 33.	\$125,000	1/5/2012	43464.3.1	99%	[Amended to TIP 1/2012. Let date is 3/12. HRRR funds to be used.] Awaiting final inspection.	Steve Hamilton: (252) 830-3490.
Beaufort	02	02-12-153	US 264 (5th Street) at SR 1403 (15th Street/Clarks Neck Road) Install Flashing Yellow Arrow left turn heads on existing signal (SI# 02-0404)	\$32,000	10/4/2012	43621.3.1	80%	FYA installed and operational. Waiting for development to complete.	Steve Hamilton: (252) 830-3490.
Bertie	01	01-12-194	NC 45 between SR 1347 (Basnight Road) and 2000' north of SR 1347 (Basnight Road) Add 2' paved shoulders, resurface, and reconstruct soil shoulders.	\$68,000	10/4/2012	43615.3.1	10%	Plans by Division.	Jason Davidson: (252) 482-7977
Brunswick	03	03-10-206	US 17 and US 17 business south of Shallotte. Signalized intersection. Construct offset lefts on US 17 and install flashing yellow arrow on US 17.	\$235,000	10/7/2010	43034.3.1	10%	Plans to be done by Division. Estimated let date is 7/2013.	Scott Cooke: (910) 341-2000
Brunswick	03	03-11-163	US 17 at SR 1303 (Hickman Road). Install actuated flashers on Vehicle Entering When Flashing Signs on US 17 South. Install Actuated Flashing Red Beacons on Dual Mounted Stop Signs on SR 1303. Install Actuated Flashing Yellow Beacons on Stop Ahead Sign on SR 1303 approaching US 17 South.	\$80,424	7/12/2012	43550.3.1	90%	Under construction.	Katherine Hite: (910) 341-2000.
Brunswick	03	03-11-881	NC 130 at SR 1132 (Shell Point Rd/Civietown Rd.) Four legged intersection with left turn lanes on NC 130. Intersection is under stop sign control. The project consists of buying and clearing sight triangles. Monuments will be set by NCDOT to permanently mark sight triangles.	\$56,000	10/6/2011	43378.3.1	50%	Preliminary ROW drawn by RTE office and submitted to ROW office for review.	Coke Gray: (910) 371-2520
Buncombe	13	13-12-201	SR 3548 (Haywood Road) at Ridgelawn/Beverly Road. Install an actuated traffic signal, make some minor pavement marking/lane assignment changes and install pedestrian crosswalks.	\$80,000	7/12/2012	43584.3.1	15%	SIN 13-0049. Signal plans sent to Division on 7/9/12. Metal pole and mast arms have been ordered. Est. completion date is 5/31/13.	Anna Henderson: (828) 251-6171.
Buncombe	13	13-12-202	SR 3238 (Fairview Rd.) at I-240 Eastbound Ramps in Asheville. Construct a right turn lane on Westbound SR 3238 and make signal improvements.	\$80,000	7/12/2012	43583.3.1	10%	SIN 13-0465. Est. completion date is 4/30/13.	Chad Bandy: (828) 298-2741.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Buncombe	13	13-12-203	US 19-23 (Future I-26) northbound exit ramp (Exit 19B) at SR 1725-Weaver Boulevard, Weaver Boulevard from the US 19-23 exit ramp to the first Ingles entrance. Install an actuated traffic signal & queue detection on the ramp, and construct an additional lane on SR 1725 between the exit ramp and the first Ingles entrance.	\$240,000	7/12/2012	43559.3.1	85%	Roadway plans to be developed by the Division. Traffic signal plans delivered to Division on 7/10/12. SIN: 13-1239. Lane addition under construction.	Anna Henderson: (828) 251-6171.
Buncombe	13	13-12-204	US 25/70 at SR 1756 (Jupiter Road). Install an actuated traffic signal.	\$96,000	10/4/2012	43626.3.1	10%	Plans to Division on 10/23/12. SIN: 13-1242.	Tim Williams (919) 661-3274.
Buncombe	13	13-12-205	SR 3539 (Fanning Bridge Rd.) from NC 280 to Henderson County in Buncombe County. Install guardrail and widen right turn lane at NC 280. SR 1358 (Fanning Bridge Rd.) from Buncombe County to SR 1471 in Henderson County. Install guardrail. Length = 0.46 mile. Install +/- 1700' of shoulder guardrail and widen right turn slip lane at SR 3539 and NC 280.	\$80,800	10/4/2012	43623.3.1	10%	Plans to be developed by the Division.	Chad Bandy: (828) 298-2741.
Buncombe	13	13-12-207	SR 3136 (Cane Creek Rd.) from SR 3142 to SR 3354 near Fairview. Pipe ditch and widen shoulder in subject curve.	\$16,800	10/4/2012	43622.3.1	10%	Plans to be developed by the Division.	Chad Bandy: (828) 298-2741.
Burke	13	13-11-207	SR 1653 from just east of SR 1658 to +/- 0.36 mile north of SR 1625. Length = +/- 0.30 mile. Install 2-4' paved shoulder, upgrade and extend guardrail throughout the curve, and install additional warning signs	\$50,000	10/6/2011	43386.3.1	99%	Awaiting final inspection.	Anna Henderson: (828) 251-6171
Cabarrus	10	10-09-229	NC 73 (Davidson Highway) at Chadbourne Avenue. Install left turn lane on NC 73 at Chadbourne Ave.	\$111,120	7/12/2012	43577.3.1	10%	Plans by Division. Est. completion Spring 2013.	Scott Cole: (704) 982-0101
Caldwell	11	11-11-201	SR 1001 (Connelly Springs Rd.) @ SR 1130 (Cajah Mtn. Rd.) Install a left-turn lane on the southbound approach of SR 1001. Revise existing signal to provide a flashing yellow arrow for the southbound SR 1001 left turn.	\$352,000	4/5/2012	43506.3.1	20%	S.I.N.: 12-1086. DDC plans received from Division to TMSD 9/26/12. ROW acquisition to begin 2/2013. Estimated let date is Sept. 2013.	Tim Williams: (919) 661-3274; Joe Laws: (336) 667-9111
Carteret	02	02-06-204	US 70 at SR 1147 (McCabe Road). 11/8/12 - Scope changed from "Construct mainline leftover." to "Construct a median island to allow only left turns from WB US 70 onto McCabe Rd., and left turns from McCabe Rd. onto WB US 70 with acceleration lane."	\$220,000	4/2/2009	42596.3.1	25%	Plan to be revised due to Town's request. Estimated completion date is 5/2013.	Steve Hamilton: (252) 830-3490.
Catawba	12	12-05-201	NC 127 from SR 1128 to SR 1176 (0.5 miles). Construct continuous left turn lane.	\$1,145,0	4/2/2009	42662.3.1	50%	Kevin Lacy approved funds increased to ROW/Utilities = \$570,000 and CON = \$575K. Project let. Estimated completion date is 4/2013.	Byron Engle: (704) 480-9032.
Catawba	12	12-11-203	NC 127 at SR 1400 (Cloninger Mill Road/SR 1351 (Kool Park Road)). Revise signal to change SB NC 127 protected-permitted left-turn phase to fully protected.	\$10,000	4/7/2011	43198.3.1	90%	SIN: 12-1018. Project work complete 4/25/2012. RTE is considering pavement marking changes, project needs to be left open.	Byron Engle: (704) 480-9032.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Catawba	12	12-11-212	SR 1453 (Springs Rd.) @ SR 1484 (County Home Road). Realign horizontal curve on SR 1453, improve skew angle of SR 1484, install a SB left turn lane for SR 1453, and signalize the intersection.	\$390,000	1/5/2012	43456.3.1	15%	S.I.N.: 12-1791. Plans to Division on 2/28/2012. Sent to ROW. To be let in 6/2013. Anticipated completion in 12/31/2013.	Byron Engle: (704) 480-9032.
Catawba	12	12-11-213	SR 1005 (McDonald Parkway at the intersections of the I-40 EB ramps and SR 3003/Fifteenth Ave. At the I-40 EB ramps: install FYA for SB left turns, add additional 3 section signal head for SB through approach. Install back plates with reflective borders for NB and SB approaches. Convert right turn slip lane to signal control. At the SR 3003/ Fifteenth Ave SE intersection, construct an additional SB left turn lane to provide dual left turns.	\$300,000	4/5/2012	43491.3.1	20%	SIN: 12-1493 & 12-1746. Project has been let. Estimated completion date 6/2013.	Byron Engle: (704) 480-9032.
Catawba	12	12-12-201	NC 127 @ SB US 321 Ramps. 1. Install a queue loop detector on the SB US 321 off-ramp. 2. Install a Flashing Yellow Arrow for SB NC 127 left turning vehicles. 3. Restripe the SB US 321 off-ramp at the intersection to improve the skew angle of the right-turn lane and bring the right-turning vehicles under signal control. 4. Install flexible delineators to block out the existing SB US 321 off-ramp right-turn lane.	\$20,000	7/12/2012	43581.3.1	95%	SIN 12-1642. Have completed work on construction. Working on programming to make preemption work correctly. Anticipated completion 12/2012.	Byron Engle: (704) 480-9032.
Catawba	12	12-12-204	SR 2231 (2nd Ave. SW) @ 13th St. SW. Remove the NB 13th St. SW right turn slip lane and concrete island. Rework the pavement/markings to create a right turn lane under signal control.	\$28,000	10/4/2012	43628.3.1	10%	Division to prepare plans. SIN: 12-0284.	Byron Engle: (704) 480-9032.
Catawba	12	12-12-205	US 70 at NC 10. Expedited Supplemental "STOP Ahead" measures, CMS, Transverse Thermo Rumble Strips, Signage, Division Force Account (State Funds) and Traffic Control Modifications.	\$16,000	10/4/2012	43631.3.1	99%	Awaiting final inspection.	Byron Engle: (704) 480-9032.
Catawba	12	12-12-206	US 70 at NC 10. Construct roundabout	\$320,000	9/6/2012	43663.3.1	10%	DDC to prepare plans and let for bids. Anticipated completion is 11/30/13.	Byron Engle: (704) 480-9032.
Cherokee/Cla	14	14-11-211	Bridge #223 on SR 1548/SR 1100. DN00064 Install bridge approach guardrail.	\$75,000	10/6/2011	43379.3.1	99%	Contract complete. Awaiting final inspection.	Wesley Grindstaff: (828) 321-4105.
Cleveland	12	12-11-202	SR 2033 in the vicinity of bridge numbers 220025 and 220034. Install bridge approach guardrail and guardrail at various segments along SR 2033.	\$175,000	10/6/2011	43390.3.1	99%	Waiting for District to finish adjustments.	Byron Engle: (704) 480-9032.
Columbus	06	06-11-105	SR 1001 (Hallsboro Rd), curve located approximately 0.5 mile south of SR 1915 Wedging along the curve; resurfacing	\$125,000	10/6/2011	43407.3.1	10%	Plans by Division. State forces to begin construction in October 2012.	Drew Cox: (910) 642-3760

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Cumberland	06	06-11-130	NC 24/87/Bragg Blvd at the intersections of Barrington Cross and McPherson Avenue; in the City of Fayetteville. Construct Directional Crossovers at both locations	\$100,000	1/5/2012	43447.3.1	10%	Plans by Division. Estimated let date is 12/19/12.	Scott Pridgen: (910) 437-2611.
Cumberland	06	06-11-148	US 401 (Pamalee Drive) from the intersection with Cain Rd / Helen Drive eastward towards Commonwealth; within the City of Fayetteville. Construct concrete median.	\$135,000	1/5/2012	43448.3.1	25%	Plans by Division. To be done by blanket contract by Dec. 2012.	Richie Hines: (910) 486-1496.
Cumberland	06	06-11-165	US 401/Pamalee Drive, from Commonwealth Drive westward for approximately 0.2 mile, in the City of Fayetteville Install drop inlets along curved/sag section of Pamalee Drive, and install a driveway drop inlet at the intersection with Commonwealth, to improve drainage.	\$51,000	4/5/2012	43503.3.1	25%	Plans by Division. To be done by blanket contract by Dec. 2012.	Richie Hines: (910) 486-1496.
Cumberland	06	06-12-194	US 401 (Pamalee Drive/Country Club Drive) at NC 210 (Murchison Road). Construct marked crosswalks on all four legs of the intersection and revise the signal to include pedestrian signal heads and push buttons. Also revise two existing mid-block crosswalks near intersection.	\$60,000	10/4/2012	43641.3.1	10%	Plans needed from Signal Design and Division (for curb ramps). Est. let date is 10/2013.	Scott Pridgen: (910) 437-2611.
Cumberland	06	06-12-194	NC 53 (Cedar Creek Road), just east of Bureau Drive. Construct a high visibility pedestrian crosswalk with concrete median refuge island.	\$14,800	10/4/2012	43642.3.1	10%	Plans by Division.	Scott Pridgen: (910) 437-2611.
Cumberland	06	06-12-198	SR 1137/Crystal Springs Rd from SR 1135 to SR 1003, near the City of Fayetteville and the Town of Hope Mills. Construct 2' symmetrical widening - with safety edge, wedging at the intersection with SR 4135/SR 3320 (Red Oak Dr.), then resurface roadway. Install	\$229,600	10/4/2012	43643.3.1	25%	Widening and resurfacing to be done with Resurfacing Contract - let May 2, 2012 with completion by Dec. 2012. Guardrail to be installed after pavement work is completed.	Richie Hines: (910) 486-1496.
Currituck	01	01-08-204	SR 1227 (South Mills Road) 1.15 miles west of SR 1313. Relocate curve (flatten horizontal alignment).	\$195,000	10/7/2010	42999.3.1	25%	Plans completed. Right-of-way is being purchased.	Scott Fenwick: (252) 482-7977.
Dare	01	01-06-213	SR 1217 (Colington Road) at the Methodist Church northwest of SR 1490 (Williams Drive) near Kill Devil Hills. Realign SR 1217 to remove severe horizontal curve.	\$250,000	4/5/2007	41377.3	30%	[*NOTE by TEB: As of 4/5/07, project given spending authority for construction.] Plans to be developed by the Division. Companion funds are from Small Construction. This was caught up in ROW due to one property having 180 heirs that had to be contacted. Let 9/19/12, DOA 10/22/12. Estimated completion 5/17/13.	Scott Fenwick: (252) 482-7977. Michelle Pittman: (252) 332-8182.
Dare	01	01-12-182	US 158 from Currituck County Line to US 64, a length of 18.06 miles Install 29 high visibility crosswalks at 24 signalized intersections, improve radii in the northwest quadrant of 8th Street and the northeast quadrant of Barnes Street, install pedestrian signal phases at 8th Street and at Cypress Knee Trail.	\$80,000	7/12/2012	43549.3.1	30%	Under construction.	Jason Davidson: (252) 482-7977.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Dare	01	01-12-187	NC 12 (N. Virginia Dare Trail/Ocean Blvd.) at SR 1418 (Virginia Dare Trail)/SR 1493 (N. Croatan Hwy.) Upgrade existing traffic signal (SI# 01-0718) with flashing yellow arrows, restripe pavement markings, and install advance shoulder-mounted lane control signs on southbound NC 12.	\$5,600	10/4/2012	43613.3.1	25%	Plans received by TMSD.	Jason Davidson: (252) 482-7977.
Davidson	09	09-07-211	NC 150 and SR 1453 (West Center Street) near Lexington. Construct a left turn lane with 150 feet of storage on NC 150.	\$360,000	1/5/2012	43470.3.1	10%	Plans by Division. [Amended to TIP 1/2012. ROW Let date is 10/13, CON Let date is 10/14. HRRR funds to be used.]	J. P. Couch: (336) 631-1376
Davidson	09	09-09-208	SR 3010 (Old US 52) and SR 1499 (Enterprise Road)/SR 3262 (Welcome Center Boulevard) near Lexington. Installation of a flashing yellow arrow for the protected/permitted left turn phases on SR 3010.	\$46,000	10/6/2011	43400.3.1	99%	Awaiting final inspection.	J. P. Couch: (336) 631-1376
Davidson	09	09-10-005	SR 1508 (Hickory Tree Rd) and SR 1601 (Mendenhall Road) near Winston-Salem. Installation of left turn lane on Hickory Tree Road, with a 100 feet of storage.	\$200,000	10/6/2011	43399.3.1	10%	Plans by Division.	J. P. Couch: (336) 631-1376
Davidson	09	09-11-981	Signalized intersection located at SR 1508 (Hickory Tree Road) and US 52 SB Off/On Ramp. Modification to the existing signal to include Wavetronix radar based vehicle detection device (advance dilemma zone detection) for the westbound approach to the intersection. A click module is also to be included with the Wavetronix system so that the Traffic Safety Evaluation Group can accurately log red light running data.	\$11,040	7/12/2012	43576.3.1	60%	Received plans. Est. completion date is 12/31/12.	J. P. Couch: (336) 631-1376
Davidson	09	09-11-982	NC 109 at SR 1755/SR 1798 (Old Greensboro Road). Changing the left turn signal phasing from fully permitted to protected permitted on the northbound, southbound and westbound approaches to the intersection.	\$20,000	10/4/2012	43636.3.1	10%	Plans by Signals.	Boniface Maduabach: (919) 661-3266.
Davidson	09	09-12-132	Intersection of NC 8/SR 3010 at US 52 SB Off Ramp. Modification of existing signal to include a Wavetronix radar based detection system for the northbound approach to the intersection. A click module is also to be included with the Wavetronix system so that the Traffic Safety Evaluation Group can accurately log red light running data.	\$11,040	7/12/2012	43575.3.1	10%	Plans by Signals.	Rob Ziemba: (919) 661-4832.
Davidson	09	09-12-191	SR 2229 (Conrad Hill Mine Rd) 0.2 mi S of SR 2226 (Conrad Hill Mine Rd) east of Lexington. Improve superelevation through curve.	\$56,800	10/4/2012	43638.3.1	10%	Plans by Division.	J. P. Couch: (336) 631-1376

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Davidson	09	09-12-480	US 52 at SR 1192 (Old US 64), US 64, and SR 1242 (W. Center St) overpasses northwest of Lexington. Upgrade median bridge approach guardrail to 2012 NCDOT standards.	\$12,000	10/4/2012	43637.3.1	10%	Plans by Division.	J. P. Couch: (336) 631-1376
Duplin	03	03-10-857	NC 24 (Kenansville Bypass) at three signalized intersections NC 11, NC 50, NC 903. Install long vehicle detection and shoulder mounted actuated yellow flashing beacons (mounted on signal ahead warning signs) that flash when signal changes to red.	\$156,000	1/6/2011	43124.3.1	99%	Awaiting final inspection.	Katie Hite: (910) 341-2000.
Durham	05	05-11-502	SR 1004 (Old Oxford Road) at SR 1648 (Danube Lane). Install a traffic signal and construct left turn lanes on SR 1004 (Old Oxford Road).	\$294,400	7/12/2012	43567.3.1	25%	Plans needed from Division Design Construct Unit and Signal Design Unit.	Al Grandy: (919) 220-4600. Rob Ziemba: (919) 661-4832.
Durham	05	05-11-642	SR 1158 (Cornwallis Road) at Hope Valley Road Install a traffic signal and include in Durham Signal System.	\$65,000	4/5/2012	43502.3.1	99%	Awaiting final inspection.	Al Grandy: (919) 220-4600.
Durham	05	05-12-978	SR 1407 (Carver Street) at Broad Street/Kenan Road. Construct a mini roundabout.	\$284,000	10/4/2012	43645.3.1	25%	Plans needed from Division Design Construct Unit.	Al Grandy: (919) 220-4600.
Forsyth	09	09-10-236	SR 1891 (Peacehaven Road) and SR 1101 (Harper Road) in Clemmons. Associated with new school and developer funds. Install Roundabout Associated with new school and developer funds. Needs to be picked in January to provide funds for fall completion.	\$100,000	3/3/2011	43168.3.1	10%	Plans by Division. Village of Clemmons to purchase Right-of-Way.	J. P. Couch: (336) 631-1376
Forsyth	09	09-12-441	US 311 near Reid Farm Rd (non-system), north of Walkertown. Improve deficient superelevation through two horizontal curves.	\$107,200	10/4/2012	43635.3.1	10%	Plans by Division.	J. P. Couch: (336) 631-1376
Gaston	12	12-11-205	SR 1106 (Freedom Mill Road) at SR 1125 (Sparrow Springs Road). Realign side street to improve skew angle to main street. Install crosswalks and pedestrian flashers.	\$105,000	7/7/2011	43316.3.1	90%	Realignment, crosswalk, and pedestrian flashers have been completed. In process of installing a concrete island Estimated completion is 12/31/2012.	Byron Engle: (704) 480-9032.
Gaston	12	12-11-211	NC 279 from Camp Sertoma Rd. to SR 1456 (White Jenkins Rd.). NC 274 from 500' north of SR 1443 (Dameron Rd.) to 1200' south of SR 1405 (Ramseur Rd.) Install centerline rumble strips and apply high visibility markings to centerline and edge lines.	\$100,000	1/5/2012	43471.3.1	10%	[Amended to TIP 1/2012. HRRR funds to be used.] DDC to design plans and let for bids. Estimated let date is 6/2013.	Byron Engle: (704) 480-9032.
Gaston	12	12-12-203	NC 16 @ SR 1912 (Horseshoe Bend Beach Rd.) / SR 1992 (Old NC 16). Install Dual "Be Prepared to Stop when Flashing" (or similar) signs with actuated flashers on NC 16 for the NB and SB approaches.	\$36,000	10/4/2012	43629.3.1	10%	Signals Design to prepare plans. SIN: 12-1194.	Tim Williams (919) 661-3274.
Gates	01	01-11-058	US 158 at SR 1002 (Acorn Hill Road). Install painted delineation islands on both approaches of SR 1002.	\$7,500	4/7/2011	43176.3.1	50%	Plans by Division.	Jason Davidson: (252) 482-7977.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Graham	14	14-12-202	US 129, 0.1 mile north of SR 1100, near Robbinsville. Install shoulder guardrail on US 129.	\$8,400	7/12/2012	43585.3.1	60%	Under contract 10/25/12.	Wesley Grindstaff: (828) 321-4105
Graham, Swai	14	14-11-210	Seven spot locations on NC 143 in Graham County, US 129 in Swain County, and NC 28 in Graham and Swain Counties. Safety improvements which include additional warning signs, paved shoulders (select locations), speed reduction pavement markings (select locations) and guardrail (select locations).	\$240,000	5/5/2011	43266.3.1	60%	Warning signs and speed reduction markings are complete. Under contract 9/18/12.	Wesley Grindstaff: (828) 321-4105.
Granville	05	05-11-472	NC 56 at Robertson Creek. Install approximately 700 ft. guardrail along NC 56 at Robertson Creek.	\$263,500	1/5/2012	43467.3.1	80%	[Amended to TIP 1/2012. HRRR funds to be used. Due to scope change, Lacy agreed to \$21,500 PE, \$15K ROW, \$248,500 CON. ROW let 10/2012. CON let 3/2013.	Al Grandy: (919) 220-4600.
Guilford	07	07-01-211	SR 2565 (Hicone Road) at SR 2790 (Eckerson Road) near Greensboro. Construct left turn lanes on SR 2565 (Hicone Road).	\$401,500	1/11/2007	41262.3	75%	Under construction.	Chris Smitherman: (336) 256-0553.
Guilford	07	07-04-213	SR 3037 (Lee Street Ext.) and SR 3033/3036 (Sharpe Road) near Greensboro. Construct left turn lanes on Lee Street Ext. and install a traffic signal.	\$125,000	7/10/2008	42203.2	25%	[7/08 TEB Note: Spot Safety funds are paying for ROW and PE only. Construction will be funded by Contingency. WBS 42169.] Right of Way in progress.	Boniface Maduabachukwu: (919) 661-3266./Chris Smitherman: (336) 256-0553.
Guilford	07	07-07-215	NC 68 and SR 2269 (Alcorn Road) in Oak Ridge Construct turn lanes on Alcorn Road approaches and upgrade signal. The T intersection north of Alcorn, SR 2132, will be closed due to history of rearend collisions.	\$467,000	7/9/2009	42484.3.1	10%	Will be let in November 2012 with availability in Spring 2013. Contract awarded.	Chris Smitherman: (336) 256-0553.
Guilford	07	07-09-203	SR 1539 (Willard Road) and SR 1523 (Hickwood Road) in High Point. Widen radii, move utilities, install a four-way stop and flasher.	\$148,500	1/6/2011	43130.3.1	90%	Construction complete. Waiting on Traffic to install signs and markings.	Dawn McPherson: (336) 256-0551. Chris Smitherman: (336) 256-0553
Guilford	07	07-09-208	SR 1278 (College Drive) and SR 1300 (Green Drive) in High Point. Install pedestrian signal heads with pushbuttons, new handicap ramps, crosswalks and two new loop detectors in the eastbound approach.	\$23,000	1/6/2011	43129.3.1	50%	Waiting on High Point to complete curb ramps.	Boniface Maduabach: (919) 661-3266. Dawn McPherson: (336) 256-0551.
Guilford	07	07-10-892	SR 3303 (Vandalia) and SR 3307 (Riverdale Road) near Greensboro. Install flasher and relocate utility pole to improve sight distance.	\$30,000	7/7/2011	43302.3.1	90%	Flasher installed 12/15/2011. Waiting on Maintenance to complete.	Boniface Maduabach: (919) 661-3266. Dawn McPherson: (336) 256-0551.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Guilford	07	07-11-010	Six intersection locations. (1) US70/E. Wendover Ave. @ N. English St.; (2) SR 1008(Market St.) @ N. Lindell Rd.; (3) SR 1008 (Market St.) @ Muirs Chapel Rd./Spring Garden St.; (4) SR 1008 (Market St.)@ Montrose St.; (5) SR 1008 (Market St.) @ Norwalk St.; (6) SR 1008 (Market St.) @ SR 2175 (Green Valley Rd.). US 70 @ N. English -Install Additional thru lane signal heads, Convert English St to FYA. SR 1008 @ Muirs Chapel - Replace 5-section heads over left turn lanes on SR1008 w/FYA. SR 1008 @ Norwalk- Replace 5-Section Heads over left turn lane on SR 1008 w/FYA. SR1008 @ Montrose - Replace 5-section heads over left turn lane on SR 1008 w/FYA. SR 1008 @ Green Valley -Replace 5-Section head over left turn lane on SR 1008 w/FYA. SR 1008 @ N. Lindell-Replace 5-section head over left turn lane on SR 1008 w/FYA.	\$14,000	10/6/2011	43406.3.1	75%	Municipal agreement has been executed. Waiting on invoice from City.	Dawn McPherson: (336) 256-0551.
Guilford	07	07-12-414	Three intersections on SR 1007 (Randleman Rd) in Greensboro 1. I-40 WB Ramp 2. I-85 Bus NB Ramp/JJ Drive 3. Creek Ridge Road Install FYAs at three intersections on Randleman Road.	\$12,000	7/12/2012	43572.3.1	10%	Ciry of Greensboro will do work. Waiting on municipal agreement.	Dawn McPherson: (336) 256-0551.
Halifax	04	04-07-232	NC 43 at SR 1346 (Rosser Home Road). Wedge curve on NC 43 to improve superelevation.	\$110,000	1/5/2012	43466.3.1	50%	[Amended to TIP 1/2012. Let date is 3/12. HRRR funds to be used.] Pipe work and initial shoulder work complete. Pending asphalt work.	Andy Brown: (252) 237-6164.
Halifax	04	04-10-974	NC 125 at SR 1683 (American Legion Road). Construct left turn lane on NC 125	\$175,000	4/7/2011	43178.3.1	40%	Under construction.	Andy Brown: (252) 237-6164.
Harnett	06	06-11-128	SR 1718 (Dunn-Erwin Rd) at Powell Avenue, in the Town of Dunn Change lane marking pattern from 4 lanes to an offset left turn lane and one through lane in each direction. Project includes resurfacing to improve marking visibility, addition of a signal head for the left turn lane, and relocation	\$173,000	10/6/2011	43397.3.1	10%	Signal plans by TSU, all other plans by Division. District to assemble contract once signal plans are complete. Estimated ROW let date is 7/2012, Construction let is 7/2013.	Scott Pridgen: (910) 437-2611.
Harnett	06	06-11-129	US 401 (Main St) intersections at NC 27 and SR 2016 (McNeil), in the Town of Lillington Signalize intersection of Main St at NC 27. Close W McNeil leg. Combine new signal with the signal at McNeil, and operate as one	\$225,000	10/6/2011	43401.3.1	25%	Signal plans to Division on 11/16/2011. Public workshop complete 1/30/2012. Estimated ROW is 3/2012 and construction is 3/2013.	Scott Pridgen: (910) 437-2611.
Harnett	06	06-12-175	SR 1725 (Ashe Avenue), from 300' west of Bridge 129 to 300' east of Bridge 131. Located approximately a half mile west of the Town of Dunn. Wedge curve, construct 2' paved shoulders (both sides of the roadway). Upgrade bridge rail for both bridges, install approach/trailing guardrail for both bridges, (to run unbroken between the bridges, both sides of the road); and install LDS on guardrail.	\$253,600	7/12/2012	43570.3.1	10%	Plans by Division. Est. let date is 3/2013.	Richie Hines: (910) 486-1496.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Haywood	14	14-09-203	US 276 from SR 1102 to SR 1105 (MP 9.16 - 13.78). DN00047 Install shoulder guardrail on US 276.	\$130,000	4/7/2011	43189.3.1	60%	A new contract will be developed to finish project after utilities are resolved. Waiting on AT&T to move utilities.	Jonathan Woodard: (828) 497-7333
Haywood	14	14-09-208	US 23-74 Westbound at Exit 103 (US 19). Lengthen exit ramp, widen gore area for improved transition and relocate existing impact attenuator.	\$176,000	10/8/2009	42777.3.1	20%	Joel Setzer has instructed the District to move forward with the project ASAP. Bids rejected. Next scheduled let is 11/27/12.	Jonathan Woodard: (828) 497-7333.
Haywood	14	14-11-214	US 19-23 at SR 1532/SR 1800 (Jones Cove Road) Channelize and install median divider to restrict movements on the side streets.	\$150,000	10/6/2011	43375.3.1	60%	Under contract 10/5/12.	Jonathan Woodard: (828) 497-7333.
Haywood	14	14-12-208	US 23 Business (South Main St.) from Balsam Drive northward for 0.3 mile, in Waynesville. Install +/- 1250' of shoulder guardrail.	\$48,000	10/4/2012	43617.3.1	10%	Plans to be developed by the Division.	Jonathan Woodard: (828) 497-7333.
Henderson	14	14-11-204	NC 191 near SR 1350 and SR 1351 in Mills River. Improve the sight distance on NC 191 by cutting down the vertical curve.	\$240,000	4/7/2011	43193.3.1	60%	Under contract 10/9/12.	Steve Cannon: (828) 891-7911.
Henderson	14	14-11-220	SR 1359 (Rutledge Road) between Wiltshire Circle and the Buncombe County Line. Length = +/- 0.20 mile. Install actuated flashers (only flash when vehicles are approaching) on the existing curve warning signs, reset and extend guardrail, and place delineators/markers throughout the 15 mph curve.	\$30,000	4/5/2012	43510.3.1	60%	Signal project complete. District is working to resolve ROW issue. Est. completion Feb. 2013.	Steve Cannon: (828) 891-7911.
Henderson	14	14-11-222	SR 1602 from US 64 to 0.5 mi north of SR 1604 (Mileposts 5.97 - 11.01), near Edneyville. Install approximately 6000' of steel beam guardrail along the steep fill sections along SR 1602.	\$136,000	7/12/2012	43586.3.1	10%	Plans to be developed by the District.	Steve Cannon: (828) 891-7911
Hertford	01	01-12-179	SR 1108 (Boone Farm Road) between 500' north and 500' south of SR 1129 (Rea Road) Improve superelevation.	\$200,000	10/4/2012	43616.3.1	10%	Plans by Division.	Jason Davidson: (252) 482-7977
Hoke	08	08-07-204	SR 1413 (Pittman Grove Church Road) and SR 1406 (Rockfish Rd) near Rockfish. Modify the grade on the western leg of SR 1406 due to angle type pattern and construct a roundabout.	\$640,000	1/5/2012	43468.3.1	99%	[10/5/11 - Project to be HRRR funded and changed from SS-4908N to SF-4908M. PE funds still under SS-4908N (WBS 42209.1). ROW/Util. and CON will be under SF-4908M. [Amended to TIP 1/2012. ROW Let date is 5/12, CON Let date is 6/12.] Division to put HRRR project on hold (for probably at least a year) while they evaluate four-way stop installation. Four-way stop installed on 6/18/2012. Currently being monitored. Awaiting final inspection.	Chuck Dumas: (910) 944-7621.
Hoke	08	08-12-837	US 401 at SR 1304 (Hobson Rd). Construct a directional crossover at SR 1304 and construct a U-turn at appropriate location south of SR 1304.	\$165,600	7/12/2012	43574.3.1	10%	Plans needed from DDC. Scope being reevaluated with respect to proposed developer modifications under current proposal.	Allison Whitesell: (910) 944-2344.
Johnston	04	04-03-214	US 301 just north of SR 2141. Regrade the crest vertical curve.	\$450,000	7/7/2005	39921	25%	Roadway plans and utility plans are ready. ROW acquisition in progress.	Andy Brown: (252) 237-6164.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Johnston	04	04-09-205	SR 1330 (Raleigh Road) at SR 1517 (Sanders Road). Construct a left turn lane on SR 1330 (Raleigh Road) at SR 1517 (Sanders Road).	\$280,000	1/5/2012	43465.3.1	10%	[Amended to TIP 1/2012. ROW Let date is 7/12, CON Let date is 2/13. HRRR funds to be used.] Surveys completed. Plans drawn. Plans sent to District Engineer for review.	Andy Brown: (252) 237-6164.
Johnston	04	04-11-119	US 301 (Brightleaf Blvd) between SR 1921 (Hospital Road) and North Street Install a center median with a mainline directional leftover into both Turner Drive and the Medical Mall northern access.	\$150,000	10/6/2011	43385.3.1	95%	Project complete except for final pavement markings.	Andy Brown: (252) 237-6164.
Johnston	04	04-12-146	SR 1309 (Old Fairgrounds Road) between 0.3 mile north of SR 1322 (Stephenson Road) and SR 1313 (Massengill Pond Road). (1) Realign the T-intersection of SR 1309 at SR 1313 so the northern leg of SR 1309 is the leg that stops; (2) Regrade soil shoulders along SR 1309 and paved the inside shoulders of curves between 0.3 mile north of SR 1322 and 0.2 mile north of SR 1313, piping ditches as needed to obtain adequate widening.	\$220,000	10/4/2012	43646.3.1	10%	Plans by Division.	Andy Brown: (252) 237-6164.
Lee	08	08-09-205	US 1 at US 15/501 and SR 1179 (Rocky Fork Church Road). Construct positive offset left turn lanes for US 1 northbound and southbound. Signal revision will need to include 3 section flashing yellow arrow for offset left turns.	\$139,000	10/8/2009	42772.3.1	75%	Signal revision planned for addition of protective left phase. Awaiting revised signal plan.	David Willett: (910) 947-3930.
Lee	08	08-09-208	US 1 at SR 1333 (Westover Drive) and US 1 at SR 1192 (Keller-Andrews Road). Construct directional crossovers at both locations.	\$285,500	7/9/2009	42708.3.1	90%	Plans needed from Division. Project scope being re-evaluated based on public input. [Scope and location changed at 12/1/11 Board. Previous description was: US 1 at SR 1133/SR 1154 Crossover (northern crossover). Close crossover.] Scope still being reviewed by TEB. Revised let date 08/2013. Crossover closed and removed 11/8/12.	Allison Whitesell: (910) 944-2344.
Lee	08	08-11-484	SR 1140 (Frank Wicker Rd) / McDougald Rd at SR 1144 (Swanns Station Rd) Revise existing overhead actuated flasher to an all way stop operation with appropriate signs and pavement markings	\$15,000	1/5/2012	43450.3.1	99%	Awaiting final inspection.	
Lenoir	02	02-11-164	NC 11 at SR 1161 (Albrittons Road/Greene Haynes Road) Install advance actuated shoulder-mounted "Vehicle Entering When Flashing" warning system on both NC 11 approaches to SR 1161, and lengthen the existing concrete monolithic island on the northern leg of NC 11 by 500'.	\$77,600	10/4/2012	43620.3.1	10%	Plans by TMSD.	Pam Alexander: (919) 661-5951
Lenoir	02	02-12-195	SR 1803 (British Road) between 1600' south and 1000' north of SR 1807 (Seth West Road) Remove four trees from the clear zone and repair soil shoulders	\$20,000	10/4/2012	43625.3.1	10%	Plans by Division.	Steve Hamilton: (252) 830-3490.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Madison	13	13-12-208	NC 213 (Cascade St.) from SR 1609 (Main Street) to SR 1560-Park Dr./Athletic St. Install new overhead lighting on the western section of NC 213 near the location where the pedestrian was hit on 10/4/2011 and upgrade the lighting on the eastern section of NC 213 closer to Main St.	\$32,000	10/4/2012	43619.3.1	10%	The lighting plan layout and design was prepared by the Lighting and Electrical Squad.	Anna Henderson: (828) 251-6171.
Martin	01	01-10-782	NC 11/42 at NC 903. Install advance actuated shoulder mounted "Vehicle Entering" signs with beacons on both approaches of NC 11/42 and improve pavement markings on both approaches of NC 903.	\$8,000	4/7/2011	43194.3.1	90%	Materials are in. Estimated completion 8/1/12.	Chad Edge: (919) 661-5951.
Martin	01	01-11-131	SR 1142 (Prison Camp Road) between 0.3 mile south of Bridge #53 and 0.2 mile north of SR 1155 (Race Track Road), a length of 0.7 mile. Regrade soil shoulders, install guardrail at Bridge #53, and install warning signs.	\$51,000	7/7/2011	43286.3.1	10%	Plans by Division.	Scott Fenwick: (252) 482-7977.
McDowell	13	13-07-208	NC 226 from NC 226A to the Mitchell County line. Upgrade and actuate existing truck speed warning flasher and upgrade signing.	\$175,000	10/4/2007	41779.3	99%	Awaiting final inspection.	Anna Henderson: (828) 251-6171.
McDowell	13	13-11-209	I-40 EB offramp at SR 1001-Sugar Hill Road (Exit 81). Lengthen the EB off ramp and add additional warning signs. Construct a left turn lane on SR 1001.	\$150,000	1/5/2012	43458.3.1	90%	Punch list items remaining. Sign construction.	Anna Henderson (828) 251-6171
Mecklenburg	10	10-07-205	NC 160 (Steele Creek Rd) and SR 1119 (Sledge Road). Install turn lane and signal.	\$200,000	7/10/2008	42213.3	50%	Under construction	Scott Cole: (704) 982-0101.
Mecklenburg	10	10-08-213	NC 160 (Steele Creek Road) and SR 1118 (Sam Neely Road). Install turn lanes on Steele Creek Road and install a fully actuated 2 phase traffic signal.	\$375,000	4/2/2009	42614.3.1	35%	Roadway plans to be prepared by DDC. Signal plans will be prepared by CDOT. In right-of-way, \$150,000 per Charlotte DOT. Utility delays. Estimated completion date March 2013.	Scott Cole: (704) 982-0101.
Mecklenburg	10	10-08-216	NC 24/27 and SR 3102 (Cabarrus Road). Install directional crossover and jug handle on NC 24/27 at Cabarrus Road (with improvements to accommodate U-turns).	\$381,000	10/6/2011	43393.3.1	10%	Directional crossover plan to be prepared by DDC. Scope change and additional funds approved at 7/12/12 Board.	Scott Cole: (704) 982-0101
Mecklenburg	10	10-09-204	SR 2480 (Browne Road and SR 2481 (Hucks Road) Install left and right turn lanes on Browne Road, install a right turn lane on Hucks Road, and realign the curve on Browne Road to improve horizontal alignment.	\$250,000	7/9/2009	42712.3.1	40%	Project under construction by CDOT. Estimated completion date is Dec. 2013.	Scott Cole: (704) 982-0101.
Mecklenburg	10	10-09-211	I-85 NB Ramp at WB SR 2472 (Mallard Creek Church Road) near Charlotte. Install dual right turn lanes on I-85 NB Ramp to WB Mallard Creek Church Road. Install a fully actuated signal with a protected/permitted phases for SB Mallard Creek Church Road traffic onto I-85 NB Ramp.	\$233,000	7/7/2011	43310.3.1	10%	Traffic Signal plans by Charlotte DOT. Waiting on a MA with Charlotte DOT.	Scott Cole: (704) 982-0101

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Mecklenburg	10	10-10-016	SR 2805 (Harrisburg Road) at SR 5047 (Cambridge Commons Drive) near Harrisburg. Install a roundabout with a slip lane for motorists heading north on Harrisburg Road towards I-485.	\$225,000	4/7/2011	43197.3.1	10%	Plans by DDC. ROW in Dec. 2012. Estimated let date is Spring 2013 due to bridge detour.	Scott Cole: (704) 982-0101
Mecklenburg	10	10-10-204	I-277 (Brookshire Freeway) Outer Loop at I-77 Northbound Ramp in Charlotte. Install advance queue detection on I-277 at I-77 NB Ramp.	\$138,000	7/7/2011	43313.3.1	99%	Awaiting final inspection.	Neil Avery: (919) 661-4833
Mecklenburg	10	10-11-224	SR 1441 (Carowinds Blvd) and SR 1124 (Choate Circle/ Catawba Avenue) in Charlotte. Extend the WB left turn lane storage along SR 1441, install positive offset left turn lanes in both the EB and WB directions along SR 1441.	\$168,500	1/5/2012	43453.3.1	10%	Plans by Charlotte DOT. S.I.N: 10-1083 Estimated completion date 11/2012.	Scott Cole: (704) 983-4400
Mecklenburg	10	10-11-228	SR 3998 (South Boulevard) and Grover Road (non-system) in Charlotte. Create offset left turn lanes along South Boulevard.	\$54,400	7/12/2012	43578.3.1	10%	Plans by Division. Est. completion Spring 2013.	Scott Cole: (704) 982-0101
Mecklenburg	10	10-11-229	NC 49 (Tryon Road) and General Drive/York Center in Charlotte. Create offset left turn lanes.	\$129,600	7/12/2012	43579.3.1	10%	Plans by Division. Est. completion Spring 2013.	Scott Cole: (704) 982-0101
Mecklenburg	10	10-12-201	NC 115 and SR 2140 (Stumptown Road). Install a left turn lane on northbound NC 115 and eastbound SR 2140 (Stumptown Road), install a right turn lane on southbound NC 115, and install a fully actuated traffic signal.	\$120,000	10/4/2012	43633.3.1	10%	Plans by M&S for signal. SIN 10-1804.	Scott Cole: (704) 982-0101. Tim Williams (919) 661-3274.
Mitchell	13	13-11-212	US 19E from just east of SR 1122 to east of SR 1142. Length = +/- 0.28 mile. Extend the existing three lane section through the SR 1137 and SR 1142 intersections.	\$150,000	4/5/2012	43509.3.1	25%	Contract awarded.	Doug McNeal: (828) 652-3344
Moore	08	08-11-242	NC 690 at curve west of SR 2011. Increase the radius of the curve to improve the horizontal alignment.	\$235,000	7/7/2011	43356.3.1	99%	Project complete. Awaiting final inspection.	Allison Whitesell: (910) 944-2344.
Moore	08	08-11-660	NC 211 at SR 2063 (Pee Dee Road). Install a traffic signal.	\$56,000	10/4/2012	43639.3.1	20%	Signal plans received. Proceeding with utility adjustments.	Allison Whitesell: (910) 944-2344.
Nash	04	04-07-221	NC 58 at SR 1145 (Old Spring Hope Road). Construct left turn lanes on both approaches of NC 58 and install a two-phase signal.	\$180,000	10/6/2011	43381.3.1	25%	Signal plans by TMSD. Geometric plans in progress by Division. Right-of-way acquisition complete. Estimated start date is 4/2013.	Andy Brown: (252) 237-6164; Pam Alexander: (919) 661-5951.
Nash	04	04-07-224	SR 1544 (Halifax Road) at SR 1765 (Community Drive). Construct a left turn lane on northbound SR 1544 (Halifax Road).	\$81,000	1/5/2012	43444.3.1	20%	District Engineer reviewing final plans. Estimated start date is 4/2013.	Andy Brown: (252) 237-6164.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Nash	04	04-09-110	US 301 from 0.053 mile south of Main Street to 0.04 mile north of SR 1733 (Mill Branch Road), a total length of 700'. Install a combination of concrete islands and a curb and delineator system, allowing full movement at the signalized intersection of US 301 and SR 1733.	\$18,750	10/6/2011	43394.3.1	25%	Plans by Division. Curb and delineator system ordered. Final striping plans in progress. Est. begin date is 3/2013.	Andy Brown: (252) 237-6164.
Nash	04	04-12-194	US 301 between 0.85 mile and 2.2 miles south of SR 1516 (Johnston Road), a length of 1.35 miles. Widen US 301 2' each side to match B-5124, which will replace bridges 80, 141, and 151.	\$60,000	10/4/2012	43647.3.1	99%	Awaiting final inspection.	Andy Brown: (252) 237-6164.
Nash	04	04-12-208	I-95 in the vicinity of Mile Marker 137. Install approximately 750 feet of W-beam guardrail in the median on the trailing end of the railroad overpass bridge northbound and lengthen the existing 300 feet of approach guardrail in the median southbound to 750 feet.	\$28,000	10/4/2012	43673.3.1	10%	Plans by Division. Estimated start date is 12/2012.	Andy Brown: (252) 237-6164.
New Hanover	03	03-09-218	Bridge #30 on US 421 (Carolina Beach Road) over Intracoastal Waterway (Snow's Cut). Install bridge approach guardrail.	\$185,000	7/7/2011	43290.3.1	99%	Awaiting final inspection.	Scott Cooke: (910) 341-2000.
New Hanover	03	03-10-220	SR 1175 (Kerr Avenue) between south of Infantry to SR 1327 (Gordon Road). 2' symmetrical widening to provide a 2' paved shoulder.	\$161,830	4/7/2011	43202.3.1	20%	Plans by New Hanover Maintenance. Anthony Law working on obtaining funds to extend project limits. Let date 3/2013.	Jerry Taylor: (910) 341-0500.
New Hanover	03	03-12-188	SR 1573 (Dow Road) between US 421 (Carolina Beach Road) and K Avenue. Project will widen road with paved shoulders. Soil shoulders will be improved. Thermoplastic pavement markings and snowplowable pavement markers will be installed.	\$312,000	10/4/2012	43649.3.1	10%	Plans are being done by DDC.	Katherine Hite (910) 341-2000
Onslow	03	03-06-202	NC 53 and SR 1109 (Holly Shelter Road). Install a left turn lane along NC 53 and realign SR 1109 to form more of a "T" intersection instead of a skewed intersection.	\$195,000	1/5/2012	43463.3.1	10%	Plans by Division. [Amended to TIP 1/2012. HRRR funds to be used.] Waiting on environmental approval. Estimated let date 2/2014.	Robert Vause: (910) 396-2040.
Onslow	03	03-08-206	NC 53 (Western Boulevard) (formerly SR 1470) and Cross Point/Lowe's Entrance in Jacksonville. Install offset left turn lanes and left turn flashing yellow arrows along SR 1470.	\$220,000	1/8/2009	42463.3.1	10%	Signal plans by Traffic Engineering Branch. Awaiting roadway plans from the Division. 8/14/09: Robert Vause is sending plans to DTE for review. DTE to send to Pam Alexander. Estimated let date is 11/2013.	Robert Vause: (910) 346-2040.
Onslow	03	03-11-116	SR 1503 (Bear Creek Rd.) between SR 1566 (Old Sandridge Rd.) and Bridge No. 21. The project is to widen road 2 feet on each side to provide paved shoulders.	\$235,000	7/7/2011	43289.3.1	10%	Plans are to widen the road by 2 feet on each side to provide some paved shoulders and a wider travel lane for vehicular traffic. Estimated let date is 7/2012.	Robert Vause: (910) 346-2040.
Onslow	03	03-11-117	US 258/ NC 24 and NC 111 north of Jacksonville. Install traffic signal.	\$135,700	4/5/2012	43499.3.1	90%	Project complete. Resolving operational issues before final completion.	Katie Hite: (910) 341-2000

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Onslow	03	03-12-181	SR 1107 (Dawson Cabin Road) between US 17 and SR 1105 (Haws Run Road). Install Vibraline edgelines with current resurfacing contract.	\$42,000	6/7/2012	43592.3.1	99%	Awaiting final inspection.	Katherine Hite (910) 341-2000
Orange	07	07-08-205	SR 1005 (Old Greensboro Road) and SR 1951 (Atwater Road/White Cross Road) near White Cross. Realign intersection to reduce skew angle.	\$165,000	10/2/2008	42423.3	20%	Right of Way in progress.	Dawn McPherson: (336) 256-0551. Chris Smitherman: (336) 256-0553.
Orange	07	07-12-501	NC 86 (Martin Luther King Jr., Blvd.) and SR 1750 (Estes Drive) in Chapel Hill. Improve sight distance by cutting back the bank in the northeast quadrant of the intersection. Cyclists cannot see the cars at the stop bar and the motorists cannot see the cyclists.	\$26,400	10/4/2012	43640.3.1	10%	Plans by district.	Dawn McPherson: (336) 256-0551.
Pender	03	03-11-154	Signalized intersection of US 117 at NC 133 (Winding Creek Road). Both roads are two-lane two-way ditch section Project will update the US 117 northbound five section head to a four section flashing yellow arrow.	\$26,400	4/5/2012	43498.3.1	99%	Awaiting final inspection.	Robert Vause: (910) 346-2040.
Pitt	02	02-09-205	NC 43 (Charles Boulevard) from US 264A (Greenville Boulevard) to Red Banks Road. Construct a landscaped median island.	\$200,000	1/6/2011	43122.3.1	10%	Pending coordination with City of Greenville.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-09-206	SR 1755 (Galloway Crossroads Road) at SR 1760 (Mobley's Bridge Road). Widen radii and construct islands to improve the skew angle on both approaches of SR 1760.	\$45,000	4/7/2011	43201.3.1	50%	Under construction. Est. completion date is 3/2013.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-11-131	NC 903 at SR 1524 (Brown Road). Construct a left turn lane on southbound NC 903 and a concrete channelization island on the SR 1524 approach to improve the skew angle.	\$188,000	4/5/2012	43497.3.1	10%	Plans by Division. To be let Jan. 2013.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-12-183	US 264 at SR 1523 (Whichard Road) Install an advance actuated shoulder-mounted "Vehicle Entering When Flashing" system on US 264 westbound approach to SR 1523.	\$28,000	10/4/2012	43627.3.1	10%	Plans by TMSD.	Pam Alexander: (919) 661-5951
Pitt	02	02-12-503	1) US 264 at US 264A/NC 33, and 2) US 264A/NC 33 (Greenville Boulevard) at SR 1534 (Old Pactolus Road). 1) Install advance overhead guide signing with route shield and number pavement markings; 2) Install advance shoulder mounted "Vehicle Entering When Flashing" signs on both approaches of US 264A/NC 33.	\$312,000	7/12/2012	43563.3.1	25%	Plans by TMSD transmitted to Division on 7/19/12.	Steve Hamilton: (252) 830-3490.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Randolph	08	08-11-242	US 64 at SR 2235 (Andrew Hunter Road)/SR 2261 (Foxfire Road) Install a Prepare to Stop When Flashing sign with actuated flasher on both approaches of US 64.	\$20,000	10/6/2011	43402.3.1	99%	Installed on 7/3/12. Awaiting final inspection.	Boniface Maduabach: (919) 661-3266.
Richmond	08	08-09-204	US 1 SB at US 220 NB, within the City of Rockingham Remove Southbound US 1 crossover movement. Re-route SB US 1 traffic via US 220 SB. Extend on-ramp for SR 1124 on US 220 NB southward to existing SB US 1 to provide a free flow right turn movement to SR 1124 (and access to SB US 220).	\$245,000	7/9/2009	42705.3.1	10%	Interim steps to install rumble strips and stop sign flashers completed due to city/public opposition on closure. Accidents being monitored.	Allison Whitesell: (910) 944-2344.
Robeson	06	06-11-105	NC 41 (MLK Blvd) at SR 2207 (Popes Crossing Road) / SR 2316 (Sanchez Road). Remove a large tree that is causing a sight obstruction for motorists entering the intersection from eastbound SR 2316 (Sanchez	\$21,000	10/6/2011	43398.3.1	25%	Plans not needed. Acquiring right-of-way. State forces to remove tree once right-of-way is secured. ROW will have to be condemned.	Churck Miller: (910) 618-5546
Robeson	06	06-11-130	Four median gap locations along I-95 in the vicinity of: SR 1723, SR 1718, SR 1726, SR 1529. Construct cable guiderail.	\$135,000	10/6/2011	43403.3.1	25%	Plans by Division. Bids opened 8/15/12. Low bidder is Bullington Construction (\$69,110.)	Chuck Miller: (910) 618-5546
Robeson	06	06-12-175	US 74Alt at NC 710. Located within two miles of the Town of Pembroke. [Signal Inv. No. 06-0376]. Install new approach loops on NC 710, add additional signal head to NC 710 approaches, revise signal timing, and provide gap time for phases 4 and 8.	\$14,800	7/12/2012	43571.3.1	50%	Construction has started.	Frank West: (910) 486-1452.
Rockingham	07	07-10-889	SR 1604 (Old 770/Washington Street) and SR 1565/2281 (Old 135) near Eden. Realign SR 2281 to intersect SR 1604 at approximately 75-80 degrees.	\$61,000	1/5/2012	43449.3.1	99%	Awaiting final inspection.	Dawn McPherson: (336) 256-0551.
Rowan	09	09-10-468	SR 1002 (Old Concord Road) 0.55 mile south of NC 152 east of China Grove. Flatten horizontal curve from ~10 degrees to ~5 degrees. Proposed new curve will have 55 MPH design speed.	\$190,500	7/1/2010	42950.3.1	10%	Plans by Division. In ROW acquisition.	J. P. Couch: (336) 631-1376.
Rutherford	13	13-11-211	SR 1306 (Buffalo Creek Road) from SR 1314 eastward for 0.60 mile. Install approximately 1,400' of steel beam guardrail along the steep fill sections.	\$28,000	7/12/2012	43582.3.1	99%	Project complete. Waiting on final inspection.	Doug McNeal: (828) 652-3344.
Rutherford	13	13-11-213	US 221A at SR 2210 (Chase High School Road) Realign intersection to improve skew angle, construct right turn lane, install actuated traffic signal, and install paved shoulders.	\$190,000	4/5/2012	43508.3.1	50%	SIN: 13-0659. Project awarded.	Doug McNeal: (828) 652-3344.
Rutherford	13	13-11-214	SR 2159 (Piney Ridge Rd.) at SR 2241 (Oak St. Ext) near Forest City. Install a traffic signal and construct a left turn lane on SR 2241.	\$140,000	10/4/2012	43624.3.1	10%	Plans to be developed by the Signal Design Section. SIN: 13-1241.	Tim Williams (919) 661-3274.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Rutherford	13	13-11-215	SR 1510 (Hudlow Rd.) and SR 1538 (Whitesides Rd.) near Rutherfordton. Install a four-way stop and concrete raised islands for	\$37,000	1/5/2012	43457.3.1	10%	Plans to be developed by the Division.	Anna Henderson: (828) 251-6171.
Scotland	08	08-11-153	US 74 at SR 1251 (Murdock Street)/SR 1312 (Church Street). Construct a directional crossover and provide a u-turn point approximately 1000 feet east of the intersection.	\$173,000	7/7/2011	43308.3.1	20%	Plans needed from Division Design. Public meeting completed. Right-of-way to be acquired. Revised let date 6/2013.	Allison Whitesell: (910) 944-2344.
Scotland	08	08-11-475	US 15-501 at NC 144. Install shoulder mounted "Vehicle Entering When Flashing" on both approaches on US 15-501.	\$35,000	1/5/2012	43451.3.1	99%	Installed on 6/21/12. Currently being monitored.	Boniface Maduabach: (919) 661-3266.
Scotland, Hok	08	08-11-473	US 15-501 from Laurinburg to Aberdeen. Install centerline and shoulder rumble strips.	\$200,000	1/5/2012	43454.3.1	25%	Estimated let date 3/2013.	Allison Whitesell: (910) 944-2344.
Stanly	10	10-11-212	US 52 in the vicinity of North Stanly High School and the intersections with SR 1214 (Austin Road) and SR 1529 (Gene Road) in New London. Signalize US 52 at each of the state road intersections with one controller so that the two intersections will function as one, consolidate some drives at the NSHS, close private drive, and remark US 52 accordingly. The school will be responsible for the traffic flow modifications needed on campus in order to make the signalization and traffic flow work.	\$177,000	8/4/2011	43368.3.1	99%	Final inspection by RTE on 8/15/12. Verifying work is complete. Letter to go out soon.	Scott Cole: (704) 982-0101.
Statewide	SW	SI-4735	Safety Management Initiatives	\$1,107,0	8/7/2003	37561		Safety Management Initiatives	
Statewide	SW	SW-06-00	Blue Star Memorial Highway Signing. Install signs at various locations.	\$250,000	4/6/2006	40820.3.1		Blue Star Memorial Highway Signing.	
Swain, Graha	14	14-11-216	US 129 in Swain County and northern Graham County. Install truck regulatory/restriction signs with flashers in three locations along US 129. The signs will give the truck size restrictions for this section of US 129.	\$45,000	1/5/2012	43473.3.1	99%	[Amended to TIP 1/2012. HRRR funds to be used.] No flasher. Project complete. Waiting on final inspection.	Scott Cook: (828) 631-1185
Union	10	10-10-207	SR 1501 (Secrest Shortcut Rd) and SR 1518 (Faith Church Road) in Hemby Bridge. Install a left turn lane along SR 1501, install a right turn lane on SB SR 1501, and install a traffic signal.	\$346,000	10/6/2011	43392.3.1	99%	SIN: 10-2115 Plans to Division on 11/28/2011. Additional funding requested 4/19/2012. Estimated completion 8/2012. Final inspection by RTE on 9/11/12. Letter to go out soon.	Scott Cole: (704) 982-0101.
Union	10	10-11-201	SR 1524 (Stevens Mill Road) and SR 1501 (Idlewild Road) in Stallings. Install a right turn lane along SB Stevens Mill Road.	\$86,000	10/4/2012	43632.3.1	10%	Plans by Division. SIN: 10-1367	Scott Cole: (704) 982-0101
Union	10	10-11-214	SR 1751 from SR 1002 to SR 1772. Widen the overall pavement width from 18' to 22' utilizing safety edge.	\$725,000	1/5/2012	43490.3.1	80%	Plans by Division. [Amended to TIP 1/2012. ROW Let date is 1/12, CON Let date is 4/12. HRRR funds to be used.]	Scott Cole: (704) 982-0101

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Union	10	10-11-223	A median crossover located along US 74 (Roosevelt Blvd) between SR 1223 (Dickerson) and Hanover Street in Monroe. Install a concrete monolithic island eliminating EB left turn and U-turn movements in the crossover.	\$140,000	4/5/2012	43455.3.1	99%	Awaiting final inspection.	Scott Cole: (704) 982-0101
Union	10	10-12-202	SR 1009 (Old Monroe Road) and SR 1364 (Pleasant Plains Road) in Stallings. Install a left turn lane on SR 1009 (Old Monroe Road) onto SR 1364 (Pleasant Plains Road) and install a concrete island between Rock Store parking lot and the roadway.	\$104,800	10/4/2012	43634.3.1	10%	Plans by Division.	Scott Cole: (704) 982-0101
Wake	05	05-04-224	SR 2542 (Rock Quarry Road) at SR 2551 (Barwell Road). Install a traffic signal, construct a left turn lane on Rock Quarry Road and a right turn lane on Barwell Road.	\$250,000	4/7/2005	40181	90%	Traffic signal installed by NCDOT. Right turn lane installed by Barwell Road Elementary School. Utility issues have hampered the left turn lane construction.	Mike Kneis: (919) 220-4600.
Wake	05	05-09-209	SR 1381 (Yates Mill Pond Road) at SR 1380 (Countryview Lane). Improve the skew angle of the intersection, install a concrete island, flatten the horizontal curve.	\$200,000	7/7/2011	43295.3.1	99%	Awaiting final inspection.	Al Grandy: (919) 220-4600.
Wake	05	05-11-146	SR 2697 (New Hope Road) at Rogers Lane. Install a traffic signal with metal strain poles and pedestrian heads on all approaches.	\$65,000	7/7/2011	43296.3.1	95%	Plans to Division on 8/11/11. SIN: 05-2426	Al Grandy: (919) 220-4600.
Wake	05	05-11-154	SR 1002 (Aviation Parkway) at Dominion Drive. Install a traffic signal with metal strain poles.	\$60,000	10/6/2011	43396.3.1	30%	Plans to Division on 10/31/2011. SIN: 05-2429	Al Grandy: (919) 220-4600.
Wake	05	05-11-473	US 401 at SR 1375 (Simpkins Rd). Extend the NB left turn lane storage and construct a SB right turn lane. Install "Prepare to stop when flashing" for the NB approach. Revise the traffic signal to "Flashing Yellow Arrow". Improve radii and shoulders and extend cross-drain pipes as required.	\$300,000	1/5/2012	43445.3.1	50%	Plans needed from the Division Design Construct Section and Signal Design Section. Right-of-way to be acquired. Utility conflicts.	Al Grandy: (919) 220-4600.
Wake	05	05-11-484	SR 1010 (Ten Ten Rd.) from SR 1377 (Blaney Franks Rd.) to SR 1404 (Johnson Pond Rd.) Construct a three-lane section on SR 1010 from SR 1377 to SR 1404.	\$205,000	1/5/2012	43443.3.1	20%	Plans needed from Division Design Construct. Project needs survey.	Al Grandy: (919) 220-4600.
Wake	05	05-11-649	US 1 Southbound Off Ramp at NC 55. Widen US 1 southbound off ramp at NC 55 for a two lane exit.	\$94,000	4/5/2012	43521.3.1	99%	Awaiting final inspection.	Al Grandy: (919) 220-4600.
Wake	05	05-12-816	SR 1820 (Lead Mine Road) at Bridgeport Drive (southern intersection). Install a traffic signal with metal strain poles. Add ped heads and crosswalks to all approaches and interconnect to the Raleigh Signal System.	\$80,000	7/12/2012	43569.3.1	20%	Plans needed from Signal Design Unit.	Rob Ziemba: (919) 661-4832.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wake	05	05-12-816	Several impact attenuator locations in Wake County to include SB US 1 to Crossroads Blvd., WB NC 540 to EB NC 55, EB Wade Ave. to EB I-440, Western Blvd. at I-440 EB and WB. Replace the existing impact attenuators with the SCI Smart Cushion system and evaluate its benefits of higher durability, reduced down time of impact attenuator, reduced worker exposure, and improved life cycle cost.	\$132,000	7/12/2012	43568.3.1	10%	Plans needed.	Kelly Becker: (919) 773-2870.
Wake	05	05-12-983	US 64 Business at Parkside Commons Dr./Bozeman Dr. Install a traffic signal with wood poles and interconnect to the signal system along US 64 Business.	\$76,000	10/4/2012	43644.3.1	15%	Plans needed from Signals Section.	Boniface maduabuchukwu : (919) 661-3266
Wayne	04	04-11-147	SR 1930 (Outlaw Road) between SR 1932 (Emmaus Church Road) and US 117 Alternate Widen 2' on each side, overlay with chip seal, and restripe; improve shoulders; and update signing to 2009 MUTCD standards.	\$238,000	4/5/2012	43500.3.1	75%	Widening, overlay, and striping are complete. Signing in progress.	Andy Brown: (252) 237-6164.
Wayne	04	04-11-147	SR 1927 (Genoa Road) between SR 1930 (Outlaw Road) and US 13/117. (1) Widen 2' each side between SR 1918 (Pecan Road) and SR 1926 (Old Mt. Olive Road), improve superelevation, overlay with chip seal, and restripe. (2) Update the signing along the total length of the project to 2009 MUTCD standards.	\$251,000	4/5/2012	43519.3.1	50%	Widening, overlay, and striping are complete. Signing in progress.	Andy Brown: (252) 237-6164.
Wayne	04	04-11-147	SR 1130 (Woodland Church Road) between SR 1219 (Old Grantham Road) and SR 1120 (Oberry Road). Widen 2' on each side, overlay with chip seal, and restripe; improve shoulders; and update signing to 2009 MUTCD standards.	\$395,000	4/5/2012	43501.3.1	75%	Widening, overlay, and striping are complete. Signing in progress.	Andy Brown: (252) 237-6164.
Wayne	04	04-11-147	US 13 between SR 1006 (Corbett Hill Road) and US 117/SR 1927 (Genoa Road). Remove existing pavement markings as needed, install 6" thermoplastic pavement markings, and upgrade signing to 2009 MUTCD standards.	\$138,500	4/5/2012	43520.3.1	99%	Awaiting final inspection.	Andy Brown: (252) 237-6164.
Wayne	04	04-11-164	US 117 at US 13 and SR 1927 (Genoa Road). 1) Upgrade signal with metal strain poles, add near-side heads on both approaches of US 117 and northbound US 13, and revise southbound US 13/117 right turn overlap; 2) Extend southbound US 13/117 right turn lane; 3) Improve radii in northwest and southwest quadrants; 4) Restripe entire intersection including pavement arrows; 5) Remove vegetation in northwest quadrant to improve sight distance; 6) Upgrade signing to 2009 MUTCD standards.	\$144,000	7/12/2012	43565.3.1	40%	Plans by Division except signal plans to be done by TMSD. In progress.	Andy Brown: (252) 237-6164.

ACTIVE SPOT SAFETY PROJECTS

<u>COUNTY</u>	<u>DIV</u>	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	<u>BOARD APPROVAL DATE</u>	<u>WBS ELEMENT</u>	<u>ESTIMATE % PROJECT COMPLETE</u>	<u>PROJECT STATUS</u>	<u>CONTACT PERSON AND PHONE NO.</u>
Wayne	04	04-12-195	SR 1932 (Emmaus Church Road) between 900 feet and 2,100 feet south of SR 1120 (Sleepy Creek Road). Widen the pavement 1'-2' on both sides of the roadway, improve the superelevation, and reestablish the ditch on the east side of the road.	\$60,000	10/4/2012	43648.3.1	40%	In progress. Pending ditch work. Estimated complete 12/31/12.	Andy Brown: (252) 237-6164.
Wilkes	11	11-02-221	NC 16/18 from the intersection of NC 16 and NC 18 north to SR 2545 (Plaza Drive). New Description: Install a two-way left turn lane from NC 16 and NC 18 north to SR 2545 (Plaza Drive) and install a SB left turn lane on NC 16/18 at SR 2545. Old Description: Widen NC 16/18 to provide a left turn lane. Old ROW Cost = \$1K, Old Const. Cost = \$150K.	\$151,000	10/4/2007	41710.3	99%	Awaiting final inspection.	Chris Absher: (336) 903-9140
Wilkes	11	11-11-202	US 421 Bus./NC 115 at SR 2318 (Old 60). Construct SB left turn lane on US 421 Bus. at SR 2318 (Old 60).	\$312,000	10/4/2012	43630.3.1	10%	Division to prepare plans. ROW 10/2012, CON 3/2014.	Chris Absher: (336) 903-9140
Wilkes	11	11-12-200	NC 16 from SR 1559 (Colvard Rd.) to the Ashe County Line. Install various warning signs (alignment, advisory speed panels, etc.) along the mountainous section of NC 16.	\$36,000	7/12/2012	43580.3.1	90%	Work complete pending minor revisions.	Chris Brown: (336) 903-9132
Wilson	04	04-09-113	SR 1165 (Forest Hills Road) from NC 42 (Tarboro Street) to Wooten Boulevard, a length of 0.18 mile. Install a median on SR 1165 between NC 42 and Wooten Boulevard and install a traffic signal at the intersection of SR	\$100,000	10/6/2011	43383.3.1	10%	Plans by Division and Transportation Mobility & Safety Division. Pending resolution from City of Wilson about median. City council to meet on 3/15/2012. Est. begin date is 5/2013.	Andy Brown: (252) 237-6164
Wilson	04	04-10-746	US 264A (Raleigh Road) from SR 1165 (Forest Hills Road) to Heritage Drive Widen US 264A between Chili's PVA and SR 1165 for dual lefts onto SR 1165; remove signal at Chili's PVA and construct westbound-only leftover; install signal at Wolf Trap Drive; construct median between Chili's PVA and Target PVA w/ opening at	\$250,000	10/7/2010	43077.3.1	25%	Signal at Wolftrap Drive completed. Pending resolution from the City of Wilson. Pending completion of wolftrap Drive Extension and Westwood Avenue Extension.	Andy Brown: (252) 237-6164

Total Number of Projects: 176

Total Cost of Projects: \$23,192,273