

CHANGES TO TENTATIVE 12-MONTH LET LIST

Page 1 of 2

TIP: BR-0011 **WBS:** 67011.3.1
LATEST ESTIMATE: \$800,000.00
COUNTY: CHEROKEE
DESCRIPTION: Bridge 190002 on NC 141 over Slow Creek
CONTACT PERSON: KEVIN FISCHER
ACTION NOTES: DESIGN ISSUES

DELAYED FROM: 1/21/2020 TO: 4/21/2020

TIP: BR-0040 **WBS:** 67040.3.1
LATEST ESTIMATE: \$3,275,000.00
COUNTY: POLK
DESCRIPTION: Bridge 740037 on NC 9 over Green River
CONTACT PERSON: KEVIN FISCHER
ACTION NOTES: FUNDING ISSUES

DELAYED FROM: 1/21/2020 TO: 5/19/2020

TIP: R-1015 **WBS:** 34360.3.GV4
LATEST ESTIMATE: \$222,900,000.00
COUNTY: CRAVEN
DESCRIPTION: US 70 (HAVELOCK BYPASS) FROM NORTH OF PINE GROVE TO NORTH OF CARTERET COUNTY LINE
CONTACT PERSON: RON DAVENPORT
ACTION NOTES: PERMITTING ISSUES

DELAYED FROM: 4/16/2019 TO: 7/16/2019

TIP: R-5826B **WBS:** 47098.3.3
LATEST ESTIMATE: \$12,800,000.00
COUNTY: MONTGOMERY
DESCRIPTION: NC 109 FROM SR 1127 (HEARNE FARM ROAD) TO SR 1174 (PEE DEE ROAD). UPGRADE ROADWAY, INCLUDING PAVED SHOULDERS, TURN LANES AND SIGNALS.
CONTACT PERSON: ALISON KLUTTZ
ACTION NOTES: PLANNING DOCUMENT ISSUES

DELETED FROM: 1/21/2020

TIP: U-5743 **WBS:** 50165.3.1
LATEST ESTIMATE: \$7,500,000.00
COUNTY: RANDOLPH
DESCRIPTION: U-5743 - NC 42 SR 2194 (DUBLIN SQUARE ROAD), NORTH OF US 64/NC 49 (DIXIE DRIVE) TO SR 2237 (EAST SALISBURY STREET) IN ASHEBORO. WIDEN TO THREE LANES.
CONTACT PERSON: ALISON KLUTTZ
ACTION NOTES: UTILITY ISSUES

DELETED FROM: 2/18/2020

Tuesday, April 16, 2019

TIP: U-5814 **WBS: 44387.3.1****LATEST ESTIMATE:** \$6,036,000.00**COUNTY:** MOORE**DESCRIPTION:** US 15/US 501 FROM US 1 NORTH (SANDHILLS BOULEVARD) IN ABERDEEN TO BRUCEWOOD ROAD IN SOUTHERN PINES.
(COMB W/U-5815B)**CONTACT PERSON:** ALISON KLUTTZ**ACTION NOTES:** DESIGN ISSUES**DELAYED FROM: 11/19/2019 TO: 5/19/2020**

COMBINED PROJECT: U-5814, U-5815B UNDER ONE CONTRACT, WBS: 54041.3.3

TIP: U-5815B **WBS: 54041.3.3****LATEST ESTIMATE:** \$8,466,000.00**COUNTY:** MOORE**DESCRIPTION:** US 1 NORTH (SANDHILLS BOULEVARD) FROM KNIGHT STREET IN ABERDEEN TO OLD US 1 IN SOUTHERN PINES. (COMB W/U-5814)**CONTACT PERSON:** ALISON KLUTTZ**ACTION NOTES:** DESIGN ISSUES**DELAYED FROM: 11/19/2019 TO: 5/19/2020**

COMBINED PROJECT: U-5814, U-5815B UNDER ONE CONTRACT, WBS: 54041.3.3

TIP: N/A **WBS: 17BP.5.R.66****LATEST ESTIMATE:** \$93,358.38**COUNTY:** FRANKLIN**DESCRIPTION:** BRIDGE 50 OVER DEVILS CRADLE CREEK ON SR 1412 (PETE SMITH ROAD) - STRUCTURE NO. 340050**CONTACT PERSON:** LISA GILCHRIST**ACTION NOTES:** UTILITY ISSUES**DELAYED FROM: 6/18/2019 TO: 12/17/2019**