

PROJECT IS SCHEDULED AND COSTS ARE ACCURATE AS OF DATE SHOWN




# I-5986 CUMBERLAND, HARNETT, JOHNSTON COUNTIES

## I-95

## PROJECT BREAKDOWN MAP

UPDATED - 12/3/2020



STIP	DESCRIPTION	DIVISION	LENGTH (MI)	COMMENT	ROW/UTILITY	LET	ROW COST	UTILITY COST	CON COST
I-5986A	I-95 BUSINESS/US 301 (EXIT 56) TO SR 1002 (LONG BRANCH ROAD - EXIT 71). WIDEN TO EIGHT LANES.	6	15.5	UNDER CONSTRUCTION	FY 2019	FY 2019	\$30,400,000		\$265,300,000
I-5986B	SR 1002 (LONG BRANCH ROAD - EXIT 71) TO I-40 (EXIT 81). WIDEN TO EIGHT LANES.	4 & 6	10.1	LETTING TO BE COMBINED WITH I-5878 AND I-5883.	FY 2020	FY 2022	\$42,100,000	\$700,000	\$70,800,000
I-5986BA	SR 1001 (LONG BRANCH ROAD - EXIT 71) TO I-40 (EXIT 81). CLEARING FOR UTILITIES.	4		CLEARING FOR UTILITIES		FY 2020			\$144,000
I-5986C	INSTALL BROADBAND FIBER ALONG I-95 FROM SOUTH CAROLINA LINE TO VIRGINIA STATE LINE.	1, 4 & 6		LETTING TO BE COMBINED WITH R-5777D.		FY 2021			\$27,667,000