

# Pender County CTP

## Status Report

April 2024

### Study Contacts

- ❑ TPD Project Engineer: Nazia Sarder; (919) 707-0980; [nsarder@ncdot.gov](mailto:nsarder@ncdot.gov)
- ❑ RPO Director: Sam Boswell; (910) 395-4553; [sboswell@capefearcog.org](mailto:sboswell@capefearcog.org)

### Study Schedule (Milestones)

CTP Assigned	<b>Completed 10/31/2023</b>
Scoping and Kickoff Meeting	<b>Completed 12/12/2023</b>
Collect study area data	<b>Completed 9/5/2023</b>
CTP supporting maps	<b>Completed 2/22/2024</b>
Develop Goals & Objectives survey	<b>Completed 2/22/2024</b>
“CUR” and Title VI requirements	<b>Completed 12/12/2023</b>
Develop BY traffic deficiency analysis	In Progress ( <i>due 12/31/2024</i> )
Develop FY traffic deficiency analysis	In Progress ( <i>due 12/31/2024</i> )
Develop, evaluate, and analyze alternatives	In Progress ( <i>due 5/31/2025</i> )
Last Anticipated Steering Committee Meeting*	6/30/2025
Internal TPD Review	In Progress ( <i>due 1/31/2026</i> )
Draft CTP for Steering Committee Review	In Progress ( <i>due 1/31/2026</i> )
Local Adoption	In Progress ( <i>due 1/31/2026</i> )
CTP Maps Distributed	In Progress ( <i>due 2/28/2026</i> )
Documentation	In Progress ( <i>due 5/31/2026</i> )
Final Study Close Out	In Progress ( <i>due 5/31/2026</i> )

### Current Activities

- ❑ Base Year Network
- ❑ Survey Outreach and Advertising
  - Flyers
  - Paper Surveys
  - Outreach effort ideas
- ❑ CTP update to local adopting agencies

### Upcoming Activities

- ❑ Present to local adopting agencies
- ❑ Advertise for survey
- ❑ Survey release