

Users Guide

[New Search](#)

Contract Number: C202771	Route: US-70
Physical Division: 4	County: Wayne, Lenoir
Administrative Division: 4	TIP Number: R-2554C, R-2554BB
Length: 12.5 miles	Federal Aid Number: NHF-0070(147)
Resident Engineer: Brandon L. Herring, PE	RE Phone Number: (919)934-5863
Location Description: US-70 (GOLDSBORO BYPASS) FROM EAST OF SR-1556 (WAYNE MEMORIAL DR) TO EAST OF SR-1323 (PROMISE LAND RD).	
Type of Work: DESIGN-BUILD.	
Contractor Name: BARNHILL CONTRACTING COMPANY	
Contract Amount: \$104,414,724.30	Cost Overrun/Underrun: 0.02%
Availability Date: 2/27/2012	Letting Date: 1/25/2012
Completion Date: 7/1/2015	Work Began: 2/27/2012
Revised Completion Date:	Estimated Completion: 12/31/2015
Last Estimate Thru: 1/31/2015	Scheduled Progress: 83%
Last Estimate Paid: 3/10/2015	Actual Progress: 67.9%

