APPENDIX D – INTERSECTION INPSECTION CHECKLIST



STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION

MICHAEL F. EASLEY
GOVERNOR

LYNDO TIPPETT SECRETARY

December 5, 2005

MEMORANDUM TO:

Division Engineers

FROM:

W. S. Varnedoe, P.E.

Chief Engineer - Oper

SUBJECT:

Intersection Inspection Checklists

A few months ago, I advised you of several process improvements that were generated from the 2005 Contractor/DOT Conference. One of the proposals focused on improving Contractor/DOT communication to facilitate project closeout with a recommendation to develop a list of common punch list items historically encountered on projects. In an effort to continue the communication of DOT expectations and educate project personnel about critical inspection needs, the ITS and Signals Unit has developed an Intersection Inspection Checklist. This checklist should be presented to the Contractor and Signal Subcontractor at the Preconstruction Meeting. The Contractor should incorporate the Intersection Inspection Checklist into their quality control program and be expected to correct deficiencies prior to final inspection.

It remains critical that we communicate expectations and concerns with the contractor throughout the life of our projects. Please review this information with your staff and ask them to begin using this new checklist on all projects immediately.

WSV:sai

Attachment

cc:

Len A. Sanderson, P.E., State Highway Administrator W. F. Rosser, P.E., Director of Field Operations Lacy Love, P.E., Director of Asset Management S. D. DeWitt, P.E., Director of Construction Deborah Barbour, P.E., Director of Preconstruction E. C. Powell, Jr., P.E., State Construction Engineer Cecil Jones, P.E., State Materials Engineer Kevin Lacy, P.E., CPM, State Traffic Engineer Resident Engineers

Resident Engineers
District Engineers
Division Traffic En

Division Traffic Engineers

Roadway Construction Engineers

Berry Jenkins, P.E.

MAILING ADDRESS: NC DEPARTMENT OF TRANSPORTATION CHIEF ENGINEER'S OFFICE 1537 MAIL SERVICE CENTER RALEIGH NC 27699-1537

TELEPHONE: 919-733-7621 FAX: 919-733-4141

WEBSITE: WWW.DOT.STATE.NC.US

LOCATION: TRANSPORTATION BUILDING 1 SOUTH WILMINGTON STREET RALEIGH NC

INTERSECTION INSPECTION CHECK-LIST NC PROJECT: INTERSECTION LOCATION SIGNAL INVENTORY NO. PART I (to be completed by Resident Engineer's Office) Inspected By: Date Inspected: . Cabinet **APPROVED** REJECTED a. Exterior appearance, level/plumb? b. Cabinet bottom, base adapter, & extension APPROVED NOT APPLICABLE REJECTED sealed & weather-tight? NOT APPLICABLE REJECTED c. Attached securely to foundation? APPROVED NOT APPLICABLE d. Foundation has required spare conduit stubouts? APPROVED NOT APPLICABLE REJECTED e. Foundation pad properly sized? REJECTED f. Both doors fully open with no obstructions? NOT APPLICABLE REJECTED g. Attached securely to pole? APPROVED h. Inventory Number on Cabinet? . Markings - Centerline / Edgeline APPROVED REJECTED Correct size and located properly? Markings - Lane-use APPROVED REJECTED Correct size and located properly? Markings - Stop Bars APPROVED REJECTED Correct size and located properly? Markings - Crosswalk and Wheel Chair Ramps APPROVED NOT APPLICABLE REJECTED Correct size and located properly? Vehicular and Pedestrian Signal Heads NOT APPLICABLE a. Correct signal face configuration? **APPROVED** NOT APPLICABLE REJECTED b. Proper height? NOT APPLICABLE c. Aligned properly with approach?

d	. Gooseneck and balance adjuster tightened?	AFFROVED	NOT APPLICABLE	KEJECTED
е	. Utility lines, etc. do not block view?	APPROVED	NOT APPLICABLE	REJECTED
}igns - St	tatic and Blank-out Correct message, size, location?	APPROVED	NOT APPLICABLE	REJECTED
	Detection Loops . Installed properly?	APPROVED	NOT APPLICABLE	REJECTED
b	. Tail section wires twisted?	APPROVED	NOT APPLICABLE	REJECTED
С	. Located per plans?	APPROVED	NOT APPLICABLE	REJECTED
d	Loop numbers and polarity marked on cable ties in junction boxes?	APPROVED	NOT APPLICABLE	REJECTED
e.	Resistance and megger readings forwarded to Division Traffic Engineer?	YES	NOT APPLICABLE	NO
	Boxes - Traffic Signal and Fiber Optic Properly sized per plans?	APPROVED		REJECTED
b.	Top flush with finish grade?	APPROVED		REJECTED
c.	Stone base added before placing junction box?	APPROVED		REJECTED
d.	Conduits sealed?	APPROVED		REJECTED
e.	Proper message on cover?	APPROVED		REJECTED
f.	Cover secured and in good condition?	APPROVED		REJECTED
Electrica a.	Service Grounding electrode wire exothermically welded to ground rods?	APPROVED	NOT APPLICABLE	REJECTED
b.	Ground rod resistance recorded and forwarded to Division Traffic Engineer? NOTE: A resistance reading of 0.7 ohms indicates an error.	YES	NOT APPLICABLE	NO
	Hardware Proper type (angle, sidewalk, horizontal) of guy used?	APPROVED	NOT APPLICABLE	REJECTED
b.	Proper separation between holes in wood pole?	APPROVED	NOT APPLICABLE	REJECTED
c.	No strandlinks used in final stage?	APPROVED	NOT APPLICABLE	REJECTED
d.	Messenger cable and guys bonded properly?	APPROVED	NOT APPLICABLE	REJECTED

12. Wood I	Poles	APPROVED	NOT APPLICABLE	REJECTED
	a. Pole tagged or branded?		THE THE STATE OF T	INCIDENTED
	b. Pole is installed to be plumb?	APPROVED	NOT APPLICABLE	REJECTED
	c. Ground wire stapled to wood pole?	APPROVED	NOT APPLICABLE	REJECTED
	d. Pole grounding electrode installed?	APPROVED	NOT APPLICABLE	REJECTED
13. Metal P	Poles a. Anchor bolt nuts torqued and rechecked after 48 hours?	APPROVED	NOT APPLICABLE	REJECTED
	b. Pole is installed to be plumb?	APPROVED	NOT APPLICABLE	REJECTED
	c. Identification tag attached?	APPROVED	NOT APPLICABLE	REJECTED
70	c. Identification tag attached?			
	d. Pole grounding electrode installed?	APPROVED	NOT APPLICABLE	REJECTED
14. Fiber O	ptic Cable a. Cable ID markers installed at poles?	APPROVED	NOT APPLICABLE	REJECTED
	b. Delineator markers installed?	APPROVED	NOT APPLICABLE	REJECTED
	c. Snowshoes installed properly?	APPROVED	NOT APPLICABLE	REJECTED
C	d. Spare cable provided per plans?	APPROVED	NOT APPLICABLE	REJECTED
	e. Splice enclosures secured, sealed, and weathertight?	APPROVED	NOT APPLICABLE	REJECTED
	ts and Risers a. Riser assembles strapped properly?	APPROVED	NOT APPLICABLE	REJECTED
k	 For fiber optic and coaxial cable, heat-shrink tubing seals top of riser? 	APPROVED	NOT APPLICABLE	REJECTED
c	c. For other electrical cables, weatherhead seals top of riser?	APPROVED	NOT APPLICABLE	REJECTED
c	Mechanical seals installed for fiber optic cable at conduit ends?	APPROVED *	NOT APPLICABLE	REJECTED
e	e. Moldable duct sealer used to seal other cables at conduit ends?	APPROVED	NOT APPLICABLE	REJECTED
16. Has	Part 2 of this checklist been completed?		YES	NO

INTERSECTION INSPECTION CHECK-LIST

NO	PROJECT:	
INTERSECTION LOCATION		
SIGNAL INVENTORY NO. PART II (to be completed by Division	n Traffic Engineering Office)	
Inspected By:	Date Inspected	d:
17. Cabinet a. Is door seal weather-tight?	APPROVED	REJECTED
b. Is filter clean and replaceable?	APPROVED	REJECTED
c. Is conduit installed properly?	APPROVED	REJECTED
d. Cabinet wired neatly?	APPROVED	REJECTED
e. Wires labeled?	APPROVED	REJECTED
f. Documents in envelope in drawer?	APPROVED	REJECTED
g. Fan & thermostat operate properly?	APPROVED	REJECTED
h. Lights operational?	APPROVED	REJECTED
i. Loadswitches operational?	APPROVED	REJECTED
j. Flashers installed & operational?	APPROVED	REJECTED
k. Flash transfer relays installed?	APPROVED	REJECTED
I. Test switches call specified phase?	APPROVED	REJECTED
m. Police switches operate properly?	APPROVED	REJECTED
n. Ground isolated from neutral bus? o. Metallic conduit bonded?	APPROVED	REJECTED

18. Electrical Service a. Main bonding jumper installed?	APPROVED		REJECTED
	APPROVED		REJECTED
b. Other bonding installed properly?			
c. Breaker size correct?	APPROVED	NOT APPLICABLE	REJECTED
d. Ground rod resistance OK? (0.7 ohm reading is unacceptable)	APPROVED		REJECTED
19. Inductive Loop Vehicle Detection	APPROVED	NOT ADDITION OF	DE ISOTED
a. Resistance & megger readings OK?	AFFROVED	NOT APPLICABLE	REJECTED
b. Detectors installed per plans?	APPROVED	NOT APPLICABLE	REJECTED
c. Detectors operating properly?	APPROVED	NOT APPLICABLE	REJECTED
20. Other Vehicle Detection	APPROVED	NOT APPLICABLE	REJECTED
a. Detection zones per plans?	Z.T.N.OVED	NOTALLEGABLE	REJECTED
b. Zones free from occlusion?	APPROVED	NOT APPLICABLE	REJECTED
c. Detection operating properly?	APPROVED	NOT APPLICABLE	REJECTED
21. Pedestrian Detection and Signals a. Pushbuttons working properly?	APPROVED	NOT APPLICABLE	REJECTED
b. Signal heights correct?	APPROVED	NOT APPLICABLE	REJECTED
c. Audible signal working properly?	APPROVED	NOT APPLICABLE	REJECTED
d. Count-down timing correct?	APPROVED	NOT APPLICABLE	REJECTED
22. Controller Programming and Intersection Operation	APPROVED		REJECTED
a. General and phasing data verified?			
b. Coordination data verified?	APPROVED *	NOT APPLICABLE	REJECTED
c. Preemption data verified?	APPROVED	NOT APPLICABLE	REJECTED
d. Indicate OASIS software version			
e. Phasing & timing per plans?	APPROVED		REJECTED

f. Startup sequence per plans?	APPROVED		REJECTED
g. Railroad Inspection completed?	APPROVED	NOT APPLICABLE	REJECTED
23. Conflict Monitor Programming a. Card programmed per plans?	APPROVED		REJECTED
b. Switches & jumpers set per plans?	APPROVED		REJECTED
24. Fiber Optic Splice Enclosure Installed Labeled and Secured?	APPROVED	NOT APPLICABLE	REJECTED
25. Fiber Optic Interface/ Splice Trays a. Splices acceptable and secured?	APPROVED	NOT APPLICABLE	REJECTED
b. Pigtails and jumpers labeled?	APPROVED	NOT APPLICABLE	REJECTED
26. Fiber Modems a. Mounted & operational?	APPROVED	NOT APPLICABLE	REJECTED
b. Cables labeled and secured?	APPROVED	NOT APPLICABLE	REJECTED
27. System Telemetry All devices communicate properly?	APPROVED	NOT APPLICABLE	REJECTED
28. Laptop Communicates with RS-232 Port on Controller and Conflict Monitor	APPROVED	NOT APPLICABLE	REJECTED
29. Removed and spare equipment has been returned to the Division?	APPROVED	NOT APPLICABLE	REJECTED

Comments to be Addressed by Contractor			
ITEM NO.	Discrepancies Noted		
	The second control of		
7			
omments to be Addressed by	NCDOT/CITY		
EM NO.			
	Discrepancies Noted		
	Page 7 of 7		