

PAY RECORD BOOK ENTRY EXAMPLE

<i>Line Code #71 Masonry Drainage Structures</i>				<i>23.5 CY @ \$975.00</i>				<i>74</i>
<i>Station</i>	<i>Rt./Lt.</i>	<i>Str.</i>	<i>Type</i>	<i>CY</i>	<i>Date</i>	<i>Initials</i>	<i>Remarks</i>	
<i>28+53 -1/4-</i>	<i>Rt.</i>	<i>105A</i>	<i>JB</i>	<i>1.678</i>	<i>3-30-07</i>	<i>FKZ</i>	<i>Complete per plans.</i>	
<i>36+80 -1/2-</i>	<i>Lt.</i>	<i>136B</i>	<i>JB</i>	<i>2.256</i>	<i>4-18-07</i>	<i>CCC</i>	<i>Plan revision dated 2-28-07</i> <i>Added Special Detail</i>	
		<i>Page &</i>	<i>Project</i>	<i>Total:</i>	<i>3.934</i>	<i>5-3-07</i>	<i>TNR</i>	
<p>Note: Field measurement and sketches need to be placed in the Pay Record Book for Masonry Drainage Structures that are not included in the special details or are nonstandard.</p>								
							<i>Checked By: MLF</i>	
							<i>Date: 6-19-07</i>	