

**ADDITIONAL CONTRACT ITEM  
EXAMPLES**

**PAY RECORD BOOK ENTRY EXAMPLE**

*Line Code #124 Supplemental Field Surveying*

*0 Hrs. @ \$110.00*

*12*

*Line Code #125 Supp. Surveying Office Calculations*

*0 Hrs. @ \$60.00*

<i>Station</i>	<i>Loc.</i>	<i>Description</i>	<i>#124 Hours</i>	<i>#125 Hours</i>	<i>Date</i>	<i>Initials</i>	<i>Remarks</i>
<i>9+50+/-</i>	<i>-Y3- Rt.</i>	<i>Sanitary Sewer Conflict</i>		<i>2.5</i>	<i>2-1-13</i>	<i>JKR</i>	<i>Computed line and grade for relocated Sanitary Sewer</i>
			<i>2.0</i>		<i>2-3-13</i>	<i>JKR</i>	<i>Staked Same</i>
<i>145+00+/-</i>	<i>-L- Lt.</i>	<i>Staked additional Pile Panel Wall</i>	<i>6.0</i>		<i>10-6-13</i>	<i>JFB</i>	<i>Staked line and grade for added PPW.</i>
<i>161+30+/-</i>	<i>-L- Lt.</i>	<i>Staked additional Pile Panel Wall</i>	<i>6.2</i>		<i>10-7-13</i>	<i>JFB</i>	<i>Staked line and grade for added PPW.</i>
<i>10+45+/-</i>	<i>-Y1- Rt.</i>	<i>Staked additional for hydrant.</i>	<i>4.4</i>	<i>0.8</i>	<i>11-9-13</i>	<i>JKT</i>	<i>Computed and staked line and grade for additional water line added by the Town of Ludwig.</i>
		<i>Page &amp; Project Totals:</i>	<i>18.6</i>	<i>3.3</i>	<i>12-3-13</i>	<i>MKT</i>	
							<i>Checked By: MLF</i>
							<i>Date: 12-4-13</i>

