

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
HOT MIX ASPHALT QUALITY CONTROL TESTS WORKSHEET
RECORD OF CALIBRATION TEST ON WEIGHING EQUIPMENT AT ASPHALT PLANTS

CONTRACTOR: _____ **PLANT LOCATION:** _____ **DATE:** _____

BATCH PLANT							DRUM PLANT		
INCREMENT NO.	PRIOR WT. ON SCALES (A)	WT. OF TEST WTS ADDED (B)	ACTUAL TOT. WT. ON SCALES C = (A+B)	SCALE DIAL READING (D)	SCALE ERROR (%)		AGGREGATE SCALES		
					$E = D - C$	$F = \frac{E}{C} \times 100$	CERTIFIED SCALES WT. (A)	PLANT SCALES WT. (B)	% ERROR $C = \frac{A-B}{A} \times 100$
							RAP SCALES		
							CERTIFIED SCALES WT. (A)	PLANT SCALES WT. (B)	% ERROR $C = \frac{A-B}{A} \times 100$
							ASPHALT METER		
							CERTIFIED SCALES WT. (A)	PLANT SCALES WT. (B)	% ERROR $C = \frac{A-B}{A} \times 100$
							ADDITIVE METER		
							CERTIFIED SCALES WT. (A)	PLANT SCALES WT. (B)	% ERROR $C = \frac{A-B}{A} \times 100$

THIS FORM RETAINED IN CONTRACTOR'S QC FILES AT PLANT SITE.
 I CERTIFY THE ABOVE AS TRUE CALIBRATION DATA FOR THESE SCALES.

PRINT NAME LEGIBLY-QC LEVEL II TECHNICIAN w/HICAMS #: _____

CC: DIVISION QA LAB

*SIGNATURE - QC LEVEL II TECHNICIAN: _____
 *BY PROVIDING THIS DATA UNDER MY SIGNATURE AND/OR HICAMS CERTIFICATION NUMBER, I ATTEST TO THE ACCURACY AND VALIDITY OF THE DATA CONTAINED ON THIS FORM AND CERTIFY THAT NO DELIBERATE MISREPRESENTATION OF TEST RESULTS, IN ANY MANNER, HAS OCCURRED.