## Channel Mitigation Monitoring Sheets I, II, III, AND IV <u>Monitoring Data Record</u>

Project Title: <u>U-2579B</u> COE Action ID: <u>SAW-2008-03183</u>
Stream Name: UT to Fisher Branch – Permit Site 20 DWR Number: 2014-0090v2
City, County and other Location Information: The mitigation site is located on the Winston-
Salem Northern Beltway Eastern Section just south of Hastings Mill Rd.
Date Construction Completed: Streambank reforestation completed on March 1, 2018
Monitoring Year: (3) of 5
Ecoregion: Southern Outer Piedmont 8 digit HUC unit 03040101
· · · · · · · · · · · · · · · · · · ·
USGS Quad Name and Coordinates: Winston-Salem East 36.100238°, -80.135216°  Rosgen Classification:
Length of Project: 490 linear feet
Urban or Rural: Rural Watershed Size: 0.14 sq. miles
Monitoring DATA collected by: M. Green and M. Ingram
Date: 8-25-20
Applicant Information:
Name: NCDOT Roadside Environmental Unit
Address: 1425 Rock Quarry Road Raleigh, NC 27610
Telephone Number: (919) 615-6733 Email address: mlgreen@ncdot.gov
Consultant Information:
Name:Address:
Address: Email address:
Project Status: Complete
Troject Status. Complete
Monitoring Level required by COE and DWR (404 permit/ 401 Cert.): Level
Mitigation Plan States
5.0 Performance Standards
Success for vegetation monitoring within the riparian buffer areas are based on the survival of
at least 260 stems of five-year-old trees at year five. Assessment of channel stability will be
based on the survival of riparian vegetation and lack of bank erosion, channel widening or
down-cutting.
6.0 Monitoring Requirements
All the mitigation sites will be monitored according to the April 2003 Stream Mitigation
Guidelines. The following components of Level 1 monitoring will be performed each year of
the 5-year monitoring period: reference photos, plant survival (i.e., identify specific problem
areas (missing, stressed, damaged or dead plantings), estimated causes and proposed/required
remedial action; visual inspection of channel stability. Physical measurements of channel
stability/morphology will not be performed. A monitoring report will be submitted within 60
days after completing the monitoring.

### Section 1. PHOTO REFERENCE SITES

(Monitoring at all levels must complete this section)

Total number of reference photo locations at this site: <u>A total of 6 photos were taken</u> from 3 photo point locations and 1 additional overview photo of the site.

Dates reference photos have been taken at this site: 8-14-18, 8-29-19, 8-25-20

Individual from whom additional photos can be obtained (name, address, phone):
Other Information relative to site photo reference:  A site map is included with this report showing the photo point locations.
Section 2. PLANT SURVIVAL Attach plan sheet indicating reference photos.
Identify specific problem areas (missing, stressed, damaged or dead plantings):  Planted vegetation is lacking upstream of PP#1 and also a small area within the left buffer
at PP#3.
Estimated causes, and proposed/required remedial action: A supplemental planting is scheduled for these areas in the 2020-2021 planting window. See attached map of supplemental planting areas.
ADDITIONAL COMMENTS:
March 2018: Streambank reforestation was completed
August 2018: Year 1 Monitoring noted Black Willow and Silky Dogwood live stakes were surviving along the streambank. The site has 680 trees per acre surviving for Year 1.
August 2019: Year 2 Monitoring noted Black Willow and Silky Dogwood live stakes were
surviving along the streambank. The site has 680 trees per acre surviving for Year 2.
August 2020: Year 3 monitoring noted planted vegetation survival was good, except for,
the areas noted above. Vegetation Plot #1 had 663 trees per acre surviving for Year 3.
Other vegetation noted onsite included buttonbush, volunteer sycamore, jewelweed, cattail,
sweetgum, Sagittaria sp., red maple, woolgrass, and various grasses.
NCDOT will continue to monitor the planted vegetation in 2021.
October 2020: Regulatory Agency review held onsite with NCDOT

If required to complete Level 1 and Level 2 monitoring <u>only</u> stop here; otherwise, complete section 3.

Plot#	Green Ash	Sycamore	Willow Oak	Water Oak	Total (Year 3)	Total (at planting)	Density (Trees/Acre)
1	8	28	2	1	39	40	663
Year 3 Average Density							
(Trees/Acre)						663	
Year 2 Average Density							
(Trees/Acre)						680	
Year 1 Average Density							
(Trees/Acre)						680	

#### **Section 3. CHANNEL STABILITY**

**Visual Inspection:** The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. <u>Physical measurements of channel stability/morphology will not be required.</u> Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.

The UT to Fisher Branch onsite stream mitigation site is stable for the Year 3 evaluation from just downstream of PP#1 to the inlet of the box culvert. There are portions of the stream from the beginning of the site to just downstream of PP#1 where the banks are eroding and sloughing off. Some sections of the channel have started to form a new bankfull bench and are stabilizing. A supplemental planting is schedule, as mentioned in Section 2 of this report for these areas where erosion is occurring and planted vegetation is lacking. NCDOT will continue to monitor channel stability at the UT to Fisher Branch Mitigation Site in 2021.

Date	Station	Station	Station	Station	Station
Inspected	Number	Number	Number	Number	Number
Structure					
Type Is water					
piping					
through or					
around					
structure?					
Head cut or					
down cut					
present?					
Bank or scour					
erosion					
present?					
Other					
problems					
noted?					
Bankfull	Wrack line	Wrack line			
event	8-14-18	8-25-20			

#### **Section 4. DEBIT LEDGER**

The entire UT to Fisher Branch stream mitigation site was used at a 1:1 ratio for the U-2579B project to compensate for unavoidable stream impacts.

# UT to Fisher Branch Mitigation Site



PP #1 Upstream



PP #2 Upstream



PP #3 Upstream



PP#1 Downstream



PP #2 Downstream



PP #3 Downstream

August 2020

UT to Fisher Branch Mitigation Site



Bank erosion upstream of PP#1




Bank erosion upstream of PP#1




Overview photo looking upstream from roadway project

August 2020



**Site Map** 



**Supplemental Planting Map** 

