

Monitoring Data Record

Project Title: R-2000G (I-540) COE Action ID: 199920387

Stream Name: UT Neuse River (Site 10) DWQ Number: 030114

City, County and other Location Information: I-540, Wake County (Sta.460+53 -L- to 459+80 -L- RT.)

Date Construction Completed: April 2005 Monitoring Year: ( 4 ) of 5

Ecoregion: \_\_\_\_\_ 8 digit HUC unit 03020201

USGS Quad Name and Coordinates: \_\_\_\_\_

**Rosgen Classification:** \_\_\_\_\_ **Proposed Reach: E5b**

Length of Project: 312' Urban or Rural: Urban Watershed Size: \_\_\_\_\_

Monitoring DATA collected by: J. Young Date: 7/28/10

**Applicant Information:**

Name: NCDOT Roadside Environmental Unit

Address: 1425 Rock Quarry Road Raleigh, NC 27610

Telephone Number: (919) 861-3772 Email address: mlgreen@ncdot.gov

**Consultant Information:**

Name: \_\_\_\_\_

Address: \_\_\_\_\_

Telephone Number: \_\_\_\_\_ Email address: \_\_\_\_\_

**Project Status:** Complete

---

---

**Monitoring Level required by COE and DWQ (404 permit/ 401 Cert.):** Level 1 2 3

Monitoring Level 1 requires completion of *Section 1, Section 2 and Section 3*

**Permit States:** NCDOT shall perform the following components of Level I monitoring twice each year for the 5 year monitoring period (summer and winter): Reference photos, plant survival, and visual inspection of channel stability. If less than two bankfull events occur during the first 5 years, NCDOT shall continue monitoring until the second bankfull event is documented. The bankfull events must occur during separate monitoring years. In the event that the required bankfull events do not occur during the 5-year monitoring period, the USACE, in consultation with resource agencies, may determine that further monitoring is not required.

---

---

Section 1. PHOTO REFERENCE SITES

*(Monitoring at all levels must complete this section)*

**Total number of reference photo locations at this site:**

A total of 9 photos were taken from 4 photo point locations.

**Dates reference photos have been taken at this site:** 3/14/07, 7/16/07, 3/14/08, 6/11/08, 1/7/09, 7/6/09, 1/19/10, 7/28/10

---

---

**Individual from whom additional photos can be obtained (name, address, phone):** \_\_\_\_\_

---

---

Other Information relative to site photo reference: A site map is included with this report showing the photo point locations.

---

If required to complete Level 3 monitoring only stop here; otherwise, complete section 2.

**Section 2. PLANT SURVIVAL**

**Attach plan sheet indicating reference photos.**

Identify specific problem areas (missing, stressed, damaged or dead plantings):

---

---

Estimated causes, and proposed/required remedial action:\_\_\_\_\_

---

---

ADDITIONAL COMMENTS: Streambank reforestation was completed on 2/27/07. Streambank reforestation included black willow and silky dogwood live stakes and tulip poplar, sycamore, green ash, willow oak, and water oak bareroot seedlings. The planted live stakes and bareroot seedlings are surviving. Other vegetation noted on site included red maple, sweetgum, alder, goldenrod, lespedeza, cattails, sedge, fennel, *Juncus* sp., pine, *Baccharis* sp., *Juncus* sp. and various grasses.

---

---

If required to complete Level 1 and Level 2 monitoring only stop here; otherwise, complete section 3.

**Section 3. CHANNEL STABILITY**

**Visual Inspection:** The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. Physical measurements of channel stability/morphology will not be required. Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.

The stream is stable for the Year 4 Summer Evaluation. Beaver activity was noted onsite during the monitoring evaluation. NCDOT will contact USDA to trap the beavers and breach the dams. NCDOT will continue to monitor this stream relocation.

---

---

Date	Sta. 0+85	Sta. 1+10	Station	Station	Station
7/28/10	-RPC- @ PP#4	-RPC- @ PP#3	Number	Number	Number
Structure Type					
Is water piping through or around structure?					
Head cut or down cut present?					
Bank or scour erosion present?					
Other problems noted?	Beaver Dam	Beaver Dam			

**Section 4. DEBIT LEDGER**

The entire UT Neuse River stream mitigation site was used for the R-2000G project to compensate for unavoidable stream impacts.

# UT Neuse River



Photo Point #1 (Upstream)



Photo Point #1 (Upstream Looking at Culvert)



Photo Point #1 (Downstream)



Photo Point #2 (Upstream)



Photo Point #2 (Downstream)

# UT Neuse River



Photo Point #3 (Upstream)



Photo Point #3 (Downstream)



Photo Point #4 (Upstream)



Photo Point #4 (Downstream)



Beaver dam at Sta. 0+85 -RPC- next to Photo Point #4

