

## STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION

MICHAEL F. EASLEY
GOVERNOR

LYNDO TIPPETT SECRETARY

December 5, 2005

MEMORANDUM TO:

Division Engineers

FROM:

W. S. Varnedoe, P.E/

Chief Engineer - Operati

SUBJECT:

Intersection Inspection Checklists

A few months ago, I advised you of several process improvements that were generated from the 2005 Contractor/DOT Conference. One of the proposals focused on improving Contractor/DOT communication to facilitate project closeout with a recommendation to develop a list of common punch list items historically encountered on projects. In an effort to continue the communication of DOT expectations and educate project personnel about critical inspection needs, the ITS and Signals Unit has developed an Intersection Inspection Checklist. This checklist should be presented to the Contractor and Signal Subcontractor at the Preconstruction Meeting. The Contractor should incorporate the Intersection Inspection Checklist into their quality control program and be expected to correct deficiencies prior to final inspection.

It remains critical that we communicate expectations and concerns with the contractor throughout the life of our projects. Please review this information with your staff and ask them to begin using this new checklist on all projects immediately.

WSV:saj

## Attachment

cc: Len A. Sanderson, P.E., State Highway Administrator W. F. Rosser, P.E., Director of Field Operations

Lacy Love, P.E., Director of Asset Management S. D. DeWitt, P.E., Director of Construction

Deborah Barbour, P.E., Director of Preconstruction E. C. Powell, Jr., P.E., State Construction Engineer

Cecil Jones, P.E., State Materials Engineer Kevin Lacy, P.E., CPM, State Traffic Engineer

Resident Engineers District Engineers

Division Traffic Engineers

Roadway Construction Engineers

Berry Jenkins, P.E.

## INTERSECTION INSPECTION CHECK-LIST NC PROJECT:

PART I (to be completed by Resident E	ngineer's Office	)	
Inspected By:	Date Inspected:		
Cabinet     a. Exterior appearance, level/plumb?	APPROVED		REJECT
b. Cabinet bottom, base adapter, & extension sealed & weather-tight?	APPROVED	NOT APPLICABLE	REJECT
c. Attached securely to foundation?	APPROVED	NOT APPLICABLE	REJECTE
d. Foundation has required spare conduit stubouts?	APPROVED	NOT APPLICABLE	REJECT
e. Foundation pad properly sized?	APPROVED	NOT APPLICABLE	REJECTI
f. Both doors fully open with no obstructions?	APPROVED		REJECT
g. Attached securely to pole?	APPROVED	NOT APPLICABLE	REJECTI
h. Inventory Number on Cabinet?	APPROVED		REJECT
. Markings - Centerline / Edgeline  Correct size and located properly?	APPROVED	X	REJECTE
. Markings - Lane-use  Correct size and located properly?	APPROVED		REJECTE
. Markings - Stop Bars  Correct size and located properly?	APPROVED		REJECTE
Markings - Crosswalk and Wheel Chair Ramps Correct size and located properly?	APPROVED	NOT APPLICABLE	REJECTE
Vehicular and Pedestrian Signal Heads  a. Correct signal face configuration?	APPROVED	NOT APPLICABLE	REJECTE
b. Proper height?	APPROVED	NOT APPLICABLE	REJECTE
c. Aligned properly with approach?	APPROVED	NOT APPLICABLE	REJECTE

d	I. Gooseneck and balance adjuster tightened?	APPROVED	NOT APPLICABLE	REJECTED
е	. Utility lines, etc. do not block view?	APPROVED	NOT APPLICABLE	REJECTED
7. Signs - St	tatic and Blank-out Correct message, size, location?	APPROVED	NOT APPLICABLE	REJECTED
	Detection Loops Installed properly?	APPROVED	NOT APPLICABLE	REJECTED
b	. Tail section wires twisted?	APPROVED	NOT APPLICABLE	REJECTED
c	. Located per plans?	APPROVED	NOT APPLICABLE	REJECTED
d	. Loop numbers and polarity marked on cable ties in junction boxes?	APPROVED	NOT APPLICABLE	REJECTED
e.	Resistance and megger readings forwarded to Division Traffic Engineer?	YES	NOT APPLICABLE	NO
	Boxes - Traffic Signal and Fiber Optic . Properly sized per plans?	APPROVED		REJECTED
b.	. Top flush with finish grade?	APPROVED		REJECTED
c.	Stone base added before placing junction box?	APPROVED		REJECTED
d.	Conduits sealed?	APPROVED		REJECTED
e.	Proper message on cover?	APPROVED		REJECTED
f.	Cover secured and in good condition?	APPROVED		REJECTED
10. Electrica a.	I Service Grounding electrode wire exothermically welded to ground rods?	APPROVED	NOT APPLICABLE	REJECTED
b.	Ground rod resistance recorded and forwarded to Division Traffic Engineer?  NOTE: A resistance reading of 0.7 ohms indicates an error	YES r in the measurement.*	NOT APPLICABLE	NO
11. Pole-Line a.	Hardware Proper type (angle, sidewalk, horizontal) of guy used?	APPROVED	NOT APPLICABLE	REJECTED
b.	Proper separation between holes in wood pole?	APPROVED	NOT APPLICABLE	REJECTED
c.	No strandlinks used in final stage?	APPROVED	NOT APPLICABLE	REJECTED
d.	Messenger cable and guys bonded properly?	APPROVED	NOT APPLICABLE	REJECTED

12. Wood Poles	APPROVED	NOT APPLICABLE	REJECTED
a. Pole tagged or branded?			112000110
b. Pole is installed to be plumb?	APPROVED	NOT APPLICABLE	REJECTED
c. Ground wire stapled to wood pole?	APPROVED	NOT APPLICABLE	REJECTED
d. Pole grounding electrode installed?	APPROVED	NOT APPLICABLE	REJECTED
13. Metal Poles	VAN SALVANIA		
a. Anchor bolt nuts torqued and rechecked after 48 hours?	APPROVED	NOT APPLICABLE	REJECTED
b. Pole is installed to be plumb?	APPROVED	NOT APPLICABLE	REJECTED
c. Identification tag attached?	APPROVED	NOT APPLICABLE	REJECTED
d. Pole grounding electrode installed?	APPROVED	NOT APPLICABLE	REJECTED
14. Fiber Optic Cable	APPROVED	NOT APPLICABLE	REJECTED
a. Cable ID markers installed at poles?			NEGLECIED
b. Delineator markers installed?	APPROVED	NOT APPLICABLE	REJECTED
c. Snowshoes installed properly?	APPROVED	NOT APPLICABLE	REJECTED
d. Spare cable provided per plans?	APPROVED	NOT APPLICABLE	REJECTED
e. Splice enclosures secured, sealed, and weathertight?	APPROVED	NOT APPLICABLE	REJECTED
15. Conduits and Risers	APPROVED	NOT APPLICABLE	REJECTED
a. Riser assembles strapped properly?			THE SECTION OF THE SE
b. For fiber optic and coaxial cable, heat-shrink tubing seals top of riser?	APPROVED	NOT APPLICABLE	REJECTED
c. For other electrical cables, weatherhead seals top of riser?	APPROVED	NOT APPLICABLE	REJECTED
d. Mechanical seals installed for fiber optic cable at conduit ends?	APPROVED	NOT APPLICABLE	REJECTED
e. Moldable duct sealer used to seal other cables at conduit ends?	APPROVED	NOT APPLICABLE	REJECTED
16. Has Part 2 of this checklist been completed?		YES	NO

## INTERSECTION INSPECTION CHECK-LIST NC PROJECT:

Ins	pected By:	Date Inspected	•
17. C	abinet a. Is door seal weather-tight?	APPROVED	REJECTED
	b. Is filter clean and replaceable?	APPROVED	REJECTED
	c. Is conduit installed properly?	APPROVED	REJECTED
	d. Cabinet wired neatly?	APPROVED	REJECTED
	e. Wires labeled?	APPROVED	REJECTED
	f. Documents in envelope in drawer?	APPROVED	REJECTED
	g. Fan & thermostat operate properly?	APPROVED	REJECTED
	h. Lights operational?	APPROVED	REJECTED
	i. Loadswitches operational?	APPROVED	REJECTED
	J. Flashers installed & operational?	APPROVED	REJECTED
	k. Flash transfer relays installed?	APPROVED	REJECTED
	I. Test switches call specified phase?	APPROVED	REJECTED
	m. Police switches operate properly?	APPROVED	REJECTED
	n. Ground isolated from neutral bus?	APPROVED	REJECTED
	o. Metallic conduit bonded?	APPROVED	REJECTED

Page 4 of 7 Ver.1.01

18. Electrica	al Service	APPROVED		REJECTED
а	. Main bonding jumper installed?			
b	o. Other bonding installed properly?	APPROVED		REJECTED
c	:. Breaker size correct?	APPROVED	NOT APPLICABLE	REJECTED
d	Ground rod resistance OK? (0.7 ohm reading is unacceptable)	APPROVED		REJECTED
19 Inductiv	e Loop Vehicle Detection	40000VED	NOT ADDITIONS	
	. Resistance & megger readings OK?	APPROVED	NOT APPLICABLE	REJECTED
b	Detectors installed per plans?	APPROVED	NOT APPLICABLE	REJECTED
c	Detectors operating properly?	APPROVED	NOT APPLICABLE	REJECTED
	ehicle Detection . Detection zones per plans?	APPROVED	NOT APPLICABLE	REJECTED
b	. Zones free from occlusion?	APPROVED	NOT APPLICABLE	REJECTED
C	. Detection operating properly?	APPROVED	NOT APPLICABLE	REJECTED
21. Pedestri	an Detection and Signals	APPROVED	NOT APPLICABLE	REJECTED
	Pushbuttons working properly?			KESEGTED
b	. Signal heights correct?	APPROVED	NOT APPLICABLE	REJECTED
C.	. Audible signal working properly?	APPROVED	NOT APPLICABLE	REJECTED
d.	. Count-down timing correct?	APPROVED	NOT APPLICABLE	REJECTED
	er Programming and Intersection Operation . General and phasing data verified?	APPROVED		REJECTED
b.	. Coordination data verified?	APPROVED	NOT APPLICABLE	REJECTED
c.	Preemption data verified?	APPROVED	NOT APPLICABLE	REJECTED
d.	Indicate OASIS software version	<u> </u>		
e.	Phasing & timing per plans?	APPROVED		REJECTED

f. Startup sequence per plans?	APPROVED		REJECTED
g. Railroad Inspection completed?	APPROVED	NOT APPLICABLE	REJECTED
23. Conflict Monitor Programming a. Card programmed per plans?	APPROVED		REJECTED
b. Switches & jumpers set per plans?	APPROVED		REJECTED
24. Fiber Optic Splice Enclosure Installed Labeled and Secured?	APPROVED	NOT APPLICABLE	REJECTED
25. Fiber Optic Interface/ Splice Trays a. Splices acceptable and secured?	APPROVED	NOT APPLICABLE	REJECTED
b. Pigtails and jumpers labeled?	APPROVED	NOT APPLICABLE	REJECTED
26. Fiber Modems a. Mounted & operational?	APPROVED	NOT APPLICABLE	REJECTED
b. Cables labeled and secured?	APPROVED	NOT APPLICABLE	REJECTED
27. System Telemetry All devices communicate properly?	APPROVED	NOT APPLICABLE	REJECTED
28. Laptop Communicates with RS-232 Port on Controller and Conflict Monitor	APPROVED	NOT APPLICABLE	REJECTED
29. Removed and spare equipment has been returned to the Division?	APPROVED	NOT APPLICABLE	REJECTED

Comments to be Addre	ssed by Contractor		
ITEM NO.	Discrepancies Noted		
	a sector and the sect		
		111	
mments to be Addresse	od by NODOTION		
milities to be Address	ed by NCDOT/CITY		
M NO.	Discrepancies Noted		
	Discrepancies Noted		
	A COLUMN TO THE PARTY OF THE PA		

Page 7 of 7 Ver.1.01