

The following table gives details of *ABC Contracting's* work as required by the contract:

<u>Milestone/Work Activity</u>	<u>Description, Time, Subcontractor</u>
1	Date of Availability: 4/4/05. Also Date of Availability for ICT #1.
2	Submittals Forwarded: 4/6/05. Submittals for Temporary Shoring, proposed method of surveying, concrete and asphalt mix designs, and catalog cuts for the planned waterline installation.
3	Begin Construction: 4/11/05. Advanced Warning Signs will be installed at the designated locations by the traffic control subcontractor.
4	Surveying: 4/13/05. Surveying subcontractor to begin marking clearing and grubbing limits as well as the ESA's.
5	Clearing and Grubbing: 4/15/05. Clearing and grubbing subcontractor ABC Contracting will be installing all erosion control devices along with the clearing operations in accordance with the E.C. plans. The ESA's will be not be cleared at this time.
6	End Moratorium: 4/15/05. The end of the instream moratorium for trout.
7	Waterline Construction and Temporary Shoring: 5/01/05. The waterline subcontractor to begin relocating the waterline
8	Pipe Construction: 5/08/05. Surveyor to stake pipe and drainage structures. Pipe subcontractor to begin pipe installation and drainage structure construction.
9	Grading and widening: 5/22/05. Grading will progress in accordance with Phase I of the TCP's.
10	Traffic Switch: 6/01/05. Traffic placed on Temporary Widening.
11	Culvert Construction: 7/11/05. Structure subcontractor mobilizing to begin Phase I of the culvert construction.
12	Begin Trout Moratorium: 11/15/05.
13	Phase I Completion: 11/18/05. Phase I of the TCP's and ICT #1 work will be complete and traffic will be moved into the pattern to begin Phase II.
14	ICT #1 Contract Completion Date: 12/2/05
15	Winter Shutdown: 12/16/05: All grading will cease until 3/06. The pipe subcontractors will continue with Phase II when not restricted by weather and permit restrictions. Any grading areas not completed will be dressed and temporary seeded. Utilities to be relocated after traffic switch will begin. This work should be finished by 3/06. This work includes water and sewer, gas, and fiber optic cable.
16	Resume grading: 3/6/06. Remobilize grading equipment to continue Phase II.
17	End Trout Moratorium: 4/15/06