North Carolina Department of Transportation Materials & Tests Unit

2016 Concrete Pipe Annual Facility Audit Checklist

ty Owner:		Facility Number and Location:
		e to be performed during the annual plant inspections unless noted.
<u>Pass</u>	<u>Fail</u>	Documentation
		3 rd party facility certificate with expiration date (must be active and on-site)
		3 rd party facility expiration date
		3 rd party inspection report (complete and on site)
		Facility manager is sending all inspection documentation to M&T (minimum documentation: 3 rd party certificate, 3 rd party inspection approval letter, and M&T addendum)
		NCDOT approved mix designs
		NCDOT certified Concrete Field Technician
		Ready Mix facility is on approved list– verify plant is on approved list, and approved by 3 rd part Requirements (must have record on site at facility)
		Approved materials (cement, fly ash, aggregate, admixtures) per approved mix designs
		Bill of Lading format for shipped pipe
		D-Loading testing machine
		Cylinder testing machine (on site)
		Associated NCDOT documentation

Samples Obtained

SAMPLE	SAMPLE TAKEN FROM	HiCAMS #	COMMENTS
Conc. Core			Dimensions & Absorption:
Conc. Core			Dimensions & Absorption:
Cement			Must have certification documentation.
Pozzolan			Must have certification documentation.
Steel Wire			Must have certifications with sample.
			Size of Bar:
Steel			Must have certifications with sample.
Welded			Size of Bar:
Wire			
Reinforcing			Must have certifications with sample.
Steel			Size of Bar:
Water			M&T must sample during audit
Admixture			Must be on approved list.
Aggregates			Must come from approved QC/QA quarry
(coarse)			
Aggregates			Must come from approved QC/QA quarry
(fine)			