

PHASING

NOTE: TWO WEEKS PRIOR TO ROAD CLOSURE, INSTALL PORTABLE CHANGEABLE MESSAGE SIGNS AT THE FOLLOWING LOCATIONS AS SHOWN ON SHEET TMP-4:

- WESTBOUND US 276 (PIGEON RD) AT INTERSECTION WITH NC 215/NC 110
- EASTBOUND US 276 (PIGEON RD) AT INTERSECTION WITH SR 1924 (SONOMA RD)

PHASE I

COMPLETE THE REQUIREMENTS OF PHASE I, STEP 2 WITHIN A CONSECUTIVE NINE (9) DAY PERIOD. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES.

- STEP 1:

USING SHEET TMP-4 AND ROADWAY STANDARD DRAWING 1101.03 SHEET 1 OF 9, INSTALL DETOUR ROUTE SIGNING AND DEVICES TO CLOSE US 276 (PIGEON RD).
- STEP 2:

AWAY FROM TRAFFIC, PERFORM PROPOSED BRIDGE SUBSTRUCTURE AND FILL SLOPE REPAIR WORK ALONG US 276 (PIGEON RD) AS SHOWN IN THE STRUCTURE PLANS.
- STEP 3:

AT THE END OF THE CLOSURE PERIOD, COVER OR REMOVE ALL SIGNS AND DEVICES AND RE-OPEN US 276 (PIGEON RD) TO NORMAL TRAFFIC PATTERN.

PHASE II

COMPLETE THE REQUIREMENTS OF PHASE II, STEP 2 WITHIN A SINGLE CLOSURE PERIOD BETWEEN THE HOURS OF 6:00 P.M. FRIDAY AND 6:00 A.M. MONDAY. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES.

- STEP 1:

USING SHEET TMP-4 AND ROADWAY STANDARD DRAWING 1101.03 SHEET 1 OF 9 AS NECESSARY, UNCOVER OR INSTALL DETOUR ROUTE SIGNING AND DEVICES TO CLOSE US 276 (PIGEON RD).
- STEP 2:

AWAY FROM TRAFFIC, PERFORM THE FOLLOWING:
 - REMOVE ASPHALT PAVEMENT AND AGGREGATE BASE COURSE TO THE LIMITS REQUIRED FOR PLACEMENT OF THE PROPOSED APPROACH SLAB
 - CONSTRUCT WING WALL EXTENSIONS AS SHOWN IN THE STRUCTURE PLANS AND SET PRECAST APPROACH SLABS
 - CONSTRUCT FINAL ASPHALT PAVEMENT AT BRIDGE APPROACH
 - ATTACH GUARDRAIL ANCHORAGE UNIT TO THE EXISTING BRIDGE BARRIER RAIL AND RESET GUARDRAIL
- STEP 3:

AT THE END OF THE CLOSURE PERIOD, REMOVE ALL SIGNS AND DEVICES AND RE-OPEN US 276 (PIGEON RD) TO NORMAL TRAFFIC PATTERN.

PHASE III

- STEP 1:

USING ROADWAY STANDARD DRAWING 1101.02 SHEET 1 OF 19, PERFORM THE FOLLOWING:
 - INSTALL ASPHALT PLUG JOINT AT END BENT 2
 - PLACE FINAL PAVEMENT MARKINGS ACCORDING TO PAVEMENT MARKING PLAN
- STEP 2:

REMOVE ALL TRAFFIC CONTROL DEVICES AND OPEN US 276 (PIGEON RD) TO NORMAL TRAFFIC PATTERN.

11/20/2025
pw://gfnfnet-pw.bentley.com:gfnfnet-pw-05/Documents/Projects/8XXXXXX/83217/Task 001/5-Working/Work Zone Traffic Control/430163_TMP_PSH03.dgn
User:bwhtfe



APPROVED: _____	DocuSigned by: <i>Benjamin A. White</i> 69F778221617443...
DATE: 11/20/2025	
SEAL	
DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED	



PHASING