



PAT McCRORY
Governor

NICHOLAS J. TENNYSON
Secretary

CONTRACT NO: DN00534
T.I.P.NO: SS-4914BO
FEDERAL: N/A
WBS Element: 43936.3.1; 2016CPT.14.03.10561.1
COUNTY: Macon
DESCRIPTION: Grading, Paving, Box Culvert, Guardrail

SUBJECT: Pre-Bid Conference Minutes

A second pre bid conference for the above referenced project was held Thursday, October 20, 2016. Those in attendance for this and the first pre bid are listed on the attached sign-in-sheet. Please see bullet points of items discussed below.

- Bid Date of October 25, 2016 @ 2pm
- Contract Availability March 1, 2017 completion date October 31, 2017
- Minority Business Enterprise participation is 1.0% and Woman Business Enterprise participation is 3.0%
- This is a re bid of a previous project which was double of the engineers estimate. NCDOT adjusted some items in the proposal to get the project at budget the adjusted items are listed below
 - Quantified the borrow material needed for the contract
 - Added a pre cast alternative for the culvert to the line items
- Attendees looked over the jobsite and discussed the projects limits and items of construction.
- Engineer clarified that existing wing walls could be used as shoring per the note on Plan sheet C-1.
- Engineer clarified that dowels shall be used to connect to existing culvert per note on plan sheet C-1
- Note reading "NO PRECAST REINFORCED BOX CULVERT OPTION WILL BE ALLOWED" can be disregarded. A precast reinforced box culvert option will be allowed.
- No special backfill over the culvert is needed only backfill per NCDOT standard specifications.
- Alan R. Brown gave out his card and told all attendees to call with any questions or concerns

Notes Recorded by

Alan R Brown
Assistant District Engineer

CC: Mr. E.A. Green, P.E.





PAT McCrory
Governor

NICHOLAS J. TENNYSON
Secretary

Mr. T.B. Adams, P.E.
Mr. J.A. Russell, P.E.
Mr. W. T. Anderson
Mr. A.R. Brown
Mr. D.R. Moore
Mr. Josh Parker
Mr. Kenneth Hardin
Mr. Byron Moody
Mr. Bill Donaldson
File A-4



