



STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION

JOSH STEIN
GOVERNOR

J.R. "JOEY" HOPKINS
SECRETARY

August 4, 2025

CONTRACT: PR25385
WBS ELEMENT: VARIOUS
COUNTY: BEAUFORT, CARTERET, CRAVEN, GREENE, JONES,
LENOIR, PAMLICO, AND PITT
ROUTE: VARIOUS
DESCRIPTION: IDIQ CURED IN PLACE AND SPRAY ON DRAINAGE
STRUCTURE LINERS

TO: Perspective Bidders

Pre-Bid Meeting Notes

A Pre Bid meeting was held for the above referenced project on July 30, 2025 at 1:00pm in the Division 2 MOST Conference Room. Those in attendance are on the attached sign in sheet.


Ms. Moore began the meeting with reviewing the proposal. Items that were highlighted were;

- Instructions to Bidders
- Bids shall be received at the NCDOT Preconstruction Office at 1037 WH Smith Blvd, Greenville NC no later than 2:00 pm on August 13, 2025. Please contact Heather Clayton if directions are needed at 252-439-2831.
- Date of Availability (DOA) October 1, 2025, and Date of Completion (DOC) September 30, 2026.
- This is a non-exclusive contract, and multiple awards can be made.
- Work orders will be assigned based upon the costs of the line items on the specific work order.
- Liquidated Damages will be assigned upon the amount of work order values according to the table that can be found on page G-4 of the contract proposal. Work Orders will specify the time to complete the work assigned.
- Upon mutual agreement, the contract can be renewed for 2 additional years.
- Line items will be increased upon renewal dependent on the Consumer Price Index during the contract time.

Luther Lewis highlighted the following:

- The scope of this work is for pipe rehabilitation with Cured-in-Place pipe liners (CIPP), Spray-on pipe liners, damming, dewatering, injection grouting and cctv inspection in various locations on an as needed basis.
- All pipes will have CCTV Inspection to determine the appropriate decisions on how to proceed. The contractor will have twenty business days (Monday through Friday) to complete the video inspection.
- CIPP and Spray Liners used shall be on the NCDOT Approved Products List.
- The installation of CIPP and Spray Liners shall adhere to the cure times and temperatures stipulated in the manufacturers recommended installation and cure specifications and the finished product shall be free of de-lamination, bubbling, rippling or other signs of installation failure.
- The contractor will have twenty business days (Monday through Friday) to complete the installation of the liners for each project. The engineer reserves the right to extend the project time as needed per project.
- Pulled-in-place liner installation must be accomplished without significant liner twisting, or stretching the liner greater than 1% of its original length during installation.
- Point Repair work must be done to the host pipe to allow for liner systems placement, which may include removal of an obstruction that prevents liner installation without demolition. Point repair will include all labor and materials necessary to complete the work.
- Invert Placement shall consist of placement of an invert in a pipe that has lost its invert. Placement will allow for lining of new pipe. Invert Placement will include all labor and materials necessary to complete the work.
- Liners must be video inspected approximately 90 days after installation and approximately 1 month before the warranty period ends.
- Pipes may be in areas with a high-water table or in tidal areas. These pipes would require plugging of the pipe and cleaning the camera.
- Pipes shall be cleaned and video inspected prior to installation of the liner.
- Pre and post installation video inspection is incidental to the liner installation.
- Grouting of the host pipe may be needed before the liner installation. Grouting will be paid based on the gallons that are used per location.
- Traffic Control is required and shall be paid according to the roadway type.

Sincerely,

DocuSigned by:

 714C11DCCEBC4C6...

Mary Voelker Moore, PE
 Division Contract Engineer

cc: Mr. Jordan Davenport, PE
 Mr. Rhett Gerrald, PE
 Ms. Heather C. Lane, PE
 Mr. Anthony Mulligan

Mr. Marshall Edwards
Mr. Lewis Luther
Mr. Danny Koonce

Name	Company Name and Address	Phone	Email
Gary Shufft	Nu-Pipe, LLC	904-666-0867	gary@nupipeus.com
Dan Couse (828-318-4282)	Hinterland Group	561-640-3503	jrosado@hinterlandgroup.com
Justin Lemonds	US Infra Rehab Services	910-690-3114	justinlemonds@ymail.com / bhaumi@usinfrahabs.com
Anthony Mulligan	NCDOT	252-775-6100	ammulligan@ncdot.gov
Zach Emlinger	API	336(479)-1840	Zemlinger@appliedpolymerics.com
DENNIS JOHNSON	APPLIED POLYMERICS, INC	336-339-1523	djohnson@appliedpolymerics.com
Luther Lewis	NCDOT	252-775-6112	ldlewis3@ncdot.gov
Marshall Edwards	NCDOT	252-775-6100	mweadows2@ncdot.gov
Rhett Gerrald	NCDOT	252-775-6100	rgerrald@ncdot.gov
Danny Koonce	NCDOT	252-775-6100	dlkoonce@ncdot.gov
Mary Moore	NCDOT	252-439-2828	mvmoore@NCDOT.GOV