

## 12\_21 Cross Section Guardrail

### Question:

After processing criteria, guardrail placement in the XSC file is located at an offset to the post. We would have to manually fence the guardrail elements in the XSC file and move them out so that the offset is to the face of the guardrail. This is sometimes time consuming on larger projects. Is there a way to mitigate this circumstance in order to limit production loss time?

### Answer:

The criteria has been modified accordingly per this request. Guardrails are now placed at an offset to the face of the guardrail, not to the post. Usually this is the normal usable shoulder width or the shoulder width line before the shoulders are widened for guardrail installation.

