



STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION

JAMES B. HUNT JR.
GOVERNOR

P.O. BOX 25201, RALEIGH, N.C. 27611-5201

E. NORRIS TOLSON
SECRETARY

Thomas
FYI,
Brian
Sterling
Murray
Ben

MEMO TO: Roadway Design Project Engineers
Roadway Project Design Engineers

FROM: John Alford, PE *John Alford*
Assistant State Roadway Design Engineer

DATE: September 21, 1998

SUBJECT: Section 200, 210, 215, and 220 Pay Items

Attached is a copy of a letter containing Building Removal items submitted to Design by Right of Way for incorporation into the final estimate.

On this list are 15 individual Section 215 pay items. Of these, only 2 items are legitimate Section 215 pay items. Items 2, 3, 4, 5, 6, 7, 8, 11, 12, 13, 14, & 15 are covered by Section 200, Clearing and Grubbing. In Item 1, the wall would be clearing and grubbing while the Gazebo would be building removal. Item 10 should be paid for as Section 205, Sealing Abandoned Wells. Item 9 is listed correctly as a 215 pay item.

Garry Lee has asked that we review these letters for our projects and remove/correct any pay items that are incorrectly listed.

Please contact me if you have any questions regarding this information.

JEA
Attachment

cc: Tom Shearin, PE
Debbie Barbour, PE
Gary Lee, PE
Charlie Casey, PE
John Williamson



Project:
ID No.
County:



The contractor shall remove the following items listed below in accordance with Section 215 of the Standard Specifications and the following provisions:

Item No. 1 - wall and gazebo removal

Parcel 2 - left of Survey Station 46+05, Survey Line L
brick wall and gazebo

Item No. 2 - fence removal

Parcel 6 - left of and between Survey Station 50+48 and Survey Station 50+80, Survey Line L
wooden fencing

Item No. 3 - fence removal

Parcel 7 - left of and between Survey Station 50+80 and Survey Station 51+12, Survey Line L
wooden fencing

Item No. 4 - fence removal

Parcel 8 - left of and between Survey Station 51+12 and Survey Station 51+45, Survey Line L
wooden fencing

Item No. 5 - fence removal

Parcel 9 - right of and between Survey Station 51+90 and Survey Station 51+40, Survey Line L
chain link fencing

Item No. 6 - sign removal

Parcel 11 - left of Survey Station 52+15, Survey Line L
brick sign with lights

Item No. 7 - fence removal

Parcel 17 - right of and between Survey Station 10+70 & Survey Station 11+15, Survey Line T
chain link fencing

Item No. 8 - fence removal

No parcel - claim owned by J. A. Averette
Right of and between Survey Station 73+18 and Survey Station 73+85, Survey Line L
woven wire fencing

Item No. 9 - barn removal

Parcel 47 - left of and between Survey Station 76+85 and Survey Station 77+15, Survey Line L
wooden barn

Don Sellers
March 5, 1998
Page 4

Project:
ID No.:
County:



Item No. 10 - well removal
Parcel 47 - left of Survey Station 77+19, Survey Line L
concrete well cap

Item No. 11 - septic line removal
Parcel 47 - left of and between Survey Station 77+40 and Survey Station 77+60, Survey Line L
possibly cap septic lines

Item No. 12 - fence removal
Parcel 74 - right of and between Survey Station 86+25 & Survey Station 86+75, Survey Line L
wooden fence

Item No. 13 - sign and column removal
Parcel 55 - right of Survey Station 12+45, Survey Line Y⁵
brick sign and columns

Item No. 14 - wall and column removal
Parcel 50 - right of Survey Station 10+15, Survey Line Y⁷
rock wall with rock columns

Item No. 15 - wall and column removal
Parcel 50 - left of Survey Station 10+15, Survey Line Y⁷
rock wall with rock columns

The deletion of an item where a portion of same has been removed by others, the concrete or similar type base will then be removed by the contractor and the remainder will be covered either under clearing and grubbing or unclassified excavation as appropriate.

FOR REFERENCE ONLY

Project:
ID No.:
County:



REMOVAL OF IMPROVEMENTS - SECTION 215

Item No. 1	LUMP SUM	\$ 400.00
Item No. 2	LUMP SUM	\$ 200.00
Item No. 3	LUMP SUM	\$ 200.00
Item No. 4	LUMP SUM	\$ 200.00
Item No. 5	LUMP SUM	\$ 200.00
Item No. 6	LUMP SUM	\$ 300.00
Item No. 7	LUMP SUM	\$ 200.00
Item No. 8	LUMP SUM	\$ 200.00
Item No. 9	LUMP SUM	\$ 500.00
Item No. 10	LUMP SUM	\$ 200.00
Item No. 11	LUMP SUM	\$ 300.00
Item No. 12	LUMP SUM	\$ 200.00
Item No. 13	LUMP SUM	\$ 300.00
Item No. 14	LUMP SUM	\$ 300.00
Item No. 15	LUMP SUM	\$ 300.00
TOTAL LUMP SUM ESTIMATE:		\$4,000.00

ARCHIVED
FOR REFERENCE ONLY