

TECHNICIAN'S CHECKLIST
SECTION 1700
SIGNALS AND INTELLIGENT TRANSPORTATION SYSTEMS

PROJECT: _____

TECHNICIAN: _____

REVIEW DATE: _____

REVIEWER: _____

| ACTION | YES | NO | N/A | COMMENTS |
|--|-----|----|-----|----------|
| Study the Specifications, plans, and Project Special Provisions. | | | | |
| Verify that materials supplied are the same as those shown on the approved catalog cuts, shop drawings and Qualified Products List (QPL). | | | | |
| Ensure the Contractor has reported any defective equipment prior to beginning any signal work. | | | | |
| Ensure junction boxes are set flush to grade and the cover is bolted to the base. | | | | |
| Ensure marking and code letters are burn-branded on the wood pole or printed and attached metal tag. | | | | |
| Ensure all equipment is installed in accordance to the approved plans. | | | | |
| When installing any overhead cables on joint use utility poles, or any other electrical equipment ensure it is installed in accordance with the requirements of the National Electrical Safety Code (NESC) and any other codes or ordinances adopted by the various utility companies. | | | | |
| For any questions that arise during construction contact the engineer in charge of the plans in the Transportation Mobility and Safety Division. | | | | |