

TECHNICIAN'S CHECKLIST

SECTION 1639

EROSION CONTROL ROADSIDE DEVELOPMENT - SPECIAL STILLING BASIN

PROJECT: _____

TECHNICIAN: _____

REVIEW DATE: _____

REVIEWER: _____

| ACTION | YES | NO | N/A | COMMENTS |
|---|-----|----|-----|----------|
| Check the permit for siting locations. | | | | |
| Place geotextile and stone or pallets for the foundation. | | | | |
| Have the bags been received? | | | | |
| Are the bags a minimum of 10' x 15'? | | | | |
| Is the discharge complying with the permit conditions? | | | | |
| Is there a plan for removing full bags. | | | | |