

**TECHNICIAN'S CHECKLIST**  
**SECTION 200**  
**CLEARING AND GRUBBING**

PROJECT: \_\_\_\_\_  
 REVIEW DATE: \_\_\_\_\_

TECHNICIAN: \_\_\_\_\_  
 REVIEWER: \_\_\_\_\_

ACTION	YES	NO	N/A	COMMENTS
Become familiar with the Specifications, Plans, Special Provisions, and environmental permits. Be sure the provisions included in the permit(s) are not violated.				
Is clearing and grubbing being performed within required limits and are stumps cut as required when not to be grubbed?				
Is grubbing of environmentally sensitive areas being performed no more than 7 days prior to beginning grading operations in the area?				
Keep an up-to-date estimate of the amount of exposed erodible area as grubbing is performed.				
Discuss necessary erosion control measures with the Engineer and the Contractor's personnel. See that these are promptly installed.				
Be alert for the necessity for additional erosion control measures and discuss with Engineer.				
When the Contractor is given permission to exceed Specifications limitation, is the grubbing area for the Contractor's convenience? See that erosion control measures furnished by the Contractor are adequate and prompt. Seeding and mulching the excess area is at the Contractor's expense.				
Is select growth within normal clearing limits to be preserved?				
If burning is being performed, is Article 200-6 of the Specifications being followed? Has the Contractor obtained permits as required?				
Has clearing and grubbing been completed sufficiently in advance of grading to avoid interference with excavation or embankment construction?				
Is there a waste site or a commercial site approved for the clearing debris?				
Has clearing outside of right of way or easements shown on original plans been measured? Has additional clearing necessary beyond the end stations of the project been measured?				
Has clearing for utility, sign and signal construction been staked?				
Are there any signs outside the project limits, which need clearing for site distance?				
Have clearing and grubbing of borrow or material sources (only necessary when furnished by the Division of Highways) been measured?				
Have all private water and sewer lines or septic tanks been plugged and/or removed?				
Have wells been sealed and abandonment forms submitted by the Contractor prior to clearing and grubbing the well site?				