

**TECHNICIAN'S CHECKLIST**  
**SECTION 210**  
**DEMOLITION OF BUILDINGS AND APPURTENANCES**

PROJECT: \_\_\_\_\_

TECHNICIAN: \_\_\_\_\_

REVIEW DATE: \_\_\_\_\_

REVIEWER: \_\_\_\_\_

ACTION	YES	NO	N/A	COMMENTS
Study Specifications, plans, and Special Provisions.				
Is the Right of Way being cleared according to plans and Specifications?				
Have all utility companies been notified to disconnect their services and to remove all equipment belonging to them? Does the Engineer have a copy of these notices to the utility companies on file?				
Are all water and sewer lines being plugged in accordance with the terms of the contract?				
Is the disposition of debris being made according to Section 802?				
If burning is performed, is Article 200-5 of the Specifications being followed?				
Was the building properly inspected for asbestos prior to commencement of demolition?				
Was all asbestos properly removed?				
Has the Contractor provided notification of building demolition to the proper agencies 10 days prior to demolition (Form DHHS 3768 rev. 7/08)?				
Has the Contractor performed the work within the dates specified on the notification form? (Demolition may not begin prior to the start date established by the Contractor on the notification form).				