

TECHNICIAN'S CHECKLIST
SECTION 900
SIGNING

PROJECT: _____
 REVIEW DATE: _____

TECHNICIAN: _____
 REVIEWER: _____

ACTION	YES	NO	N/A	COMMENTS
Field verify S-dimensions.				
Verify the sign legend and spelling to ensure that it fits the field conditions.				
Check lateral and vertical clearance of sign structures.				
Ensure the contractor requests signs a minimum of 4 months in advance of need.				
Contact Materials and Test Unit for sign inspection.				
Ensure that clearing for sign sight distance is complete.				
Wash all signs prior to the final inspection.				
Contact Materials and Test Unit for final sign inspection.				
Ensure that clearing provides proper sign distance for all signs.				