

**PAY RECORD BOOK ENTRY EXAMPLE**

*Line Code #251 Type "C" Flashing Arrow Panel*

*2 Ea. @ \$2,900.00*

*60*

<i>Station</i>	<i>Loc.</i>	<i>Lt./Rt.</i>				<i>Total</i>	<i>Date</i>	<i>Initials</i>	<i>Remarks</i>
<i>452+00</i>	<i>-L-</i>	<i>Rt.</i>				<i>1</i>	<i>8-19-07</i>	<i>HR7</i>	<i>Temporary Lane Closures</i>
<i>846+90</i>	<i>-L-</i>	<i>Lt.</i>				<i>1</i>	<i>8-19-07</i>	<i>HR7</i>	<i>Temporary Lane Closures</i>
<i>104+23</i>	<i>-L-</i>	<i>Lt./Rt.</i>				<i>1</i>	<i>11-21-07</i>	<i>LRM</i>	<i>Additional Panel Required - Closure of -W35- due to sinkhole All panels in use on this date. Approved by RE - 11-21-07</i>
			<i>Page</i>	<i>Project</i>	<i>Total:</i>	<i>3 Ea.</i>	<i>12-2-07</i>	<i>MCR7</i>	

The Contractor is only paid for the maximum quantity of panels in use at any one time during the life of the project. In this example, the Contractor has placed 3 panels in operation at the same time.

Note: The method of measurement for traffic control items such as drums, cones, barricades, portable work zone signs, barricade mounted work zone signs, Type C flashing arrow panels, changeable message signs, warning flags, warning lights and truck mounted impact attenuators is the maximum number operating or in use at any one time during the life of the project.

*Checked By: MCF*

*Date: 1-19-00*