

Monitoring Data Record

Project Title: Cashiers (R-2224A) COE Action ID: 200230408

Stream Name: _____ DWQ Number: 000536
City, County and other Location Information: Sta. 136+00LT on NC 107 N of Cashiers, Jackson

Date Construction Completed: _____ Monitoring Year: (1) of 5
Ecoregion: _____ 8 digit HUC unit _____
USGS Quad Name and Coordinates: _____

Rosgen Classification: _____

Length of Project: 948' Urban or Rural: Urban Watershed Size: _____
Monitoring DATA collected by: M. Green, J. Wait, D. Jenkins Date: 1/05/05

Applicant Information:

Name: NCDOT Roadside Environmental Unit
Address: 1425 Rock Quarry Rd. Raleigh, NC 27610
Telephone Number: (919) 861-3772 Email address: _____

Consultant Information:

Name: _____
Address: _____
Telephone Number: _____ Email address: _____

Project Status: Complete

Monitoring Level required by COE and DWQ (404 permit/ 401 Cert.): Level 1 2 3
Monitoring Level 1 requires completion of *Section 1, Section 2 and Section 3*

Section 1. PHOTO REFERENCE SITES
(Monitoring at all levels must complete this section)

Attach site map showing the location and angle of all reference photos with a site designation (name, number, letter, etc.) assigned to each reference photo location. Photos should be provided for all structures and cross section locations, should show both banks and include an upstream and downstream view. Photos taken to document physical stability should be taken in winter. Photos taken to document vegetation should be taken in summer (at representative locations). Attach photos and a description of each reference photo or location. We recommend the use of a photo identification board in each photo to identify location.

Total number of reference photo locations at this site: 4 reference points, 2 photos at each

Dates reference photos have been taken at this site: 12/30/04, 1/05/05

Individual from whom additional photos can be obtained (name, address, phone): _____

Other Information relative to site photo reference: _____

If required to complete Level 3 monitoring only stop here; otherwise, complete section 2.

Section 2. PLANT SURVIVAL

Attach plan sheet indicating reference photos.

Identify specific problem areas (missing, stressed, damaged or dead plantings):

Streambank vegetation is dormant at this time. The buffer area was mowed unintentionally, but will be replanted as soon as possible.

Estimated causes, and proposed/required remedial action: _____

ADDITIONAL COMMENTS: _____

If required to complete Level 1 and Level 2 monitoring only stop here; otherwise, complete section 3.

Section 3. CHANNEL STABILITY

Visual Inspection: The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. Physical measurements of channel stability/morphology will not be required. Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.

Large tree across stream just past (Photo 4) but is not affecting the flow of the stream at this time.

Coir fiber matting has become unstaked (Photo 5) but streambank is stable.

Minor bank erosion noted last monitoring period at (Photo 7) has stabilized itself but there is some major bank failure upstream from this point which is noted in (Photo 9) of the pictures. NCDOT will assess the situation to see what action needs to be taken.

A bankfull event has occurred since the last monitoring period.

Date Inspected	Station Number				
Structure Type					
Is water piping through or around structure?					
Head cut or down cut present?					
Bank or scour erosion present?					
Other problems noted?					

NOTE: Attach separate narrative sheets to each monitoring report describing/discussing the overall monitoring results. Include the identification of specific problem areas/channel failures, estimated cause and proposed/required remedial action. This should include a brief discussion of any parameter that has changed significantly from as-built.

Cashiers Stream



Photo 1



Photo 2



Photo 3



Photo 4



Photo 5



Photo 6

Winter 2005



Photo 7



Photo 8



Photo 9 (bank failure)