

STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION
MATERIALS AND TESTS UNIT
RALEIGH, NORTH CAROLINA 27607
REPORT OF MATERIAL RECEIVED

Project No. _____ Report No. _____

Date Received _____

Contractor _____

Table with 8 columns: MATERIAL & TYPE, GRADE OR CLASS; LINE ITEM #; ALTERNATE ID/ PLANT ID; OTHER IDENTIFYING INFORMATION; QUANTITY & UOM; Producer/ Supplier/ MFG.; All Certifications Received; Remarks. The table contains 12 empty rows for data entry.

RESIDENT ENGINEER

BY _____
TECHNICIAN

INSTRUCTIONS: This report must be completed each day any material is received on the project. All material shall be completely identified and the quantity reported must be accurate. Test reports on pre-tested material will be furnished only upon receipt of a material received report. Each test report furnished will carry the material received report number for proper identification. All materials received must be reported except the following: (1) A.B.C. , (2) Ready-Mixed concrete, (3) Materials used in Ready-Mixed concrete, (4) Asphalt Concrete mixtures. DISTRIBUTION: Original for Resident Engineer’s file, one copy to the Materials and Tests Unit, and one copy to Division Engineer.

STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION
MATERIALS AND TESTS UNIT
RALEIGH, NORTH CAROLINA 27607
REPORT OF MATERIAL RECEIVED

Project No. C123456 Report No. 36 Date Received 6/7/97

Contractor Taylor and Murphy

MATERIAL & TYPE, GRADE OR CLASS	LINE ITEM #	ALTERNATE ID/ PLANT	OTHER IDENTIFYING INFORMATION	QUANTITY & UOM	Producer/ Supplier/	All Certifications Received	Remarks
6"x8"x6' Wood Guardrail Posts	Incidental to LC 54		AWW Stamped	150 EA	Gold Hill, NC	Gold Hill Wood Company	
6"x8"x14" Wood Guardrail Blocks	Incidental to LC 54		AWW Stamped	150 EA	Gold Hill, NC	Gold Hill Wood Company	
6" Shoulder Drain Pipe	LC 67	649208	Plastic	2,750 LF	Mebane, NC	Hancor, Inc	
12"x53" Coated H-Piles	LC 90	Stamped NCDOT Approved		240 LF	Colfax, NC	Nucor-Yamato Steel	
Epoxy Coated Reinforcing Steel	Incidental to LC 162	M&T ER02-Release #110802		3,204 LBS	Pittsburg, PA	Ameristeel	
4" Wood Fence Posts, Round	LC 90		AWW Stamped	10 EA	Greensboro, NC	Taylor-Ramsey Co	
35' Wood Poles	LC 184		AWW Stamped	12 EA	Greensboro, NC	Taylor-Ramsey Co	
Grates and Frames	LC 82	CI5-06152006	Foundry QA/QC Stamped	3 EA	Wilmington, NC	Southern Foundry	
18" RC Pipe	LC 36	NCDOT Stamped	3/18/97, 3/19/97	368 LF	Catawba, NC	Smith Setzer & Sons	6.319003T
12" Plastic Pipe	LC 102	59823	Sch 40	450 LF	Garner, NC	General Materials	
Steel Beam Guardrail	LC 123	On approved List Needs field test		1,450 LF	Indian Trail, NC	Trinity Industries, Lima, Ohio	

John Doe

RESIDENT ENGINEER

BY **A. Smith**

TECHNICIAN

INSTRUCTIONS: This report must be completed each day any material is received on the project. All material shall be completely identified and the quantity reported must be accurate. Test reports on pre-tested material will be furnished only upon receipt of a material received report. Each test report furnished will carry the material received report number for proper identification. All materials received must be reported except the following: (1) A.B.C. , (2) Ready-Mixed concrete, (3) Materials used in Ready-Mixed concrete, (4) Asphalt Concrete mixtures. DISTRIBUTION: Original for Resident Engineer's file, one copy to the Materials and Tests Unit, and one copy to Division Engineer.