

Users Guide

[New Search](#)

Contract Number: C202128	Route: US-421
Physical Division: 8	County: Lee
Administrative Division: 8	TIP Number: R-2417C
Length: 2.298 miles	Federal Aid Number: STM-0421(50)
Resident Engineer: Gary Phillips	RE Phone Number: (919)776-9623
Location Description: US-421 & NC-87 (SANFORD BYPASS) FROM EAST OF NC-42 TO NC-87 NEAR SR-1138 (HARVEY FAULK RD).	
Type of Work: GRADING, DRAINAGE, PAVING, SIGNING, SIGNALS & STRUCTURES.	
Contractor Name: D.H. GRIFFIN INFRASTRUCTURE, LLC	
Contract Amount: \$26,735,606.62	Cost Overrun/Underrun: 1.83%
Availability Date: 2/1/2010	Letting Date: 12/15/2009
Completion Date: 11/15/2012	Work Began: 2/22/2010
Revised Completion Date: 12/19/2012	Estimated Completion: 3/30/2013
Last Estimate Thru: 1/7/2013	Scheduled Progress: 100%
Last Estimate Paid: 1/16/2013	Actual Progress: 99.95%



Users Guide

[New Search](#)

Contract Number: C202331	Route: US-421
Physical Division: 8	County: Lee
Administrative Division: 8	TIP Number: R-2417AA
Length: 4.357 miles	Federal Aid Number:
Resident Engineer: Gary Phillips	RE Phone Number: (919)776-9623
Location Description: US-421 & NC-87 (SANFORD BYPASS) FROM WEST OF SR-1400 TO WEST OF US-1/15/501.	
Type of Work: GRADING, DRAINAGE, PAVING, SIGNING, SIGNALS, AND STRUCTURES.	
Contractor Name: DEVERE CONSTRUCTION COMPANY, INC	
Contract Amount: \$30,181,608.92	Cost Overrun/Underrun: 0.36%
Availability Date: 2/28/2011	Letting Date: 1/18/2011
Completion Date: 10/1/2013	Work Began: 3/9/2011
Revised Completion Date:	Estimated Completion: 10/1/2013
Last Estimate Thru: 11/22/2012	Scheduled Progress: 45.5%
Last Estimate Paid: 12/12/2012	Actual Progress: 39.56%

