



STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION

BEVERLY EAVES PERDUE
GOVERNOR

EUGENE A. CONTI, JR.
SECRETARY

December 8, 2009

Memo to: Pre-bid Attendees
From: Rick Nelson, Asst. State Bridge Management Engineer
Subject: Pre-bid Minute and Addendum
Project R-3307A Carteret Co. Bridge 29 Grid Floor Replacement & Painting

Opened meeting at 10:25 PM, on December 3, 2009 at the New Bern District Office. There were no late comers.

Distributed Plans and bid Proposals.

Proposal:

1. **Pg. 23, 4.0 Inspection**, 2nd paragraph— The frequency of testing for chlorides will be 3 tests per leaf (6 total).

General:

- Resident Engineer for the project will be Johnny Metcalfe. Submittals will be sent to Mr. Metcalfe's office and forward to central bridge. Submittals include but not limited to containment, hazardous materials, wash water, safety.
- The Center Lock Assemblies (pg 17) will be supplied by the NCDOT and installed by the Contractor. Operational check will be performed under service conditions.
- Contractor is required to maintain span balance during construction.
- The grid floor will not be painted. Containment to extend under grid floor.

Meeting adjourned at 12:00 PM.

These minutes are made part of the contract.