



STATE OF NORTH CAROLINA  
DEPARTMENT OF TRANSPORTATION

BEVERLY EAVES PERDUE  
GOVERNOR

EUGENE A. CONTI, JR.  
SECRETARY

May 10, 2010

Memo to: Pre-bid Attendees  
From: Rick Nelson, Asst. State Bridge Management Engineer  
Subject: Pre-bid Minutes  
Projects B-4700AV, BK-5101F & BK-5101H

Opened meeting at 1:00 PM, May 6, 2010 at the State Road Maintenance Conference Room. There were no late comers.

Distributed Plans and bid Proposals.

**B-4700AV:**

Lane closures on I-77 may be used in lieu of underdeck containment to protect traffic during potential blow thru during hydro-demolition.

**BK-5101F:**

Pg. 42, Bid Sheet – Bid sheet revised to reflect quantities 17 tons for Item #2 and 23,244 sf for Item #14.

Contractor shall notify the Engineer 30 days prior to beginning work to allow the Department time to obtain a permit for staging in the marina parking area.

A longitudinal construction joint at the centerline is permissible. The Contractor must submit requests to install additional construction joints to the Engineer for approval.

**BK-5101H:**

No comments.

Meeting concluded at 2:00 pm. These minutes are made part of the applicable contract.

