



**Conclusions:**

Entire Exterior of vessel requires painting.

<b>Action items</b>	<b>Person responsible</b>	<b>Deadline</b>
✓ Contractor requested drawing for A60 Doors	Planning/Engineering	22-May-18

---

***Other Information***

---

**Observers:**

NCDOT Personnel

**Resources:**

Engineering

**Special notes:**

Information below will be added to contract in the “Special Provisions for Vessel Maintenance and Repair” section.

(Section 1.4) Sprinkler System Test Pressure – 125 PSI

(Section 23.4.5 Item e) MTU’s Coolant requirement (each) – 1-1/2 Gallons PowerCool 2000 SCA

(Section 23.4.5 Item f) Generator & Bow Thruster Engines – Caterpillar ECL (Extended Life Coolant)

Vessel total = 110 Gallons

Joiner Door Schedule & Details provided to Colonna’s Shipyard & Lyon Shipyard.