

TECHNICIAN'S CHECKLIST

SECTION 1620

EROSION CONTROL ROADSIDE DEVELOPMENT - TEMPORARY SEEDING

PROJECT: _____

TECHNICIAN: _____

REVIEW DATE: _____

REVIEWER: _____

| ACTION | YES | NO | N/A | COMMENTS |
|---|-----|----|-----|----------|
| Permanently seed and mulch the area in lieu of temporary seeding if possible. | | | | |
| Advise the Contractor if the temporary seeding that has been requested will be at contract unit price or if the Department is not going to pay for seeding due to the Contractor's negligence in performing continuous grading. | | | | |
| Provide ground cover to any exposed erodible slope that has remained ungraded for more than number of days allowed in the latest NPDES permit. | | | | |
| Ensure that a 5" seedbed has been established | | | | |