

TECHNICIAN'S CHECKLIST
SECTION 1640
EROSION CONTROL ROADSIDE DEVELOPMENT - COIR FIBER BAFFLE

PROJECT: _____

TECHNICIAN: _____

REVIEW DATE: _____

REVIEWER: _____

ACTION	YES	NO	N/A	COMMENTS
Are the baffle locations consistent with the requirements of the erosion control plans?				
Are there 3 baffles in basins and sediment dams with a spacing of 1/4 of the length when the device is > 20 feet?				
Are there 2 baffles in basins and sediment dams with a spacing of 1/3 of the length when the device is < 20 feet?				
Does the coir fiber meet the requirements for weight and opening?				
Do the fence posts meet the specification requirements and are the installed with 2 feet buried?				
Is there at least 3feet of coir fiber draped on each side of the wire strand?				
Is the bottom secured with staples at 12 inches on center?				