

TECHNICIAN'S CHECKLIST

SECTION 1660

EROSION CONTROL ROADSIDE DEVELOPMENT - SEEDING AND MULCHING

PROJECT: _____

TECHNICIAN: _____

REVIEW DATE: _____

REVIEWER: _____

ACTION	YES	NO	N/A	COMMENTS
Ensure earthwork is finished to line and grade.				
Ensure that exposed erodible slopes are vegetated within the amount of time required in the latest NPDES permit.				
Check project special provisions for areas of the project to be given a lawn type appearance.				
Ensure all seeds on the project are approved for use.				
Ensure the limestone and fertilizer meet the specifications.				
Sample the lime.				
Properly store and protect the materials from the elements.				
Apply the mulch material at the rate of 2 tons per acre.				
Measure the area to be seeded.				
Ensure that the seedbed is in a loose condition prior to seeding.				
Apply materials uniformly at the specified rates and properly incorporate into the soil.				
Remove rocks and other debris prior to the mulching operations.				
Ensure the Contractor is coordinating his work properly; seeding soon after the seedbed is prepared, cultipacking immediately after the seeding is done, mulching soon after the cultipacking, and applying the tacking material immediately				
Use a sufficient amount of tack to tie down the mulch.				