

TECHNICIAN'S CHECKLIST
SECTION 535
CONDITIONING EXISTING BASE

PROJECT: _____

TECHNICIAN: _____

REVIEW DATE: _____

REVIEWER: _____

ACTION	YES	NO	N/A	COMMENTS
Study Specifications, plans, and Special Provisions.				
If additional base material is to be added, core the existing base on intervals of approximately 200 feet and record results for use in placing additional material.				
If additional material is required, scale certification tickets should be provided in accordance with Article 106-7.				
Require the Contractor to add water or dry the existing material as required to obtain proper compaction. Scarify and shape the surface prior to beginning compaction.				
Ride and visually observe the surface to provide acceptable ride quality.				
Observe compaction and assure that results obtained are reasonably uniform and satisfactory. If yielding areas are observed, determine the cause.				
See that the Contractor properly maintains the surface of completed sections until it is covered by pavement.				