

TECHNICIAN'S CHECKLIST
SECTION 846
CONCRETE CURB, CURB AND GUTTER, AND GUTTER

PROJECT: _____

TECHNICIAN: _____

REVIEW DATE: _____

REVIEWER: _____

ACTION	YES	NO	N/A	COMMENTS
Subgrade should have been properly compacted and shaped prior to form placement.				
Check the soundness of forms prior to placement.				
The forms and/or slip-form machine should be set according to given line and grade and checked, including shape and thickness, prior to concrete placement.				
Forms should be cleaned and oiled.				
The Technician should ensure that joints are placed in the correct location.				
Finished curb and gutter should be checked immediately following placement for surface tolerances, low spots, irregularities, honeycomb, etc.				
Curing should be performed in accordance with Article 825-9 of the Standard Specifications.				
Concrete should be protected from cold weather in accordance with Article 825-8 of the Standard Specifications.				
Joints should be sealed according to the Specifications.				
Adequate drainage should be provided to direct water away from the curb and gutter section before backfilling operations are commenced.				
All corrective measures shall have been performed prior to opening the section to traffic.				
The Contractor should not mark or deface the curb and gutter by subsequent construction operations.				