



STATE OF NORTH CAROLINA  
DEPARTMENT OF TRANSPORTATION

ROY COOPER  
GOVERNOR

J.R. "JOEY" HOPKINS  
SECRETARY

December 7, 2023

Contract: D6BR.POC.025  
WBS No.: 6B.202614.2 & 6B.204314.2  
County: Cumberland & Harnett  
Route No.: SR 1002 & SR 1280  
Description: Pipe Replacements

Subject: **Mandatory Pre-Bid Conference**

Gentlemen:

A mandatory pre-bid conference was held on Thursday, December 12, 2023, in the Division 6 Training

Room with the following persons in attendance:

<u>Name</u>	<u>Representative of</u>	<u>Name</u>	<u>Representative of</u>
Michael Fisher	NCDOT Bridge	Nick Griffin	NCDOT Bridge
Tony Strickland	Columbus Utilities	Steven Edwards	Steven Edwards Const.
Anthony Biagini	Roadworks Const.	Charlie Andrews	TARA Group
Brandon Boggs	Smith Rowe LLC	Warren Reid	Wells Brothers Const.
Coleman Brown	VISCO Corporation	Brenton Hatcher	Tarheel Concrete
Noble Summersill	Lane Enterprises	Larry Collins	Pomona Pipe Products

After introductions, Michael Fisher, Division Bridge Maintenance Engineer, reviewed the contract and plans with the following comments, discussion, and addendums.

**General Items:**

Description: Contractor is responsible for removing existing structures and installing aluminum box culverts with headwalls on SR 1002, Turnbull Road & SR 1280, McArthur Road, in Cumberland & Harnett County.

Availability & Completion: Availability: February 12, 2024  
Completion: May 31, 2024

Bonds: Bid Bonds and Contract Payment and Performance Bonds are required for the contract.

Liquidated damages: Completion date - \$600.00 per calendar day  
Road Closure ICT #1 - \$600.00 per calendar day

Erosion Control: The Contractor must have a Level I, Level II, Level III Certified Erosion and Sediment Control/Stormwater Supervisor, Certified Foremen, Certified Installers and Certified Designer and will notify the Engineer of changes in

Mailing Address:  
NC DEPARTMENT OF TRANSPORTATION  
DIVISION 6 BRIDGE MAINTENANCE  
PO BOX 1150  
FAYETTEVILLE, NC 28302

Telephone: (910) 364-0670  
Fax: (910) 485-4253  
Customer Service: 1-877-368-4968

Location:  
549 TRANSPORTATION DRIVE  
FAYETTEVILLE, NC 28301

Website: [www.ncdot.gov](http://www.ncdot.gov)

certified personnel over the life of the contract within two days of change. The Department stated that the Contractor was responsible for maintaining the NPDES forms onsite until 80% vegetative cover is reached.

The Contractor asked if a professional engineer was approved to sign Erosion Control Plans. The Department stated that a Level III certification was required for erosion control plans.

**Onsite Representative:** Manufacturer's representative, with at least two (2) years of experience in the installation of Aluminum Box Culverts and Pipes, is required to provide technical assistance with the assembly of structure and headwalls as well as being on-site during the installation and backfilling of pipe with headwalls through completion.

The Contractor will be responsible for all survey and stakeout of site. The Bridge Inspector will be onsite to verify elevations and layout.

**Dewatering:** The Contractor shall submit a Dewatering Plan for each site, for approval by the Engineer.

Page 35, Dewatering, paragraph 1 – All pumps shall be enclosed within a noise dampening apparatus to eliminate as much noise pollution as possible that results from bypass pumping operation. Contractors inquired if noise restriction on pumps would be enforced. The Department stated that the requirement will be enforced on each site.

The Contractor asked if bulk-bag dike was acceptable for dewatering. The Department stated that bulk-bags would be allowed, however, if the system leaked and was not stable it would need to be removed and an alternate method would need to be placed.

Sheeting & barrier devices are considered incidental to the Dewatering line item.

**Utilities:** The Contract states there is no subsurface information provided. It is the Contractor's responsibility to locate any utilities within the right-of-way of their construction area and coordinate with the utility provider.

If a utility is found in conflict with the proposed pipe elevations/layout/locations the Department will attempt to make necessary modifications, if possible, to the structure layout to avoid utility conflicts or relocations within encroachment agreements. If unable to modify a Supplemental Agreement will be negotiated for the utility relocation.

**Traffic Control:** Please note that Traffic Control (detours) will be provided by NCDOT. It is the responsibility of the contractor to inspect on-site barricades and to repair if needed. Furthermore, the contractor shall ensure that the work area is clearly barricaded at the end of each workday. The contractor must provide notification to the Bridge Maintenance Engineer two weeks (14 calendar days) prior to beginning work so that NCDOT traffic services can fabricate and install the proper detour signs and barricades. Road closures are limited to (4) weeks for construction.

**Traffic Markings:** The Department will utilize NCDOT Traffic Services for the installation of traffic markings on the pipe replacement sites once project is accepted.

**Submittals:** The Contractor shall submit an Erosion & Sediment Control Plan, Disposal Plan, Dewatering Plan and Borrow Material source within fourteen (14) calendar days prior to construction. All submittals shall be provided to the Engineer in written form.

All structure plans shall be submitted to SMU for review and approval prior to fabrication.

Certified Payroll is not required for this Contract.

**Materials:** The Department informed Contractors that all materials must have applicable certifications and be on the Approved Products list prior to utilization on the project sites. Any material not properly certified will not be accepted.

Price Adjustment – Asphalt Binder for Plant Mix – Base Index is **\$595.00** per ton, based on terminal price on November 1, 2023.

Asphalt cores will be required for each site.

**Material Storage:** All materials shall be stored within the Right-of-Way and the Project limits. If any materials are stored, they must be stored in permitted sites.

**Material Disposal:** The Department stressed the removal and disposal of all waste materials on project sites must be to an approved waste site and receive tickets indicating the correct location. No compensation will be given for the removal and disposal of waste. All stockpiled materials shall remain in the NCDOT Right-of-way. At no time will any illegal dumping be acceptable.

The Contractors inquired about utilizing the DOT pits for waste disposal/storage in the area of pipe replacements. The Department will allow the Contractor to utilize the Robeson Maintenance Pit on SR 1318, McQueen Road (34.777182, -79.069643) for soil material waste. The Contractor is required to remove the material at the completion of the sites. The Department will not allow disposal of any asphalt, concrete, timber, or other materials in the Maintenance Pit. All materials shall be hauled to approved dumpsites.

**Addendums:** Page G-4, Fuel Price Adjustment Paper Bid – Specification will be removed from the contract proposal.

**Addendum 2:** Page G-19, Prosecution & Progress – No work may be performed on weekends and legal State holidays, unless otherwise approved by the Engineer. Replaced weekends with Sundays.

**Addendum 3:** Page PIF-1 & PIF-2, Bid Form will be updated with the correct pipe information on Line #10 to match headwall plans.

Representing the Department as Project Administrator will be Michael Fisher. The Project Inspector will be determined after Let Date.

**Contract/Plan Review:**


Minority Business Enterprise goal is **1.5%**

Women Business Enterprise goal is **1.0%**

This project has a twelve-month guarantee after the project has been completed.

These minutes are prepared as they are documented. Any discrepancies with the content of these minutes should be submitted in writing to this office. Failure to do so will be an indication of agreement.

Yours very truly,



Michael D. Fisher  
Division Bridge Maintenance Engineer

MDF

c: File

e: Lee Jernigan, P.E.  
Charles Miller, P.E.  
Neil Butler



**STATE OF NORTH CAROLINA  
DEPARTMENT OF TRANSPORTATION**

**PRE-BID CONFERENCE**

December 7, 2023

**WBS NUMBER: 6B.202614.2 & 6B.204314.2**

**COUNTY: Cumberland & Harnett**

**ROUTE NO.: SR 1002 & SR 1280**

**TYPE OF WORK: Pipe Replacements**

**CONTRACT: D6BR.POC.025**

NAME	COMPANY	PHONE NUMBER	EMAIL ADDRESS
Stew Edwards	Stew Edwards Constr	910-840-6817	edwards.stew-24@Yahoo.com
Tony Strickland	Columbus Utilities	910-840-3760	columbusutilitiesinc@gmail
Charlie Andrews	Tara Group Inc	910 739-8199	bigdog214ca@gmail.com
Anthony Biagini	Roadworks Const.	617-435-3021	ab.biagini@roadworksconstruction.com
Warren Reid	Wells Brothers Const.	336-817-5317	warren@wellsbrotherscc.com
BRANDON BOGGS	SMITH ROWE	828-447-2299	brandon@smithrowe.com
Larry Collins	Pomona Pipe Products	919-522-4662	Lcollins@PomonaPP.com
Noble Summersill	Lance Enterprises	919-730-1106	nsummersill@lance
Brenton Hatcher	Turkey Concrete	910 293 6888	enterprises.com
COLEMAN BROWN	VISCO CORPORATION	984-220-8252	visco.projectcoordinator@gmail
Nick Griffin	NCDOT Bridge	910 364 0670	nagriffin@ncdot.gov
M/D Fisher	NCDOT BRIDGE	910 364 0670	mdfisher@ncdot.gov

Brenton Hatcher@gmail.com